

Buffalo Wild Wings (5852566) (Vestavia Hills,AL)

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	BWW GO (Vestavia Hills, AL)
CAS Job Number	5852566
Turnover Date or TCO Date	
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	
Comment	
FS Permit Number	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	GAS Valve will be on site today.
Permanent power installed so that all hood & food equipment can be turned "on"	CONFIRMED
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	CONFIRMED
Ansul Installation Date	08/07/2023
Comment	COULD ALSO BE FRIDAY 8/4
Hood Startup/TAB & Fire System Pre-Test Date	08/09/2023
Comment	Tentative (CAS Service confirmed) Mid Week
Fire Final Date	08/11/2023
Comment	
When will cooking equipment be set under the hood?	08/01/2023
Comment	

Fire System Rough-In (Only required when hood is 100% field piped)

08/07/2023

COULD ALSO BE FRIDAY 8/4

Comment

Food Equipment is set and locked in place (per plan)

Yes

Comment

Notes/Comments :