



PI BETA PHI

CheckList Information

Name : FS Project Requirements **Status :** NotSubmitted
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	Freddy's - Long John Island, TX
CAS Job Number	5554455
PERMIT INFORMATION	
Building Permit Number	JZ1234567
FS Permit Drawings Complete	Yes
FS Permit Number	GH43215
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	07/22/2022
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	07/22/2022
Hood electrical control panel and low voltage wiring is complete	08/10/2022
Building alarm panel is connected to the low voltage micro-switch on the hood fire suppression system	08/12/2022
CAS Region 120 tech support has provided control wiring assistance to site electrician and validated all systems are functional	08/15/2022
Hood Startup/TAB & Fire System Pre-Test Date	08/18/2022
FIRE SYSTEM INSTALLATION DATES	
1st Trip - Fire System Rough-In (Only required when hood is 100% field piped). Hoods must be hung and secured to the wall	07/05/2022

Food Equipment is set and locked in place (per plan)	08/02/2022
--	------------

Final Hook up and AHJ final test date (Fire Suppression)	08/22/2022
--	------------

Did the Fire System Contractor confirm this date with the city inspector and their installation team	YES
--	-----