



ARCHITECTS ♦ ENGINEERS ♦ CONSTRUCTORS

One Sentry Parkway, Suite 100, Blue Bell, PA 19422

610.592.0280 • genesisaec.com

Blue Bell, PA(HQ) - Philadelphia, PA - Boston, MA - San Diego, CA - San Francisco, CA

PROJECT: ADM: PAC3 Concept & DD

PROJECT NO: 22159.00

SUBMITTAL # 233600-8.0

SUBJECT Air Terminal Unit Submittal

RECEIVED DATE 05/17/2023

DUE DATE 05/30/2023 (KI)

- REVIEWED
- REVIEWED AS NOTED
- REJECTED, REVISE AND RESUBMIT
- RECEIVED FOR RECORD PURPOSES ONLY AND NOT REVIEWED

THE GENESIS REVIEW OF THIS SUBMITTAL IS LIMITED ONLY TO GENERAL COMPATIBILITY WITH THE DESIGN INTENT. GENESIS DOES NOT REPRESENT THE DOCUMENT INFORMATION HEREIN IS ACCURATE OR COMPLETE AND DOES NOT AUTHORIZE ANY CHANGES TO OR DEVIATIONS FROM THE CONTRACT DOCUMENTS. CONTRACTOR HAS THOROUGHLY REVIEWED THE CONTENTS OF THIS DOCUMENT PRIOR TO SUBMITTING TO GENESIS. CONTRACTOR IS SOLELY RESPONSIBLE FOR COMPLIANCE WITH THE REQUIREMENTS OF THE CONTRACT DOCUMENTS; CONFORMANCE WITH APPLICABLE CODES AND LAWS; FULFILLMENT OF OWNER REQUIREMENTS; COMPLIANCE WITH SUPPLIER INSTRUCTIONS; CONFIRMING AND CORRELATING DIMENSIONS AND QUANTITIES; SELECTING FABRICATION AND INSTALLMENT PROCESSES; TAKING SAFETY PRECAUTIONS, VERIFYING WORK IS PERFORMED IN A SAFE MANNER, AND OVERALL PROJECT SAFETY; IMPLEMENTATION OF ALL CONSTRUCTION MEANS, METHODS, SEQUENCES, AND TECHNIQUES; PROVIDING TEMPORARY CONSTRUCTION; COORDINATING THE WORK WITH OTHER TRADES.

BY: David Soyka DATE: 05/25/2023

	Reviewer	Date
<input type="checkbox"/> ARCH		
<input checked="" type="checkbox"/> MECH	David Soyka	05/25/2023
<input type="checkbox"/> MECH BAS		
<input type="checkbox"/> ELEC		
<input type="checkbox"/> PROC UTIL		
<input type="checkbox"/> PROC		
<input type="checkbox"/> PROC AUTO		
<input type="checkbox"/> PLUM		
<input type="checkbox"/> FIRE		
<input type="checkbox"/> STRUC		
<input type="checkbox"/> CIVIL		
<input type="checkbox"/>		
<input type="checkbox"/>		

COMMENTS:

- COORDINATE ALL HANDING FOR HOT WATER COIL CONNECTIONS AND CONTROL ENCLOSURES WITH SHEET METAL SHOW DRAWINGS.
- FOR TUE-1-1, TUE-2-1 AND TUE-2-2, PROVIDE TITUS DESV 24x16 IN LIEU OF DESV 16.
- PROVIDE SIZE 40 FOR TUS-1-1.
- PROVIDE 2-ROW HEATING COIL WHERE REQUIRED TO MEET REQUIRED LEAVING AIR TEMPERATURE AS SCHEDULED.

SUBMITTAL COVER PAGE

Project #: 4985

Project Name: ADM Pac 3 Build Out

Construction Manager: Huber Construction

Architect: Genesis

Engineer: Genesis

Reference: Air Terminal Units

Spec #: 233600

Drawing #: M.901

Manufacturer: Titus

Supplier: Controlled Air

Contact Person (name/number): Brian Dougherty 513-769-6600 x222

Comfort Systems Contact: Brian Weller 513-312-5641

Date: 5/8/2023

X Reviewed Spec # N/A
Approved As Noted
Rejected
Revise and Resubmit



CONTROLLED AIR, INC.

12009 Tramway Drive • Cincinnati, Ohio 45241

Project: ADM PAC 3

Location: Erlanger, KY

Customer: Comfort Systems USA

Engineer: Genesis

Equipment: Titus Terminal Units

Submitted by: Brian Dougherty
Controlled Air Inc.
12009 Tramway Drive
Cincinnati, OH 45241

Phone: 513-769-6600 x222

Fax: 513-769-6633

Brian@controlled-air.com

Date: 5/5/2023

Single Duct Terminal Unit Schedule

Tag	AHU Tag	Room	Model	Size		CFM		Static Pressure			NC Levels		Unit Information
				Unit	Outlet	Max	Min	Inlet	Down	Min	Rad.	Disch.	Hand
TUE1-1			DECV	16	15.9	3250	0	0.75	0.25	0.2	26	27	LH
TUE1-2			DECV	10	9.9	900	600	0.75	0.25	0.1	14	28	LH
TUE1-3			DECV	14	13.9	1700	675	0.75	0.25	0.1	15	19	RH
TUE1-4			DECV	16	15.9	2525	830	0.75	0.25	0.12	19	24	LH
TUE1-5			DECV	16	15.9	2700	750	0.75	0.25	0.14	21	25	RH
TUE-2-01			DECV	16	15.9	3955	1425	0.75	0.25	0.3	32	29	RH
TUE-2-02			DECV	16	15.9	3955	1425	0.75	0.25	0.3	32	29	RH
TUE-2-03			DECV	14	13.9	1900	630	0.75	0.25	0.12	18	22	LH
TUE-2-04			DECV	08	7.9	525	300	0.75	0.25	0.08	10	29	RH
TUE-2-05			DECV	06	5.9	100	100	0.75	0.25	0.01	-	20	LH
TUE-2-06			DECV	12	11.9	1455	480	0.75	0.25	0.13	17	22	LH
TUE-2-07			DECV	14	13.9	1500	400	0.75	0.25	0.07	12	18	LH
TUE-2-08			DECV	06	5.9	200	200	0.75	0.25	0.04	-	28	LH
TUE-2-09			DECV	09	8.9	650	475	0.75	0.25	0.08	10	29	RH
TUE-2-10			DECV	12	11.9	1450	775	0.75	0.25	0.13	17	22	LH
TUE-2-11			DECV	06	5.9	100	100	0.75	0.25	0.01	-	20	RH
TUE-2-12			DECV	06	5.9	150	50	0.75	0.25	0.02	-	24	RH
TUE-2-13			DECV	06	5.9	200	200	0.75	0.25	0.04	-	28	RH
TUE-2-14			DECV	09	8.9	775	390	0.75	0.25	0.12	15	29	RH
TUE-2-15			DECV	10	9.9	1080	425	0.75	0.25	0.15	18	31	LH

- Notes:
1. Selections are based on Titus as Manufacturer.
 2. All performance based on tests conducted in accordance with ASHRAE 130-2008 and AHRI 880-2011.
 3. All NC levels determined using AHRI 885-2008 Appendix E.
 4. All airflow, pressure losses and heating performance values have been corrected for altitude.
 5. Units of measure: dimensions (in), airflow (cfm), water flow (gpm), air pressure (in wg), water head losses (ft) and temperatures (degF).
 6. In the "Steps" column, code "S" denotes a modulating SCR heater.
 7. The minimum supply circuit ampacity (MCA) and maximum overcurrent protection (MOP) ratings were calculated in accordance with UL standards based

Note: TUE-2-1 & TUE-2-2 show size 24x16 on the drawings. This is not an option from Titus. 16" is the largest size available.

Single Duct Terminal Unit Schedule

LAT = 75
PROVIDE 2-ROW COIL AS REQUIRED

Tag	AHU Tag	Room	Model	Size		CFM		Static Pressure			NC Levels		Hot Water Heat Coil										Unit Information	
				Unit	Outlet	Max	Min	Inlet	Down	Min	Rad	Dis	CFM	MBH	EAT	EWT	LAT	APd	GPM	LWT	WPd	Rows	FPI	Hand
TUS-1-1			DESV	16	24x18	4000	725	0.75	0.25	0.39	22	27	4000	54.7	55	160	67.6	0.33	8.7	147.2	3.92	1-RH	10	RH
TUS-1-2			DESV	10	14x12.5	750	750	0.75	0.25	0.1	15	24	450	12	55	160	79.6	0.09	1.6	144.7	0.27	1-RH	10	RH
TUS-1-3			DESV	12	16x15	1500	475	0.75	0.25	0.18	18	25	475	12.8	55	160	79.8	0.17	1	133.9	0.18	1-RH	10	RH
TUS-1-4			DESV	16	24x18	2525	830	0.75	0.25	0.18	15	20	830	23.2	55	160	80.8	0.16	1.8	133.7	0.22	1-RH	10	RH
TUS-1-5			DESV	16	24x18	2500	550	0.75	0.25	0.17	14	20	550	17.2	55	160	83.8	0.15	1.2	130.7	0.12	1-RH	10	LH
TUS-2-01			DESV	40	38x18	3780	1250	0.75	0.25	0.17	29	28	3780	69.8	55	160	72	0.14	8.2	142.6	4.79	1-RH	10	RH
TUS-2-02			DESV	40	38x18	3780	1250	0.75	0.25	0.17	29	28	3780	69.8	55	160	72	0.14	8.2	142.6	4.79	1-RH	10	LH
TUS-2-03			DESV	12	16x15	1900	630	0.75	0.25	0.25	20	28	630	15.7	55	160	78	0.24	1.4	137.1	0.27	1-RH	10	LH
TUS-2-04			DESV	08	12x10	475	250	0.75	0.25	0.09	14	25	250	6.5	55	160	79	0.08	0.5	133.4	0.22	1-RH	10	RH
TUS-2-05			DESV	12	16x15	1455	480	0.75	0.25	0.17	18	25	480	12.8	55	160	79.7	0.16	1	133.8	0.18	1-RH	10	LH
TUS-2-06			DESV	14	20x17.5	1650	550	0.75	0.25	0.13	14	19	550	15.8	55	160	81.5	0.11	1.2	133.1	0.11	1-RH	10	LH
TUS-2-07			DESV	08	12x10	450	275	0.75	0.25	0.08	13	25	275	7.2	55	160	79.1	0.07	0.6	135.6	0.25	1-RH	10	LH
TUS-2-08			DESV	12	16x15	1350	675	0.75	0.25	0.15	17	25	675	16.4	55	160	77.4	0.14	1.5	137.7	0.31	1-RH	10	RH
TUS-2-09			DESV	06	12x8	250	150	0.75	0.25	0.1	10	22	150	3.8	55	160	78.4	0.05	0.3	134	0.08	1-RH	10	RH
TUS-2-10			DESV	07	12x10	575	190	0.75	0.25	0.22	19	25	190	5.4	55	160	81.3	0.11	0.4	132.4	0.16	1-RH	10	RH
TUS-2-11			DESV	12	16x15	980	325	0.75	0.25	0.09	14	23	325	9.7	55	160	82.5	0.08	0.7	131.7	0.11	1-RH	10	RH
TUS-3-01			DESV	06	12x8	250	250	0.75	0.25	0.1	10	22	250	5.6	55	160	75.8	0.05	0.5	137	0.16	1-RH	10	LH
TUS-3-02			DESV	06	12x8	250	250	0.75	0.25	0.1	10	22	250	5.6	55	160	75.8	0.05	0.5	137	0.16	1-RH	10	LH
TUS-3-03			DESV	10	14x12.5	1000	330	0.75	0.25	0.15	18	27	330	8.4	55	160	78.3	0.14	0.7	135.6	0.09	1-RH	10	LH
TUS-3-04			DESV	07	12x10	465	160	0.75	0.25	0.15	17	24	160	4.5	55	160	80.9	0.08	0.3	129.4	0.1	1-RH	10	RH
TUS-3-05			DESV	10	14x12.5	945	320	0.75	0.25	0.14	18	27	320	8.3	55	160	78.8	0.13	0.7	135.9	0.09	1-RH	10	RH
TUS-3-06			DESV	06	12x8	315	110	0.75	0.25	0.15	13	20	110	2.8	55	160	78.2	0.07	0.2	131.8	0.04	1-RH	10	LH
TUS-3-07			DESV	06	12x8	175	175	0.75	0.25	0.05	-	17	175	4.6	55	160	79	0.03	0.4	136.7	0.12	1-RH	10	LH
TUS-3-08			DESV	12	16x15	1380	460	0.75	0.25	0.16	17	25	460	12.6	55	160	80.3	0.15	1	134.2	0.18	1-RH	10	RH
TUS-3-09			DESV	06	12x8	200	70	0.75	0.25	0.06	-	19	70	2.4	55	160	86	0.03	0.2	135.9	0.04	1-RH	10	LH
TUS-3-10			DESV	08	12x10	500	170	0.75	0.25	0.1	14	25	170	5.2	55	160	83.1	0.09	0.4	133.5	0.16	1-RH	10	RH
TUS-3-11			DESV	12	16x15	1320	440	0.75	0.25	0.15	17	24	440	12.4	55	160	81	0.14	1	134.6	0.18	1-RH	10	RH
TUS-3-12			DESV	06	12x8	175	175	0.75	0.25	0.05	-	17	175	4.6	55	160	79	0.03	0.4	136.7	0.12	1-RH	10	LH
TUS-3-13			DESV	06	12x8	170	60	0.75	0.25	0.04	-	17	60	2	55	160	84.9	0.02	0.1	120.2	0.01	1-RH	10	RH
TUS-3-14			DESV	06	12x8	100	40	0.75	0.25	0.02	-	10	40	1.7	55	160	93.3	0.01	0.1	126	0.01	1-RH	10	LH
TUS-3-15			DESV	08	12x10	250	90	0.75	0.25	0.04	-	24	90	3	55	160	85.7	0.03	0.2	129.4	0.05	1-RH	10	RH
TUS-3-16			DESV	08	12x10	460	160	0.75	0.25	0.09	14	25	160	4.5	55	160	80.9	0.08	0.3	129.4	0.1	1-RH	10	LH
TUS-3-17			DESV	06	12x8	200	70	0.75	0.25	0.06	-	19	70	2.4	55	160	86	0.03	0.2	135.9	0.04	1-RH	10	LH
TUS-3-18			DESV	06	12x8	260	90	0.75	0.25	0.1	10	22	90	2.6	55	160	81.5	0.05	0.2	133.6	0.04	1-RH	10	RH
TUS-3-19			DESV	08	12x10	460	160	0.75	0.25	0.09	14	25	160	4.5	55	160	80.9	0.08	0.3	129.4	0.1	1-RH	10	LH
TUS-3-20			DESV	16	24x18	3200	1100	0.75	0.25	0.27	19	24	1100	30	55	160	80.1	0.23	3.6	143	0.74	1-RH	10	RH

- Notes:
1. Selections are based on Titus as Manufacturer.
 2. All performance based on tests conducted in accordance with ASHRAE 130-2008 and AHRI 880-2011.
 3. All NC levels determined using AHRI 885-2008 Appendix E.
 4. All airflow, pressure losses and heating performance values have been corrected for altitude.
 5. Units of measure: dimensions (in), airflow (cfm), water flow (gpm), air pressure (in wg), water head losses (ft) and temperatures (degF).
 6. Water pressure drop (WPD) units is in ft. water.


Note: TUS-1-1 is shown on the plans as a 16" box. The max airflow for a 16" box is 4000 CFM. Submitted performance adjusted down to 4000CFM

All VAV selections done with 1-row coils and GPM's as scheduled.

DECV

Digital Control Pressure Independent Round Retrofit Unit

Main Product **DECV-1**



Right Hand Unit is shown.

UNIT SIZE	Outside Dia. (D)	A
16	15 7/8" Dia.	8 9/16"
14	13 7/8" Dia.	7 9/16"

General Description **DECV-1**

- Direct digital control package supplied by Titus includes direct digital controller, tested and calibrated.) Room sensor is optional.
- Tight Close-Off damper. Leakage is less than 2% of nominal CFM at 6" sp W.G.
 - Multi-point inlet velocity sensor with center averaging.
 - Gauge tees for cfm measurement.
 - Inlet and Discharge connections fit inside a standard round duct.
 - Uninsulated

Option Schedule **DECV-1**

ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM
1	1	TUE1-1	16	3250	0
4	1	TUE1-4	16	2525	830
8	1	TUE-2-03	14	1900	630
12	1	TUE-2-07	14	1500	400

- | | |
|--------------------------------------|---------------------------------------|
| SENSOR CODE 3 - AEROCROSS | CONTROL ACC2 00 -NONE |
| UNIT CONFIG 0 -BASIC | CONTROL ACC3 00 -NONE |
| LINER OPTION 0 -STANDARD | UNIT ACC1 E -METAL CTRL ENCLOS |
| CASING CONFIG 0L -STD 22GA LH | UNIT ACC2 0 -NONE |
| DIGITAL CONTROLLER 0000 -NONE | UNIT ACC3 0 -NONE |
| ACTUATOR TYPE 0000 -NONE | UNIT ACC4 0 -NONE |
| CONTROL ACC1 00 -NONE | UNIT ACC5 0 -NONE |

Project ADM PAC 3
Architect
Engineer
Contractor
Designation



Date 05/05/2023
Office Controlled Air, Inc.
Preparer Brian Dougherty
Version 2014.0.549

Option Schedule (continued) DECV-1


ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM
3	1	TUE1-3	14	1700	675
5	1	TUE1-5	16	2700	750
6	1	TUE-2-01	16	3955	1425
7	1	TUE-2-02	16	3955	1425

<p> SENSOR CODE 3 - AEROCROSS UNIT CONFIG 0 -BASIC LINER OPTION 0 -STANDARD CASING CONFIG 0R -STD 22GA RH DIGITAL CONTROLLER 0000 -NONE ACTUATOR TYPE 0000 -NONE CONTROL ACC1 00 -NONE </p>	<p> CONTROL ACC2 00 -NONE CONTROL ACC3 00 -NONE UNIT ACC1 E -METAL CTRL ENCLOS UNIT ACC2 0 -NONE UNIT ACC3 0 -NONE UNIT ACC4 0 -NONE UNIT ACC5 0 -NONE </p>
--	--

DECV

Digital Control Pressure Independent Round Retrofit Unit

Main Product **DECV-1 (2)**



Right Hand Unit is shown.

UNIT SIZE	Outside Dia. (D)	A
10	9 7/8" Dia.	5 9/16"
12	11 7/8" Dia.	6 9/16"
09	8 7/8" Dia.	5 1/16"

General Description **DECV-1 (2)**

- Direct digital control package supplied by Titus includes direct digital controller, tested and calibrated.) Room sensor is optional.
- Tight Close-Off damper. Leakage is less than 2% of nominal CFM at 6" sp W.G.
 - Multi-point inlet velocity sensor with center averaging.
 - Gauge tees for cfm measurement.
 - Inlet and Discharge connections fit inside a standard round duct.
 - Uninsulated

Option Schedule **DECV-1 (2)**

ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM
2	1	TUE1-2	10	900	600
11	1	TUE-2-06	12	1455	480
15	1	TUE-2-10	12	1450	775
20	1	TUE-2-15	10	1080	425

- | | |
|--------------------------------------|---------------------------------------|
| SENSOR CODE 3 - AEROCROSS | CONTROL ACC2 00 -NONE |
| UNIT CONFIG 0 -BASIC | CONTROL ACC3 00 -NONE |
| LINER OPTION 0 -STANDARD | UNIT ACC1 E -METAL CTRL ENCLOS |
| CASING CONFIG 0L -STD 22GA LH | UNIT ACC2 0 -NONE |
| DIGITAL CONTROLLER 0000 -NONE | UNIT ACC3 0 -NONE |
| ACTUATOR TYPE 0000 -NONE | UNIT ACC4 0 -NONE |
| CONTROL ACC1 00 -NONE | UNIT ACC5 0 -NONE |

Project ADM PAC 3
Architect
Engineer
Contractor
Designation




Date 05/05/2023
Office Controlled Air, Inc.
Preparer Brian Dougherty
Version 2014.0.549

Option Schedule (continued)						DECV-1 (2)
ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM	
14	1	TUE-2-09	09	650	475	
19	1	TUE-2-14	09	775	390	

SENSOR CODE 3 - AEROCROSS UNIT CONFIG 0 -BASIC LINER OPTION 0 -STANDARD CASING CONFIG 0R -STD 22GA RH DIGITAL CONTROLLER 0000 -NONE ACTUATOR TYPE 0000 -NONE CONTROL ACC1 00 -NONE	CONTROL ACC2 00 -NONE CONTROL ACC3 00 -NONE UNIT ACC1 E -METAL CTRL ENCLOS UNIT ACC2 0 -NONE UNIT ACC3 0 -NONE UNIT ACC4 0 -NONE UNIT ACC5 0 -NONE
---	---

DECV

Digital Control Pressure Independent Round Retrofit Unit

Main Product	DECV-1 (3)									
DECV										
										
Right Hand Unit is shown.										
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">UNIT SIZE</th> <th style="width: 40%;">Outside Dia. (D)</th> <th style="width: 40%;">A</th> </tr> </thead> <tbody> <tr> <td>08</td> <td>7 7/8" Dia.</td> <td>4 9/16"</td> </tr> <tr> <td>06</td> <td>5 7/8" Dia.</td> <td>3 9/16"</td> </tr> </tbody> </table>		UNIT SIZE	Outside Dia. (D)	A	08	7 7/8" Dia.	4 9/16"	06	5 7/8" Dia.	3 9/16"
UNIT SIZE	Outside Dia. (D)	A								
08	7 7/8" Dia.	4 9/16"								
06	5 7/8" Dia.	3 9/16"								

General Description	DECV-1 (3)
<p>Direct digital control package supplied by Titus includes direct digital controller, tested and calibrated.) Room sensor is optional.</p> <ul style="list-style-type: none"> • Tight Close-Off damper. Leakage is less than 2% of nominal CFM at 6" sp W.G. • Multi-point inlet velocity sensor with center averaging. • Gauge tees for cfm measurement. • Inlet and Discharge connections fit inside a standard round duct. • Uninsulated 	

Option Schedule	DECV-1 (3)																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 8%;">ID</th> <th style="width: 10%;">Quantity</th> <th style="width: 15%;">Tag</th> <th style="width: 10%;">UNIT SIZE</th> <th style="width: 15%;">MAX PRIMARY CFM</th> <th style="width: 12%;">MIN PRIMARY CFM</th> </tr> </thead> <tbody> <tr> <td>9</td> <td>1</td> <td>TUE-2-04</td> <td>08</td> <td>525</td> <td>300</td> </tr> <tr> <td>16</td> <td>1</td> <td>TUE-2-11</td> <td>06</td> <td>100</td> <td>100</td> </tr> <tr> <td>17</td> <td>1</td> <td>TUE-2-12</td> <td>06</td> <td>150</td> <td>50</td> </tr> <tr> <td>18</td> <td>1</td> <td>TUE-2-13</td> <td>06</td> <td>200</td> <td>200</td> </tr> </tbody> </table>		ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM	9	1	TUE-2-04	08	525	300	16	1	TUE-2-11	06	100	100	17	1	TUE-2-12	06	150	50	18	1	TUE-2-13	06	200	200
ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM																										
9	1	TUE-2-04	08	525	300																										
16	1	TUE-2-11	06	100	100																										
17	1	TUE-2-12	06	150	50																										
18	1	TUE-2-13	06	200	200																										
<table style="width: 100%;"> <tr> <td style="width: 50%; vertical-align: top;"> SENSOR CODE 3 - AEROCROSS UNIT CONFIG 0 -BASIC LINER OPTION 0 -STANDARD CASING CONFIG 0R -STD 22GA RH DIGITAL CONTROLLER 0000 -NONE ACTUATOR TYPE 0000 -NONE CONTROL ACC1 00 -NONE </td> <td style="width: 50%; vertical-align: top;"> CONTROL ACC2 00 -NONE CONTROL ACC3 00 -NONE UNIT ACC1 E -METAL CTRL ENCLOS UNIT ACC2 0 -NONE UNIT ACC3 0 -NONE UNIT ACC4 0 -NONE UNIT ACC5 0 -NONE </td> </tr> </table>		SENSOR CODE 3 - AEROCROSS UNIT CONFIG 0 -BASIC LINER OPTION 0 -STANDARD CASING CONFIG 0R -STD 22GA RH DIGITAL CONTROLLER 0000 -NONE ACTUATOR TYPE 0000 -NONE CONTROL ACC1 00 -NONE	CONTROL ACC2 00 -NONE CONTROL ACC3 00 -NONE UNIT ACC1 E -METAL CTRL ENCLOS UNIT ACC2 0 -NONE UNIT ACC3 0 -NONE UNIT ACC4 0 -NONE UNIT ACC5 0 -NONE																												
SENSOR CODE 3 - AEROCROSS UNIT CONFIG 0 -BASIC LINER OPTION 0 -STANDARD CASING CONFIG 0R -STD 22GA RH DIGITAL CONTROLLER 0000 -NONE ACTUATOR TYPE 0000 -NONE CONTROL ACC1 00 -NONE	CONTROL ACC2 00 -NONE CONTROL ACC3 00 -NONE UNIT ACC1 E -METAL CTRL ENCLOS UNIT ACC2 0 -NONE UNIT ACC3 0 -NONE UNIT ACC4 0 -NONE UNIT ACC5 0 -NONE																														

Project ADM PAC 3
Architect
Engineer
Contractor
Designation



Date 05/05/2023
Office Controlled Air, Inc.
Preparer Brian Dougherty
Version 2014.0.549

Option Schedule (continued) DECV-1 (3)

ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM
10	1	TUE-2-05	06	100	100
13	1	TUE-2-08	06	200	200


SENSOR CODE 3 - AEROCROSS UNIT CONFIG 0 -BASIC LINER OPTION 0 -STANDARD CASING CONFIG 0L -STD 22GA LH DIGITAL CONTROLLER 0000 -NONE ACTUATOR TYPE 0000 -NONE CONTROL ACC1 00 -NONE	CONTROL ACC2 00 -NONE CONTROL ACC3 00 -NONE UNIT ACC1 E -METAL CTRL ENCLOS UNIT ACC2 0 -NONE UNIT ACC3 0 -NONE UNIT ACC4 0 -NONE UNIT ACC5 0 -NONE
---	---

DESV

Single Duct Terminal Unit, Direct Digital Control, Pressure Independent

Main Product DESV-1

DESV




Right Hand Unit with Right Hand HWC Connections shown

Air Inlet (D) is 1/8" smaller than its Nom. Inlet.
 All dimensions are in inches.

Unit-Size	CFM Range	Nom. Inlet	F	G	W	H	M	L
16	0 - 4000	16" Dia.	-	3 3/8"	24"	18"	3 3/8"	23"
10	0 - 1400	10" Dia.	-	5 3/8"	14"	12 1/2"	3 3/8"	20 1/2"
12	0 - 2000	12" Dia.	-	5 3/8"	16"	15"	3 3/8"	20 1/2"
08	0 - 900	8" Dia.	1 1/8"	7 3/8"	12"	10"	3 3/8"	20 1/2"
14	0 - 3000	14" Dia.	-	3 3/8"	20"	17 1/2"	3 3/8"	23"
06	0 - 500	6" Dia.	2 1/8"	7 3/8"	12"	8"	3 3/8"	20 1/2"
07	0 - 650	7" Dia.	1 1/8"	7 3/8"	12"	10"	3 3/8"	20 1/2"

Access Door Opening



(Bottom View)

Project ADM PAC 3
Architect
Engineer
Contractor
Designation



Date 05/05/2023
Office Controlled Air, Inc.
Preparer Brian Dougherty
Version 2014.0.549

General Description **DESV-1**

- Heavy gauge steel housing. Mechanically sealed and gasketed, leak resistant construction. Less than 2% of nominal CFM at 1.5" sp wg.
- Dual density internal insulation, treated to resist air erosion. Meets requirements of NFPA 90A and UL 181.
- Rectangular discharge opening is designed for slip and drive cleat duct connection.
- Multipoint center averaging inlet velocity sensor.
- Digital control packages can be factory mounted by Titus.
- Choice of right hand or left hand control location.
- Model DESV can be installed horizontally, vertically, or at any angle. Operation is not affected by position.
- Gauge tees for CFM measurement.

Option Schedule **DESV-1**

ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM
1	1	TUS-1-1	16	4000	725
2	1	TUS-1-2	10	750	750
3	1	TUS-1-3	12	1500	475
4	1	TUS-1-4	16	2525	830
5	1	TUS-1-5	16	2500	550
8	1	TUS-2-03	12	1900	630
9	1	TUS-2-04	08	475	250
10	1	TUS-2-05	12	1455	480
11	1	TUS-2-06	14	1650	550
12	1	TUS-2-07	08	450	275
13	1	TUS-2-08	12	1350	675
14	1	TUS-2-09	06	250	150
15	1	TUS-2-10	07	575	190
16	1	TUS-2-11	12	980	325
17	1	TUS-3-01	06	250	250
18	1	TUS-3-02	06	250	250
19	1	TUS-3-03	10	1000	330
20	1	TUS-3-04	07	465	160
21	1	TUS-3-05	10	945	320
22	1	TUS-3-06	06	315	110
23	1	TUS-3-07	06	175	175
24	1	TUS-3-08	12	1380	460
25	1	TUS-3-09	06	200	70
26	1	TUS-3-10	08	500	170
27	1	TUS-3-11	12	1320	440
28	1	TUS-3-12	06	175	175
29	1	TUS-3-13	06	170	60
30	1	TUS-3-14	06	100	45
31	1	TUS-3-15	08	250	90
32	1	TUS-3-16	08	460	160
33	1	TUS-3-17	06	200	70
34	1	TUS-3-18	06	260	90
35	1	TUS-3-19	08	460	160
36	1	TUS-3-20	16	3200	1100

Project ADM PAC 3
 Architect
 Engineer
 Contractor
 Designation



Date 05/05/2023
 Office Controlled Air, Inc.
 Preparer Brian Dougherty
 Version 2014.0.549

Option Schedule (continued) DESV-1

SENSOR CODE 3 - AEROCROSS	UNIT ACC3 0 -NONE
UNIT CONFIG 0 -BASIC	UNIT ACC4 0 -NONE
LINER OPTION 4 -ULTRALOC	UNIT ACC5 0 -NONE
CASING CONFIG 1R -22GA RH, Access Door	WATER COIL W11 -1 ROW RH
DIGITAL CONTROLLER 0000 -NONE	ELECTRIC HEAT TYPE 000 -NONE
ACTUATOR TYPE 0000 -NONE	KW 0
CONTROL ACC1 00 -NONE	ELEC COIL ACC1 0 -NONE
CONTROL ACC2 00 -NONE	ELEC COIL ACC2 0 -NONE
CONTROL ACC3 00 -NONE	ELEC COIL ACC3 0 -NONE
UNIT ACC1 E -METAL CTRL ENCLOS	ELEC COIL ACC4 0 -NONE
UNIT ACC2 0 -NONE	


Accessories DESV-1

Selected Insulation: UltraLoc

Insulation Characteristics:
 Material: Solid Metal Liner over Fiberglass
 Thickness: 1 inch Fiberglass in 3/4" Deep Metal Pan
 R-Value: Fiberglass - 3.9 ft² °F h/Btu @ 75oF
 Density: Fiberglass - 1.5 lbs/ft³
 Flame Spread: 25
 Smoke Density: 50
 Mold Growth: None

Code Compliances:
 NFPA 90A & 90B Appliances
 NFPA 255 Flame / Smoke Spread (25/50)
 UL 181 Air Erosion
 UL 181 Mold Growth and Humidity
 UL 723 Flame / Smoke Spread (25/50)
 ASTM E84 Flame / Smoke Spread (25/50)


Standard Access Door



Accessories (continued)

DESV-1


ESV Hot Water Reheat: 1-Row, Right Hand for size 16



- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weight (lbs.)	Water Volume (gal)
2.67	0.32

ESV Hot Water Reheat: 1-Row, Right Hand for size 09 & 10



Project ADM PAC 3
Architect
Engineer
Contractor
Designation




Date 05/05/2023
Office Controlled Air, Inc.
Preparer Brian Dougherty
Version 2014.0.549

Accessories (continued) DESV-1

- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weight (lbs)	Water Volume (gal)
1.17	0.14

ESV Hot Water Reheat: 1-Row, Right Hand for size 07, 08, 5E, & 6E



- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weigth (lbs)	Water Volume (gal)
.77	.09

Project ADM PAC 3
 Architect
 Engineer
 Contractor
 Designation




Date 05/05/2023
 Office Controlled Air, Inc.
 Preparer Brian Dougherty
 Version 2014.0.549

Accessories (continued)

DESV-1

ESV Hot Water Reheat: 1-Row, Right Hand for size 12 & 1E



- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weight (lbs.)	Water Volume (gal)
1.87	0.22

Project ADM PAC 3
 Architect
 Engineer
 Contractor
 Designation




Date 05/05/2023
 Office Controlled Air, Inc.
 Preparer Brian Dougherty
 Version 2014.0.549

Accessories (continued)

DESV-1

ESV Hot Water Reheat: 1-Row, Right Hand for size 04, 05, & 06



- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weight (lbs)	Water Volume (gal)
0.59	0.07

Project ADM PAC 3
 Architect
 Engineer
 Contractor
 Designation




Date 05/05/2023
 Office Controlled Air, Inc.
 Preparer Brian Dougherty
 Version 2014.0.549

Accessories (continued)

DESV-1

ESV Hot Water Reheat: 1-Row, Right Hand for size 14 & 2E



- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weight (lbs)	Water Volume (gal)
2.29	0.27

Project ADM PAC 3
Architect
Engineer
Contractor
Designation



Date 05/05/2023
Office Controlled Air, Inc.
Preparer Brian Dougherty
Version 2014.0.549


DESV

Single Duct Terminal Unit, Direct Digital Control, Pressure Independent

Main Product

DESV-1 (2)


DESV



Air Inlet (D) is 1/8" smaller than its Nom. Inlet.
 All dimensions are in inches.

Unit Size	CFM Range	Nom. Inlet	F	G	W	H	M	L
40	0 - 8000	24X16	1 1/8"	5 3/8"	38"	18"	3 3/8"	5"

Access Door Opening



General Description

DESV-1 (2)

- Heavy gauge steel housing. Mechanically sealed and gasketed, leak resistant construction. Less than 2% of nominal CFM at 1.5" sp wg.
- Dual density internal insulation, treated to resist air erosion. Meets requirements of NFPA 90A and UL 181.
- Rectangular discharge opening is designed for slip and drive cleat duct connection.
- Multipoint center averaging inlet velocity sensor.
- Digital control packages can be factory mounted by Titus.
- Choice of right hand or left hand control location.
- Model DESV can be installed horizontally, vertically, or at any angle. Operation is not affected by position.
- Gauge tees for CFM measurement.

Project ADM PAC 3
 Architect
 Engineer
 Contractor
 Designation



Date 05/05/2023
 Office Controlled Air, Inc.
 Preparer Brian Dougherty
 Version 2014.0.549

Option Schedule						DESV-1 (2)
ID	Quantity	Tag	UNIT SIZE	MAX PRIMARY CFM	MIN PRIMARY CFM	
6	1	TUS-2-01	24X16 (40)	3780	1250	
7	1	TUS-2-02	24X16 (40)	3780	1250	


SENSOR CODE 3 - AEROCROSS	UNIT ACC3 0 -NONE
UNIT CONFIG 1 -BASIC W/ATTEN	UNIT ACC4 0 -NONE
LINER OPTION 4 -ULTRALOC	UNIT ACC5 0 -NONE
CASING CONFIG 1R -22GA RH, Access Door	WATER COIL W11 -1 ROW RH
DIGITAL CONTROLLER 0000 -NONE	ELECTRIC HEAT TYPE 000 -NONE
ACTUATOR TYPE 0000 -NONE	KW 0
CONTROL ACC1 00 -NONE	ELEC COIL ACC1 0 -NONE
CONTROL ACC2 00 -NONE	ELEC COIL ACC2 0 -NONE
CONTROL ACC3 00 -NONE	ELEC COIL ACC3 0 -NONE
UNIT ACC1 E -METAL CTRL ENCLOS	ELEC COIL ACC4 0 -NONE
UNIT ACC2 0 -NONE	

Accessories	DESV-1 (2)
Selected Insulation: UltraLoc	
Insulation Characteristics:	
Material: Solid Metal Liner over Fiberglass	
Thickness: 1 inch Fiberglass in ¾" Deep Metal Pan	
R-Value: Fiberglass - 3.9 ft2 °F h/Btu @ 75oF	
Density: Fiberglass - 1.5 lbs/ft3	
Flame Spread: 25	
Smoke Density: 50	
Mold Growth: None	
Code Compliances:	
NFPA 90A & 90B Appliances	
NFPA 255 Flame / Smoke Spread (25/50)	
UL 181 Air Erosion	
UL 181 Mold Growth and Humidity	
UL 723 Flame / Smoke Spread (25/50)	
ASTM E84 Flame / Smoke Spread (25/50)	


Accessories (continued)

DESV-1 (2)

Standard Access Door



ESV Hot Water Reheat: 1-Row, Right Hand for size 24x16 (40)



- Coil tubing is 1/2" diameter 0.016" thick copper.
- Coil connection tubing is 0.032" thick copper.
- Aluminum plate fins, 10 per inch.
- Casing is 20 Gauge galvanized steel.
- Copper male solder connections.
- Connection is slip and drive to duct work down stream of terminal.
- Leak tested to 450 PSIG.
- Maximum working pressure, 360 PSIG
- Maximum 200 degree F water
- Coils rated and certified to AHRI Standard 410

Water Weight (lbs.)	Water Volume (gal)
4.20	0.50