



10-06-25 CHICK-FIL-A #05817 GROVEPORT, OH (SR 33 & HAMILTON RD FSU) NEW STORE

CheckList Information

Name :	PLAN REVIEW	Status :	Not Completed
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		
Created Date :	09/02/2025 - Natasha Louw - National TAB		

CheckList Item Details

Asset Requirements

We have the latest set of construction drawings and are not working off the Bid or Permit Set:	Yes
--	-----

Comment:

Diffuser totals equal the scheduled airflow of each piece of equipment	No
--	----

Comment:

ALL AC RETURN DIFFUSERS HAVE A CFM > 5% MORE THAN DESIGN CFM. THE RETURN CFM = THE SUPPLY CFM

Scheduled Hood airflow match scheduled EF and MAU airflows	Yes
--	-----

Comment:

Files to Upload

A PDF summary is uploaded and matches the equipment/scope of the project	Yes
--	-----

Comment:

Balance schedule is uploaded?	Yes
-------------------------------	-----

Comment:

Required account checklists are created	Yes
---	-----

Comment:

Mechanical drawings are uploaded

Yes

Comment:

If job is a Revive, Pre-design, or Remodel. Check if we have an old report on sharepoint or the old FaciliBuild and upload to files section.

N/A

Comment:

GRD Layout is uploaded

Yes

Comment:

Jurisdiction Requirements

Is job in Orlando, FL metro area or Phoenix metro area? If yes, a smoke detector checklist needs to be created for each RTU or AHU

No

Comment:

Is job in Broward County, FL? If so, is Broward County on the permit (Ask the GC)? If Broward County is on the permit, then we CANNOT perform the balance.

No

Comment: