

## RED LEPRECHAUN (5584294) CINCINNATI, OH

### CheckList Information

<b>Name :</b>	CAS Project Checklist	<b>Status :</b>	Not Completed
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

CAS Job Name	Red Leprechaun
CAS Job Number	Cincinnati, OH
Turnover Date or TCO Date	
Comment	
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	Received
Permanent power installed so that all hood & food equipment can be turned "on"	YES
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	YES
Ansul Installation Date	COMPLETED
Comment	
Hood Startup/TAB & Fire System Pre-Test Date	07/17/2023
Comment	
Fire Final Date	07/20/2023
Comment	Tentative
When will cooking equipment be set under the hood?	07/19/2023
Comment	Tentative

Fire System Rough-In (Only required when hood is 100% field piped)

COMPLETED

Comment

Food Equipment is set and locked in place (per plan)

No

T.B.D

Comment

**Notes/Comments :**