

SDV Job #: 5390553 - Shake Shack-1423-Westfield Topanga-R4

Service Region: 367 - LA, Orange County, San Diego
Service Person: Anthony Santiago

Customer Number: 779445 **Customer Name:** Region 108 - Eastern PA Mechanical

Address: Shake Shack
6600 Topanga Canyon Blvd
Space #FC10
Los Angeles, CA 91303

Region Job #: 5322262
Region Job Name: Shake Shack-1423-Westfield Topanga-R4

Sales Region: 108 - Eastern PA Mechanical
Sales Person: Joe Shiiba

Created By: Anthony Santiago **Creation Date:** 12/21/2022 10:51 AM

Last Modified By: Steve Sandoval **Last Modified Date:** 12/21/2022 6:29 PM

Dining Room Pressure: 0.0 **Kitchen Pressure:** 0.0
Hours On Job: 0.0 **Extra Hours:** 0.0

Completed: Yes **Completed By:** Steve Sandoval
Completion Date: 12/21/2022 6:29 PM

UDS

NONE

Hood Group 1

Exhaust CFM:	Design = 3150	Initial = 3543	Final = 3266	(103.7% of design)
Supply CFM:	Design = 2520	Initial = 1860	Final = 2383	(94.6% of design)
Supply AC CFM:	Design = 800	Initial = 8	Final = 8	(1.0% of design)

Hood 1 (Hood-Left) (Hood-Left)

Model: 5430ND-2-ACPSP-F **Length:** 9' 0.00"
Exhaust CFM: Design = 1575 Initial = 1731 Final = 1595 (101.3% of design)

Other Notes:

N/A



Installation

Hung Using appropriate material to safely secure hood.

Design: **Yes**

Actual: **No**

Installation Notes:

Punch Item: Sales Office

At time of SDV CAS service found single hex nut used on hanging angles.



COOKING EQUIPMENT ON AND OPERATING

Design: **Yes**

Actual: **Yes**

COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE

Design: **Yes**

Actual: **Yes**

END PANELS INSTALLED CORRECTLY

Design: **Yes**

Actual: **No**

Other Notes:

N/A



Installation Notes:

Punch Item: Sales Office

At time of SDV CAS Service recommends raising panels slightly to eliminate gap between hood and panel.

INITIAL POSITION OF BALANCE
DAMPER

Actual: **100% open**

Other Notes:

N/A



POSITION OF BALANCE DAMPER
AFTER AIRFLOW

Actual: **100% open**

Was a smoke test performed on
Hood System?

Design: **Yes**

Actual: **Yes**

Filters

Type: Captrate Solo

Filter 1 Fan: #2 - USBI18DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 126 fpm	Final Velocity: 113 fpm	Initial CFM: 262	Final CFM: 235
Filter 2 Fan: #2 - USBI18DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 129 fpm	Final Velocity: 128 fpm	Initial CFM: 268	Final CFM: 266
Filter 3 Fan: #2 - USBI18DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 154 fpm	Final Velocity: 130 fpm	Initial CFM: 320	Final CFM: 270
Filter 4 Fan: #2 - USBI18DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 158 fpm	Final Velocity: 144 fpm	Initial CFM: 328	Final CFM: 299
Filter 5 Fan: #2 - USBI18DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 125 fpm	Final Velocity: 130 fpm	Initial CFM: 260	Final CFM: 270
Filter 6 Fan: #2 - USBI18DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 141 fpm	Final Velocity: 123 fpm	Initial CFM: 293	Final CFM: 255

Supply

Supply CFM: Fan: #1 - A2-D.250-20D-MPU (MAU-1)	Design = 1260	Initial = 1036	Actual = 1308	(103.8% of design)
AC CFM:	Design = 400	Initial = 4	Actual = 4	(1.0% of design)

PSP 1

Orientation:	Front	Length:	10' 8.00"	Width:	12.00"	Banks:	1
Blanks:	1						
CFM:	Design = 1260	Initial = 1036	Final = 1308	(103.8% of design)			
Velocity:	Design = 147	Initial = 120	Final = 152	(103.4% of design)			
AC CFM:	Design = 400	Initial = 4	Final = 4	(1.0% of design)			
AC Velocity:	Design = 93	Initial = 0	Final = 0	(0.0% of design)			

Readings:

1: Initial: 161 fpm, Final: 213 fpm	2: Initial: 115 fpm, Final: 158 fpm	3: Initial: 128 fpm, Final: 166 fpm
4: Initial: 107 fpm, Final: 130 fpm	5: Initial: 115 fpm, Final: 154 fpm	6: Initial: 141 fpm, Final: 180 fpm
7: Initial: 127 fpm, Final: 143 fpm	8: Initial: 111 fpm, Final: 129 fpm	9: Initial: 118 fpm, Final: 117 fpm
10: Initial: 89 fpm, Final: 145 fpm	11: Initial: 117 fpm, Final: 128 fpm	12: Initial: 121 fpm, Final: 167 fpm

AC Readings:

Other Notes:

At time of SDV CAS Service was unable to measure ACP CFM

1: Initial: 1 fpm, Final: 1 fpm	2: Initial: 1 fpm, Final: 1 fpm	3: Initial: 1 fpm, Final: 1 fpm	4: Initial: 1 fpm, Final: 1 fpm
5: Initial: 1 fpm, Final: 1 fpm	6: Initial: 1 fpm, Final: 1 fpm	7: Initial: 1 fpm, Final: 1 fpm	8: Initial: 1 fpm, Final: 1 fpm
9: Initial: 1 fpm, Final: 1 fpm	10: Initial: 1 fpm, Final: 1 fpm	11: Initial: 1 fpm, Final: 1 fpm	
12: Initial: 1 fpm, Final: 1 fpm			

Hood 2 (Hood-Right) (Hood-Right)

Model:	5430ND-2-ACPSP-F	Length:	9' 0.00"		
Exhaust CFM:	Design = 1575	Initial = 1812	Final = 1671	(106.1% of design)	

Other Notes:

N/A



Installation

Hung Using appropriate material to safely secure hood.

Design: **Yes**

Actual: **No**

Other Notes:

At time of SDV CAS Service could not verify Hood 2 hanging angles due to ceiling configuration.

COOKING EQUIPMENT ON AND OPERATING

Design: **Yes**

Actual: **Yes**

COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE

Design: **Yes**

Actual: **Yes**

END PANELS INSTALLED CORRECTLY

Design: **Yes**

Actual: **No**

Other Notes:

N/A



Installation Notes:

Punch Item: Sales Office

At time of SDV CAS Service recommends raising end panel to eliminate slight gap.

INITIAL POSITION OF BALANCE DAMPER

Actual: **100% open**

Other Notes:

N/A



POSITION OF BALANCE DAMPER AFTER AIRFLOW

Actual: **100% open**

Was a smoke test performed on Hood System?

Design: **Yes**

Actual: **Yes**

Filters

Type: Captrate Solo

Filter	Size	Initial Velocity	Final Velocity	Initial CFM	Final CFM
Filter 1 Fan: #2 - USBI18DD-RM (KEF-1)	20x16	159 fpm	138 fpm	330	286
Filter 2 Fan: #2 - USBI18DD-RM (KEF-1)	20x16	135 fpm	130 fpm	280	270
Filter 3 Fan: #2 - USBI18DD-RM (KEF-1)	20x16	158 fpm	144 fpm	328	299
Filter 4 Fan: #2 - USBI18DD-RM (KEF-1)	20x16	138 fpm	128 fpm	286	266
Filter 5 Fan: #2 - USBI18DD-RM (KEF-1)	20x16	131 fpm	137 fpm	272	284
Filter 6 Fan: #2 - USBI18DD-RM (KEF-1)	20x16	152 fpm	128 fpm	316	266

Supply

Supply CFM	Design	Initial	Actual	Percentage
Fan: #1 - A2-D.250-20D-MPU (MAU-1)	1260	824	1075	(85.3% of design)
AC CFM	400	4	4	(1.0% of design)

PSP 1

Orientation:	Length:	Width:	Banks:
Front	9' 0.00"	12.00"	1
Blanks: 1			

CFM:	Design = 1260	Initial = 824	Final = 1075	(85.3% of design)
Velocity:	Design = 175	Initial = 114	Final = 149	(85.1% of design)
AC CFM:	Design = 400	Initial = 4	Final = 4	(1.0% of design)
AC Velocity:	Design = 111	Initial = 1	Final = 1	(0.9% of design)

Readings:

1: Initial: 105 fpm, Final: 146 fpm 2: Initial: 82 fpm, Final: 145 fpm 3: Initial: 108 fpm, Final: 114 fpm
 4: Initial: 145 fpm, Final: 142 fpm 5: Initial: 144 fpm, Final: 177 fpm 6: Initial: 125 fpm, Final: 185 fpm
 7: Initial: 106 fpm, Final: 158 fpm 8: Initial: 113 fpm, Final: 144 fpm 9: Initial: 106 fpm, Final: 126 fpm
 10: Initial: 111 fpm, Final: 158 fpm

AC Readings:

Other Notes:

At time of SDV CAS Service was unable to measure ACP CFM.

1: Initial: 1 fpm, Final: 1 fpm 2: Initial: 1 fpm, Final: 1 fpm 3: Initial: 1 fpm, Final: 1 fpm 4: Initial: 1 fpm, Final: 1 fpm
 5: Initial: 1 fpm, Final: 1 fpm 6: Initial: 1 fpm, Final: 1 fpm 7: Initial: 1 fpm, Final: 1 fpm 8: Initial: 1 fpm, Final: 1 fpm
 9: Initial: 1 fpm, Final: 1 fpm 10: Initial: 1 fpm, Final: 1 fpm

AQEs

NONE

Fans

Fan 1 - A2-D.250-20D-MPU (MAU-1) (MAU-1)

Model: A2-D.250-20D-MPU

Supply

Supply CFM: Design = 2520 Actual = 2383 (94.6% of design)


VOLTS	Design: 208	Actual: 208
HP	Design: 7.5	Actual: 7.5
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes
FAN LEVEL	Design: Yes	Actual: Yes
ROTATION	Design: Correct	Actual: Correct
FAN VIBRATION	Design: Good	Actual: Good
RPM - DESIGN	Design: 2130	Actual: 1487
RPM - MAX	Design: 2400	Actual: N/A
RPM - MAX RECOMMENDED	Design: 2000	Actual: N/A
FLA	Design: 21.1	Actual: 12.8
OVERLOAD SET POINT	Design: 21.1	Actual: 21.1
PHASE	Design: 3	Actual: 3
DAMPER INSTALLED	Design: Yes	Actual: Yes

Installation Notes:

Punch Item: Sales Office

Damper installed.





FAN WITHIN 5 MILES OF COAST



Actual: **No**

INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE


Actual: **No**


Other Notes:

N/A









Record the VFD HZ

Actual: **51**

Is Supply Fan bolted/secured to curb? If no, secure fan properly according to manual.

Design: **Yes**

Actual: **Yes**

Heater

Gas Heater

GAS TYPE	Design: Natural	Actual: Natural
INLET GAS PRESSURE	Design: 7	Actual: 7

Other Notes:

Unable to verify gas pressure.

FREEZE STAT TEMPERATURE	Design: 35	Actual: 35
FREEZE STAT TIMER	Design: 10	Actual: 10
SPACE SET POINT	Design: N/A	Actual: 0
INTAKE SET POINT	Design: 45	Actual: 50
DISCHARGE SET POINT	Design: 55	Actual: 60
HIGH LIMIT SET POINT		Actual: 170


Direct Fired Heater

Housing Size: 2

Burner Profile Pressure: 0.0"

Other Notes:

At time of SDV Gas gauge is broken and not reading properly. Unable to verify pressures.



PILOT FLAME SIGNAL	Design: 12	Actual: 15.7
TEMP RISE		Actual: 60
HIGH FIRE MANIFOLD GAS PRESSURE	Design: 1.2	Actual: 1.2
HIGH FIRE INLET PRESSURE		Actual: N/A
HIGH FIRE FLAME SIGNAL	Design: 12	Actual: 15.3
BURNER DIFFERENTIAL PRESSURE	Design: 0.3	Actual: 0.43
LOW MANIFOLD GAS PRESSURE		Actual: N/A
MODULATION TIME	Design: 4	Actual: 4
LOW FIRE FLAME SIGNAL	Design: 12	Actual: 15.2

Cooling

MPU

CONTROL MODE		Actual: Cool
THERMOSTAT SET POINT	Design: 85	Actual: 80
EACH CONDENSER HAS IT'S OWN BREAKER	Design: Yes	Actual: Yes

Other Notes:

N/A

**Installation Notes:***Punch Item: Sales Office*

At time of SDV Condenser is sharing conduit with VFD wiring.

CONDENSER-1 VOLTAGE	Design: 208-230	Actual: 208
---------------------	------------------------	--------------------


Fan 2 - USBI18DD-RM (KEF-1) (KEF-1)**Model:** USBI18DD-RM**Exhaust**

Exhaust CFM:	Design = 3150	Actual = 3266	(103.7% of design)
Record the VFD HZ			Actual: 59.6
VOLTS	Design: 208		Actual: 208
HP	Design: 3		Actual: 3
HUB SET SCREW TIGHT	Design: Yes		Actual: Yes
FAN LEVEL	Design: Yes		Actual: Yes
ROTATION	Design: Correct		Actual: Correct
FAN VIBRATION	Design: Good		Actual: Good
RPM - DESIGN	Design: 1493		Actual: 1743
RPM - MAX	Design: 1900		Actual: N/A

RPM - MAX RECOMMENDED	Design: 1600	Actual: N/A
FLA	Design: 9.5	Actual: 7.5
OVERLOAD SET POINT	Design: 9.5	Actual: 9.5
PHASE	Design: 3	Actual: 3
FAN WITHIN 5 MILES OF COAST		Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No

Other Notes:

N/A





Installation Notes:

Punch Item: Sales Office

At time of SDV exhaust fan has no isolators installed.

ECPs

ECP 1 - SC-311110MA

Package #: SC-311110MA

Other Notes:


N/A





Smart Control

Other Notes:

N/A






ROOM TEMPERATURE OFFSET	Design: 15	Actual: 15
HOW MANY FAN ZONES ARE THERE	Design: 1	Actual: 1
HYSTERESIS TEMPERATURE		Actual: 2
Room Sensor Type		Actual: Room Sensor
Is room sensor wireless or wired?		Actual: Wired
Is room sensor operating correctly? Upload Picture of installation		Actual: Yes

Other Notes:

N/A






Are there Tempering HMI's?	Design: Yes	Actual: No
ALL TEMP SENSORS ARE WIRED IN	Design: Yes	Actual: Yes
Do any of the light circuits exceed 1400W?	Design: No	Actual: No
ALL LIGHTS WORK	Design: Yes	Actual: Yes

Other Notes:

N/A





ALL FAULTS CLEARED	Design: Yes	Actual: Yes
ECPM03 HARDWARE REVISION	Design: 4	Actual: 4
ECPM03 PROGRAM VERSION	Design: 2.15.04	Actual: 2.15.04
CASHMI HARDWARE REVISION	Design: 3	Actual: 3
CASHMI PROGRAM VERSION	Design: 2.15.04	Actual: 2.15.04
ECPM03 DATE AND TIME ACCURATE	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes

Other Notes:

N/A

See attachment(s): [20221221100111.mp4] [20221221100327.mp4]

Ansul Cylinder Installed	Design: Yes	Actual: Yes
--------------------------	--------------------	--------------------

Ansul

Other Notes:

Site has already passed fire final at time of SDV.




Is the Ansul micro switch connected from common and normally closed to C1 & AR1 in control panel?	Design: Yes	Actual: Yes
Test Micro switch. With power off, remove C1 wire from terminal. Apply power, does system go into fire mode? Check HMI display and ensure "Fire" is displayed	Design: Yes	Actual: Yes
(Test shunt trip) With system in Fire Mode, Take Multimeter and test between ST & N1. Do you have 120V? If No, replace ECPM03 board and retest.	Design: Yes	Actual: Yes
Does Exhaust Fan ramp up to full speed in fire mode?	Design: Yes	Actual: Yes

BMS & Monitoring

Other Notes:

N/A



BMS TYPE	Design: CASLink	Actual: CASLink
CASLINK COMMUNICATION TYPE	Design: Cellular	Actual: Cellular
Cellular status is Active Online?	Design: Yes	Actual: Yes
CASLink Registration Wizard was completed?	Design: Yes	Actual: Yes
CASLink Module has a current heartbeat?	Design: Yes	Actual: Yes
All devices connected to the SCADA are reporting live data?	Design: Yes	Actual: Yes
Devices were assigned to an area and named appropriately?	Design: Yes	Actual: Yes

Sensors

T2

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: H1R1	Actual: H1R1
FAN NUMBER	Design: 2	Actual: 2

T3

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: H2R1	Actual: H2R1
FAN NUMBER	Design: 2	Actual: 2

T4

SENSOR TYPE	Design: PSP	Actual: PSP
SENSOR LOCATION	Design: Hood 1	Actual: Hood 1
FAN NUMBER	Design: 0	Actual: 0

T5

SENSOR TYPE	Design: AC-PSP	Actual: AC-PSP
SENSOR LOCATION	Design: Hood 1	Actual: Hood 1
FAN NUMBER	Design: 0	Actual: 0

VFDs

VFD 1

DESIGN CFM	Design: 3150	Actual: 3266
FAN DIRECTION	Design: Forward	Actual: Forward
TEMP SENSOR #s ASSIGNED	Design: T2, T3	Actual: T2, T3

DCV VFD

OVERLOAD = P108	Design: 98	Actual: 98
MIN HZ	Design: 40.8	Actual: 59.6

Other Notes:


SC package runs at one speed.

MAX HZ	Design: 51	Actual: 59.6
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: 7.5
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: No

Other Notes:

N/A





Installation Notes:

Punch Item: Sales Office

At time of SDV both VFDs are sharing conduit with each other and other equipment.

VFD 2

DESIGN CFM

Design: **2520**

Actual: **2383**

FAN DIRECTION

Design: **Forward**

Actual: **Forward**


DCV VFD

SUPPLY FAN # ASSIGNED	Design: 1	Actual: 1
OVERLOAD = P108	Design: 91	Actual: 91
MAX HZ	Design: 73	Actual: 73
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: 12.8
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: No

Installation Notes:

Punch Item: Sales Office

At time of SDV VFDs are sharing conduit with each other and other equipment.



NONE