



## Shake Shack (Oak Lawn, IL) - Commissioning

### CheckList Information

<b>Name :</b>	FIV (In-Wall) Interior and exterior lighting	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

#### **LIGHTING SUB PANEL AND CIRCUITS**

Lighting Circuits in sub panels have been identified and are installed per design

Record the lighting circuit amperage and wire gauge

#### **LIGHTING - JUNCTIONS AND TERMINATIONS**

Lighting junctions are labeled on cover plate with breaker circuit number

Lighting circuit terminations have been identified and are installed per plan at the correct locations (attach plan showing details)

#### **LUTRON - VIVE LIGHTING CONTROLS**

Lutron wireless control HUB flush mount adaptors and power supply identified for installation

Lutron main switch control station installed for 120v, correctly identified and located per plan

Lutron 16 amp switching powerpak identified and installed per plan

Lutron dimming control junction boxes installed in correct locations: Attach planned versus actual for visual confirmation

Lutron reverse phase dimming control junction boxes installed in correct locations: Attach planned versus actual for visual confirmation

Confirm with GC that above ceiling occupancy sensor locations have been identified for future installation