



## Shake Shack (Oak Lawn, IL) - Commissioning

### CheckList Information

**Name :** (FPT) Ceiling Fans - Patio **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

### CheckList Item Details

#### CEILING FANS

All fans installed	Occupied : (Pass) Control :(Pass)
Comment	
fan control on/off and speed control dial located in the office	Occupied : (Pass) Control :(Pass)
Comment	
fan control on and intitiate fan through all speeds	Occupied : (Fail) Control :(Fail)
Comment	manual control does not initiate control (on) or speed of fans