



## Shake Shack (Oak Lawn, IL) - Commissioning

### CheckList Information

<b>Name :</b>	Cx-Sink HW temperatures	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

City Health inspections were conducted and passed for all hot water sink locations

#### **OCCUPIED PERIOD: SINGLE DEMAND - 5 minute interval**

Hand sinks reach and maintain correct temperature instantaneously - Record water temperature	Occupied : ( ) Control :( )
--	-----------------------------

Comment

Preparation sinks reach correct temperature instantaneously - Record water temperature	Occupied : ( ) Control :( )
--	-----------------------------

Comment

#### **OCCUPIED PERIOD: 100% DEMAND - 5 minute Interval**

Hand sinks reach and maintain correct temperature instantaneously - Record water temperature	Occupied : ( ) Control :( )
--	-----------------------------

Comment

Preparation sinks reach and maintain correct temperature instantaneously - Record water temperature	Occupied : ( ) Control :( )
---	-----------------------------

Comment

#### **UNOCCUPIED SETBACK TEMPERATURES**

Validate all sinks reduce to the required unoccupied setback hot water temperatures	Unoccupied : ( ) Control :( )
---	-------------------------------

Comment