



Shake Shack (Oak Lawn, IL) - Commissioning

CheckList Information

Name : (FPT) FCU (office) **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

FCU

Unit installed with Outdoor air Occupied : (Pass) Control :(Pass)

Comment

Balance report indicates proper Outdoor air and function Occupied : (Pass) Control :(Pass)

Comment

Motorized damper opens/closes with on-off control Occupied : (Fail) Control :(Fail)

No motorized damper installed

Comment

Unit functions properly from remote control Occupied : (Pass) Control :(Pass)

Comment

Set to full cool and record discharge temperature Occupied : (Pass) Control :(Pass)

Comment

53 deg - 60.3% RH