



Shake Shack (Oak Lawn, IL) - Commissioning

CheckList Information

Name : Pre-Cx Sinks, Floor Drains, Mixing Valves **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

Floor drain cover installed per specification type and detail

Grease Trap Installed and inspection report available

All specified Pressure Reducer Valves installed per plan and details

All specified Backflow preventers installed per plan and details

Temperature mixing valves installed and functional

Final Sinks, faucets, P-Traps and drain lines installed per specification and details