



Nike

2000 E Rio Salado Pkwy, Ste 1253
Tempe, AZ 85281

Submission of
Certified Test, Adjust and Balance Report
February 16, 2024

Owner: NIKE, Inc.
One Bowerman Dr, Beaverton, OR 97005

Architect: MBH
960 Atlantic Ave, Alameda, CA 94501

Engineer: Henderson Engineers
8345 Lenexa Dr, Ste 300, Lenexa, KS 66214

General Contractor: Not Provided

Mechanical Contractor: Not Provided

TAB Management: National TAB
9471 Sutton Place, Hamilton, OH 45011

NEBB Certified TAB Firm: United Test & Balance, Inc.
7013 Flagler Rd, Nordland, WA 98358

NEBB Certification Number: 3753





Report Certification

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

Certification

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standard for Testing, Adjusting and Balancing of Environmental Systems. The measurements shown, and the information given, in this report are certified to be accurate and complete, at the time and date information was gathered. Any variances from design quantities, which exceed NEBB tolerances, are noted in the TAB report project summary.

Submitted & Certified By

Firm Name

United Test & Balance, Inc.

NEBB Certification Number

3753

Expiration Date

12/31/2024

Certification Date

February 16, 2024

Signed & Sealed By

Certifying NEBB Certified TAB Professional

William Clayton






Table of Contents

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

1 Cover Page.....	1
2 Report Certification.....	2
2.1 Report Certification Page.....	2
3 Table of Contents.....	3
3.1 Table of Contents.....	3
4 Report Summary/Remarks.....	4
4.1 Report Summary and Remarks.....	4
5 Equipment Comment Log.....	5
6 Air Apparatus.....	6
6.1 DOAS-01.....	6
6.2 DOAS-01/Static Profile.....	8
6.3 RTU-01.....	9
6.4 RTU-01/Static Profile.....	10
6.5 RTU-02.....	12
6.6 RTU-02/Static Profile.....	14
6.7 RTU-03.....	15
6.8 RTU-03/Static Profile.....	17
6.9 RTU-04.....	18
6.10 RTU-04/Static Profile.....	20
6.11 RTU-05.....	21
6.12 RTU-05/Static Profile.....	23
6.13 RTU-05/VAV-01.....	24
6.14 RTU-06.....	25
6.15 RTU-06/Static Profile.....	27
7 Fan.....	28
7.1 EF-01.....	28
7.2 EF-01/Static Profile.....	29
7.3 EF-02.....	31
7.4 EF-02/Static Profile.....	32
7.5 EF-03.....	33
7.6 EF-03/Static Profile.....	35
8 Appendix.....	36
8.1 Instrument List.....	36
8.2 Certificates of Calibration.....	38
8.3 Terms & Abbreviations.....	41
8.4 Warranty Page.....	42
8.5 Keyed Drawings and Schematics.....	43



Report Summary/Remarks

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

Scope of Work

Includes

The Test and Balance (TAB) scope of work consist of 1 Dedicated Outdoor Air System (DOAS), 6 Rooftop Units (RTU), 3 Exhaust Fans (EF), and the associated inlets/outlets.

System Posturing & Remarks

Air Apparatus

The RTUs and DOAS were set for design airflow and the associated supply outlets were balanced in full cooling demand. After the distribution systems were complete, the outside air value was measured and set. The Outside Air CFM was directly measured as noted. The Return Air CFM was derived from subtracting Outside Air CFM from Total Supply Air CFM. There was no access to the unit discharge in order to obtain a duct traverse. Total CFM was derived by the sum of the Outlet measurements. All final TAB settings and performance measurements were completed and data was recorded on to the appropriate test report forms.

Exhaust Fans

The exhaust fans were energized, measured and set for total airflow. The associated inlets were balanced as noted in this report. Total CFM was derived as noted on the individual test pages. Final settings and performance measurements were completed and data recorded on to the appropriate test report forms.

General Remarks

Remark 1

The majority of the ductwork on the project is fabric duct. The units were set for total airflow and the duct was adjusted to ensure equal inflation among the branches.

Comment Log

The following page lists all project comments and issues. All items described and listed on the following Equipment Comment Log have been previously forwarded for resolution and have been accepted as reported.



Equipment Comment Log

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

Page #s	System / Unit Name	Notes / Logs
Page 12	RTU-02	Unit was measured at 125% of design on low speed. No further action recommended.
Page 15	RTU-03	Unit was measured at 125% of design on low speed. No further action recommended.
Page 28	EF-01	Fan is operating at 68% of design on high speed. Recommend sealing bottom of fan to chase better.
Page 33	EF-03	Fan is operating at 80% of design on high speed. Recommend sealing bottom of fan to chase better.

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: DOAS-01

Tested By: William Clayton
 Date: 2/16/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	3200	Actual Total CFM	3260
Design Grille Total	3200	Actual Grille Total CFM	Not Applicable
Design Return	0	Actual Return Air CFM	0
Design Min O/A	3200	Actual Min O/A CFM	3260
		Fan CFM Test Method	Face Velocity / Velgrid
		OA Method/Instrument	Face Velocity / Velgrid
		OA Ak (sq ft)	-
		OA Damper Position	100% Open
		RA Damper Position	Closed
Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	CaptiveAire
Submittal Model #	-	Model # (tag)	CASRTU3-20-15T
Submittal Airflow	Not Provided	Serial # (tag)	5575689
Sched./Sub. Volts	208	Location	Roof
Sched./Sub. Phase	3	Unit Discharge	Downblast
Sched./Sub. HP	Not Listed	Cooling Coil Location	Unit / Drawthru
Submittal BHP	Not Provided	Coil Area (sq ft)	12.3
Filter MERV Rating (Sched/Sub)	13	Clg Coil Vel (FPM)	265
		Fan Service	Supply
		Fan Type	Centrifugal (BI)
		Fan Discharge	Downblast
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	1.5	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-		
Filter Data		Fan Data	
Condition	Partially Loaded	Actual Fan RPM/Speed	100%
Filter Type	Pleated	Actual Motor RPM	Not Accessible
MERV Rating	8		
Filter Size Set 1 (in)	20x25x2	Electrical Data	
# Filters Set 1	8	Measurement Method	VFD Display
Filter Size Set 2 (in)	-	Motor Volts 1	297
# Filters Set 2	-	Motor Volts 2	-
Motor Nameplate Data			
Motor Make	Westinghouse		
Motor Frame	213T		
Motor HP	3.00		
Motor RPM	1175		
Motor Volts	230		
Motor Phase	3		

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

SYSTEM/UNIT: DOAS-01


Tested By: William Clayton
 Date: 2/16/2024

Motor Nameplate Data	
Motor Amps	9.2
Motor S.F.	1.15
Motor % PF	-
Motor % Eff.	88.5
Other Motor Data	-

Electrical Data	
Motor Volts 3	-
Motor Amps 1	9.4
Motor Amps 2	-
Motor Amps 3	-
Operating HZ	73.00
Approx. BHP	4.0
Corr. Nameplate Amps	7.1
Starter Data	Not Applicable
VFD Reference	Not Applicable

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Make (tag) Photo:



Name: image_123650291 (1).JPG
 Captured: 2/16/2024 2:53 PM
 Caption:




Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: DOAS-01/Static Profile

Tested By: William Clayton
 Date: 2/16/2024



DOAS-01 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	200 Stock RM	RND	8	325	-	-		See G.R. #1	-	-	
S-02	100 Sales	RND	14	1440	-	-		-	-	-	
S-03	100 Sales	RND	14	1435	-	-		-	-	-	
Totals:		-	-	3200	0	0	0	-	-	-	-



Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-01

Tested By: Hank Wulk
 Date: 1/24/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	1750	Actual Total CFM	1830
Design Grille Total	1750	Actual Grille Total CFM	1830
Design Return	1610	Actual Return Air CFM	1693
Design Min O/A	140	Actual Min O/A CFM	137
Unit Design Data		Fan CFM Test Method	
Submittal Make	Not Provided	OA Method/Instrument	Supply Outlet Total
Submittal Model #	-	OA Ak (sq ft)	Face Velocity/RVA
Submittal Airflow	Not Provided	OA Damper Position	25% Open
Sched./Sub. Volts	208	RA Damper Position	75% Open
Sched./Sub. Phase	3	Unit Data	
Sched./Sub. HP	Not Listed	Make (tag)	Trane
Submittal BHP	Not Provided	Model # (tag)	WSC060H3R0A29
Filter MERV Rating (Sched/Sub)	13	Serial # (tag)	22461459L
Design Static Pressures (in wg)		Location	Roof
Design Ext SP	.5	Unit Discharge	Downblast
Submittal Total SP	Not Provided	Cooling Coil Location	Unit / Drawthru
Submittal Clg Coil Δ SP	-	Coil Area (sq ft)	11.1
Filter Data		Clg Coil Vel (FPM)	165
Condition	Partially Loaded	Fan Service	Supply
Filter Type	Pleated	Fan Type	Centrifugal (FC)
MERV Rating	8	Fan Discharge	Downblast
Filter Size Set 1 (in)	16/25/2	Fan Arrangement	DWDI
# Filters Set 1	4	Fan Design Data	
Filter Size Set 2 (in)	-	Submittal Motor RPM	Not Provided
# Filters Set 2	-	Submittal Fan RPM	-
Motor Nameplate Data		Fan Data	
Motor Make	Broad-Ocean	Actual Fan RPM/Speed	Medium
Motor Frame	Not Listed	Actual Motor RPM	Not Accessible
Motor HP	1.50	Electrical Data	
Motor RPM	1500	Measurement Method	V/A Meter
Motor Volts	230	Motor Volts 1	214
Motor Phase	1	Motor Volts 2	214

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-01

Tested By: Hank Wulk
 Date: 1/24/2024


Motor Nameplate Data	
Motor Amps	8.2
Motor S.F.	-
Motor % PF	-
Motor % Eff.	-
Other Motor Data	-

Electrical Data	
Motor Volts 3	215
Motor Amps 1	5.8
Motor Amps 2	5.8
Motor Amps 3	5.8
Operating HZ	60.00
Approx. BHP	1.0
Corr. Nameplate Amps	8.8
Starter Data	Not Applicable
VFD Reference	Not Applicable

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

SYSTEM/UNIT: RTU-01/Static Profile

Tested By: Hank Wulk
 Date: 1/24/2024





Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

RTU-01 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	?Office	CD	10	275	378	280	102	Capture Hood	1.000	1.000	280
S-02	310 HC Office	CD	8	150	82	160	107	Capture Hood	1.000	1.000	160
S-03	Back of House	CD	10	230	531	241	105	Capture Hood	1.000	1.000	241
S-04	Back of House	CD	10	235	375	245	104	Capture Hood	1.000	1.000	245
S-05	Back of House	CD	10	230	454	238	103	Capture Hood	1.000	1.000	238
S-06	Back of House	CD	10	230	372	240	104	Capture Hood	1.000	1.000	240
S-07	410 Mens RR	CD	6	75	85	81	108	Capture Hood	1.000	1.000	81
S-08	170 RR Corr	CD	8	250	156	264	106	Capture Hood	1.000	1.000	264
S-09	420 Womens RR	CD	6	75	102	81	108	Capture Hood	1.000	1.000	81
Totals:		-	-	1750	2535	1830	105	-	-	-	-

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-02

Tested By: Hank Wulk
 Date: 2/14/2024

Motor Nameplate Data	
Motor Amps	8.2
Motor S.F.	-
Motor % PF	-
Motor % Eff.	-
Other Motor Data	-

Electrical Data	
Motor Volts 3	216
Motor Amps 1	4.2
Motor Amps 2	4.0
Motor Amps 3	4.4
Operating HZ	60.00
Approx. BHP	0.7
Corr. Nameplate Amps	8.8
Starter Data	Not Applicable
VFD Reference	Not Applicable

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Motor Make Photo:



Name: Motor Make.jpg
 Captured: 1/24/2024 11:06 AM
 Caption:

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-02

Tested By: Hank Wulk
 Date: 2/14/2024

Make (tag) Photo:




Name: Make (tag).jpg
 Captured: 1/24/2024 11:03 AM
 Caption:

Log: RTU-02 Unit was measured at 125% of design on low speed. No further action recommended.

SYSTEM/UNIT: RTU-02/Static Profile

Tested By: Hank Wulk
 Date: 2/14/2024



RTU-02 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	200 Stockroom	RND	14	1500	-	-		See G.R. #1	-	-	
S-02	340 IT EQ RM	CD	10	250	248	248	99	Capture Hood	1.000	1.000	248
Totals:		-	-	1750	248	248	14	-	-	-	-

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-03

Tested By: Hank Wulk
 Date: 1/24/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	1400	Actual Total CFM	1744
Design Grille Total	1400	Actual Grille Total CFM	1744
Design Return	1400	Actual Return Air CFM	1744
Design Min O/A	0	Actual Min O/A CFM	0

Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Trane
Submittal Model #	-	Model # (tag)	WSC048H3R8A28P8E1A1A6
Submittal Airflow	Not Provided	Model # (tag)	0007A000
Sched./Sub. Volts	208	Serial # (tag)	230412528L
Sched./Sub. Phase	3	Location	Roof
Sched./Sub. HP	Not Listed	Unit Discharge	Downblast
Submittal BHP	Not Provided	Cooling Coil Location	Unit / Drawthru
Filter MERV Rating (Sched/Sub)	13	Coil Area (sq ft)	8.4
		Clg Coil Vel (FPM)	208
		Fan Service	Supply
		Fan Type	Centrifugal (FC)
		Fan Discharge	Downblast
		Fan Arrangement	SWSI

Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	.5	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-		

Filter Data		Fan Data	
Condition	Partially Loaded	Actual Fan RPM/Speed	Low
Filter Type	Pleated	Actual Motor RPM	Not Accessible
MERV Rating	8		
Filter Size Set 1 (in)	20/20/2		
# Filters Set 1	4		
Filter Size Set 2 (in)	-		
# Filters Set 2	-		

Motor Nameplate Data		Electrical Data	
Motor Make	US Motors	Measurement Method	V/A Meter
Motor Frame	-	Motor Volts 1	213
Motor HP	1.00	Motor Volts 2	214
Motor RPM	Not Listed		
Motor Volts	208		
Motor Phase	1		

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-03

Tested By: Hank Wulk
 Date: 1/24/2024

Make (tag) Photo:




Name: Make (tag).jpg
 Captured: 1/24/2024 11:56 AM
 Caption:

Log: RTU-03 Unit was measured at 125% of design on low speed. No further action recommended.

SYSTEM/UNIT: RTU-03/Static Profile

Tested By: Hank Wulk
 Date: 1/24/2024

Static Pressure Profile



RTU-03 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	Sales Floor	RND	14	1400	-	-		See G.R. #1	-	-	
Totals:				1400	0	0	0	-	-	-	-

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-04

Tested By: Hank Wulk
 Date: 2/14/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	1400	Actual Total CFM	1492
Design Grille Total	1400	Actual Grille Total CFM	Not Applicable
Design Return	1400	Actual Return Air CFM	1492
Design Min O/A	0	Actual Min O/A CFM	0
Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Trane
Submittal Model #	-	Model # (tag)	wsc048h3roa29poe1a1a60007a000f
Submittal Airflow	Not Provided	Serial # (tag)	230412516I
Sched./Sub. Volts	208	Location	Roof
Sched./Sub. Phase	3	Unit Discharge	Downblast
Sched./Sub. HP	Not Listed	Cooling Coil Location	Unit / Drawthru
Submittal BHP	Not Provided	Coil Area (sq ft)	8.4
Filter MERV Rating (Sched/Sub)	13	Clg Coil Vel (FPM)	178
Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	.5	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-	Fan Data	
Filter Data		Electrical Data	
Condition	Partially Loaded	Measurement Method	V/A Meter
Filter Type	Pleated	Motor Volts 1	214
MERV Rating	8	Motor Volts 2	216
Filter Size Set 1 (in)	20/20/2		
# Filters Set 1	4		
Filter Size Set 2 (in)	-		
# Filters Set 2	-		
Motor Nameplate Data			
Motor Make	No Access - Embedded Motor		
Motor Frame	Not Listed		
Motor HP	1.00		
Motor RPM	Not Listed		
Motor Volts	208		
Motor Phase	3		

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-04

Tested By: Hank Wulk
 Date: 2/14/2024

Motor Nameplate Data	
Motor Amps	6.9
Motor S.F.	-
Motor % PF	-;
Motor % Eff.	-
Other Motor Data	-

Electrical Data	
Motor Volts 3	214
Motor Amps 1	2.9
Motor Amps 2	2.9
Motor Amps 3	2.9
Operating HZ	60.00
Approx. BHP	0.4
Corr. Nameplate Amps	6.7
Starter Data	Not Applicable
VFD Reference	Not Applicable

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Make (tag) Photo:



Name: Make (tag).jpg
 Captured: 1/23/2024 2:56 PM
 Caption:


Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-04/Static Profile

Tested By: William Clayton
 Date: 2/16/2024



RTU-04 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	Sales Floor	RND	8	555	-	-		-	-	-	
S-02	Sales Floor	RND	10	845	-	-		-	-	-	
Totals:		-	-	1400	0	0	0	-	-	-	-

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-05

Tested By: Hank Wulk
 Date: 1/24/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	4850	Actual Total CFM	4847
Design Grille Total	4850	Actual Grille Total CFM	4847
Design Return	4850	Actual Return Air CFM	4847
Design Min O/A	0	Actual Min O/A CFM	0

Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Trane
Submittal Model #	-	Model # (tag)	WSJ110A3S0002H0C0A10004
Submittal Airflow	Not Provided	Serial # (tag)	0000000
Sched./Sub. Volts	208	Location	231911087D
Sched./Sub. Phase	3	Unit Discharge	Roof
Sched./Sub. HP	Not Listed	Cooling Coil Location	Downblast
Submittal BHP	Not Provided	Coil Area (sq ft)	Unit / Drawthru
Filter MERV Rating (Sched/Sub)	13	Coil Area (sq ft)	25.1
		Clg Coil Vel (FPM)	193
		Fan Service	Supply
		Fan Type	Centrifugal (FC)
		Fan Discharge	Downblast
		Fan Arrangement	SWSI

Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	.9	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-		

Filter Data		Fan Data	
Condition	Partially Loaded	Actual Fan RPM/Speed	962
Filter Type	Pleated	Actual Motor RPM	Not Accessible
MERV Rating	8		
Filter Size Set 1 (in)	20/24/2		
# Filters Set 1	8		
Filter Size Set 2 (in)	-		
# Filters Set 2	-		

Motor Nameplate Data		Electrical Data	
Motor Make	No Access - Embedded Motor	Measurement Method	V/A Meter
Motor Frame	-	Motor Volts 1	232
Motor HP	3.00	Motor Volts 2	216
Motor RPM	980		
Motor Volts	208		
Motor Phase	3		

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-05

Tested By: Hank Wulk
 Date: 1/24/2024

Motor Nameplate Data	
Motor Amps	8.8
Motor S.F.	-
Motor % PF	-
Motor % Eff.	-
Other Motor Data	-

Electrical Data	
Motor Volts 3	214
Motor Amps 1	1.8
Motor Amps 2	1.4
Motor Amps 3	1.3
Operating HZ	60.00
Approx. BHP	0.7
Corr. Nameplate Amps	7.9
Starter Data	Not Applicable
VFD Reference	Not Applicable

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	2 fans

Make (tag) Photo:



Name: Make (tag).jpg
 Captured: 1/24/2024 1:01 PM
 Caption:


Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-05/Static Profile

Tested By: Hank Wulk
 Date: 1/24/2024



RTU-05 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	Sales Floor	RND	8	450	-	-		See G.R. #1	-	-	
S-02	Sales Floor	RND	8	450	-	-		-	-	-	
S-03	Sales Floor	RND	10	850	-	-		-	-	-	
S-04	Sales Floor	RND	10	850	-	-		-	-	-	
S-05	Sales Floor	RND	10	850	-	-		-	-	-	
S-06	Sales Floor	RND	10	850	-	-		-	-	-	
Totals:		-	-	4300	0	0	0	-	-	-	-



Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-05/VAV-01

Tested By: Hank Wulk
 Date: 1/24/2024

Design Airflow (CFM)	
Design Prim. Max (Sched/Sub)	550
Design Prim. Min. (Sched/Sub)	165
Design Prim. Heat (Sched/Sub)	Not Applicable
Design Fan (Sched/Sub)	Not Applicable

Final Airflow (CFM)	
Actual Prim. Max CFM	521

Box Data	
Box Type	VAV
Motor/Fan Type	Not Applicable
Coil Description	Not Applicable
DDC Address	Not DDC
Inlet Size (in.) (Sched/Sub)	10

RTU-05/VAV-01 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	150 Acc Fit RM	CD	6	100	200	95	95	Capture Hood	1.000	1.000	95
S-02	140 Fit RM	CD	6	75	120	77	103	Capture Hood	1.000	1.000	77
S-03	110 Fitt RM Vest	CD	6	100	157	92	92	Capture Hood	1.000	1.000	92
S-04	130 Flt RM	CD	6	75	187	70	93	Capture Hood	1.000	1.000	70
S-05	110 Fitt RM Vest	CD	6	100	92	92	92	Capture Hood	1.000	1.000	92
S-06	120 Fit Return	CD	6	100	206	95	95	Capture Hood	1.000	1.000	95
Totals:		-	-	550	962	521	95	-	-	-	-

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

SYSTEM/UNIT: RTU-06

Tested By: Hank Wulk
 Date: 1/23/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	3850	Actual Total CFM	3844
Design Grille Total	3850	Actual Grille Total CFM	Not Applicable
Design Return	3850	Actual Return Air CFM	3844
Design Min O/A	0	Actual Min O/A CFM	0
Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Trane
Submittal Model #	-	Model # (tag)	WSC120H3R0B29
Submittal Airflow	Not Provided	Serial # (tag)	230311073L
Sched./Sub. Volts	208	Location	Roof
Sched./Sub. Phase	3	Unit Discharge	Downblast
Sched./Sub. HP	Not Listed	Cooling Coil Location	Unit / Drawthru
Submittal BHP	Not Provided	Coil Area (sq ft)	12.1
Filter MERV Rating (Sched/Sub)	13	Clg Coil Vel (FPM)	318
Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	.6	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-	Fan Data	
Filter Data		Electrical Data	
Condition	Partially Loaded	Measurement Method	V/A Meter
Filter Type	Pleated	Motor Volts 1	218
MERV Rating	8	Motor Volts 2	216
Filter Size Set 1 (in)	25/20/2	Motor Nameplate Data	
# Filters Set 1	4	Motor Make	No Access - Embedded Motor
Filter Size Set 2 (in)	-	Motor Frame	-
# Filters Set 2	-	Motor HP	2.75
		Motor RPM	Not Listed
		Motor Volts	208
		Motor Phase	3

Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-06

Tested By: Hank Wulk
 Date: 1/23/2024

Motor Nameplate Data	
Motor Amps	-
Motor S.F.	-
Motor % PF	-
Motor % Eff.	-
Other Motor Data	-

Electrical Data	
Motor Volts 3	216
Motor Amps 1	4.6
Motor Amps 2	4.5
Motor Amps 3	4.4
Operating HZ	60.00
Approx. BHP	
Corr. Nameplate Amps	
Starter Data	Not Applicable
VFD Reference	Not Applicable

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Make (tag) Photo:



Name: Make (tag).jpg
 Captured: 1/23/2024 1:49 PM
 Caption:


Air Apparatus

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: RTU-06/Static Profile

Tested By: Hank Wulk
 Date: 2/14/2024



Fan

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

SYSTEM/UNIT: EF-01



Design Airflow (CFM)		Final Airflow (CFM)	
Design Airflow	325	Actual Airflow	220
Design Grille Airflow	325	Actual Grille Airflow	220
Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Greenheck
Submittal Model #	Not Provided	Model # (tag)	G-080-VG-1-17-X
Submittal Airflow	Not Provided	Serial # (tag)	21818572
Sched./Sub. Volts	120	Unit Location	Roof
Sched./Sub. Phase	1	Unit Discharge	Downblast
Sched./Sub. HP	1/10	Fan Service	Exhaust
Submittal BHP	Not Provided	Fan Type	Centrifugal (BI)
Design Static Pressures (in wg)		Fan Design Data	
Design External SP	.5	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	Not Provided
Motor Nameplate Data		Fan Data	
Motor Make (tag)	BroadOcean	Actual Fan RPM/Speed	Single Speed
Motor Frame (tag)	Not Listed	Actual Motor RPM	Not Accessible
Motor HP (tag)	1/10	Speed Cont. Position	10
Motor RPM (tag)	1800	Electrical Data	
Motor Volts (tag)	115	Measurement Method	Not Accessible
Motor Phase (tag)	1	Motor Volts 1	-
Motor Amps (tag)	1.38	Motor Volts 2	-
Motor S.F. (tag)	Not Listed	Motor Volts 3	-
Mtr % PF (tag)	-	Motor Amps 1	-
Mtr % Eff. (tag)	-	Motor Amps 2	-
Other Motor Data	-	Motor Amps 3	-
Drive Data		Operating HZ	60.0
Drive Type	Direct Drive	Starter Data	Not Applicable
Sheave Type	-	Approx. BHP	-
Fan Sheave Make	-	Corr. Nameplate Amps	-
Fan Shv Mod# or Size (in)	-		
Fan Sheave Bore (in.)	-		
Motor Sheave Make	-		
Mtr Shv Mod# or Size (in)	-		

Fan

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: EF-01

Drive Data	
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Make (tag) Photo:




Name: EF-01 Tag.jpg
 Captured: 2/16/2024 2:54 PM
 Caption:

Log: EF-01 Fan is operating at 68% of design on high speed. Recommend sealing bottom of fan to chase better.

SYSTEM/UNIT: EF-01/Static Profile

Tested By: Hank Wulk
 Date: 1/24/2024





Fan

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

EF-01 Exhaust Inlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
E-01	430 Jan Closet	CD	6	75	40	40	53	Capture Hood	1.000	1.000	40
E-02	420 Womens RR	CD	6	125	90	90	72	Capture Hood	1.000	1.000	90
E-03	410 Mens RR	CD	15	125	90	90	72	Capture Hood	1.000	1.000	90
Totals:		-	-	325	220	220	68	-	-	-	-



Fan

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

SYSTEM/UNIT: EF-02

Tested By: Hank Wulk
 Date: 1/24/2024

Design Airflow (CFM)	
Design Airflow	1000
Design Grille Airflow	1000

Unit Design Data	
Submittal Make	Not Provided
Submittal Model #	Not Provided
Submittal Airflow	Not Provided
Sched./Sub. Volts	120
Sched./Sub. Phase	1
Sched./Sub. HP	1/4
Submittal BHP	Not Provided

Design Static Pressures (in wg)	
Design External SP	.3
Submittal Total SP	Not Provided

Motor Nameplate Data	
Motor Make (tag)	Not Accessible w/out Disassembly
Motor Frame (tag)	-
Motor HP (tag)	-
Motor RPM (tag)	-
Motor Volts (tag)	-
Motor Phase (tag)	-
Motor Amps (tag)	-
Motor S.F. (tag)	-
Mtr % PF (tag)	-
Mtr % Eff. (tag)	-
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in.)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Final Airflow (CFM)	
Actual Airflow	987
Actual Grille Airflow	987
Fan CFM Test Method	Capture Hood
Test Method Ak (sq ft)	-

Unit Data	
Make (tag)	No Tag
Model # (tag)	-
Serial # (tag)	Not Located
Unit Location	Ceiling
Unit Discharge	Horizontal
Fan Service	Exhaust
Fan Type	Centrifugal (BI)
Fan Discharge	Horizontal
Fan Arrangement	SWSI

Fan Design Data	
Submittal Motor RPM	Not Listed
Submittal Fan RPM	Not Provided

Fan Data	
Actual Fan RPM/Speed	100%
Actual Motor RPM	Not Accessible
Speed Cont. Position	100%

Electrical Data	
Measurement Method	Not Accessible
Motor Volts 1	-
Motor Volts 2	-
Motor Volts 3	-
Motor Amps 1	-
Motor Amps 2	-
Motor Amps 3	-
Operating HZ	60.0
Starter Data	Not Applicable
Approx. BHP	-
Corr. Nameplate Amps	-


Fan

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

SYSTEM/UNIT: EF-02/Static Profile

Tested By: Hank Wulk
Date: 1/24/2024



Fan

PROJECT: Nike E Rio Salado Pkwy
LOCATION: Tempe, AZ
PROJECT #: 24033

DATE: 2/16/2024
CONTACT: Armon Scott

SYSTEM/UNIT: EF-03



Design Airflow (CFM)		Final Airflow (CFM)	
Design Airflow	640	Actual Airflow	509
Design Grille Airflow	640	Actual Grille Airflow	509
Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Greenheck
Submittal Model #	Not Provided	Model # (tag)	G-095-VG-1-17-X
Submittal Airflow	Not Provided	Serial # (tag)	21818573
Sched./Sub. Volts	120	Unit Location	Roof
Sched./Sub. Phase	1	Unit Discharge	Downblast
Sched./Sub. HP	.17	Fan Service	Exhaust
Submittal BHP	Not Provided	Fan Type	Centrifugal (BI)
Design Static Pressures (in wg)		Fan Design Data	
Design External SP	.5	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	Not Provided
Motor Nameplate Data		Fan Data	
Motor Make (tag)	BroadOcean	Actual Fan RPM/Speed	Single Speed
Motor Frame (tag)	Not Listed	Actual Motor RPM	Not Accessible
Motor HP (tag)	1/6	Speed Cont. Position	10
Motor RPM (tag)	1750	Electrical Data	
Motor Volts (tag)	115	Measurement Method	Not Accessible
Motor Phase (tag)	1	Motor Volts 1	-
Motor Amps (tag)	2.2	Motor Volts 2	-
Motor S.F. (tag)	Not Listed	Motor Volts 3	-
Mtr % PF (tag)	-	Motor Amps 1	-
Mtr % Eff. (tag)	-	Motor Amps 2	-
Other Motor Data	-	Motor Amps 3	-
Drive Data		Operating HZ	60.0
Drive Type	Direct Drive	Starter Data	Not Applicable
Sheave Type	-	Approx. BHP	-
Fan Sheave Make	-	Corr. Nameplate Amps	-
Fan Shv Mod# or Size (in)	-		
Fan Sheave Bore (in.)	-		
Motor Sheave Make	-		
Mtr Shv Mod# or Size (in)	-		

Fan


PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: EF-03


Drive Data	
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Make (tag) Photo:



Name: image_123650291.JPG
 Captured: 2/16/2024 2:54 PM
 Caption:

Actual Fan RPM/Speed Photo:



Name: IMG_9332.jpeg
 Captured: 2/16/2024 2:15 PM
 Caption:

Log: EF-03 Fan is operating at 80% of design on high speed. Recommend sealing bottom of fan to chase better.


Fan

PROJECT: Nike E Rio Salado Pkwy
 LOCATION: Tempe, AZ
 PROJECT #: 24033

DATE: 2/16/2024
 CONTACT: Armon Scott

SYSTEM/UNIT: EF-03/Static Profile

Tested By: Hank Wulk
 Date: 1/24/2024



EF-03 Exhaust Inlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
E-01	150 Acc Fit RM	LD	8	160	138	127	79	Capture Hood	1.000	1.000	127
E-02	140 Fit RM	LD	8	160	91	115	72	Capture Hood	1.000	1.000	115
E-03	130 Fit RM	LD	8	160	158	131	82	Capture Hood	1.000	1.000	131
E-04	120 Fit Return	LD	8	160	181	136	85	Capture Hood	1.000	1.000	136
Totals:		-	-	640	568	509	80	-	-	-	-



Instrument Calibration

Air Pressure Measurement					
Instrument Type:	ADM	Date of Calibration:	7/13/2023	Measured Units	in wg
Manufacturer:	Evergreen Telemetry	Due for Calibration:	7/13/2024	Accuracy	+/- 2%
Model:	S-PVF-1	Range:	+/- 60 in wg	Resolution	0.0001 in wg
Serial:	220179C				*Corrects local bar. press. to standard cond.
Air Volume Measurement / Balometer					
Instrument Type:	Balometer	Date of Calibration:	7/13/2023	Measured Units	CFM
Manufacturer:	Evergreen Telemetry	Due for Calibration:	7/13/2024	Accuracy	+/- 2%
Model:	CH-15D / S-PVF-1	Range:	25-1500 CFM (Exhaust) 24-2500 CFM (Supply)	Resolution	1 CFM
Serial:	220179C				
Direct Air Velocity Measurement					
Instrument Type:	RVA	Date of Calibration:	7/18/2023	Measured Units	FPM
Manufacturer:	Extech	Due for Calibration:	7/18/2024	Accuracy	+/- 3%
Model:	AN300	Range:	80 - 5,900 FPM	Resolution	1 FPM
Serial:	21000125				
Electrical Measurement					
Instrument Type:	V/A Meter	Date of Calibration:	7/18/2023	Measured Units	Volts / Amperes
Manufacturer:	Fluke	Due for Calibration:	7/18/2024	Accuracy	1% / 2%
Model:	375 FC	Range:	0 - 600.0V / 0 - 600.0A	Resolution	0.1 V / 0.1 A
Serial:	56081376SV				
Hydronic Pressure Measurement					
Instrument Type:	HDM	Date of Calibration:	4/25/2023	Measured Units	psi, Ft, inches
Manufacturer:	Evergreen Telemetry	Due for Calibration:	4/25/2024	Accuracy	+/- 2%
Model:	S-DP-250	Range:	0.01 - 250 psi	Resolution	0.01 psi
Serial:	2200123B				*For use w/ADM
Rotation Measurement					
Instrument Type:	Tachometer	Date of Calibration:	2/9/2023	Measured Units	RPM
Manufacturer:	Shimpo	Due for Calibration:	2/9/2024	Accuracy	+/- 1 RPM
Model:	DT-207LR	Range:	0.01 - 250 psi	Resolution	1 RPM
Serial:	D2150121R				
Rotation Measurement					
Instrument Type:	Stroboscope	Date of Calibration:	7/12/2023	Measured Units	RPM
Manufacturer:	Monarch	Due for Calibration:	7/12/2024	Accuracy	+/- 0.005%
Model:	PLS Pocket	Range:	30-300,000 RPM	Resolution	0.1 RPM
Serial:	2753796				



Instrument Calibration

Humidity WB/DB Measurement					
Instrument Type:	RH Meter	Date of Calibration:	7/13/2023	Measured Units	WB / %RH
Manufacturer:	Evergreen Telemetry	Due for Calibration:	7/13/2024	Accuracy	+/- 1°F / 2.5%RH
Model:	PR-TH-1	Range:	-4 to 140°F	Resolution	0.1°F / .1 %RH
Serial:	2300198		0% - 100%RH		
Temperature Measurement (Immersion)					
Instrument Type:	Temperature	Date of Calibration:	7/19/2023	Measured Units	°F
Manufacturer:	Evergreen Telemetry	Due for Calibration:	7/19/2024	Accuracy	+/- .05%
Model:	PR-T-4-6	Range:	-40°F to 500°F	Resolution	0.1°F
Serial:	2300252				
Temperature Measurement (Surface)					
Instrument Type:	Temperature	Date of Calibration:	7/11/2023	Measured Units	°F
Manufacturer:	Evergreen Telemetry	Due for Calibration:	7/11/2024	Accuracy	+/- .05%
Model:	PR-T-2	Range:	-40°F to 500°F	Resolution	0.1°F
Serial:	2300142				
Temperature Measurement Meter					
Instrument Type:	Temp Module	Date of Calibration:	7/13/2023	Measured Units	°F
Manufacturer:	Evergreen Telemetry	Due for Calibration:	7/13/2024	Accuracy	+/- .05%
Model:	MS - T&H-101	Range:	-40°F to 500°F	Resolution	0.1°F
Serial:	2300207C				*For use w/Imm./Sur.



Certificate of Calibration

United Test and Balance

Manufacturer	Evergreen Telemetry	Calibration Environment		
Product	Pressure / Velocity Module	Temperature	75	°F
Model	S-PVF-1	Rel. Humidity	42	%
SN	2200179C	Bar. Pressure	28.6	in Hg

As Found
 As Left
 In Tolerance
 Out of Tolerance

Calibration Data

Measurement Variable	Test Point	Cal Standard	Allowable Range		Test Instrument
			Min	Max	
Barometric Pressure (in Hg)	Spec		-2% - 0.1	+ 2% + 0.1	
	1	20.0			20.1
	2	28.6			28.7
	3	33.0			33.1
Differential Pressure (in wc)	Spec		-2%-.001	+2%+.001	
	1	10.00			9.973
	2	2.000			1.990
	3	0.5000			0.4977
	4	0.0500			0.0498
	5	-10.00			-10.022
Via Pilot Velocity Pressure (in W.C. / FPM)	7	0.0067 / 103	-3% - 7	+3% + 7	104
	8	.016 / 506			505

Indicates out of tolerance condition → ↑

NIST-Traceable Lab Calibration Standards

Variable	System ID	Calibration Last	Calibration Due
Pressure	7481227	8-Mar-23	8-Mar-25
Pressure	7568470	8-Mar-23	8-Mar-25
Pressure	7871917	16-Nov-21	16-Nov-23
Pressure	7870754	16-Nov-21	16-Nov-23
Pressure	220500006	27-Jan-22	27-Jan-24
Velocity	2100191A	24-Feb-23	24-Feb-25

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Calibrated by Joshua Mcland 13-Jul-2023 13-Jul-2025
 Calibration Date Date Due

602.574.6192 | info@evergreentelemetry.com | www.evergreentelemetry.com | 33 S Sycamore, Mesa, AZ 85202



Certificate of Calibration

Cert No.



Date: Jul 19, 2023
 Customer:
 UNITED TEST AND BALANCE INC

Work Order #: TX-8028008
 Purchase Order #: CC
 Serial Number: 21000125
 Department: N/A
 Performed By: JOSHUA MCLAND
 Received Condition: IN TOLERANCE
 Returned Condition: IN TOLERANCE
 Cal. Date: July 18, 2023
 Cal. Interval: 12 MONTHS
 Cal. Due Date: July 18, 2024

MPC Control #: 2100125
 Asset ID: N/A
 Gage Type: THERMO-ANEMOMETER
 Manufacturer: EXTECH INSTRUMENT
 Model Number: AN300
 Size: N/A
 Temp/RH: 69.0°F / 54.0%
 Location: Calibration performed at MPC facility

Calibration Notes:

Three point calibration was performed. Unit under test passes calibration in accordance with manufacturer set tolerances.

Standards Used to Calibrate Equipment

I.D.	Description	Model	Serial	Manufacturer	Cal. Due Date	Traceability #
CE6646	WIND TUNNEL	NMN	NSN	PAXTON AIRRESEARCH	Jul 31, 2023	551220083698505
CD6300	THERMAL ANEMOMETER	CF8570	5570088	ALNOR	Jul 31, 2023	551220081509553

Procedures Used in this Event

Procedure Name	Description
EXTECH AN200 Rev. VERSION 2.1	CFMCM Thermo-Anemometer w/ InfraRed Thermometer, Extech AN200, ver.2.1, Mar-01-2008

Calibrating Technician:

Joshua Mcland
 JOSHUA MCLAND

QC Approval:

Michael Rodriguez
 MICHAEL RODRIGUEZ

STATEMENTS OF PASS OR FAIL CONFORMANCE: The uncertainty of measurement has been taken into account when determining compliance with specifications. All measurements and test results guard banded to ensure the probability of false-accept does not exceed 2% in compliance with ANSI/ISO/IEC 17025:2018.

THE CALIBRATION REPORT STATUS:
 PASS - Test used when compliance statement is given, and the measurement result is PASS.
 PASS* - Test used when compliance statement is given, and the measurement result is conditional passed or PASS*.
 FAIL - Test used when compliance statement is given, and the measurement result is FAIL.
 FAIL* - Test used when compliance statement is given, and the measurement result is conditional failed or FAIL*.
 REFUSE OR RECAL - Test used when required measurement is not meeting compliance statement in report.
 ADJUSTED - When adjustments are made to an instrument which changes the value of measurement from what was measured as found to new value as left.
 LIMITED - When an instrument fails calibration but is still functional in a limited manner.

The expanded uncertainty of measurement is stated as the standard uncertainty of measurement multiplied by the coverage factor k=2, which for a normal distribution corresponds to a coverage probability of approximately 95%, unless otherwise stated. This calibration report complies with ISO/IEC 17025:2018, ANSI/NCSL Z540-13:2018 and ANSI/ISO/IEC 17025:2018. Calibration cycles and tracking data were established/operated by the customer. Any number of factors may cause an instrument to drift out of tolerance before the next scheduled calibration. Recalibration cycles should be based on frequency of use, environmental conditions and customer's established systems accuracy. An interval is provided to fit through the National Institute of Standards and Technology (NIST) and/or required national or international standards requirements. Services rendered include proper manufacturer's service information and are warranted for no less than thirty (30) days. The information on this report pertains only to the instrument identified; this may not be reproduced in part or in whole without the prior written approval of the issuing NIST Calibration Laboratory.



Certificate of Calibration

Cert No. 5523631030212360

Date: Jul 19, 2023
 Customer:
 UNITED TEST AND BALANCE INC

Work Order #: TX-8028008
 Purchase Order #: CC
 Serial Number: 56081376SV
 Department: N/A
 Performed By: JOSHUA MCLAND
 Received Condition: IN TOLERANCE
 Returned Condition: IN TOLERANCE
 Cal. Date: July 18, 2023
 Cal. Interval: 12 MONTHS
 Cal. Due Date: July 18, 2024

MPC Control #: 56081376SV
 Asset ID: N/A
 Gage Type: CLAMP METER
 Manufacturer: FLUKE
 Model Number: 375 FC
 Size: N/A
 Temp/RH: 69.0°F / 54.0%
 Location: Calibration performed at MPC facility

Calibration Notes:

Three point calibration was performed. Unit under test passes calibration in accordance with manufacturer set tolerances.

Standards Used to Calibrate Equipment

I.D.	Description	Model	Serial	Manufacturer	Cal. Due Date	Traceability #
DX3046	CALIBRATOR	5520A W/ SC600	8035004	FLUKE	Jul 31, 2023	551220085312712
EA4683	50 TURN CURRENT COIL	5500A / COIL	83010069	FLUKE		

Procedures Used in this Event

Procedure Name	Description
FLUKE 37X SUPPLEMENT Rev. ISS.5	Clamp Meter, Fluke 374/375/376, Iss.5, Jul-26-2016

Calibrating Technician:

Joshua Mcland
 JOSHUA MCLAND

QC Approval:

Michael Rodriguez
 MICHAEL RODRIGUEZ

STATEMENTS OF PASS OR FAIL CONFORMANCE: The uncertainty of measurement has been taken into account when determining compliance with specifications. All measurements and test results guard banded to ensure the probability of false-accept does not exceed 2% in compliance with ANSI/ISO/IEC 17025:2018.

THE CALIBRATION REPORT STATUS:
 PASS - Test used when compliance statement is given, and the measurement result is PASS.
 PASS* - Test used when compliance statement is given, and the measurement result is conditional passed or PASS*.
 FAIL - Test used when compliance statement is given, and the measurement result is FAIL.
 FAIL* - Test used when compliance statement is given, and the measurement result is conditional failed or FAIL*.
 REFUSE OR RECAL - Test used when required measurement is not meeting compliance statement in report.
 ADJUSTED - When adjustments are made to an instrument which changes the value of measurement from what was measured as found to new value as left.
 LIMITED - When an instrument fails calibration but is still functional in a limited manner.

The expanded uncertainty of measurement is stated as the standard uncertainty of measurement multiplied by the coverage factor k=2, which for a normal distribution corresponds to a coverage probability of approximately 95%, unless otherwise stated. This calibration report complies with ISO/IEC 17025:2018, ANSI/NCSL Z540-13:2018 and ANSI/ISO/IEC 17025:2018. Calibration cycles and tracking data were established/operated by the customer. Any number of factors may cause an instrument to drift out of tolerance before the next scheduled calibration. Recalibration cycles should be based on frequency of use, environmental conditions and customer's established systems accuracy. An interval is provided to fit through the National Institute of Standards and Technology (NIST) and/or required national or international standards requirements. Services rendered include proper manufacturer's service information and are warranted for no less than thirty (30) days. The information on this report pertains only to the instrument identified; this may not be reproduced in part or in whole without the prior written approval of the issuing NIST Calibration Laboratory.



Certificate of Calibration

United Test & Balance

Manufacturer	Evergreen Telemetry	Calibration Environment		
Product	Water Pressure Sensing Module	Temperature	75	°F
Model	S-OP-250	Rel. Humidity	24	%
SN	2200123B	Bar. Pressure	28.5	in Hg

As Found
 As Left
 In Tolerance
 Out of Tolerance

Calibration Data

Specification	Cal Std	Sensor 1 Diff Pres	Difference	Cal Std	Sensor 2 Gage Lo	Diff
+/- 2% +/- last digit			(%)			%
Apexa Sel Point						
PSI	(ftwc)	(ftwc)		(ftwc)	(ftwc)	
0.13	0.3	0.3	0	0.3	0.3	0
0.434	1.0	1.0	0	1.0	1.0	0
0.867	2.0	2.0	0	2.0	2.0	0
2.168	5.0	5.0	0	5.0	5.0	0
PSI	PSI			PSI	PSI	
10	10.0	10.1	1.0	10.0	10.1	1.0
40	40.0	40.0	0.0	40.0	40.1	0.3
80	80.0	80.5	0.6	80.0	80.5	0.6
120	120.0	120.1	0.1	120.0	120.0	0.0
240	240.0	240.2	0.1	240.0	240.4	0.2
Conversion						
PSI	ftwc	ftwc				
1.00	2.307	27.68				
0.434	1.00	12.05				

Indicates out of tolerance condition → ↑

NIST-Traceable Calibration Lab Standards

Variable	System ID	Calibration Last	Calibration Due
Pressure	5564304	20-Sep-21	20-Sep-23
Temperature	21396189	3-Oct-21	3-Oct-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Calibrated by James Stoddard 25-Apr-2023 25-Apr-2024
 Calibration Date Date Due

602.574.6192 | info@evergreentelemetry.com | www.evergreentelemetry.com | 33 S Sycamore, Mesa, AZ 85202



Certificate of Calibration

Date: Jul 19, 2023
Customer:
UNITED TEST AND BALANCE INC

Cert No. 5523631030212364

MPC Control #: D21B0070R
Asset ID: N/A
Gage Type: TACHOMETER
Manufacturer: NIDEC
Model Number: DT-207LR
Size: N/A
Temp/RH: 69.0°F / 54.0%
Location: Calibration performed at MPC facility

Work Order #: TX-8028008
Purchase Order #: CC
Serial Number: D21B0070R
Department: N/A
Performed By: JOSHUA MCLAND
Received Condition: IN TOLERANCE
Returned Condition: IN TOLERANCE
Cal. Date: July 18, 2023
Cal. Interval: 12 MONTHS
Cal. Due Date: July 18, 2024

Calibration Notes:
Three point calibration was performed. Unit under test passes calibration in accordance with manufacturer set tolerances.

Standards Used to Calibrate Equipment

I.D.	Description	Model	Serial	Manufacturer	Cal. Due Date	Traceability #
DH0135	FUNCTION / ARBITRARY WAVEFORM GENERATOR	33120A	SG40019241	HEWLETT PACKARD	Mar 31, 2024	551220084949009

Procedures Used in this Event

Procedure Name	Description
DT-200LR SERIES Rev. NA	Check-Line DT-200LR Series Contact and no Contact Tachometer Specifications.

Calibrating Technician:
JOSHUA MCLAND

QC Approval:
MICHAEL RODRIGUEZ

STATEMENTS OF PASS OR FAIL CONFORMANCE: The uncertainty of measurement has been taken into account when determining compliance with specification. All measurements and test results guard banded to ensure the probability of false-accept does not exceed 2% in compliance with ANSI/ISO/IEC 17025:2018.



Certificate of Calibration

Date: Jul 19, 2023
Customer:
UNITED TEST AND BALANCE INC



MPC Control #: 2753796
Asset ID: N/A
Gage Type: POCKET LED STROBE
Manufacturer: MONARCH INSTRUMENTS
Model Number: PLS
Size: N/A
Temp/RH: 70.0°F / 40.0%
Location: Calibration performed at MPC facility

Work Order #: TX-8028008
Purchase Order #: CC
Serial Number: 2753796
Department: N/A
Performed By: JOHNATHON BISERCHICH
Received Condition: IN TOLERANCE
Returned Condition: IN TOLERANCE
Cal. Date: July 12, 2023
Cal. Interval: 12 MONTHS
Cal. Due Date: July 12, 2024

Calibration Notes:
Three point calibration was performed. Unit under test passes calibration in accordance with manufacturer set tolerances.

Standards Used to Calibrate Equipment

I.D.	Description	Model	Serial	Manufacturer	Cal. Due Date	Traceability #
CE9038	TACHOMETER	HHT13	1823361	OMEGA	Oct 31, 2023	551220085563017

Procedures Used in this Event

Procedure Name	Description
MONARCH NOVA-STROBE BXX	Stroboscope, Monarch Instrument Nova-Strobe BXX, May-07-2010

Calibrating Technician:
JOHNATHON BISERCHICH

QC Approval:
MICHAEL RODRIGUEZ

STATEMENTS OF PASS OR FAIL CONFORMANCE: The uncertainty of measurement has been taken into account when determining compliance with specification. All measurements and test results guard banded to ensure the probability of false-accept does not exceed 2% in compliance with ANSI/ISO/IEC 17025:2018.

EVERGREEN TELEMETRY

Certificate of Calibration

United Test and Balance

Manufacturer		Evergreen Telemetry		Calibration Environment	
Temperature Product	Module	Probe	Temperature	76	°F
Model		PR-T-4-6	Rel. Humidity	37	%
SN		2300252	Bar. Pressure	28.6	In Hg

As Found As Left In Tolerance Out of Tolerance

Calibration Data

Measurement Variable	Test Point	Cal Standard		Allowable Range		Test Instrument
		Min	Max	Min	Max	
Cal Lab Module & Test Probe	Spec					
	1	78.9	-0.3	+0.3	78.9	
	2	242.5	-2.6	+2.6	243.1	
Temperature (°F)	3	-42.8	-1.6	+1.6	-42.7	

Indicates out of tolerance condition →

Calibration Standard SN & Dates

Variable	System ID	Calibration Last	Calibration Due
Temperature	21396189	5-Oct-21	5-Oct-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Calibrated By: 19-Jul-2023 19-Jul-2025
Calibration Date Date Due

602.574.6192 • info@evergreentelemetry.com • www.evergreentelemetry.com • 33 S Sycamore, Mesa, AZ 85202

EVERGREEN TELEMETRY

Certificate of Calibration

United Test and Balance

Manufacturer		Evergreen Telemetry		Calibration Environment	
Product		Humidity Sensor	Temperature	75	°F
Model		PR-TH-1	Rel. Humidity	42	%
SN		2300198	Bar. Pressure	28.6	In Hg

As Found As Left In Tolerance Out of Tolerance

Calibration Data

Measurement Variable	Test Point	Cal Standard	Allowable Range		Test Instrument
			Min	Max	
Temperature (°F)	Spec				
	1	39.7	-1.0	1.0	39.5
	2	78.5	-1.0	1.0	78.3
	3	85.9	-1.0	1.0	85.9
Barometric Pressure (In Hg)	4	128.6	-2.0	2.0	128.4
	Spec		-2% - 0.1	+2% + 0.1	
	1	20.0			20.0
	2	28.5			28.4
Humidity %RH 10 to 90%	3	33.0			33.0
	Spec		-3	3	
	1	8.5			8.2
2	26.9			26.9	
3	82.5			80.8	
4	98.8			95.5	

Indicates out of tolerance condition →

Calibration Standard

Variable	System ID	Calibration Last	Calibration Due
Temperature	21396189	5-Oct-21	5-Oct-23
Pressure	2205000008	27-Jan-22	27-Jan-24
Humidity	20568772	26-Oct-21	28-Oct-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Temperature accuracy (dry bulb) varies across the operating range:
 Temperature over 35-100F +/- 1.0 F
 Temperature over 100-155F +/- 2.0 F

Calibrated By: 12-Jul-2023 13-Jul-2024
Calibration Date Date Due

602.574.6192 • info@evergreentelemetry.com • www.evergreentelemetry.com • 33 S Sycamore, Mesa, AZ 85202



Certificate of Calibration

United Test and Balance

Manufacturer	Evergreen Telemetry	Calibration Environment
Temperature Product	Module	Probe
Model	PR-T-2	Rel. Humidity
SN	2300142	Bar. Pressure

As Found
 As Left
 In Tolerance
 Out of Tolerance

Calibration Data

Measurement Variable	Test Point	C# Standard	Allowable Range		Test Instrument
			Min	Max	
Cal Lab Module & Test Probe Temperature (°F)	Spec				
	1	78.7	-0.3	+0.3	78.8
	2	241.3	-2.6	+2.6	241.6
	3	-41.7	-1.6	+1.6	-42.8

Indicates out of tolerance condition →↑

Calibration Standard SN & Dates

Variable	System ID	Calibration Last	Calibration Due
Temperature	21396189	5-Oct-21	5-Oct-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Queen Stoddard
Calibrated By

11-Jul-2023 11-Jul-2025
Calibration Date Date Due



Certificate of Calibration

United Test and Balance



Manufacturer	Evergreen Telemetry	Calibration Environment
Temperature Product	Module Sensor	Temperature
Model	MS-T&H-101	Rel. Humidity
SN	2300207C	Bar. Pressure

As Found
 As Left
 In Tolerance
 Out of Tolerance

Calibration Data

Measurement Variable	Test Point	C# Standard	Allowable Range		Test Instrument
			Min	Max	
Cal Lab Probe & Test Module Temperature (°F)	Spec				
	1	78.7	-0.3	+0.3	78.7
	2	242.4	-2.6	+2.6	243.1
	3	-43.5	-1.6	+1.6	-43.4

Indicates out of tolerance condition →↑

Calibration Standard SN & Dates

Variable	System ID	Calibration Last	Calibration Due
Temperature	21396189	5-Oct-21	5-Oct-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Queen Stoddard
Calibrated By

13-Jul-2023 13-Jul-2025
Calibration Date Date Due



Terms & Abbreviations

AHU	AIR HANDLING UNIT	FT. HD	FEET OF HEAD	PMP	CIRCULATING PUMP
AC OR ACU	AIR CONDITIONER UNIT	GPM	GALLONS PER MINUTE	PSI	POUNDS PER SQUARE INCH
ACCU	AIR COOLED CONDENSING UNIT	GFH	GAS FIRED HEATER	P.T.	PITOT TRAVERSE
ADJ P.D.	ADJUSTED PITCH DIAMETER	HC	HEATING COIL	RA	RETURN AIR
AMP	AMPERE	HEATER O.L.	THERMAL OVERLOAD PROTECTION FOR MOTORS LOCATED AT THE MOTOR STARTER	RF	RETURN AIR FAN
AVG	AVERAGE	HEPA	HIGH EFFICIENCY PARTICULATE AIR	R.G.	RETURN GRILLE
B.H.P.	BRAKE HORSEPOWER	H.F.	HEPA FILTER	RHC	REHEAT COIL
C.D.	CEILING DIFFUSER	HOA	HAND/OFF/AUTO SWITCH	RPM	REVOLUTIONS PER MINUTE
CFM	CUBIC FEET PER MINUTE	H.P.	HORSEPOWER	SA	SUPPLY AIR
C.E.	CEILING EXHAUST	HPS	HIGH PRESSURE STEAM	SAT	SUPPLY AIR TEMPERATURE
CH	CHILLER	HRC	HEAT RECOVERY COIL OR HEAT RECLAIM COIL	S.D.	SUPPLY DIFFUSER
CHWR	CHILLED WATER RETURN	HVAC	HEATING , VENTILATION AND AIR CONDITIONING	SEF	SMOKE EXHAUST FAN
CHW OR CHWS	CHILLED WATER SUPPLY	HWR	HOT WATER RETURN OR HEATING WATER RETURN	SF (AIR)	SUPPLY FAN
C.R.	CEILING RETURN	HWS	HOT WATER SUPPLY OR HEATING WATER SUPPLY	S.F. (ELECT)	SERVICE FACTORS
CT	COOLING TOWER	HX	HEAT EXCHANGER	SHC	STEAM HEATING COIL
CWR	CONDENSER WATER RETURN	I.D.	INSIDE DIAMETER	S.P. "W.C."	STATIC PRESSURE RESISTANCE, MEASURED IN INCHES OF WATER COLUMN
CW OR CWS	CONDENSER WATER SUPPLY	LAT	LEAVING AIR TEMPERATURE	S.W.E.	SIDEWALL EXHAUST
DB	DRY BULB	L.D.	LINEAR SUPPLY DIFFUSER	S.W.R.	SIDEWALL RETURN
D.D.	DIRECT DRIVE	LPS	LOW PRESSURE STEAM	S.W.S.	SIDEWALL SUPPLY
D.P.	DIFFERENCE, NET DECREASE OR INCREASE	L.T.	LIGHT TROFFER	TAB	TESTING, ADJUSTING, AND BALANCING
DIA	DIAMETER	LWG	LOW WALL GRILLE	TSP	TOTAL STATIC PRESSURE
D.N.A.	DATA NOT AVAILABLE	LWR	LOW WALL RETURN	UH	UNIT HEATER
D.N.L	DATA NOT LISTED	LWT	LEAVING WATER TEMPERATURE	V	VOLTS
EAT	ENTERING AIR TEMPERATURE	MAU/MUA	MAKE UP AIR UNIT	VAV	VARIABLE AIR VOLUME
EDC	ELECTRIC DUCT COIL	MBH	1,000 BTU'S PER HOUR	VD	VOLUME DAMPER
EDH	ELECTRIC DUCT HEALER	N.A.	NOT ACCESSIBLE	VFD	VARIABLE FREQUENCY DRIVE
EF	EXHAUST FAN	N.I.	NOT INSTALLED	VP	VELOCITY PRESSURE
EMCS	ENERGY MANAGEMENT CONTROL SYSTEM	N.T.	NOT TAKEN	W	WATTS
EWT	ENTERING WATER TEMPERATURE	N.V.L	NO VALID LOCATION	WB	WET BULB
FCU	FAN COIL UNIT	N.Z.	NOZZLE	W.G.	WATER GAUGE
FH	FUME HOOD	O.D.	OUTSIDE DIAMETER	°F	DEGREES FAHRENHEIT
FG	FLOOR GRILLE	OPEN	NO TERMINAL DEVICE INSTALLED	ΔP	DIFFERENTIAL (DELTA) PRESSURE OR PRESSURE DROP
F.E.	FLOOR EXHAUST OR RETURN	O.S.A. MIN	OUTSIDE AIR MINIMUM	ΔT	DIFFERENTIAL (DELTA) TEMPERATURE, NET TEMPERATURE DECREASE OR INCREASE
F.L.A	FULL LOAD AMPERAGE	OAT	OUTSIDE AIR TEMPERATURE		
FPB	FAN POWERED BOX	PF	POWER FACTOR		
FPM	FEET PER MINUTE	PHC	PREHEAT COIL		
F.S.	FLOOR SUPPLY	PH	PHASE(S)		
F.S.R	FLOOR SUPPLY REGISTER				



Warranty Page

United TAB provides a one-year warranty for the Test and Balance work associated with this project. The warranty period is one year from the date of this report and/or warranty page. Within the warranty period if the systems tested and reported show evidence of major performance deterioration, or is significantly out of tolerance, resulting from defective test and balance workmanship; United TAB will repair and/or replace defective work or materials if responsibility is solely identified as related to the TAB work. Any evidence of the following will be deemed as not a material work defect caused by tested and balance 1) evidence of improper materials, improper installation or failed control operations 2) evidence of controls, mechanical or commissioning contractor's failure to perform specified project requirements 3) evidence of the owner or occupant's failure to maintain mechanical systems.

If the warranty issue is found to be attributed to mechanical equipment, control or maintenance related failure, or any other cause not related to the TAB work, the return trip may be subject to a service charge. Important: United TAB reserves the right to resolve TAB issues and correct any errors or omissions in test data. If any third-party or competing agency (TAB or Commissioning) tests or adjust any equipment or fluid flows, ALL PROJECT WARRANTY IS VOIDED.

United TAB needs written notice for any TAB warranty item. Notice should be specific, itemized, and include any issues or concerns, including the specific location or system. After receiving written notice, United TAB will Assign a Project Manager to address the warrant issue. United TAB recommends an owner representative is on-site for the warrant visit.

For any balancing issues or concerns that arise, United TAB will return to the project site to address the issue or concern. United TAB will check and corroborate that the tested systems adhere with the reported data. This work will be performed at no charge.

United TAB's warranty covers comfort balancing for occupants at a maximum of one year or two warranty comfort balance visits.

As a default, TAB work is performed with systems configured for total design flow condition for both cooling and heating modes regardless of OA ambient temperature. Therefore, unless otherwise noted, this TAB report fulfills any Opposite Season requirements.

United TAB keeps an electronic file of all test documents through the end of the warranty period. During that time electronic copies of the report are provided at no charge. Extra paper copies may be subject to a fee. Building owners should keep all documentation for future reference. All documentation about this project will be destroyed in accordance with our record retention schedule.

**DRAWING USED FOR
REFERENCE ONLY AND IS
NOT TO BE SUBSTITUTED
FOR CURRENT
DRAWING**

Engineer:

Project Owner:



NIKE, Inc.
One Bowman Drive
Beaverton, OR 97005
(503) 671-6453
www.nike.com

Project Address:

**2000 E RIO SALADO PKWY
STE 1253
TEMPE, AZ 85281**



TEMPLATE ISSUE DATE: 11/28/2018

Picture Package:

UNITE

Stamp:

Issued For:

CONSTRUCTION

Issue Date:

12/23/22

Revisions:	REASON	DATE
1	ADD R1	05/12/22
2	Revised R1	12/23/22

PROJECT MANAGER:

MK

CHECKED BY:

AM

DRAWN BY:

AM

Project Number:

62301446

Sheet Title:

MECHANICAL PLAN

Sheet Number:

BAS-M1.0

KEYNOTES ARE PROTOTYPICAL MISSING
KEYNOTE NUMBERS INDICATE A PROTOTYPICAL
NOTE IS NOT USED OR REMOVED.

MECHANICAL PLAN NOTES

- M1 ALL THERMOSTATS AND SENSORS ARE FINISHED BY EIM
- M2 DO NOT INSTALL SENSORS ON WALL BRACKETS. CONFIRM
- M3 INSTALL DAMPER AND ACTUATOR IN LOCATION INDICATED.
- M4 PROVIDE NEW ROOF TOP UNIT AS SCHEDULED WITH MEP
- M5 ROUTE SHEET METAL RETURN AIR DUCT AS SHOWN WITH
- M6 ROUTE SHEET METAL RETURN AIR DUCT AS SHOWN WITH
- M7 ROUTE SHEET METAL RETURN AIR DUCT AS SHOWN WITH
- M8 PROVIDE FABRIC DUCTWORK WITH TENSION CABLE THAT
- M9 SUPPLY FABRIC DUCTWORK WITH MANUFACTURER'S
- M10 SUPPLY FABRIC DUCTWORK WITH MANUFACTURER'S
- M11 FIELD FABRICATE LUMINOUS LIGHT FIXTURES FOR
- M12 COULVERED DOOR FOR MAKEUP AIR BY GENERAL

FABRIC DUCT GENERAL NOTES:
FABRIC DUCT SHALL NOT BE SPACED ON PLAN
FABRIC DUCT SHALL NOT BE SPACED ON PLAN
ADJUSTABLE FLOW DEVICES (I.E. AFD'S) AT OPENINGS AND ONE ROW
PROVIDED ON ALL FABRIC DUCT UNLESS NOTED OTHERWISE. INCLUDE ALL
COMPONENTS AND ACCESSORIES REQUIRED TO MAKE A COMPLETE
ETC. PHIBOX FABRIC DUCT SHALL BE USED PER FACTORY
AS SHOWN. CONVERT FABRIC DUCT COLOR WITH ANOXYC COATING PRIOR TO
BASES OF FEDERAL CONTRACTS. PHIBOX SALES DEPARTMENT FOR
INFORMATION. (E-MAIL: SALES@PHIBOX.COM, PHONE: 1-855-774-4822)

FABRIC DUCT DESIGN GUIDELINE:
DISTRIBUTE AIRFLOW EVENLY ALONG FABRIC DUCT IN THE DIRECTION OF
PROVIDE AIR FLOW THROUGH VELOCITY HAF WAY TO THE NEAREST
ADJACENT FABRIC DUCT OR TO THE NEAREST PARTITION/DOOR/WALL
DEGREES BELOW HORIZONTAL UNLESS NOTED OTHERWISE.

FABRIC DUCT COORDINATION NOTE:
DURING THE FIRST WEEK OF THE PROJECT, THE GENERAL CONTRACTOR'S
REPRESENTATIVE FROM "PHIBOX" SHALL MEET AT THE PROJECT SITE FOR
CONFIRMATION OF ALL FIELD DIMENSIONS AND POTENTIAL OBSTRUCTIONS.
"PHIBOX" CHANGE ORDERS AND EXPEDITING FEES WILL NOT BE
APPROVED DUE TO LACK OF ON-SITE COLLABORATION AND/OR
EQUIPMENT DURING SITE MEETING AT PROJECT COMMENCEMENT.

FABRIC DUCT INSTALLATION NOTE:
COORDINATE FABRIC DUCT INSTALLATION WITH GENERAL CONTRACTOR
INSTALLATIONS SUCH THAT IT DOES NOT CLASH WITH ARCHITECTURAL
LIGHTING SYSTEM, INCLUDING LIGHT FIXTURES, ARCHITECTURAL LIGHTING
FIXTURES WHEN DELETED.

THE DUCTWORK LAYOUT INDICATED ON THE DRAWINGS IS SCHEMATIC AND
OF DUCTWORK. DIVISION 23 SHALL HAVE A QUALIFIED, EXPERIENCED
SKETCHER PREPARE AND SUBMIT SHEET METAL SHOP DRAWINGS, SHOP
DRAWINGS NOT LABELED TO STRUCTURAL MEMBERS, CONDUITS, AND
NEW DESIGN CONDITIONS, INCLUDING BLANK LIGHT TO, STRUCTURAL
MEMBERS, PIPING, CEILING, SOFFIT HEIGHTS, AND LIGHT FIXTURES.

SHOP DRAWINGS SHALL INDICATE ALL REVISIONS TO THE LAYOUT
REQUIRED TO ACCOMMODATE THE EXISTING CONDITIONS AND MAINTAIN
AND ENGINEER OF ANY LOCATION WHERE THE DESIGN INTENT CANNOT BE
TO CONTRACTOR EQUIPMENT CONSULT AND/OR DIVISIONS
CONTRACTOR FAILURE TO SUBMIT PROPERLY PREPARED SHOP
DRAWINGS SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. ANY
ADDITIONAL COST TO THE CLIENT OR DELAY TO THE PROJECT SCHEDULE.


GENERAL CONTRACTOR IS RESPONSIBLE FOR PROVIDING TO ARCHITECT,
AND BALANCE REPORT FOR THE SPECIFICATIONS, PROVIDE TEST AND
FINAL BUILDING INSPECTOR.

LANDLORD REQUIREMENTS:
MAKING ALL CUTS THROUGH THE CEILING TO BE RESPONSIBLE FOR
OPENINGS AND/OR ALTERING CURB FLASHING AT GENERAL CONTRACTOR'S
EXPENSE. COORDINATE WITH GENERAL CONTRACTOR.

EMS CONTROLS:
CONTRACTORS ARE RESPONSIBLE FOR COORDINATING ALL EQUIPMENT
CONTRACTORS SHALL COORDINATE WITH EMS VENDOR TO PROVIDE ALL
NECESSARY EQUIPMENT AND ACCESSORIES FOR A FULLY FUNCTIONING
SYSTEM.

TEMPERATURE CONTROLS:
GENERAL CONTRACTOR SHALL INSTALL CARRIER FINISHED TEMPORARY
UP AND CONTROL OF FRESH AIR UNTIL THE EMS SYSTEM IS OPERABLE. REFER
TO M3.0 FOR CARRIER CONTACT INFORMATION.

**INSTALL DUCTWORK AND PIPING AS TIGHT TO STRUCTURE AS
POSSIBLE. COORDINATE WITH OTHER TRADES TO AVOID
CONFLICTS WITH ELECTRICAL PANELS, LIGHTING FIXTURES, ETC. DO NOT INSTALL DUCTWORK
BELOW THE BOTTOM OF THE LIGHT FIXTURES.**



① HVAC PLAN
1/8" = 1'-0"



D

E

F

G

H

J

K

L

