



09-15-25 CHICK-FIL-A #02308 MEMPHIS, TN (UNION AVE FSU) REINVEST

CheckList Information

Name :	PLAN REVIEW	Status :	Not Completed
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		
Created Date :	04/08/2025 - Nicole Seever - National TAB		

CheckList Item Details

Processor Name: NICOLE SEEVER

Comment:

NICOLE SEEVER

We have the latest set of drawings and are not working off the Bid Set:	Yes
---	-----

Comment:

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton	Yes
---	-----

Comment:

Air device totals equal the scheduled airflow of equipment	No
--	----

Comment:

AC3 - 5710 VS 4400 - 130% OVER

All air devices have an airflow specified	Yes
---	-----

Comment:

Less than 25% ratio of OA to SA for all RTU's/AHU's	No
---	----

Comment:

AC3 - 27.8%

Net space airflow is between 0 to 1300 CFM positive	Yes
---	-----

Comment:

Scheduled Hood airflow match scheduled EF and MAU airflows

Yes

Comment:

If any AC units have zone dampers, has the zone damper checklist been added to "Step 3" checklist?

Yes

Comment:

Has "DESIGN EXHAUST BALANCE POINT = .--" been added to the Notes section on all Halton hoods?

Yes

Comment:

Has the CFA Halton Hood Capture Jet document, ESet and PSet been added to the files section?

Yes

Comment:

Verify if KVM hood has a "side capture jet." If so, has the "side capture jet" asset been added?

N/A

Comment:

Address correct?

Yes

Comment:

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)

Yes

Comment:

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

Comment:

Engineer is not required to witness and stamp smoke capture test? (Mecklenburg County, NC only)

N/A

Comment:

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

N/A

Comment:

Inspector is not required to witness hood readings? (Palm Beach County, FL)

N/A

Comment:

This job is not a REINVEST location (Remodel)?

No

Comment:

THIS IS A REINVEST