



Comfort. Under control.

Freddys - LaGrange, GA

CheckList Information

Name : 3 - CAS Project Management **Status :** NotSubmitted
Assigned Organization : MULTIPLE **Asset :**
Requesting Organization : National TAB

CheckList Item Details

PROJECT MANAGEMENT

Job Name Freddy's

FS Installer PO#

PO issued Date

PERMIT INFORMATION

Master Permit Number Not Required

FS Permit Drawings Complete Yes, Submitted 10/29/21

FS Permit Number

PARTS TRACKING

Gas Valve Size and Type 1" electric gas valve: Ship to: 138 Commerce Avenue

Gas Valve Tracking Number USPS The tracking number is 9505 8122 6362 1361 7835 63

Drop Shipped Parts Shipped - None

Drop Shipped Parts Tracking Number - N/A

INSTALLATION DATES

1st Trip - Rough In (fire suppression)

Food Equipment Installation 01/20/2022

2nd trip - final hook up date (fire suppression) 12/14/2021

Did Fire system confirm date

Permanent power installed by City

Gas meter set and available to building

Electrical Control panel and control wiring completed

Building Alarm panel connected to Kitchen hood panel

Food Equipment startup has been completed

Readiness Checklist Complete

CAS-Service Startup Date

01/04/2022

Pre-Test Date

Has this date been scheduled and confirmed by CAS service team

Fire Final Inspection Date

01/04/2022

Has final inspection been confirmed

NT-TAB date

01/31/2022

Freddy's Training Date

02/04/2022