

## Olathe Fire Station (6079030) Olathe, KS

### CheckList Information

|                                  |                       |                 |               |
|----------------------------------|-----------------------|-----------------|---------------|
| <b>Name :</b>                    | CAS Project Checklist | <b>Status :</b> | Not Completed |
| <b>Assigned Organization :</b>   | CAPTIVE-AIRE R120     | <b>Asset :</b>  |               |
| <b>Requesting Organization :</b> | CAPTIVE-AIRE R120     |                 |               |

### CheckList Item Details

|                           |                        |
|---------------------------|------------------------|
|                           |                        |
| CAS Job Name              | Olathe Fire Station #1 |
| CAS Job Number            | 5867757                |
| Turnover Date or TCO Date | 08/18/2023             |
| Comment                   | ESTIMATED              |

#### PERMIT INFORMATION

|                             |     |
|-----------------------------|-----|
| FS Permit Drawings Complete | Yes |
| Comment                     |     |

#### FIRE SUPPRESSION READINESS REQUIREMENTS

|   |             |
|---|-------------|
| Permanent power installed so that all hood & food equipment can be turned "on"                  | YES         |
| Gas meter set with gas available to the cookline equipment (gas must be present for final test) | YES         |
| Ansul Installation Date   | 08/07/2023  |
| Comment   | WEEK OF 8/7 |
| Fire Final Date   | 08/14/2023  |
| Comment   | ESTIMATED   |
| When will cooking equipment be set under the hood?  |             |
| Comment   |             |
| Fire System Rough-In (Only required when hood is 100% field piped)                              |             |
| Comment   |             |
| Food Equipment is set and locked in place (per plan)  |             |
| Comment   |             |

**Notes/Comments :**