

FREDDY'S (5280149) PORTLAND, TX

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Freddy's - Portland, TX
CAS Job Number	5280149
Turnover Date or TCO Date	07/14/2023
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Waiting
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Waiting
Ansul Installation Date	06/01/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	Tentative - No set date
Comment	
Fire Final Date	Tentative - No set date
Comment	
When will cooking equipment be set under the hood?	
Comment	
Fire System Rough-In (Only required when hood is 100% field piped)	06/01/2023
Comment	Complete

Food Equipment is set and locked in place (per plan)

Comment

Notes/Comments :

Nick is trying to confirm the drop on 6/30 w/ the AEP engineer. Also, waiting on electrical panel parts to ship.