

## FREDDY'S (5280149) PORTLAND, TX

### CheckList Information

**Name :** CAS Project Checklist **Status :** Not Completed  
**Assigned Organization :** CAPTIVE-AIRE R120 **Asset :**  
**Requesting Organization :** CAPTIVE-AIRE R120

### CheckList Item Details

CAS Job Name	Freddy's - Portland, TX
CAS Job Number	5280149
Turnover Date or TCO Date	08/04/2023
Comment	Waiting for a part on back order that is currently scheduled for 7/28. That will be a two day install once it arrives.

#### PERMIT INFORMATION

FS Permit Drawings Complete	Yes
Comment	

#### FIRE SUPPRESSION READINESS REQUIREMENTS

Permanent power installed so that all hood & food equipment can be turned "on"	Waiting
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Waiting
Ansul Installation Date	06/01/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	07/31/2023
Comment	Shooting for the week of 7/31
Fire Final Date	Tentative - No set date. Depends on part arriving
Comment	
When will cooking equipment be set under the hood?	07/05/2023
Comment	
Fire System Rough-In (Only required when hood is 100% field piped)	06/01/2023
Comment	Complete

Food Equipment is set and locked in place (per plan)

Comment

**Notes/Comments :**

Job is tentative as we wait for parts to arrive.