

PROJECT:

CHIPOTLE

JARUPA VALLEY #4334

ADDRESS:

NEC PYRITE STREET & MISSION BLVD.
JARUPA VALLEY, CA 92509

NEBB CERTIFIED TAB REPORT



By:

Zaretsky Engineering Solutions Inc.
1650 Harbor Boulevard, Suite #F
Fountain Valley, CA 92708

6/26/2024

CERTIFIED
TEST, ADJUST & BALANCE REPORT

DATE

06/28/2024

PROJECT

2414699 - CHIPOTLE - JARUPA VALLEY

, CA

ARCHITECT

DESIGN ENGINEER

HVAC CONTRACTOR

TAB FIRM

Zaretsky Engineering Solutions
16520 Harbor Boulevard #F
Fountain Valley, CA 92708
(714) 640-3530

CERTIFICATION PAGE

PROJECT NAME: 2414699 - CHIPOTLE - JARUPA VALLEY
ADDRESS: _____
_____, CA

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standard for Testing, Adjusting and Balancing of Environmental Systems. The measurements shown, and the information given, in this report are certified to be accurate and complete, at the time and date information was gathered. Any variances from design quantities, which exceed NEBB tolerances, are noted in the TAB report project summary.

NEBB TAB FIRM Zaretsky Engineering Solutions
REG NO. 3001 CERTIFIED BY Roman Zaretsky DATE 6/28/2024

SUBMITTED & CERTIFIED BY:

NEBB TAB FIRM Zaretsky Engineering Solutions
TAB PROFESSIONAL Roman Zaretsky
REG NO. 3001
CERTIFICATION EXPIRATION DATE 12/31/2024



TABLE OF CONTENTS

PROJECT: CHIPOTLE - JARUPA VALLEY

Cover Sheet	1
Project Information	2
Certification Page	3
Table of Contents	4-5
Abbreviations	6
Notes	7
Pictures	8-10
RTU - Checklist	11
EF - Checklist	12
MUA - Checklist	13
Hoods - Checklist	14
Final - Checklist	15
Bldg Offset	16
RTU-1 Test	17
RTU-1 GRD	18
RTU-1 (PSP)	19
RTU-2 Test	20
RTU-2 GRD	21
MAU-1 Fan Test	22
MAU-1	23

TABLE OF CONTENTS

PROJECT: CHIPOTLE - JARUPA VALLEY

HD-1 (PSP)	24
EF-1 Fan Test	25
EF-1 GRD	26
HD-1	27
EF-2 Fan Test	28
EF-2 GRD	29
MSET	30-36
Instrument Calibration	37-46

ABBREVIATIONS LIST

ABBREVIATIONS	
AHU	AIR HANDLING UNIT
AMP	AMPERAGE
AFMS	AIR FLOW MONITORING STATION
BD	BALANCING DAMPER
BHP	BRAKE HORSE POWER
BTU	BRITISH THERMAL UNIT
BTUh	BTU PER HOUR
BV	BALANCING VALVE
CF	CORRECTION FACTOR (Ak)
CFLA	CORRECTED FULL LOAD AMPS
CFM	CUBIC FEET PER MINUTE
CV	CONSTANT VOLUME
DB	DRY BULB
DFC	DAMPER FULLY CLOSED
DWO	DAMPER WIDE OPEN
EF	EXHAUST FAN
EG	EXHAUST GRILLE
ER	EXHAUST REGISTER
ESP	EXTERNAL STATIC PRESSURE
EA	EXHAUST AIR
F	FAN
FD	FIRE DAMPER
FLA	FULL LOAD AMPS
FPM	FEET PER MINUTE
GPM	GALLONS PER MINUTE
LS	LINEAR SLOT
MBH	1000 BTU PER HOUR
MVD	MANUAL VOLUME DAMPER
N/A	NOT APPLICABLE
N/ACC	NO REASONABLE ACCESS
NDI	NO DAMPER INSTALLED
N.G.	NOT GIVEN
NF	NO FLOW
NS	NOT SPECIFIED
NM	NOT MEASURED
NPSH	NET POSITIVE SUCTION HEAD
NPSHA	NPSH AVAILABLE
NPSHR	NPSH REQUIRED
OA	OUTSIDE AIR
OSA	OUTSIDE AIR
OBD	OPPOSED BLADE DAMPER
OED	OPEN ENDED DUCT
P	PUMP
PD	PRESSURE DROP
PH	PHASE
PSI	POUNDS PER SQUARE INCH
PSIA	PSI ABSOLUTE
PSIG	PSI GAUGE
RA	RETURN AIR
RAF	RETURN AIR FAN
RG	RETURN GRILLE
RPM	ROTATIONS PER MINUTE
RR	RETURN REGISTER
SA	SUPPLY AIR
SD	SPLITTER DAMPER
SG	SUPPLY GRILLE
SP	STATIC PRESSURE
SR	SUPPLY REGISTER
TB	TERMINAL BOX
TD	TEMPERATURE DIFFERENTIAL
TDH	TOTAL DYNAMIC HEAD
TP	THERMALLY PROTECTED
TSP	TOTAL STATIC PRESSURE
WB	WET BULB
VAV	VARIABLE AIR VOLUME
VD	VOLUME DAMPER
VEL	VELOCITY
-	CELL NOT USED

TAB SUMMARY


PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	General Notes


Item #	System	Note
1.	-	UNLESS OTHERWISE NOTED, INDICATED CFM IS AT STANDARD CONDITIONS.
2.	-	DESIGN CFM OBTAINED FROM LATEST DESIGN DOCUMENTS PROVIDED TO ZES.
3.	-	AREA CORRECTION FACTOR (AK) APPLIED TO ALL MEASURED VELOCITIES TO CALCULATE CFM. WHEN A DIGITAL FLOW HOOD IS USED THE AK IS 1.0 UNLESS OTHERWISE NOTED.
4.		
5.		
6.		
7.		
8.		
9.		
10.		
11.		
12.		
13.		
14.		
15.		


OBSERVATION WITH PICTURES

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	SITE PICTURES

System:	STORE FRONT
ID:	1
	
Comments:	NONE

System:	RTU-1
ID:	2
	
Comments:	NONE

System:	RTU-2
ID:	3
	
Comments:	NONE

System:	MUA
ID:	4
	
Comments:	NONE

System:	EF-1
ID:	5

System:	EF-2
ID:	6

OBSERVATION WITH PICTURES

PROJECT NAME:	CHIPOTLE - JURUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	SITE PICTURES



Comments:

NONE



Comments:

NONE

System:	HOOD-1
ID:	7



Comments:

NONE

System:	HOOD-1
ID:	8





Comments:

NONE


OBSERVATION WITH PICTURES

PROJECT NAME:	CHIPOTLE - JURUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	SITE PICTURES

System:	THERMOSTATS
ID:	9
	
Comments:	TEMPORARY INSTALLATION DURING BALANCE

System:	RTU-1 OUTLETS
ID:	10
	
Comments:	NO DIFFUSERS ON OUTLETS 1-7, 1-8, 1-9

System:	RTU BAROMETRIC RELIEF
ID:	11
	
Comments:	EXTERNAL VIEW

System:	RTU BAROMETRIC RELIEF
ID:	12
	
Comments:	INTERNAL VIEW

Technician: Ryan Hughes

Date: 6/25/2024

TAB Checklist - RTU

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	RTU Checklist

Technician: Ryan Hughes

Date: 6/25/2024

ITEM #	ITEM DESCRIPTION	RTU-1	RTU-2
1	Thermostats installed and have power?	NO, temporary installation in place.	NO, temporary installation in place.
2	All diffusers and grilles are installed and match design?	See markup on drawings at end of report.	YES
3	Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)	3 outlets have no diffuser plates as shown in pictures.	N/A
4	Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)	Barometric damper with outlet installed.	Barometric damper with outlet installed.
5	Economizers are assembled and functional?	YES	YES
6	DCV Max damper opening position is set to minimum?	YES	YES
7	Free cooling enthalpy set point set for lowest setting (Typically "D")	YES	YES
8	Motors are all operating below the FLA range?	YES	YES
9	Are belts tight?	Direct Drive	Direct Drive
10	If direct drive unit is the speed controller working?	YES	YES
11	Is gas piping installed and valves turned on?	YES	YES
12	Unit free of noticeable noise and vibration?	YES	YES
13	Final outside air damper position is marked with permanent marker?	YES	YES

TAB Checklist - MUA

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	MUA Checklist

Technician: Ryan Hughes

Date: 6/25/2024

ITEM #	ITEM DESCRIPTION	MUA-1	N/A
1	Rotation is correct?	YES	-
2	Gas piping is installed and valves are in on position?	YES	-
3	Internal motorized damper is fully opening?	YES	-
4	Is the motor operating below the motor FLA rating?	YES	-
5	Unit free of noticeable noise and vibration?	YES	-

TAB Checklist - Hoods

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	Hoods Checklist

Technician: Ryan Hughes

Date: 6/25/2024

ITEM #	ITEM DESCRIPTION	Hood 1	N/A
1	All hood filters installed and accounted for?	YES	-
2	Hoods are wired and have power?	YES	-
3	Hood is free of alarms?	YES	-
4	Hood is free of damage?	YES	-
5	Quarter or full vertical end panels are installed if specified?	N/A	-

Kitchen Hood Test Report (Makup air)

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	RTU-1

HOOD ID:	HD-1
AREA SERVED:	KITCHEN
CORRECTION FACTOR:	0.78
INSTRUMENT USED:	Micromanometer & Velgrid

BAFFLE DIMENSIONS			
SIZE	W - 183	X 6	H "
AREA	- 5.94		FT ²

DESIGN	
FPM	- 134.7
CFM	- 800

ACTUAL	
FPM	- 142.3
CFM	- 845

	A	B	C	D	E	F	G	H	I	J
1	167	171	166	84	157					
2	106	130	154	125	79					
3	167	87	180	183	178					

Comments: PSP makeup air outlet on face of kitchen hood.

Technician: Ryan Hughes

Date: 6/25/2024

Kitchen Hood Test Report (Makup air)

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	MAU-1

HOOD ID:	HD-1
AREA SERVED:	KITCHEN
CORRECTION FACTOR:	0.87
INSTRUMENT USED:	Micromanometer & Velgrid

BAFFLE DIMENSIONS			
W	H		
SIZE - 183	X 12	"	
AREA - 13.30	FT ²		

DESIGN	
FPM - 146.6	
CFM - 1950	

ACTUAL	
FPM - 158.9	
CFM - 2113	

	A	B	C	D	E	F	G	H	I	J
1	159	144	156	178	143					
2	163	167	164	108	153					
3	142	175	173	168	190					

Comments:

Technician: Ryan Hughes

Date: 5/25/2024

AIR INLET / OUTLET REPORT

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	EF-1

SUB-SYSTEM: EXHAUST

AREA SERVED	#	METHOD	TYPE	SIZE	AK	DESIGN CFM	PRELIMINARY		FINAL		
							VEL	CFM	VEL	CFM	%
KITCHEN	1	VG	HOOD	153 X 16	16.2	3200	198	3208	207	3353	104.8%
TOTAL:						3200		3208		3353	104.8%

DH = Digital Flow Hood | AF = Airfoil | PT = Pitot | VG = Velocity Grid | RVA = Rotating Vane Anemometer
 Comments:

Technician: Ryan Hughes

Date: 5/13/2023

Kitchen Hood Test Report (Exhaust)

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	EF-1

HOOD ID:	HD-1
AREA SERVED:	KITCHEN
CORRECTION FACTOR:	1.62
INSTRUMENT USED:	Micromanometer & Velgrid

BAFFLE DIMENSIONS				
	W		H	
SIZE	- 16	X	16	"
QTY	- 10			
AREA	- 16.20			FT ²

DESIGN	
FPM	- 197.5
CFM	- 3200

ACTUAL	
FPM	- 207.0
CFM	- 3353

	A	B	C	D	E	F	G	H	I	J
1										
2	188	202	209	200	308	188	181	198	211	185
3										

Comments:

Technician: Ryan Hughes

Date: 6/25/2024

AIR INLET / OUTLET REPORT

PROJECT NAME:	CHIPOTLE - JARUPA VALLEY #4334
PROJECT LOCATION:	NEC PYRITE STREET & MISSION BLVD., JURUPA VALLEY, CA 92509
SYSTEM:	EF-2

SUB-SYSTEM: EXHAUST

AREA SERVED	#	METHOD	TYPE	SIZE	AK	DESIGN CFM	PRELIMINARY		FINAL		
							VEL	CFM	VEL	CFM	%
Restroom	1	DH	ER1	6"X6"	1.0	75	233	233	78	78	104.0%
Restroom	1	DH	ER1	6"X6"	1.0	75	213	213	74	74	98.7%
TOTAL:							150	446		152	101.3%

DH = Digital Flow Hood | AF = Airfoil | PT = Pitot | VG = Velocity Grid | RVA = Rotating Vane Anemometer

Comments:

Technician: Ryan Hughes

Date: 6/25/2024

SECTION 15732 - PACKAGED ROOFTOP AIR-CONDITIONING UNITS

PART 1 - GENERAL

1.1 SECTION REQUIREMENTS

- A. Submittals: Product Data and Shop Drawings.
- B. Comply with ASHRAE 15.
- C. EER: Equal to or greater than prescribed by the energy code adopted by the Authority Having Jurisdiction.
- D. Warranties: Submit a written warranty, signed by the manufacturer, agreeing to the repair or replacement of components that fail within 5 years of Substantial Completion.

PART 2 - PRODUCTS

2.1 PACKAGED UNITS, 5 TO 20 TONS

- A. Factory assembled and tested, consisting of compressors, condensers, evaporator coils, condenser and evaporator fans, refrigeration and temperature controls, filters, and dampers.
 - 1. Refer to Rooftop Heating/Cooling Unit Schedule on drawing M600 for capacities, and manufacturers.
 - 2. Evaporator Fans: Belt or direct driven, forward curved centrifugal.
 - 3. Exhaust/Relief Fans: Direct drive, forward curved centrifugal or propeller.
 - 4. Condenser Fans: Direct drive propeller.
 - 5. Refrigerant Coils: Aluminum fins and copper coil.
 - 6. Compressors: Serviceable hermetic or fully hermetic, with safety controls, hot gas bypass, and timed off controls.
 - 7. Heat Exchangers: Gas fired, with gas controls, electronic ignition, high limit cutout, and forced draft proving switch.
 - 8. Economizer controls (Comparative Enthalpy, 100% capacity).
 - 9. Smoke Detectors: Photoelectric in supply and/or return as called for in schedule on sheet M600.
 - 10. Operating Controls: Two stage heating and two stage cooling on units 7-1/2 tons and over.
 - 11. Roof curb.
 - 12. Control Wiring from T-stat to rooftop unit: Shall be 18ga / 7 conductor, rated for plenum applications.
 - 13. Control Wiring from T-stat to remote sensor: Shall be a separate 18ga / 2 conductor shielded, rated for plenum applications.

PART 3 - EXECUTION

3.1 INSTALLATION

- A. Install units level and plumb and firmly anchored.
- B. Connect gas piping to burner with pipe same size as gas train inlet, and provide union with sufficient clearance for burner removal and service.
- C. Install ducts to termination in roof mounting frames. Terminate ducts through roof structure.
- D. Connect units to wiring systems and to ground.

END OF SECTION 15732

SECTION 15810 - DUCTS AND ACCESSORIES

PART 1 - GENERAL

1.1 SECTION REQUIREMENTS

- A. Submittals: Product Data for fire and smoke dampers.
- B. Comply with NFPA 90A for systems serving spaces more than 25,000 cu. ft. in volume or building Types II, IV, and V construction more than 3 stories in height.
- C. Comply with NFPA 90B for systems serving spaces in 1 or 2 family dwellings or serving spaces less than 25,000 cu. ft.
- D. Comply with NFPA 96, "Ventilation Control and Fire Protection of Commercial Cooking Operations," for kitchen hood ducts.
- E. Comply with UL 181 and UL 181A for ducts and closures.
- F. Testing, Adjusting, and Balancing Agency Qualifications: AABC certified (to be furnished by Tenant).

PART 2 - PRODUCTS

2.1 DUCTS

- A. Spiral Duct: Spiral Lock Seam, without insulation, G90 galvanized finish, ASTM A-653/924
 - 1. Basis of Design Manufacturers: Lindab SPIROsafe, alternates to the basis of design must be submitted for review.
 - 2. Fittings: Factory produced standing seam construction with internal sealing. Fittings with a major axis of 36" or smaller shall be 20 gauge. Fittings with a major axis of 37"-48" shall be 18 gauge.
- B. Galvanized Steel Sheet: Forming steel, ASTM A 653/653M, G90 coating designation.
- C. Duct Liner: ASTM C 1071, Type II, with an airstream surface coated with a temperature resistant coating. Thickness: 1-1/2 inch. R-value : 8.
 - 1. Adhesive: ASTM C 916, Type I.
 - 2. Mechanical Fasteners: Galvanized steel pin, length as required to penetrate liner plus a 1/8 inch projection maximum into the airstream.
- D. Joint and Seam Tape: Comply with UL 181A.
- E. Joint and Seam Sealant: Comply with UL 181A.
- F. Rectangular Metal Duct Fabrication: Comply with SMACNA's "HVAC Duct Construction Standard" for metal thickness, reinforcing types and intervals, tie rod applications, and joint types and intervals.

2.2 ACCESSORIES

- A. Volume-Control Dampers: Factory fabricated volume control dampers, complete with required hardware and accessories. Single blade and multiple opposed blade, standard leakage rating, and suitable for horizontal or vertical applications.
- B. Fire Dampers: Factory-fabricated fire dampers, complete with required hardware and accessories. UL labeled according to UL 555, "Fire Dampers".
- C. Flexible Connectors: Flame retardant or noncombustible fabrics, coatings, and adhesives complying with UL 181, Class 1.
- D. Flexible Ducts: Factory fabricated, insulated, round duct, with an outer jacket enclosing 2 inch thick, glass fiber insulation, R-value: 6.0, around a continuous inner liner.

PART 3 - EXECUTION

3.1 INSTALLATION

- A. Duct System Pressure Class: Construct and install each duct system with 2 inch positive and negative duct pressure classifications.
- B. Conceal ducts from view in finished and occupied spaces. Except where noted as exposed.
- C. Avoid passing through electrical equipment spaces and enclosures.
- D. Support and connect metal ducts according to SMACNA's "HVAC Duct Construction Standard".
- E. Install duct accessories according to applicable portions of details of construction as shown in SMACNA standards.
- F. Install liner and/or insulation on ductwork per the material schedule on sheet M010.
- G. Install volume control dampers in lined duct with methods to avoid damage to liner and to avoid erosion of duct liner.
- H. Install fire and smoke dampers according to manufacturer's UL approved written instructions.
- I. Install fusible links in fire dampers.
- J. Provide saddle taps at tees for exposed ductwork.

3.2 TESTING, ADJUSTING, AND BALANCING

- A. The Tenant will supply an independent balance agent to to balance and adjust the HVAC installation. The balance agent will be responsible for any pulley or belt changes required.
- B. The GC is to have trained staffed available during the balancing to correct issues noted by the balance agent.
- C. The balance agent is to balance airflow within distribution systems, including submains, branches, and terminals to indicated quantities +/- 10%. The hood exhaust system shall be balanced to a tolerance of -0+10% and the make-up air system to a tolerance of -10+0%.
- D. The balance agent is to supply a copy of the balance report to the Tenant, engineer and general contractor for review.

END OF SECTION 15810

SECTION 15855 - DIFFUSERS, REGISTERS, AND GRILLES

PART 1 - GENERAL

1.1 SECTION REQUIREMENTS

- A. Submittals: None.

PART 2 - PRODUCTS

2.1 OUTLETS AND INLETS

- A. All air terminal devices:
 - 1. Refer to Grills, Registers, and Diffusers Schedule for equipment schedule
 - 2. Manufacturer: As scheduled (NO SUBSTITUTIONS)
 - 3. Material: As scheduled.
 - 4. Finish: As scheduled.
 - 5. Mounting: As scheduled.

PART 3 - EXECUTION

3.1 INSTALLATION

- A. Coordinate location and installation with duct installation and installation of other ceiling and wall mounted items.
- B. Locate ceiling diffusers, registers, and grilles, as indicated on the architectural "reflected ceiling plans." Unless otherwise indicated, locate units in center of acoustical ceiling panels.

END OF SECTION 15855

CALIFORNIA GREEN BUILDING STANDARDS CODE

5.410 BUILDING MAINTENANCE AND OPERATION

5.410.4 TESTING AND ADJUSTING:

Testing and adjusting of systems installed shall be required for buildings less than 10,000 square feet or new systems to serve and addition or iteration subject to Section 303.1.

5.410.4.2 SYSTEMS:

Develop a written plan of procedures for testing and adjusting systems. Systems to be included for testing and adjusting shall include at a minimum, as applicable to the project:

- 1. HVAC systems and controls
- 2. Indoor and outdoor lighting and controls
- 3. Water heating systems
- 4. Renewable energy systems
- 5. Landscape irrigation systems
- 6. Water reuse systems

5.410.4.3 PROCEDURES:

Perform testing and adjusting procedures in accordance with manufacturer's specifications and applicable standards on each system.

5.410.4.3.1 HVAC BALANCING:

In addition to testing and adjusting, before a new space-conditioning system serving a building or space is operated for normal use, the system shall be balanced in accordance with the procedures defined by the Testing Adjusting and Balancing Bureau National Standards, the National Environmental Balancing Bureau Procedural Standards, Associated Air Balance Council National Standards or as approved by the enforcing agency.

5.410.4.4 REPORTING:

After completion of testing, adjusting and balancing, provide a final report of testing signed by the individual responsible for performing these services.

5.410.4.5 OPERATION AND MAINTENANCE MANUAL:

Provide the building owner or representative with detailed operating and maintenance instruction and copies of guarantees/warranties for each system. O&M instruction shall be consistent with OSHA requirements in CCR, Title 8, Section 5142, and other related regulations.

5.410.4.5.1 INSPECTIONS AND REPORTS:

Include a copy of all inspection verifications and reports require by the enforcing agency.

5.504 POLLUTANT CONTROL

5.504.1 TEMPORARY VENTILATION:

The permanent HVAC system shall only be used during construction if necessary to condition the building or areas of addition or alteration within the required temperature range for material and equipment installation. If the HVAC system is used during construction, use return air filters with a Minimum Efficiency Reporting Value (MERV) of 8, based on ASHRAE 52.2-1999, or an average efficiency of 30% based on ASHRAE 52.1-1992. Replace air filters immediately prior to occupancy, or, if the building is occupied alteration, at the conclusion of construction.

5.504.3 COVERING OF DUCT OPENINGS AOF MECHANICAL EQUIPMENT DURING CONSTRUCTION:

At the time of rough installation and during storage on the construction site until final startup of the heating, cooling, and ventilating equipment, all duct and other related air distribution component openings shall be covered with tape, plastic, sheet metal, or other methods acceptable to the enforcing agency to reduce the amount of dust, water, and debris which may collect in the system.

5.508 OUTDOOR AIR QUALITY

5.508.1 OZONE DEPLETION AND GREENHOUSE GAS REDUCTIONS:

Installations of HVAC, refrigeration, and fire suppression equipment shall comply with Section 5.508.1.1 and 5.508.1.2.

5.508.1.1 CHOLOROFUOROCARBONS (CFCS):

Install HVAC, refrigeration and fire suppression equipment that do not contain CFCS.

5.508.1.2 HALONS:

Install HVAC, refrigeration and fire suppression equipment that do not contain Halons.

HVAC GENERAL NOTES

- A. GENERAL NOTES APPLY TO HVAC SHEETS.
- B. WORK SHALL COMPLY WITH STATE AND LOCAL CODE REQUIREMENTS AS APPROVED AND AMENDED BY THE AUTHORITY HAVING JURISDICTION, INCLUDING APPLICABLE SECTIONS OF NFPA, THE MECHANICAL CODE, AND ANY INTERIM AMENDMENTS AT THE TIME OF THE PROPOSAL. PURCHASE PERMITS ASSOCIATED WITH THE WORK. OBTAIN INSPECTIONS REQUIRED BY CODE. SEE ARCHITECTURAL SHEETS FOR THE PREVAILING CODES.
- C. CONTRACTOR AND SUBCONTRACTORS SHALL REVIEW A COMPLETE SET OF THE CONSTRUCTION DOCUMENTS.
- D. COORDINATE WORK WITH THE WORK OF OTHER TRADES, EQUIPMENT FURNISHED BY OTHERS, REQUIREMENTS OF THE OWNER, AND OF THE EXISTING CONDITIONS AT THE PROJECT SITE.
- E. DRAWINGS FOR THE MECHANICAL WORK ARE DIAGRAMMATIC, SHOWING THE GENERAL LOCATION, TYPE, LAYOUT, AND EQUIPMENT REQUIRED. THE DRAWING SHALL NOT BE SCALED FOR EXACT MEASUREMENTS, REFER TO ARCHITECTURAL DRAWINGS FOR DIMENSIONS. REFER TO MANUFACTURER'S STANDARD INSTALLATION DRAWINGS FOR EQUIPMENT CONNECTIONS AND INSTALLATION REQUIREMENTS. PROVIDE DUCTWORK, CONNECTIONS, OFFSETS, ACCESSORIES, AND MATERIALS NECESSARY FOR A COMPLETE SYSTEM.
- F. DUCT DIMENSIONS ON PLANS INDICATE DIMENSIONS OF INTERNAL FREE AREA.
- G. PERFORATED CEILING DIFFUSERS SHALL BE 4-WAY UNLESS NOTED OTHERWISE.
- H. COORDINATE ROOF WORK WITH THE OWNER'S CONSTRUCTION MANAGER PRIOR TO CONSTRUCTION.
- I. UNLESS NOTED OTHERWISE RECTANGULAR DUCT ELBOWS GREATER THAN 45° SHALL BE MITERED ELBOWS WITH DOUBLE-THICKNESS TURNING VANES AND RECTANGULAR DUCT ELBOWS 45° OR LESS SHALL BE RADIUSSED ELBOWS WITH AN INSIDE RADIUS OF AT LEAST 1/2 THE WIDTH OF THE DUCT.
- J. REPLACE AIR FILTERS WITH NEW, CLEAN MERV 8 AIR FILTERS AT TURNOVER.
- K. THE TERM "FURNISH" MEANS SUPPLY AND DELIVER TO THE PROJECT SITE, READY FOR UNLOADING, UNPACKING, ASSEMBLY, INSTALLATION, AND SIMILAR OPERATIONS. THE TERM "INSTALL" DESCRIBES THE OPERATIONS AT THE PROJECT SITE INCLUDING THE ACTUAL UNLOADING, UNPACKING, ASSEMBLY, ERECTING, PLACING, ANCHORING, APPLYING, WORKING TO DIMENSION, FINISHING, CURING, PROTECTING, CLEANING, AND SIMILAR OPERATIONS. THE TERM "PROVIDE" MEANS TO FURNISH AND INSTALL, COMPLETE AND READY FOR THE INTENDED USE.
- L. PROVIDE LABELING CALLED FOR IN THE HVAC DRAWINGS USING ENGRAVED PHENOLIC PLATES.
- M. PROVIDE P3000 12 GA. UNISTRUT WITH PG FINISH FOR DUCT SUPPORTS AND OTHER UNISTRUT IN AREAS EXPOSED TO VIEW. SLOTTED UNISTRUT AND OTHER UNISTRUT WITH HOLES IS NOT ACCEPTABLE.

HVAC MATERIAL SCHEDULE

	APPLICATION	ALLOWABLE MATERIAL
DUCT		
	CONCEALED, GENERAL EXHAUST	RECT. OR ROUND AS SHOWN
	CONCEALED, RETURN	RECT. OR ROUND AS SHOWN, LINED OR INSULATED
	CONCEALED, SUPPLY	RECT. OR ROUND AS SHOWN, LINED OR INSULATED
	CONCEALED, TYPE I HOOD EXHAUST	RECTANGULAR 16 GA. BLACK IRON W/ WRAP OR UL 1978 FACTORY-MANUFACTURED DUCT W/ WRAP (SUBMIT SHOP DRAWINGS FOR FACTORY-MANUFACTURED DUCT PRIOR TO ORDERING FOR APPROVAL)
	EXPOSED GENERAL EXHAUST	RECTANGULAR, NO EXPOSED DUCT-SEALING MASTIC
	EXPOSED RETURN	RECTANGULAR, NO EXPOSED DUCT-SEALING MASTIC
	EXPOSED SUPPLY	RECT. LINED OR ROUND AS SHOWN, NO EXPOSED DUCT-SEALING MASTIC

HVAC ABBREVIATIONS


- (E) EXISTING
- ABV ABOVE
- ADA AMERICANS WITH DISABILITIES ACT
- AF ABOVE FINISHED FLOOR
- AFG ABOVE FINISHED GRADE
- AHJ AUTHORITY HAVING JURISDICTION
- BFF BELOW FINISHED FLOOR
- BFG BELOW FINISHED GRADE
- BOH BACK OF HOUSE
- CLG CEILING
- CTE CONNECT TO EXISTING
- DN DOWN
- EXT'G EXISTING
- FLR FLOOR
- FOH FRONT OF HOUSE
- GYP GYPSUM BOARD
- NTS NOT TO SCALE
- O/H OVERHEAD
- OBDD OPPOSED BLADE DAMPER
- TYP TYPICAL
- U/G UNDERGROUND
- UNO UNLESS NOTED OTHERWISE
- VFD VARIABLE FREQUENCY DRIVE
- VSC VARIABLE SPEED CONTROLLER
- W/ WITH
- WIC WALK-IN COOLER

- C02AS TENANT'S CO2 ALARM SUPPLIER
- GC GENERAL CONTRACTOR
- HES TENANT'S HVAC EQUIPMENT SUPPLIER
- HS TENANT'S HOOD SUPPLIER
- KES TENANT'S KITCHEN EQUIPMENT SUPPLIER
- LL LANDLORD
- SPS TENANT'S SODA POP SUPPLIER
- TAB TENANT'S TEST AND BALANCE VENDOR
- TCC TENANT'S CABLING CONTRACTOR
- TDC TENANT'S DUCT CLEANER
- TEMS TENANT'S ENERGY MANAGEMENT SYSTEM SUPPLIER
- TLS TENANT'S LIGHT/LAMP SUPPLIER
- TMB TENANT'S MENU BOARD SUPPLIER
- TMS TENANT'S MILLWORK SUPPLIER
- TMP TENANT'S PHONE SUPPLIER
- TRS TENANT'S RAILING SUPPLIER
- TSV TENANT'S SIGN VENDOR
- TUV TENANT'S UV SNAITIZER SUPPLIER
- WCS TENANT'S WALK-IN COOLER SUPPLIER
- WHS TENANT'S WATER HEATER SUPPLIER

HVAC SYMBOLS

- CEILING DIFFUSER
- CEILING-MOUNTED RETURN OR EXHAUST REGISTER
- SUPPLY REGISTER
- RETURN GRILLE
- FLEXIBLE DUCT
- MITERED CORNER WITH TURNING VANES
- DUCTWORK INTERNAL FREE DIMENSIONS (WIDTH/HEIGHT)
- RECTANGULAR TO ROUND DUCT TRANSITION
- DUCT-MOUNTED SMOKE DETECTOR
- MOTOR-OPERATED DAMPER
- MANUAL VOLUME DAMPER
- GREASE DUCT CLEANOUT
- MITERED CORNER WITHOUT TURNING VANES
- GRIDPOINT THERMOSTAT
- GRIDPOINT ZONE SENSOR MODULE
- GRIDPOINT SUPPLY PROBE
- PLAN NOTE: SEE PLAN NOTES LISTED ON THE SAME SHEET FOR NOTE MEANING
- CONNECT TO EXISTING
- EQUIPMENT TAG: SEE EQUIPMENT SCHEDULE ON SHEET M600 FOR EQUIPMENT INFORMATION
- AUDIO/VISUAL REMOTE SMOKE DETECTOR ANNUNCIATOR WITH REMOTE KEY OPERATED RESET
- GRILL, REGISTER, OR DIFFUSER TAG: TAG NECK SIZE AIRFLOW [CFM]

Consultant:



1425 WAKARUSA DR. STE B
LAWRENCE, KS 66049
PH:785.993.0320
AEGROUP@BAE.GROUP



COPYRIGHT 2021
THIS DRAWING IS AN INSTRUMENT OF SERVICE AND AS SUCH REMAINS THE PROPERTY OF CHIPOTLE MEXICAN GRILL, INC.. PERMISSION FOR USE OF THIS DOCUMENT IS LIMITED AND CAN BE EXTENDED ONLY BY WRITTEN AGREEMENT WITH CHIPOTLE MEXICAN GRILL, INC..



CHIPOTLE MEXICAN GRILL, INC.
PO BOX 182566
COLUMBUS, OH 43218-2566
TELEPHONE: (614) 218-2400
INTERNET: WWW.CHIPOTLE.COM

STORE NO.: 4334

Jurupa Valley
NEC Pyrite Street & Mission Blvd.
Jurupa Valley, CA 92509

Issue Record:
05/31/2022 PERMIT ISSUE

Revisions:

Drawn: _____ Checked: _____
JJD AJD

Project No:
221050

Contents:

HVAC SPECIFICATIONS


M010

HVAC PLAN NOTES

- SEE ARCHITECTURAL REFLECTED CEILING PLAN FOR CEILING MOUNTED EQUIPMENT LOCATION. TYPICAL.
- PAINT DUCTWORK VISIBLE THROUGH DINING ROOM SUPPLY REGISTERS BLACK. TYPICAL.
- PENETRATIONS THROUGH SHEAR WALL SHALL BE LIMITED TO 10" DIAMETER (OR A GROUP OF PENETRATIONS ALL CONTAINED WITHIN 10" DIAMETER). IF LARGER PENETRATIONS OR GROUPS OF PENETRATIONS ARE REQUIRED COORDINATE WITH STRUCTURAL ENGINEER FOR APPROPRIATE BRACING. SEE STRUCTURAL DRAWINGS FOR SHEAR WALL LOCATION.
- 26/14 DUCT UP FOR TRANSITION TO RTU-1 RETURN CONNECTION IN ROOF CURB. RTU-1 SHALL HAVE AN INTEGRAL SMOKE DETECTOR MOUNTED IN THE RETURN AIR STREAM. INTERLOCK SMOKE DETECTOR TO RTU-1 OPERATION.
- 26/18 DUCT UP FOR TRANSITION TO RTU-2 RETURN CONNECTION IN ROOF CURB. RTU-2 SHALL HAVE AN INTEGRAL SMOKE DETECTOR MOUNTED IN THE RETURN AIR STREAM. INTERLOCK SMOKE DETECTOR TO RTU-2 OPERATION.
- 26/14 DUCT UP FROM BUILDING SUPPLY THROUGH ROOF. TRANSITION TO RTU-1 SUPPLY CONNECTION IN ROOF CURB.
- 26/18 DUCT UP FROM BUILDING SUPPLY TO RTU-2 SUPPLY CONNECTION. TRANSITION IN ROOF CURB.
- 16/16 DUCT UP THROUGH ROOF. TRANSITION TO MAU-1 SUPPLY CONNECTION IN ROOF CURB.
- 10/15 DUCTS UP FROM HOOD TO 20/15 DUCT THROUGH ROOF TO EF-1 COMPLIANT WITH NFPA 96. PROVIDE RADIUS ELBOWS WITH AN INSIDE RADIUS OF 0.5W AT ELBOWS IN GREASE DUCT.
- 8/6 DUCT UP THROUGH ROOF TO EF-2.
- 24/10 DUCT DOWN TO MAKEUP AIR PSP DUCT CONNECTION. TRANSITION TO SUPPLY PLENUM OPENING SIZE. TYPICAL FOR 4.
- 8" DIA. DUCT DOWN TO AC PSP DUCT CONNECTION. TRANSITION TO SUPPLY PLENUM OPENING SIZE. TYPICAL. CAP UNUSED DUCT CONNECTIONS.
- INSTALL GRIDPOINT THERMOSTATS FURNISHED BY TEMS FOR RTU-1 AND RTU-2 AT THIS LOCATION AT 48" AFF. COORDINATE WITH ELECTRICAL SWITCHING IN THIS AREA. PROVIDE WIRING AS SHOWN IN DETAIL 8/E710.
- INSTALL GRIDPOINT ZONE SENSOR MODULE FURNISHED BY TEMS FOR RTU-1 AT THIS LOCATION 60" AFF DIRECTLY TO WALL (NO JUNCTION BOX). COORDINATE LOCATION WITH EQUIPMENT. PROVIDE WIRING AS SHOWN IN DETAIL 8/E710.
- INSTALL GRIDPOINT ZONE SENSOR MODULE FURNISHED BY TEMS FOR RTU-2 AT THIS LOCATION 66" AFF DIRECTLY TO WALL (NO JUNCTION BOX). COORDINATE LOCATION WITH EQUIPMENT. PROVIDE WIRING AS SHOWN IN DETAIL 8/E710.
- INSTALL GRIDPOINT SUPPLY PROBE FURNISHED BY TEMS FOR RTU-1 IN THE SUPPLY DUCTWORK UPSTREAM FROM THE FIRST BRANCH CONNECTION. PROVIDE WIRING AS SHOWN IN DETAIL 8/E710.
- INSTALL GRIDPOINT SUPPLY PROBE FURNISHED BY TEMS FOR RTU-2 IN THE SUPPLY DUCTWORK UPSTREAM FROM THE FIRST BRANCH CONNECTION. PROVIDE WIRING AS SHOWN IN DETAIL 8/E710.
- INSTALL REMOTE TEMPERATURE SENSOR FOR HOOD HD-1 AT THIS LOCATION 66" AFF. COORDINATE LOCATION WITH EQUIPMENT. PROVIDE (2) #18 G. THERMISTOR CABLE FROM TEMPERATURE SENSOR TO HOOD CONTROL PANEL.
- INSTALL KITCHEN HOOD, HD-1. SUPPORT HOOD PER MANUFACTURER'S INSTALLATION INSTRUCTIONS AND AS DETAILED IN THE ARCHITECTURAL AND STRUCTURAL DRAWINGS. INSTALL HOOD ACCORDING TO THE REQUIREMENTS OF ITS LISTING, IN COMPLIANCE WITH NFPA 96, THE BUILDING CODE, AND AUTHORITIES HAVING JURISDICTION. HOOD SHALL HAVE AN INTEGRAL DUCT COLLAR TEMPERATURE SENSOR TO AUTOMATICALLY ENERGIZE THE EXHAUST AND MAKEUP AIR FANS IF COOKING TEMPERATURES ARE DETECTED. EXHAUST DUCT SYSTEM TO BE WELDED OR FACTORY-MANUFACTURED WATER AND AIR TIGHT. INSTALL CLEANOUTS PER CODE AND AS SHOWN. INSTALL HOOD PER DETAILS 2 AND 4/M700. CHIPOTLE WILL PROVIDE AN INDEPENDENT TESTING AGENCY FOR TESTING THE INTEGRITY OF THE GREASE DUCT SYSTEM.


HVAC PLAN NOTES

- INSTALL REMOTE CONDENSING UNIT FOR WALK-IN COOLER ON ROOF AS DETAILED IN THE ARCHITECTURAL AND STRUCTURAL DRAWINGS. INSTALL REFRIGERANT LINE SET, THERMOSTATIC EXPANSION VALVE, SOLENOID VALVE, TEMPERATURE CONTROL, SIGHT GLASS, FILTER DRIER, PRESSURE CONTROL, LOW AMBIENT CONTROLS, AND WEATHERPROOF HOUSING. TRAP AND SLOPE REFRIGERANT LINES PER MANUFACTURER'S RECOMMENDATIONS. INSTALLATION SHALL COMPLY WITH ASHRAE/ANSI STANDARD 15. INSTALL THE REFRIGERANT LINE SET UNDER THE ROOF DECK TO WITHIN 3" OF THE CONDENSING UNIT. CUT 2-1/2" HOLE IN WALK-IN COOLER ROOF FOR REFRIGERANT LINE SET AND SEAL PER THE COOLER MANUFACTURER'S INSTALLATION INSTRUCTIONS AFTER LINE SET IS INSTALLED.
- INSTALL REMOTE CONDENSER FOR ICE MACHINE ON ROOF AS DETAILED IN THE ARCHITECTURAL AND STRUCTURAL DRAWINGS. INSTALL REFRIGERANT LINE SET, THERMOSTATIC EXPANSION VALVE, SOLENOID VALVE, TEMPERATURE CONTROL, SIGHT GLASS, FILTER DRIER, PRESSURE CONTROL, LOW AMBIENT CONTROLS, AND WEATHERPROOF HOUSING. TRAP AND SLOPE REFRIGERANT LINES PER MANUFACTURER'S RECOMMENDATIONS. SEAL PIPING PENETRATIONS THROUGH ROOF. INSTALLATION SHALL COMPLY WITH ASHRAE/ANSI STANDARD 15. INSTALL THE REFRIGERANT LINE SET UNDER THE ROOF DECK TO WITHIN 3" OF THE REMOTE CONDENSER. IF REFRIGERANT PIPING TO ICE MAKER IS EXPOSED TO PUBLIC VIEW CONCEAL WITHIN A STAINLESS STEEL SHROUD AS SHOWN IN THE ARCHITECTURAL DRAWINGS.
- INSTALL ROOFTOP EQUIPMENT PER MANUFACTURER'S INSTALLATION INSTRUCTIONS AND AS DETAILED IN THE ARCHITECTURAL AND STRUCTURAL DRAWINGS.
- INSTALL EXHAUST FAN EF-1 PER DETAIL 5/M700 AND AS DETAILED IN THE ARCHITECTURAL AND STRUCTURAL DRAWINGS. INSTALL GREASE VIROGUARD SYSTEM FURNISHED BY CHIPOTLE ON EXHAUST FAN, EF-1.
- PROVIDE SUPPLY DIFFUSER CONNECTION TO SUPPLY SYSTEM PER DETAIL 1/M700. TYPICAL.
- PROVIDE AUDIO/VISUAL REMOTE SMOKE DETECTOR ANNUNCIATOR WITH REMOTE KEY OPERATED RESET. WIRE A UNIT BACK TO EACH SMOKE DETECTOR. MOUNT UNIT 60" AFF. TYPICAL.
- INSTALL REME HALO AIR PURIFIER FURNISHED BY TUV IN RTU PER DETAIL 6/M700. SEE ELECTRICAL DRAWINGS FOR POWER CONNECTION INFORMATION. INSTALL UV WARNING STICKERS ON FACE OF ENCLOSURE PER DETAIL AND ON ANY RTU ACCESS DOOR(S) THROUGH WHICH THE REME HALO WOULD BE VISIBLE IF OPENED.
- MAINTAIN 10' CLEARANCE BETWEEN WATER HEATER FLUE TERMINATION AND OUTSIDE AIR INTAKES. MAINTAIN 10' CLEARANCE BETWEEN WATER HEATER COMBUSTION AIR INTAKE AND EXHAUST FAN EF-1 DISCHARGE. SEE PLUMBING DRAWINGS FOR MORE INFORMATION ON WATER HEATER FLUE AND COMBUSTION AIR TERMINATIONS.




5 HVAC DINING ROOM SECTION
1/4" = 1'-0"


4 HVAC DINING ROOM SECTION
1/4" = 1'-0"



3 HVAC DINING ROOM SECTION
1/4" = 1'-0"



2 HVAC ROOF PLAN
1/8" = 1'-0"



1 HVAC FLOOR PLAN
1/4" = 1'-0"

Consultant:



Blanchard AE Group

1425 WAKARUSA DR. STE B
LAWRENCE, KS 66049
PH: 785.993.0320
AEGROUP@BAE.GROUP



COPYRIGHT 2021
THIS DRAWING IS AN INSTRUMENT OF SERVICE AND AS SUCH REMAINS THE PROPERTY OF CHIPOTLE MEXICAN GRILL, INC. PERMISSION FOR USE OF THIS DOCUMENT IS LIMITED AND CAN BE EXTENDED ONLY BY WRITTEN AGREEMENT WITH CHIPOTLE MEXICAN GRILL, INC.



CHIPOTLE MEXICAN GRILL, INC.
PO BOX 182566
COLUMBUS, OH 43218-2566
TELEPHONE: (614) 318-2400
INTERNET: WWW.CHIPOTLE.COM

STORE NO.: 4334
Jurupa Valley
NEC Pyrite Street & Mission Blvd.
Jurupa Valley, CA 92509

Issue Record:
05/31/2022 PERMIT ISSUE

Revisions:

Drawn: JUD
Checked: AJD

Project No:
221050

Contents:
HVAC PLAN

M100



Blanchard AE Group

1425 WAKARUSA DR. STE B
LAWRENCE, KS 66049
PH:785.993.0320
AEGROUP@BAE.GROUP



CONTROL FUNCTIONS

- A. THE MAIN COOKING EXHAUST FAN AND MAKE-UP AIR UNIT SHALL BE INTERLOCKED TO OPERATE TOGETHER. THIS CONTROL CIRCUIT IS ACTIVATED BY A SWITCH AND INCLUDES A FIRE PROTECTION OVERRIDE.
- B. THE TEMPERATURE IN EACH ZONE IS CONTROLLED BY SPACE TEMPERATURE SENSORS CONNECTED TO THE THERMOSTATS LOCATED IN THE OFFICE. ALL ZONES SHALL OPERATE WITH CONTINUOUS FAN OPERATION DURING OCCUPIED TIMES AND INTERMITTENTLY AS NEEDED TO MAINTAIN SET POINTS DURING UNOCCUPIED TIMES. OUTSIDE AIR DAMPERS SHALL BE OPEN CONTINUOUSLY WHEN EITHER IN OCCUPIED MODE OR WHEN THE HOOD SYSTEM IS ON AND SHALL BE CLOSED DURING UNOCCUPIED PERIODS.
- C. THE THERMOSTATS SHALL DETERMINE OCCUPIED/UNOCCUPIED STATUS BASED ON THE SCHEDULE IN THE ENERGY MANAGEMENT SYSTEM.

VENTILATION SCHEDULE

Room Name	Area (SQ. FT.)	People / 1000 sq ft	sq ft / person	Code People	Actual People	Actual sqft/person	O/A CFM /Person	O/A CFM /SQ FT	O/A CFM	E/A CFM
KITCHEN	1001	20	50.00	20.00	10.0	100.1	7.5	0.12	195.1	3200.0
DINING	846	70	14.29	70.00	50.0	16.9	7.5	0.18	527.3	-
OFFICE	44	5	200.00	5.00	1.0	44.0	5	0.06	7.6	-
RR	-	-	-	-	-	-	-	-	-	200.0

FAN SCHEDULE

TAG	DESCRIPTION	AIRFLOW	E.S.P.	WEIGHT	ELECTRICAL		FURNISHED BY	INSTALLED BY	BASIS FOR DESIGN		REMARKS
					MOTOR POWER	V/P/H			MANUFACTURER	MODEL	
EF-1	UPBLAST UL762 EXHAUST FAN	3,200 CFM	1.20 in-wg	400 lb	3 hp	208/3/60	HS	GC	CAPTIVE-AIRE	DU240HFA	DIRECT DRIVE UL762 UPBLAST EXHAUST FAN FURNISHED WITH WEATHERPROOF DISCONNECT AND VENTED ROOF CURB
EF-2	DOWNBLAST RESTROOM EXHAUST FAN	150 CFM	0.60 in-wg	100 lb	0.18 hp	120/1/60	HS	GC	CAPTIVE-AIRE	DR12HFA	DIRECT DRIVE DOWNBLAST RESTROOM EXHAUST FAN FURNISHED WITH INTEGRAL DISCONNECT, SPEED CONTROL, BACKDRAFT DAMPER, AND CURB

VIROGUARD SCHEDULE

TAG	COUNT	DESCRIPTION	DUCT CONNECTION SIZE	FAN	FURNISHED BY	INSTALLED BY	BASIS FOR DESIGN
VG-1	1	VIROGUARD HOOD EXHAUST FAN ROOFTOP CONTAINMENT SYSTEM	18" X 18"	CAPTIVE-AIRE DU240HFA	TDC	GC	ENVIROMATIC

CONDENSING UNIT SCHEDULE

TAG	DESCRIPTION	NOMINAL CAPACITY	NUMBER OF		REFRIGERANT		WEIGHT	ELECTRICAL			FURNISHED BY	INSTALLED BY	BASIS FOR DESIGN		REMARKS
			COMPRESSORS	CIRCUITS	TYPE	CHARGE		MOC	FLA	V/P/H			MANUFACTURER	MODEL	
CU-1	CONDENSING UNIT - WALK-IN COOLER		1	1	R-404A	10.4 lb	250 lb	15 A	9 A	208/3/60	WCS	GC	HARFORD	KPCL99MZOP-3E	FURNISHED WITH WALK-IN COOLER
CU-2	REMOTE CONDENSER - LOW CAPACITY ICE MAKER		0	1	R-404A	11.46 lb	100 lb			120/1/60	KES	GC	HOSHIZAKI	URC-9F	FURNISHED WITH ICE MAKER
CU-3	REMOTE CONDENSER - SODA MACHINE ICE MAKER		0	1	R-404A	3.86 lb	100 lb			120/1/60	KES	GC	HOSHIZAKI	URC-5F	FURNISHED WITH ICE MAKER

MAKEUP AIR UNIT SCHEDULE

TAG	DESCRIPTION	AIRFLOW	E.S.P.	HEATING			WEIGHT	ELECTRICAL		FURNISHED BY	INSTALLED BY	BASIS FOR DESIGN		REMARKS
				INPUT	OUTPUT	EAT		MOTOR POWER	V/P/H			MANUFACTURER	MODEL	
MAU-1	DIRECT-FIRED MAKEUP AIR UNIT	1,950 CFM	0.80 in-wg	225,000 Btu/h	220,000 Btu/h	21 °F	650 lb	2 hp	208/3/60	HS	GC	CAPTIVE-AIRE	A1-D.250-G10	12.5:1 MAX TURNDOWN. FURNISHED WITH DISCONNECT, ROOF CURB, SCREEN INTAKE, AND WASHABLE ALUMINUM FILTERS

KITCHEN HOOD SCHEDULE

TAG	DESCRIPTION	MAX COOKING TEMP.	AIRFLOW	E.S.P.	EXHAUST PLENUM					PERFORATED SUPPLY PLENUMS					NO. OF LIGHT FIXTURES	WEIGHT	FURNISHED BY	INSTALLED BY	BASIS FOR DESIGN		REMARKS				
					DUCT COLLARS					MAU PLENUM		AC PLENUM							MANUFACTURER	MODEL					
					NO.	WIDTH	LENGTH	LENGTH	WIDTH	LENGTH	WIDTH	AIRFLOW	NO.	WIDTH								LENGTH	AIRFLOW	NO.	DIAMETER
HD-1	TYPE I CANOPY HOOD WITH PERFORATED MAU AND AC SUPPLY PLENUMS	600 °F	3,200 CFM	0.86 in-wg	2	10"	1' - 3"	14' - 3"	4' - 3"	15' - 3"	1' - 10"	1,950 CFM	4	10"	2' - 0"	800 CFM	7	8"	10	1,200 lb	HS	GC	CAPTIVE-AIRE	5424 ND-2-ACPS-P	MAT'L: 18 GA. TYPE 430 SS. FURNISHED WITH VAPORPROOF INCANDESCENT LIGHT FIXTURES, 16" TALL HE SS FILTERS, INTEGRAL UTILITY CABINET, ANSUL SYSTEM, DUCT COLLAR TEMPERATURE SENSOR, PREWIRE PACKAGE, SPARE FIRE SYSTEM DRY CONTACT, AND 4-POLE 20A CONTACTOR

ROOFTOP UNIT SCHEDULE

TAG	DESCRIPTION	NOMINAL CAPACITY	AIRFLOW		NET COOLING CAPACITY				HEATING CAPACITY			ELECTRICAL			BASIS FOR DESIGN		REMARKS			
			TOTAL	OA	E.S.P. (IN. W.C.)	TOTAL (MBH)	SENSIBLE (MBH)	EAT	COND. EAT	INPUT (MBH)	OUTPUT (MBH)	EAT	WEIGHT	MOC	FLA	V/P/H		MANUFACTURER	MODEL	
RTU-1	KITCHEN ROOFTOP UNIT	7.5 ton	3,000 CFM	750 CFM	0.80	86.5	65.3	80 °F	67 °F	105 °F	150	120	61 °F	1,300 lb	50 A	39.3 A	208/3/60	TRANE	YHC092	FURNISHED WITH COMP. ENTHALPY ECON., BAROMETRIC RELIEF, RET. SMOKE DETECTORS W/ REMOTE KEYED ANNUNCIATOR/RESET, M.O.D., MERV-8 FILTERS, CURB, HAIL GUARD, TOLLESS HINGED ACCESS PANEL, FACTORY MOUNTED DISCONNECT, & FIELD WIRED UNIT-MOUNTED CONVENIENCE RECEPTACLE
RTU-2	DINING ROOM ROOFTOP UNIT	7.5 ton	3,000 CFM	750 CFM	0.80	86.5	65.3	80 °F	67 °F	105 °F	150	120	61 °F	1,300 lb	50 A	39.3 A	208/3/60	TRANE	YHC092	FURNISHED WITH COMP. ENTHALPY ECON., BAROMETRIC RELIEF, RET. SMOKE DETECTORS W/ REMOTE KEYED ANNUNCIATOR/RESET, M.O.D., MERV-8 FILTERS, CURB, HAIL GUARD, TOLLESS HINGED ACCESS PANEL, FACTORY MOUNTED DISCONNECT, & FIELD WIRED UNIT-MOUNTED CONVENIENCE RECEPTACLE

AIR TERMINAL SCHEDULE

TAG	DESCRIPTION	FACE SIZE	MATERIAL	FINISH	MOUNTING	FURNISHED BY	INSTALLED BY	BASIS FOR DESIGN		NOTES
								MANUFACTURER	MODEL	
BS1	BATHROOM AIR PURIFICATION UNIT		STAINLESS STEEL	STAINLESS STEEL	SURFACE MOUNT	TUV	GC	RGF ENVIRONMENTAL GROUP	BRU ASSEMBLY	SEE ELECTRICAL SHEETS FOR CONNECTION INFORMATION
CD1	PERFORATED CEILING DIFFUSER	24" X 24"	ALUMINUM	WHITE	LAY-IN CEILING	GC	GC	NAILOR	4320A TYPE L	PROVIDE WITH INTEGRAL OBD
CD2	PERFORATED CEILING DIFFUSER	12" X 12"	ALUMINUM	WHITE	SURFACE MOUNT	GC	GC	NAILOR	4320A TYPE S	PROVIDE WITH INTEGRAL OBD, REMOVE 4-WAY DEFLECTORS
CD3	PERFORATED CEILING DIFFUSER	20" X 20"	ALUMINUM	WHITE	SURFACE MOUNT	GC	GC	NAILOR	4320A TYPE S	PROVIDE WITH INTEGRAL OBD
ER1	PERFORATED CEILING EXHAUST	12" X 12"	ALUMINUM	WHITE	SURFACE MOUNT	GC	GC	NAILOR	4330R TYPE S	PROVIDE INTEGRAL OBD
RG1	PERFORATED CEILING RETURN	48" X 24"	ALUMINUM	WHITE	LAY-IN CEILING	GC	GC	NAILOR	4330R TYPE L	
RG3	PERFORATED CEILING RETURN	48" X 24"	ALUMINUM	WHITE	SURFACE MOUNT	GC	GC	NAILOR	4330R TYPE S	
SR1	ADJUSTABLE TURBO NOZZLE	SEE NECK SIZE	ALUMINUM	WHITE	WALL	GC	GC	SEIHO	NT12	PROVIDE WITH FACE-ACCESSIBLE OBD
SR2	DOUBLE DEFLECTION SUPPLY REGISTER	SEE NECK SIZE	ALUMINUM	WHITE	WALL	GC	GC	NAILOR	51DH	PROVIDE WITH INTEGRAL OBD

AIR BALANCE SCHEDULE

TAG	SUPPLY FLOW	RETURN FLOW	EXHAUST FLOW	SUBTOTAL
EF-1	0 CFM	0 CFM	3,200 CFM	-3,200 CFM
EF-2	0 CFM	0 CFM	150 CFM	-150 CFM
MAU-1	1,950 CFM	0 CFM	0 CFM	1,950 CFM
RTU-1	3,000 CFM	2,200 CFM	0 CFM	800 CFM
RTU-2	3,000 CFM	2,200 CFM	0 CFM	800 CFM
NET PRESSURIZATION				200 CFM

COPYRIGHT 2021
THIS DRAWING IS AN INSTRUMENT OF SERVICE AND AS SUCH REMAINS THE PROPERTY OF CHIPOTLE MEXICAN GRILL, INC.. PERMISSION FOR USE OF THIS DOCUMENT IS LIMITED AND CAN BE EXTENDED ONLY BY WRITTEN AGREEMENT WITH CHIPOTLE MEXICAN GRILL, INC..



CHIPOTLE MEXICAN GRILL, INC.
PO BOX 182566
COLUMBUS, OH 43218-2566
TELEPHONE: (614) 318-2400
INTERNET: WWW.CHIPOTLE.COM

STORE NO.: 4334
Jurupa Valley
NEC Pyrite Street & Mission Blvd.
Jurupa Valley, CA 92509

Issue Record:
05/31/2022 PERMIT ISSUE

Revisions:

Drawn: JJD Checked: AJD

Project No.
221050

Contents:

HVAC SCHEDULES

M600

INSTRUMENT CALIBRATION LIST

INSTRUMENT	MANUFACTURER	MODEL / SERIAL #	CALIBRATION DATE	CALIBRATION DUE DATE
Clamp probe	Fluke	335 / 12150260	8/15/2023	8/15/2024
type thermocouple	Fluke	52II / 14260091	8/15/2023	8/15/2024
probe tachometer	Monarch	Nova-Pro 100 / 2800134	9/26/2023	9/26/2024
	Brtridge Instruments I	ADM-860C / M10775	10/24/2023	10/24/2024

CERTIFICATE OF CALIBRATION

Customer Name:	ZARETSKY ENG. SOLUTIONS	Calibration Date:	08-15-2023
Address:	FOUNTAIN VALLEY, CA	Calibration Due:	08-15-2024
PO Number:	30276	Calibration Fluid:	70F
Instrument Manufacturer:	FLUKE	Standard(s) Used:	A305 DUE 3-2024
Instrument Description:	DIG. CLAMP MULTIMETER	NIST Traceability Per:	1582872706
Model Number:	FLUKE 335	Ambient Conditions:	763 mmHGA 48% RH, 76F
Serial Number:	12150260; ID# 10	Procedure Number:	NAVAIR-17-20AQ-104
Rated Uncertainty:	+/- SEE TABLE	Certificate/File Number:	489703.2023
Uncertainty Given:	AS REC./AS LEFT WITHIN SPECS*		



*ALL RANGES AND FUNCTIONS WITHIN SPECS.
 REFERENCE CONDITIONS ARE: 760mmHGA 70F.

UUT	DM.STD.	UUT	DM.STD.
DC VOLTAGE +/- 1%	DC VOLTAGE	AC VOLTAGE +/- 1%	AC VOLTAGE
0 TO 600V	0 TO 600V	0 TO 600V	0 TO 600V
5.0	5.018	125.0	125.05
50.0	50.055	220.0	220.25
250.0	250.10	270.0	270.46
AC CURRENT +/- 2%	AC CURRENT	RESISTANCE +/- 1.5%	RESISTANCE
0 TO 400A	0 TO 400A	0 TO 600 OHM	0 TO 600 OHM
5.00	5.006	270.0	270.5
50.0	50.07	330.0	330.7
100.0	100.20	470.0	471.2

All instruments used in the performance of the shown calibration have traceability to the National Institute of Standards and Technology (NIST). The uncertainty ratio between the calibration standards (DM.STD.) used and the unit under test (UUT) is a minimum of 4:1, unless otherwise noted. Calibration has been performed per the shown procedure number, in accordance with ISO 10012:2003, ISO 17025:2005, ANSI/NCSL-Z-540.3, and/or MIL-STD-45662A. Test methods: API2530-92 & ASME MFC-3M-1989.

Dick Munns Company • 11130 Winners Circle • Los Alamitos, CA 90720
 Phone (714) 827-1215

This Calibration Certificate shall not be reproduced except, in full, without approval by DICK MUNNS COMPANY. The data shown applies only to the instrument being calibrated and under the stated conditions of calibration.

Date:	Approved By:	Calibration Technician:
8-15-2023		



CERTIFICATE OF CALIBRATION

Customer Name:	ZARETSKY ENGINEERING	Calibration Date:	08-15-2023
Address:	FOUNTAIN VALLEY, CA	Calibration Due:	08-15-2024
PO Number:	30276	Calibration Fluid:	AIR
Instrument Manufacturer:	FLUKE	Standard(s) Used:	A312 DUE 3-2024
Instrument Description:	DIG. THERMOMETER	NIST Traceability Per:	1583142077
Model Number:	52 II	Ambient Conditions:	763 mmHGA 48% RH, 76F
Serial Number:	14260091	Procedure Number:	NAVAIR-17-20ST-03
Rated Accuracy:	+/- .05% RD +.5°F	Certificate/File Number:	484695.2023
Uncertainty Given:	+/- .011% RD.; K=2		

AS REC./AS LEFT WITHIN SPECS.

REFERENCE CONDITIONS ARE: 760mmHGA 70F.

** DEC.RULE: PFA NOT USED TO DETERMINE CONFORMITY **

INDICATED UUT	ACTUAL DM.STD.	INDICATED INDICATED	ACTUAL ACTUAL
TYPE J	TYPE J	TYPE E	TYPE E
-346°F TO 2192°F	-346°F TO 2192°F	-238°F TO 1832°F	-238°F TO 1832°F
TYPE K	TYPE K	TYPE N	TYPE N
-328°F TO 2501°F	-328°F TO 2501°F	-328°F TO 2372°F	-328°F TO 2372°F
-20.3	-20.5		
32.0	32.3		
75.8	76.3		
125.1	125.5		
TYPE T	TYPE T	TYPE R,S	TYPE R,S
-418°F TO 752°F	-418°F TO 752°F	32°F TO 3212°F	32°F TO 3212°F

All instruments used in the performance of the shown calibration have traceability to the National Institute of Standards and Technology (NIST). The uncertainty ratio between the calibration standards (DM.STD.) and the Unit Under Test (UUT) is a minimum of 4:1, unless otherwise noted. Calibration has been performed according to the shown procedure. The use of IAS/ILAC logo indicates calibrations are in accordance to ISO/IEC 17025:2017.

Dick Munns Company • 11133 Winners Circle, Los Alamitos, CA 90720
Phone: 714-827-1215 • www.dickmunns.com

This Calibration Certificate shall not be reproduced except, in full, without approval by Dick Munns Company. The data shown applies only to the instrument being calibrated and under the stated conditions of calibration.

Issuing Date:

8-15-2023

Approved By:

Cal. Technician:

Calibrated at: Lab

On-Site (Customer's)

Page 1 of 1

CERTIFICATE OF CALIBRATION

Customer Name:	ZARETSKY ENGINEERING	Calibration Date:	09-26-2023
Address:	FOUNTAIN VALLEY, CA	Calibration Due:	09-26-2024
PO Number:	303969	Calibration Fluid:	70F
Instrument Manufacturer:	MONARCH	Standard(s) Used:	A864 DUE 3-2024
Instrument Description:	DIGITAL STROBE	NIST Traceability Per:	1580262707
Model Number:	NOVA-PRO 100	Ambient Conditions:	763 mmHGA 45% RH, 75F
Serial Number:	2800134	Procedure Number:	NAVAIR-17-20AF-114
Rated Accuracy:	+/- 1 COUNT	Certificate/File Number:	489704.2023
Uncertainty Given:	AS REC./AS LEFT WITHIN SPECS. REFERENCE CONDITIONS ARE: 760mmHGA 70F.		

INDICATED UUT RPM	ACTUAL DM.STD. RPM
60	60.0
900	900.0
10000	10000
60 TO 14000	60 TO 14000

All instruments used in the performance of the shown calibration have traceability to the National Institute of Standards and Technology (NIST). The uncertainty ratio between the calibration standards (DM.STD.) used and the unit under test (UUT) is a minimum of 4:1, unless otherwise noted. Calibration has been performed per the shown procedure number, in accordance with ISO 10012:2003, ISO 17025:2005, ANSI/NCSL-Z-540.3, and/or MIL-STD-45662A. Test methods: API2530-92 & ASME MFC-3M-1989.

Dick Munns Company • 11130 Winners Circle • Los Alamitos, CA 90720
 Phone (714) 827-1215

This Calibration Certificate shall not be reproduced except, in full, without approval by DICK MUNNS COMPANY. The data shown applies only to the instrument being calibrated and under the stated conditions of calibration.

Date:

Approved By:

Calibration Technician:

9-26-2023

Page 1 of 1

AIRDATA MULTIMETER CERTIFICATE OF RECALIBRATION

Customer ID: 020970

S/N: M10775

Customer: ZARETSKY ENGINEERING SOLUTIONS, INC

City: FOUNTAIN VALLEY

State: CA

As-Received Model #: ADM-860C

Converted to Model #:

Order #: R232377

PO #:

Customer Eqpt ID#:

Calibration Due Date: _____

This instrument has been calibrated using Calibration Standards which are traceable to NIST (National Institute of Standards and Technology). Test accuracy ratio is 4:1 for pressures and temperature. Quality Assurance Program and calibration procedures meet the requirements for ANSI/NCCL Z540-1, ISO 17025, MIL-STD 45662A and manufacturer's specifications. Calibration accuracy is certified when meters are used with properly functioning accessories only. All Uncertainties are expressed in expanded terms (twice the calculated uncertainty). This report shall not be reproduced, except in full, without the written approval of Shortridge Instruments, Inc. Results relate only to the item calibrated. For limitations on use, see Shortridge Instruments, Inc. Instruction Manual for the use of AirData Multimeters. Procedure used: Procedure for Differential Pressure, Absolute Pressure and Temperature Recalibration of AirData Multimeters SIP-CP02 Revision: 30 Dated: 04/04/16

Calibration Technician(s): m. Romue m. LaBarb Calibration Date: 10/24/2023

Calibration Approved by: D. Babb Title: Cal Super. Date: 10/25/2023

As-Received By: m. Romue
 Date: 10/09/2023 Rh: 33 %
 Ambient Temperature: 76 °F
 Barometric Pressure: 28.11 in Hg
 All within spec YES NO NA

FINAL Test By: m. LaBarb
 Date: 10/24/2023 Rh: 39 %
 Ambient Temperature: 74 °F
 Barometric Pressure: 28.27 in Hg
 All within spec YES NO

Test By: _____
 Date: _____ Rh: _____ %
 Ambient Temperature: N/A °F
 Barometric Pressure: _____ in Hg
 All within spec YES NO

ABSOLUTE PRESSURE TEST (in Hg)

TEST METER TOLERANCE = ± 2.0 % ± .1 in Hg AS-RECEIVED TEST WITHIN SPEC YES NO N/A See Notes

Pressure Standard	Heise #	S/N	As-Rcvd	Test 2	Test 3	Pressure Standard	Heise #	S/N	As-Rcvd	Test 2	Test 3
Pressure Standard: Heise #02-R	S/N: 41741/42451	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #12A-R	S/N: 45605/48491	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #04-R	S/N: 41743/42453	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #14-R	S/N: 43412/45043-2	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #06-R	S/N: 41742/42452-1	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #16-R	S/N: 43413/45044	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #08-R	S/N: 42186/43328	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #18-R	S/N: 44581/46845-1	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #10-R	S/N: 42203/43352	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #20-R	S/N: 44582/46847	As-Rcvd	Test 2	Test 3	Test 2	Test 3

Approx Set Pt	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff
14.0	14.16	14.2	.28	14.06	14.0	-.43			
28.4	28.11	28.2	.32	28.27	28.3	.11			N/A
40.0	40.23	40.3	.17	40.06	40.0	-.15			

DIFFERENTIAL PRESSURE TEST (in wc)

TEST METER TOLERANCE = ± 2.0 % ± 0.001 in wc AS-RECEIVED TEST WITHIN SPEC YES NO N/A See Notes

Pressure Standard	Heise #	S/N	As-Rcvd	Test 2	Test 3	Pressure Standard	Heise #	S/N	As-Rcvd	Test 2	Test 3
Pressure Standard: Heise #01-L	S/N: 41739/42449	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #11-L	S/N: 43165/44551-1	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #01-R	S/N: 41739/42446	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #11-R	S/N: 43165/44730	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #02-L	S/N: 41741/42454	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #12A-L	S/N: 45605/48490-1	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #03A-L	S/N: 45570/48461	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #13-L	S/N: 43415/45041	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #03A-R	S/N: 45570/48460	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #13-R	S/N: 43415/45039	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #04-L	S/N: 41743/42456	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #14-L	S/N: 43412/45045	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #05-L	S/N: 41740/42450	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #15-L	S/N: 43416/45042	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #05-R	S/N: 41740/42447	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #15-R	S/N: 43416/45040-1	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #06-L	S/N: 41742/42455	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #16-L	S/N: 43413/45046	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #07-L	S/N: 42185/42186	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #17-L	S/N: 44579/46842	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #07-R	S/N: 42185/43326	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #17-R	S/N: 44579/46841	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #08-L	S/N: 42186/43329	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #18-L	S/N: 44581/46846	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #09-L	S/N: 42202/43351	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #19-L	S/N: 44580/46844	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #09-R	S/N: 42202/43350	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #19-R	S/N: 44580/46843	As-Rcvd	Test 2	Test 3	Test 2	Test 3
Pressure Standard: Heise #10-L	S/N: 42203/43353	As-Rcvd	Test 2	Test 3	Pressure Standard: Heise #20-L	S/N: 44582/46848	As-Rcvd	Test 2	Test 3	Test 2	Test 3

Approx Set Pt	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff
0.0500	.0500	.0501	.20	.0504	.0503	-.20			
0.1250	.1257	.1257	.00	.1251	.1250	-.08			
0.2250	.2252	.2257	.22	.2254	.2251	-.13			
1.000	1.016	1.010	-.59	1.017	1.015	-.20			
2.000	2.039	2.043	.20	2.010	2.004	-.30			N/A
3.600	3.617	3.617	.00	3.627	3.620	-.19			
4.400	4.428	4.433	.11	4.415	4.411	-.09			
27.00	27.14	27.15	.04	27.18	27.14	-.15			
50.00	50.39	50.48	.18	50.21	50.01	-.40			
Overrange	NA	✓	NA	NA	✓	NA	NA		NA

Shortridge Instruments, Inc.

7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

TEMPROBE RECALIBRATION TEST REPORT

Customer ID: 020970 Multimeter Serial Number: M10775
 Customer: Zaretsky Engineering Solutions, Inc city: Fountain Valley State: CA Order #: R232371
 As-Received Test By: M. Ramirez Date: 10/09/2023 Final Test By: N/A Date: N/A
 As-Received: Rh: 42 % Ambient Temperature: 75 ° F Barometric Pressure 28.11 in Hg
 Final: Rh: N/A % Ambient Temperature: N/A ° F Barometric Pressure N/A in Hg

TEMPERATURE TEST (° F) TEMPROBE TOLERANCE = ± 0.3° F
 TEMPROBE MODEL NUMBER: ADT 446 TEMPROBE ID#: N/A

Test(s) with Customer's Meter Test(s) with In-house Temperature Calibration Standard All Within Specification Yes No

TEMPERATURE TEST (° F)
 TEMPROBE TOLERANCE = ± 0.3° F

Thermometer #1 S/N 8A089 / Thermistor S/N A410660	Set Point: <u>35° F</u>	95° F	155° F
Thermometer #2 S/N 8B104 / Thermistor S/N 871507	Set Point: 35° F	95° F	155° F
Thermometer #5 S/N B11780 / Thermistor S/N B10505	Set Point: 35° F	95° F	<u>155° F</u>
Thermometer #6 S/N B11782 / Thermistor S/N B10509	Set Point: 35° F	<u>95° F</u>	155° F
Thermometer #7 S/N B49938 / Thermistor S/N B482202	Set Point: 35° F	95° F	155° F
Temperature Standard AirData Multimeter S/N M00136	Set Point: 35° F	95° F	155° F
Temperature Standard AirData Multimeter S/N M96100	Set Point: 35° F	95° F	155° F

Approximate Set Point	Set Point Uncertainty	AS-RECEIVED TEST			FINAL TEST		
		Standard ° F	Test Meter ° F	Offset ° F	Standard ° F	Test Meter ° F	Offset ° F
35 ° F	0.00324	35.0	34.8	-0.2	/		
95 ° F	0.00324	95.0	94.6	-0.4			N/A
155 ° F	0.00324	155.0	154.4	-0.6			

NOTES: _____

Procedure used: Procedure for Calibration/Recalibration of MultiTemps and/or TemProbes SIP-CP14 Rev: 03 Dated: 07/31/14. There were no additions to or deviations from the calibration procedure during this calibration process.

Calibration standards used by Shortridge Instruments, Inc. are traceable to NIST (National Institute of Standards and Technology). Calibration is performed in accordance with ANSI/NCSL Z540-1, ISO 17025, MIL-STD 45662A and manufacturer's specifications. Calibration accuracy is certified when meters are used with properly functioning accessories only. This report shall not be reproduced, except in full, without the written approval of Shortridge Instruments, Inc. Results relate only to the item calibrated. Limitations on use: See Shortridge Instruments, Inc. Instruction Manual for the use of AirData Multimeters.

The enclosed ADM or HDM Calibration Standards form(s) is/are an integral part of this calibration and must remain with this Certificate of Calibration. Any calibration due date shown is specified by the customer.

Calibration Approved by: E. Babio Title: Cal. Super. Date: 10/25/2023

Shortridge Instruments, Inc.
 7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

Shortridge Instruments, Inc. AirData Multimeter Calibration Equipment

Order Number: RZ32377 Serial Number: M10775 Test Type: Initial As-Received Final

ABSOLUTE PRESSURE STANDARDS

ADM #02-R	S/N: 41741/42451	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/16/23	Due Date: 08/2024
ADM #04-R	S/N: 41743/42453	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/13/23	Due Date: 03/2024
ADM #06-R	S/N: 41742/42452-1	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #08-R	S/N: 42186/43328	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #10-R	S/N: 42203/43352	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/25/23	Due Date: 05/2024
ADM #12A-R	S/N: 45605/48491	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/01/22	Due Date: 10/2023
ADM #14-R	S/N: 43412/45043-2	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/28/22	Due Date: 12/2023
ADM #16-R	S/N: 43413/45044	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/25/23	Due Date: 04/2024
ADM #18-R	S/N: 44581/46845-1	Heise Model: PPM-2	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/10/23	Due Date: 02/2024
ADM #20-R	S/N: 44582/46847	Heise Model: PPM-2	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/07/22	Due Date: 08/2023
#02-R, 04-R, 06-R, 08-R, 10-R, 12A-R, 14-R, 16-R		Rated Accuracy: 0.05% fs (0.0305 in Hg)	Range: 0-30 psia		Resolution: 0.01	Uncertainty: < 0.0358
#18-R, 20-R		Rated Accuracy: 0.05% fs (0.0305 in Hg)	Range: 0-60 in Hg		Resolution: 0.001	Uncertainty: < 0.0358

DIFFERENTIAL PRESSURE STANDARDS

ADM #01-L	S/N: 41739/42449	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/17/23	Due Date: 08/2024
ADM #01-R	S/N: 41739/42446	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/17/23	Due Date: 08/2024
ADM #02-L	S/N: 41741/42454	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/16/23	Due Date: 08/2024
ADM #03A-L	S/N: 45570/48461	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/17/23	Due Date: 03/2024
ADM #03A-R	S/N: 45570/48460	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/20/23	Due Date: 03/2024
ADM #04-L	S/N: 41743/42456	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/17/23	Due Date: 03/2024
ADM #05-L	S/N: 41740/42450	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #05-R	S/N: 41740/42447	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #08-L	S/N: 41742/42455	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #07-L	S/N: 42185/42186	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #07-R	S/N: 42185/43326	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #08-L	S/N: 42186/43329	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #09-L	S/N: 42202/43351	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/30/23	Due Date: 05/2024
ADM #09-R	S/N: 42202/43350	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/30/23	Due Date: 05/2024
ADM #10-L	S/N: 42203/43353	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/26/23	Due Date: 05/2024
ADM #11-L	S/N: 43165/44551-1	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/04/22	Due Date: 10/2023
ADM #11-R	S/N: 43165/44730	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/04/22	Due Date: 10/2023
ADM #12A-L	S/N: 45605/48490-1	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/03/22	Due Date: 10/2023
ADM #13-L	S/N: 43415/45041	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 10/11/22	Due Date: 12/2023
ADM #13-R	S/N: 43415/45039	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 10/11/22	Due Date: 12/2023
ADM #14-L	S/N: 43412/45045	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 10/11/22	Due Date: 12/2023
ADM #15-L	S/N: 43416/45042	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/26/23	Due Date: 04/2024
ADM #15-R	S/N: 43416/45040-1	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/26/23	Due Date: 04/2024
ADM #16-L	S/N: 43413/45046	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/25/23	Due Date: 04/2024
ADM #17-L	S/N: 44579/46842	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/15/23	Due Date: 02/2024
ADM #17-R	S/N: 44579/46841	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/15/23	Due Date: 02/2024
ADM #18-L	S/N: 44581/46848	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/15/23	Due Date: 02/2024
ADM #19-L	S/N: 44580/46844	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/14/22	Due Date: 08/2023
ADM #19-R	S/N: 44580/46843	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/14/22	Due Date: 08/2023
ADM #20-L	S/N: 44582/46848	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/14/22	Due Date: 08/2023
#01-L, 03A-L, 05-L, 07-L, 09-L, 11-L, 13-L, 15-L, 17-L, 19-L		Rated Accuracy: > 0.07% fs (0.000175 in wc)	Range: 0.0-0.25 in wc		Res.: 0.00001	Uncertainty: < 0.00035
#01-R, 03A-R, 05-R, 07-R, 09-R, 11-R, 13-R, 15-R, 17-R, 19-R		Rated Accuracy: > 0.06% fs (0.003 in wc)	Range: 0.0-5.0 in wc		Res.: 0.0001	Uncertainty: < 0.00348
#02-L, 04-L, 08-L, 08-L, 10-L, 12A-L, 14-L, 16-L, 18-L, 20-L		Rated Accuracy: > 0.06% fs (0.03 in wc)	Range: 0.0-50.0 in wc		Res.: 0.001	Uncertainty: < 0.0346

Shortridge Instruments, Inc.

7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

TEMPROBE CALIBRATION TEST REPORT

Customer ID: 020970

Multimeter Serial Number: M10775

Customer: Zaretsky Engineering Solutions, Inc City: Fountain Valley State: CA Order #: R232377

Test By: J. LaBash Date: 10/19/2023

Rh: 36 % Ambient Temperature: 75 °F Barometric Pressure 28.43 in Hg

TEMPERATURE TEST (° F) TEMPROBE TOLERANCE = ± 0.3° F

TEMPROBE MODEL NUMBER: ADT446 TEMPROBE ID#: TP-M10775

Test with Customer's Meter Test with In-house Temperature Calibration Standard Within Specification Yes No

Calibration Standards

Thermometer #1 S/N 8A089 / Thermistor S/N A410660	Set Point: <u>35° F</u> 95° F 155° F
Thermometer #2 S/N 8B104 / Thermistor S/N 871507	Set Point: 35° F 95° F 155° F
Thermometer #5 S/N B11780 / Thermistor S/N B10505	Set Point: 35° F 95° F <u>155° F</u>
Thermometer #6 S/N B11782 / Thermistor S/N B10509	Set Point: 35° F <u>95° F</u> 155° F
Thermometer #7 S/N B49938 / Thermistor S/N B482202	Set Point: 35° F 95° F 155° F
Temperature Standard AirData Multimeter S/N M00136	Set Point: 35° F 95° F 155° F
Temperature Standard AirData Multimeter S/N M96100	Set Point: 35° F 95° F 155° F

Approx Set Point	Uncertainty ° F	Thermometer/Thermistor ° F	TemProbe ° F	Offset ° F
35 ° F	0.00324	<u>35.0</u>	<u>35.1</u>	<u>.1</u>
95 ° F	0.00324	<u>95.0</u>	<u>94.9</u>	<u>-.1</u>
155 ° F	0.00324	<u>155.0</u>	<u>155.1</u>	<u>.1</u>

NOTES: _____

Procedure used: Procedure for Calibration/Recalibration of MultiTemps and/or TemProbes SIP-CP14 Rev: 03 Dated: 07/31/14. There were no additions to or deviations from the calibration procedure during this calibration process.

Calibration standards used by Shortridge Instruments, Inc. are traceable to NIST (National Institute of Standards and Technology). Calibration is performed in accordance with ANSI/NCSL Z540-1, ISO 17025, MIL-STD 45662A and manufacturer's specifications. Calibration accuracy is certified when meters are used with properly functioning accessories only. This report shall not be reproduced, except in full, without the written approval of Shortridge Instruments, Inc. Results relate only to the item calibrated. Limitations on use: See Shortridge Instruments, Inc. Instruction Manual for the use of AirData Multimeters.

The enclosed ADM or HDM Calibration Standards form(s) is/are an integral part of this calibration and must remain with this Certificate of Calibration. Any calibration due date shown is specified by the customer.

Calibration Approved by: D. Babb Title: Cal. Super Date: 10/25/2023

Shortridge Instruments, Inc.
 7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

Shortridge Instruments, Inc. AirData Multimeter Calibration Equipment

Order Number: R232377 Serial Number: TP-M10775 Test Type: Initial As-Received Final

ABSOLUTE PRESSURE STANDARDS

ADM #02-R	S/N: 41741/42451	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/16/23	Due Date: 08/2024
ADM #04-R	S/N: 41743/42453	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/13/23	Due Date: 03/2024
ADM #06-R	S/N: 41742/42452-1	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #08-R	S/N: 42188/43328	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #10-R	S/N: 42203/43352	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/25/23	Due Date: 05/2024
ADM #12A-R	S/N: 45605/48491	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/01/22	Due Date: 10/2023
ADM #14-R	S/N: 43412/45043-2	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/28/22	Due Date: 12/2023
ADM #16-R	S/N: 43413/45044	Heise Model: PPM-2	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/25/23	Due Date: 04/2024
ADM #18-R	S/N: 44581/46845-1	Heise Model: PPM-2	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/10/23	Due Date: 02/2024
ADM #20-R	S/N: 44582/46847	Heise Model: PPM-2	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/07/22	Due Date: 08/2023
#02-R, 04-R, 08-R, 08-R, 10-R, 12A-R, 14-R, 16-R			Rated Accuracy: 0.05% fs (0.0305 in Hg)	Range: 0-30 psia	Resolution: 0.01	Uncertainty: < 0.0358
#18-R, 20-R			Rated Accuracy: 0.05% fs (0.0305 in Hg)	Range: 0-60 in Hg	Resolution: 0.001	Uncertainty: < 0.0358

DIFFERENTIAL PRESSURE STANDARDS

ADM #01-L	S/N: 41739/42449	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/17/23	Due Date: 08/2024
ADM #01-R	S/N: 41739/42446	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/17/23	Due Date: 08/2024
ADM #02-L	S/N: 41741/42454	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/16/23	Due Date: 08/2024
ADM #03A-L	S/N: 45570/48461	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/17/23	Due Date: 03/2024
ADM #03A-R	S/N: 45570/48460	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/20/23	Due Date: 03/2024
ADM #04-L	S/N: 41743/42456	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 03/17/23	Due Date: 03/2024
ADM #05-L	S/N: 41740/42450	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #05-R	S/N: 41740/42447	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #06-L	S/N: 41742/42455	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 09/01/22	Due Date: 11/2023
ADM #07-L	S/N: 42185/42186	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #07-R	S/N: 42185/43326	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #08-L	S/N: 42186/43329	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 07/14/23	Due Date: 07/2024
ADM #09-L	S/N: 42202/43351	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/30/23	Due Date: 05/2024
ADM #09-R	S/N: 42202/43350	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/30/23	Due Date: 05/2024
ADM #10-L	S/N: 42203/43353	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 05/26/23	Due Date: 05/2024
ADM #11-L	S/N: 43165/44551-1	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/04/22	Due Date: 10/2023
ADM #11-R	S/N: 43165/44730	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/04/22	Due Date: 10/2023
ADM #12A-L	S/N: 45605/48490-1	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 08/03/22	Due Date: 10/2023
ADM #13-L	S/N: 43415/45041	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 10/11/22	Due Date: 12/2023
ADM #13-R	S/N: 43415/45039	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 10/11/22	Due Date: 12/2023
ADM #14-L	S/N: 43412/45045	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 10/11/22	Due Date: 12/2023
ADM #15-L	S/N: 43416/45042	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/26/23	Due Date: 04/2024
ADM #15-R	S/N: 43416/45040-1	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/26/23	Due Date: 04/2024
ADM #16-L	S/N: 43413/45046	Heise Model: PPM-1	Mfgd by Dresser Industries	Calibrated by Ashcroft	Calibration Date: 04/25/23	Due Date: 04/2024
ADM #17-L	S/N: 44579/46842	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/15/23	Due Date: 02/2024
ADM #17-R	S/N: 44579/46841	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/15/23	Due Date: 02/2024
ADM #18-L	S/N: 44581/46846	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 02/15/23	Due Date: 02/2024
ADM #19-L	S/N: 44580/46844	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/14/22	Due Date: 08/2023
ADM #19-R	S/N: 44580/46843	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/14/22	Due Date: 08/2023
ADM #20-L	S/N: 44582/46848	Heise Model: PPM-1	Mfgd & Calibrated by Ashcroft, Inc.		Calibration Date: 07/14/22	Due Date: 08/2023
#01-L, 03A-L, 05-L, 07-L, 09-L, 11-L, 13-L, 15-L, 17-L, 19-L			Rated Accuracy: > 0.07% fs (0.000175 in wc)	Range: 0.0-0.25 in wc	Res.: 0.00001	Uncertainty: < 0.00035
#01-R, 03A-R, 05-R, 07-R, 09-R, 11-R, 13-R, 15-R, 17-R, 19-R			Rated Accuracy: > 0.06% fs (0.003 in wc)	Range: 0.0-5.0 in wc	Res.: 0.0001	Uncertainty: < 0.00348
#02-L, 04-L, 06-L, 08-L, 10-L, 12A-L, 14-L, 18-L, 20-L			Rated Accuracy: > 0.06% fs (0.03 in wc)	Range: 0.0-50.0 in wc	Res.: 0.001	Uncertainty: < 0.0346

Shortridge Instruments, Inc.

7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

AIRDATA MULTIMETER CERTIFICATE OF RECALIBRATION - AIR FLOW

Customer ID: 020970 S/N: M10775
 Customer: ZARETSKY ENGINEERING SOLUTIONS, INC City: FOUNTAIN VALLEY State: CA
 As-Received Model #: ADM-860C Converted to Model #: _____ Order #: R232377
 PO #: _____ Customer Eqpt ID#: _____ Calibration Due Date: _____

This instrument has been calibrated using Calibration Standards which are traceable to NIST (National Institute of Standards and Technology). Quality Assurance Program and calibration procedures meet the requirements for ANSI/NCSL Z540-1, ISO 17025, MIL-STD 45662A and manufacturers specifications. Test accuracy ratio is 2:1 for air flow calibration. Calibration accuracy is certified when meters are used by a properly trained technician using properly functioning accessories only. If this meter has been calibrated for air flow using Shortridge Instruments, Inc. In-house Calibration Standard FlowHood Assembly S/N: IH1284 with Shortridge Instruments, Inc. In-House FlowHood Grid Assembly S/N IH1284-A, these air flow readings may not be indicative of the readings obtained with a less well maintained Flowhood Assembly. All specified uncertainties are expressed in expanded terms (twice the calculated uncertainty). This report shall not be reproduced, except in full, without the written approval of Shortridge Instruments, Inc. Results relate only to the item calibrated. Limitations on use: See Shortridge Instruments, Inc. Instruction Manuals for the use of AirData Multimeters and FlowMeters.

Procedure used for air flow: Procedure for Recalibration of AirData Multimeters on a FlowHood SIP-CP06 Revision: 14 Dated: 12/10/15. There were no additions to or deviations from the procedure during the calibration process. Any calibration due date shown is specified by the customer.

AIR FLOW TEST (cfm) TEST METER TOLERANCE: ± 3.0% of reading ± 7 cfm

Calibration Equipment: FlowHood Stand Calibration Transfer Standard AirData Multimeter Model ADM-870, Serial Number M99083 or M98543 and FlowHood Calibration Stand S/N 7401 calibrated as a system. Manufactured by Shortridge Instruments, Inc. System Calibration Date: 05/22-05/23/2023. System Calibration Due Date: 05/2025. FlowHood Stand Calibration Transfer Standard AirData Multimeter Model ADM-870, Serial Number M99420 and M96452 and FlowHood Calibration Stand S/N 7401 calibrated as a system. Manufactured by Shortridge Instruments, Inc. System Calibration Date: 04/25-04/28/2022. System Calibration Due Date: 04/2024.

Rated accuracy of system is ± 1.5% of reading ± 3.5 cfm. Resolution is 0.1 cfm. The uncertainty of the system is as stated at each Set Point. All readings are compensated for the density effects of barometric pressure and temperature.

AS-RECEIVED TEST CONDITIONS

Transfer Standard: M96452 M98543 M99083 M99420
 Relative Humidity: 25 %
 Ambient Temperature: 75 °F
 Barometric Pressure: 28.32 in Hg
 Calibrated By: M. Ramirez
 Calibration Date: 10/06/2023
 Within Spec: (Yes) No NA

FINAL TEST CONDITIONS

Transfer Standard: M96452 M98543 M99083 M99420
 Relative Humidity: 38 %
 Ambient Temperature: 76 °F
 Barometric Pressure: 28.35 in Hg
 Calibrated By: M. Ramirez
 Calibration Date: 10/25/2023
 Within Spec: (Yes) No NA

As-Received using: Customer's FlowHood In House FlowHood Final using: Customer's FlowHood In House FlowHood

Calibration Approved by: D. Babb Title: Cal. Super Date: 10/25/2023

Approximate Set Point	Set Point Uncertainty	AS-RECEIVED TEST			FINAL TEST		
		Standard CFM	Test Meter CFM	Difference	Standard CFM	Test Meter CFM	Difference
100	< 5.0 %	106	108	2	105	109	4
500	< 1.5 %	518	517	-1	515	515	0
1000	< 1.5 %	1018	1026	8	1013	1015	2
1500	< 1.25 %	1521	1535	14	1511	1525	14
2000	< 1.25 %	2018	2052	34	2007	2053	46

Notes: _____

Shortridge Instruments, Inc.
 7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com