

Freddy's (5700875) Bolivar, MO

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Freddy's - Bolivar, MO
CAS Job Number	5700875
Turnover Date or TCO Date	08/04/2023
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Will have within a week or so
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	
Comment	Need to coordinate
Hood Startup/TAB & Fire System Pre-Test Date	
Comment	Shooting for week of 7/17. Not scheduled - need pre-SDV checklists returned
Fire Final Date	
Comment	Not scheduled. Should be week of 7/24
When will cooking equipment be set under the hood?	07/12/2023
Comment	Food equipment arrives 7/10
Fire System Rough-In (Only required when hood is 100% field piped)	06/12/2023
Comment	Complete

Food Equipment is set and locked in place (per plan)

Comment

Notes/Comments :

Had to order fittings. Ducts should be up in a week or two.