



Comfort. Under control.

08-15 SWEETGREEN #IND206 - INDIANAPOLIS, IN (DOWNTOWN) TAB, IAQ

CheckList Information

| | | | |
|----------------------------------|--------------------|-----------------|--------------|
| Name : | BUILDING READINESS | Status : | NotSubmitted |
| Assigned Organization : | National TAB | Asset : | |
| Requesting Organization : | National TAB | | |

CheckList Item Details

GENERAL READINESS

| | |
|--|--|
| SUBSTANTIAL COMPLETION DATE? | |
| ANTICIPATED DATE OF TURNOVER DATE? | 08/15/2022 |
| ANTICIPATED GRAND OPENING DATE? | |
| DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? | NO. FINALS WK 8/15 OR 8/22. |
| BUILDING HAS PERMANENT POWER? | YES. |
| GAS HOOKED UP AND METER SET? | YES. |
| ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? | YES. |
| ALL DUCTWORK COMPLETED? | YES. |
| ARE ALL DIFFUSERS INSTALLED? | YES. |
| ARE DAMPERS INSTALLED? | YES. |
| ARE RTUS INSTALLED AND WIRED? WHEN ARE STARTUPS? | NO - AHUS ARE INSTALLED & WIRED. STARTUPS ON 8/8. |
| ALL LAYIN CEILING TILES ARE INSTALLED? | YES. |
| WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE STARTED UP? | NO - EQUIPMENT IS INSTALLED. STARTUPS TO BE COMPLETED BY EOTW 8/1. |

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS? Yes

WILL LADDERS BE ON SITE FOR OUR TECH'S USE? IF NOT, WHAT HEIGHTS WILL THEY NEED?

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? NO - PENDING STARTUPS.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? NO - PENDING STARTUPS.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING? YES.

ARE THERE CONTROLS FOR THE HVAC EQUIPMENT? IF YES, WHO IS THE CONTACT (NAME, PHONE, AND EMAIL)? YES - THERMOSTAT SENSORS.

Hood Systems

ARE GREASE DUCT/HOOD DUCTWORK COMPLETE? N/A.

ARE HOODS INSTALLED? WIRED? WHEN ARE STARTUPS? N/A.

ARE EFS INSTALLED? WIRED? WHEN ARE STARTUPS? NO - EFS ARE INSTALLED & WIRED. STARTUPS ON 8/8.

IS MUA INSTALLED ON ROOF AND ON THE HOODS? WIRED? WHEN ARE STARTUPS? N/A.

HAS THE ANSUL TEST BEEN COMPLETED? N/A.

HYDRONICS

IS THERE HYDRONIC PIPING TO THE HVAC EQUIPMENT? IF YES, IS IT READY? N/A.

MECHANICAL CONTRACTOR

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL ADDRESS:

CONTROL READINESS (IF APPLICABLE)

ARE THE CONTROLS COMPLETE TO ALL UNITS? THERMOSTATS AND A COUPLE RELAYS AND THEN A BIG CONTROL SYSTEM IN THE OFFICE. CONTROL TO BE STARTED UP ON 8/4.

HOW ARE UNITS CONTROLLED FOR BALANCING? IS THERE ANY HARDWARE/SOFTWARE REQUIRED? THERE IS A CD BUT TRANE IS DOING THE STARTUPS.

WILL YOU BE AVAILABLE ON SITE, OR REMOTELY,
IN CASE WE RUN INTO ISSUES WHILE ON-SITE?