



## Chipotle

Store 46-5007

104 S Samish Way, Bellingham, WA 98225

Submission of  
**Certified Test, Adjust and Balance Report**  
June 17, 2024

Owner: Chipotle Mexican Grill, Inc.  
PO Box 182566, Columbus, OH, 43218

Architect: Not Provided

Engineer: Bowman  
323 3rd Ave, #100, Longmont, CO 80501

General Contractor: Not Provided

Mechanical Contractor: Not Provided

TAB Management: National TAB  
9471 Sutton Place, Hamilton, OH 45011

NEBB Certified TAB Firm: United Test & Balance, Inc.  
7013 Flagler Rd, Nordland, WA 98358

NEBB Certification Number: 3753





# Air Balance Summary

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

## SYSTEM/UNIT: Air Balance Summary

Tested By: Guy Nunez  
 Date: 6/17/2024

Unit Design Data	
Design O/A + MUA CFM	2100
Design Exhaust CFM	2050
Design CFM Difference	50
Designed Pos or Neg	Positive

Test Data	
Actual O/A + MUA CFM	2140
Actual Exhaust CFM	2063
Actual CFM Difference	77
Building Set	Positive

Building	
Front Door DP (in wg)	0.0040
Back Door DP (in wg)	0.0020
Side Door 1 DP (in wg)	0.0030
Side Door 2 DP (in wg)	NA
Wind Conditions	Mild Winds

## Air Balance Summary Equipment Summary

System/Unit	SA Des (CFM)	RA Des (CFM)	OA Des (CFM)	EA Des (CFM)	SA Act (CFM)	RA Act (CFM)	OA Act (CFM)	EA Act (CFM)
EF-01	0	0	0	1900	0	0	0	1905
EF-02	0	0	0	150	0	0	0	158
RTU-01	2400	1350	1050	0	2441	1364	1077	0
RTU-02	2000	950	1050	0	2040	977	1063	0
<b>Totals:</b>	-	-	<b>2100</b>	<b>2050</b>	-	-	<b>2140</b>	<b>2063</b>



# Report Certification

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

---

## Certification

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standard for Testing, Adjusting and Balancing of Environmental Systems. The measurements shown, and the information given, in this report are certified to be accurate and complete, at the time and date information was gathered. Any variances from design quantities, which exceed NEBB tolerances, are noted in the TAB report project summary.

## Submitted & Certified By

### **Firm Name**

United Test & Balance, Inc.

### **NEBB Certification Number**

3753

### **Expiration Date**

12/31/2024

### **Certification Date**

June 17, 2024

## Signed & Sealed By

### **Certifying NEBB Certified TAB Professional**

Steven Burns





# Table of Contents

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

**DATE:** 6/17/2024  
**CONTACT:** Steve Burns

## Table Of Contents

1 Cover Page.....	1
2 Air Balance Summary.....	2
2.1 Air Balance Summary.....	2
3 Report Certification.....	3
3.1 Report Certification Page.....	3
4 Table of Contents.....	4
4.1 Table of Contents.....	4
5 Report Summary/Remarks.....	5
5.1 Report Summary and Remarks.....	5
6 Project Checklist.....	6
6.1 Project Checklist.....	6
7 Air Apparatus.....	7
7.1 RTU-01.....	7
7.2 RTU-01/Static Profile.....	9
7.3 RTU-02.....	10
7.4 RTU-02/Static Profile.....	12
8 Fan.....	13
8.1 EF-01.....	13
8.2 EF-01/HD-01.....	15
8.3 EF-02.....	16
8.4 EF-02/Static Profile.....	17
9 Report Appendix.....	18
9.1 Calibrated Instrument Listing.....	18
9.2 Proof of Calibration.....	20
9.3 Terms and Abbreviations.....	26
9.4 Warranty Page.....	27
9.5 Keyed Drawings and Schematics.....	28



# Report Summary/Remarks

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

**DATE:** 6/17/2024  
**CONTACT:** Steve Burns

## SYSTEM/UNIT: Report Summary and Remarks

### Scope of Work

#### Preface

The summary below provides a quick understanding of how well your HVAC systems balanced in respect to the design criteria. The summary concludes with a quick understanding of your building environment and possible suggestions for each of your systems after testing has been performed. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred. Our focus is to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints. Also, enclosed are pictures of building assets and items listed below that will provide your team with more insight.

#### Facility Identification and TAB Requirements

The mechanical equipment to be tested, adjusted, and balanced includes: All Rooftop Units (RTUs), All Exhaust Fans (EF), All Make Up Air Units (MUA), All Kitchen Hoods, and all associated air devices.

### System Posturing & Remarks

#### Air Apparatuses

Each of the RTUs were measured at their terminal devices utilizing a flow hood. The sum of these readings is equal to the total flow for that particular unit. The total flow of each HP was then adjusted to +/-10% of the specified design. Each terminal diffuser was balanced to within +/-10% of the engineer's design volume utilizing the provided hand damper located at the takeoff of the main & branch trunk line(s). Any equipment that fell outside of this tolerance is noted throughout the report.

#### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to +/-10% of the engineers design flow. Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within +/-10% of design criteria. Any EF's or MUA's that fell outside of this tolerance is noted throughout the report.

#### General Exhaust Fans

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within +/-10% of design. Each terminal device was balanced to within +/-10% of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

#### Final Building Test

After completing the test and balance, the final building pressure was recorded on the Building Summary form. This pressure falls within the recommended tolerances by the International Mechanical Code of +0.02" W.C. to -0.02" W.C. The building is designed for a net positive pressure and this measurement coincides with that requirement.



# Project Checklist

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: Project Checklist

Tested By: Guy Nunez  
 Date: 6/17/2024

## Inspection Data - Project Checklist

Verification	Response	Notes	By	Date/Time
1 All diffusers and grilles are installed and match design?	Yes		GN	6/17/24 9:56
2 Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)	Yes		GN	6/17/24 9:56
3 All hood filters installed and accounted for?	Yes		GN	6/17/24 9:56
4 Hoods are wired and have power?	Yes		GN	6/17/24 9:56
5 Hood is free of alarms?	Yes		GN	6/17/24 9:56
6 Thermostats have power?	Yes		GN	6/17/24 9:56
7 Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	NA		GN	6/17/24 9:56

## General - Project Checklist

Verification	Response	Notes	By	Date/Time
1 Is space free of drafting?	Yes		GN	6/17/24 9:56
2 Is space comfortable in all areas?	Yes		GN	6/17/24 9:56
3 Is the space free of ventilation noise?	Yes		GN	6/17/24 9:56
4 If deviations from design were necessary to resolve above issues, what were they? Otherwise put "NA"	NA		GN	6/17/24 9:56

# Air Apparatus

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-01

Tested By: Guy Nunez  
 Date: 6/17/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	2400	Actual Total CFM	2441
Design Grille Total	2400	Actual Grille Total CFM	2441
Design Return	1350	Actual Return Air CFM	1364
Design Min O/A	1050	Actual Min O/A CFM	1077
<b>Unit Design Data</b>		<b>Unit Data</b>	
Submittal Make	York	Make (tag)	York
Submittal Model #	XYEA7A2C3AA2C224A2	Model # (tag)	XYEA7A2C3
Submittal Airflow	Not Provided	Serial # (tag)	N2A4078948
Sched./Sub. Volts	208	Location	Roof
Sched./Sub. Phase	3	Unit Discharge	Downblast
Sched./Sub. HP	Not Listed	Cooling Coil Location	Unit / Drawthru
Submittal BHP	Not Provided	Coil Area (sq ft)	Not Accessible
Filter MERV Rating (Sched/Sub)	Not Listed	Clg Coil Vel (FPM)	
<b>Design Static Pressures (in wg)</b>		<b>Fan Design Data</b>	
Design Ext SP	.80	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-	<b>Fan Data</b>	
<b>Filter Data</b>		<b>Electrical Data</b>	
Condition	Clean	Measurement Method	V/A Meter
Filter Type	Media	Motor Volts 1	210
MERV Rating	Not Listed		
Filter Size Set 1 (in)	16x20x2		
# Filters Set 1	4		
Filter Size Set 2 (in)	-		
# Filters Set 2	-		
<b>Motor Nameplate Data</b>			
Motor Make	Baldor		
Motor Frame	182TZ		
Motor HP	3.70		
Motor RPM	1750		
Motor Volts	208-230		
Motor Phase	3		



# Air Apparatus

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-01

Tested By: Guy Nunez  
 Date: 6/17/2024

Motor Nameplate Data	
Motor Amps	9.88
Motor S.F.	1.15
Motor % PF	81
Motor % Eff.	89.5
Other Motor Data	-

Electrical Data	
Motor Volts 2	211
Motor Volts 3	210
Motor Amps 1	5.8
Motor Amps 2	5.8
Motor Amps 3	5.7
Operating HZ	Internal to ECM
Approx. BHP	-2.2
Corr. Nameplate Amps	197.2
Starter Data	Internal to VFD
VFD Reference	Not Applicable

Drive Data	
Drive Type	Belt Drive
Sheave Type	Variable
Fan Sheave Make	Browning
Fan Shv Mod# or Size (in)	7.25
Fan Sheave Bore (in)	1
Motor Sheave Make	Browning
Mtr Shv Mod# or Size (in)	1VM50
Motor Sheave Bore (in)	7/8
VP Range	Mid Range
Center Distance (in)	16.5
No of Belts	1
Belt Make	Browning
Belt Size	A48
Other Data	-

## Inspection Data - RTU-01

Verification	Response	Notes	By	Date/Time
1	IS ECONOMIZER BLANK PLATE INSTALLED BELOW THE OUTDOOR AIR FILTERS? (IF NO, REMOVE THE PIECE FROM UNDERNEATH THE COIL FILTER BANK AND INSTALL) Trane only (N/A = not applicable)	Yes	GN	6/13/24 18:10
2	Economizers are assembled and functional?	Yes	GN	6/13/24 18:10
3	DCV Max damper opening position is set to minimum?	NA	GN	6/13/24 18:10
4	Free cooling enthalpy set point set for lowest setting (Typically "D")	NA	GN	6/13/24 18:10
5	Is the motor operating below the motor FLA rating?	Yes	GN	6/13/24 18:10
6	Belts are Tight?	Yes	GN	6/13/24 18:10
7	If direct drive unit is the speed controller working.	NA	GN	6/13/24 18:10
8	Gas piping is installed and valves are in on position?	Yes	GN	6/13/24 18:10
9	Unit free of noticeable noise and vibration?	Yes	GN	6/13/24 18:10


# Air Apparatus

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-01/Static Profile

Tested By: Guy Nunez  
 Date: 6/17/2024



## RTU-01 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	Office	CD	8	70	206	75	107	Capture Hood	1.000	1.000	75
S-02	Kitchen	CD	8	150	241	157	105	Capture Hood	1.000	1.000	157
S-03	Kitchen	CD	8	150	281	161	107	Capture Hood	1.000	1.000	161
S-04	Kitchen	CD	8	150	215	153	102	Capture Hood	1.000	1.000	153
S-05	POS	CD	10	370	512	391	106	Capture Hood	1.000	1.000	391
S-06	POS	CD	10	370	491	374	101	Capture Hood	1.000	1.000	374
S-07	Service Line	CD	8	285	145	264	93	Capture Hood	1.000	1.000	264
S-08	Service Line	CD	8	285	195	278	98	Capture Hood	1.000	1.000	278
S-09	Service Line	CD	8	285	243	297	104	Capture Hood	1.000	1.000	297
S-10	Service Line	CD	8	285	271	291	102	Velgrid	5.547	7.375	52
<b>Totals:</b>		-	-	<b>2400</b>	<b>2800</b>	<b>2441</b>	<b>102</b>	-	-	-	-

# Air Apparatus

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-02

Tested By: Guy Nunez  
 Date: 6/17/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	2000	Actual Total CFM	2040
Design Grille Total	2000	Actual Grille Total CFM	2040
Design Return	950	Actual Return Air CFM	977
Design Min O/A	1050	Actual Min O/A CFM	1063
		Fan CFM Test Method	Supply Outlet Total
		OA Method/Instrument	Face Velocity/RVA
		OA Ak (sq ft)	1.220
		OA Damper % (High Spd)	43%
		OA Damper % (Low Spd)	58%
		RA Damper % (High Spd)	Not Applicable
Unit Design Data		Unit Data	
Submittal Make	York	Make (tag)	York
Submittal Model #	XYE06A2C1AA2C224A3	Model # (tag)	XYE06A2C1AA
Submittal Airflow	Not Provided	Serial # (tag)	N2N3051292
Sched./Sub. Volts	208	Location	Roof
Sched./Sub. Phase	3	Unit Discharge	Downblast
Sched./Sub. HP	Not Listed	Cooling Coil Location	Unit / Drawthru
Submittal BHP	Not Provided	Coil Area (sq ft)	Not Accessible
Filter MERV Rating (Sched/Sub)	Not Listed	Clg Coil Vel (FPM)	
		Fan Service	Supply
		Fan Type	Centrifugal (BI)
		Fan Discharge	Horizontal
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	.80	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-		
Filter Data		Fan Data	
Condition	Clean	Actual Fan RPM/Speed	-
Filter Type	Media	Actual Motor RPM	-
MERV Rating	Not Listed		
Filter Size Set 1 (in)	18x18x2	Electrical Data	
# Filters Set 1	2	Measurement Method	V/A Meter
Filter Size Set 2 (in)	-	Motor Volts 1	210
# Filters Set 2	-		
Motor Nameplate Data			
Motor Make	Baldor		
Motor Frame	56HZ		
Motor HP	2.90		
Motor RPM	1745		
Motor Volts	208-230		
Motor Phase	3		



# Air Apparatus

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-02

Tested By: Guy Nunez  
 Date: 6/17/2024

Motor Nameplate Data	
Motor Amps	8.9
Motor S.F.	1.15
Motor % PF	82
Motor % Eff.	86.9
Other Motor Data	-

Electrical Data	
Motor Volts 2	210
Motor Volts 3	211
Motor Amps 1	4.1
Motor Amps 2	4.2
Motor Amps 3	4.1
Operating HZ	Internal to ECM
Approx. BHP	-1.4
Corr. Nameplate Amps	198.3
Starter Data	Internal to ECM
VFD Reference	Not Applicable

Drive Data	
Drive Type	Belt Drive
Sheave Type	Variable
Fan Sheave Make	Browning
Fan Shv Mod# or Size (in)	4.25
Fan Sheave Bore (in)	3/4
Motor Sheave Make	Browning
Mtr Shv Mod# or Size (in)	1VL44
Motor Sheave Bore (in)	7/8
VP Range	Mid Range
Center Distance (in)	14.5
No of Belts	1
Belt Make	Browning
Belt Size	A39
Other Data	-

## Inspection Data - RTU-02

Verification	Response	Notes	By	Date/Time
1	IS ECONOMIZER BLANK PLATE INSTALLED BELOW THE OUTDOOR AIR FILTERS? (IF NO, REMOVE THE PIECE FROM UNDERNEATH THE COIL FILTER BANK AND INSTALL) Trane only (N/A = not applicable)	Yes	GN	6/13/24 18:10
2	Economizers are assembled and functional?	Yes	GN	6/13/24 18:10
3	DCV Max damper opening position is set to minimum?	NA	GN	6/13/24 18:10
4	Free cooling enthalpy set point set for lowest setting (Typically "D")	NA	GN	6/13/24 18:10
5	Is the motor operating below the motor FLA rating?	Yes	GN	6/13/24 18:10
6	Belts are Tight?	Yes	GN	6/13/24 18:10
7	If direct drive unit is the speed controller working.	NA	GN	6/13/24 18:10
8	Gas piping is installed and valves are in on position?	Yes	GN	6/13/24 18:10
9	Unit free of noticeable noise and vibration?	Yes	GN	6/13/24 18:10


# Air Apparatus

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-02/Static Profile

Tested By: Guy Nunez  
 Date: 6/17/2024



## RTU-02 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	Utensil	SW	12/6	285	321	289	101	Capture Hood	1.000	1.000	289
S-02	Utensil	SW	12/6	285	334	297	104	Capture Hood	1.000	1.000	297
S-03	Ordering	SW	10	285	126	279	98	Capture Hood	1.000	1.000	279
S-04	Ordering	SW	10	285	161	282	99	Capture Hood	1.000	1.000	282
S-05	Ordering	SW	10	285	662	294	103	Capture Hood	1.000	1.000	294
S-06	Ordering	SW	10	285	636	303	106	Capture Hood	1.000	1.000	303
S-07	Ordering	SW	10	290	181	296	102	Capture Hood	1.000	1.000	296
<b>Totals:</b>		-	-	<b>2000</b>	<b>2421</b>	<b>2040</b>	<b>102</b>	-	-	-	-

# Fan

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

**DATE:** 6/17/2024  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** EF-01

Tested By: Guy Nunez  
 Date: 6/17/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Airflow	1900	Actual Airflow	1905
Design Grille Airflow	Not Applicable	Actual Grille Airflow	See Kitchen Hood Sheet
		Fan CFM Test Method	See Kitchen Hood Sheet
		Test Method Ak (sq ft)	See Kitchen Hood Sheet
Unit Design Data		Unit Data	
Submittal Make	Captiveaire	Make (tag)	Captive Aire
Submittal Model #	DU85HFA	Model # (tag)	DR12HFA
Submittal Airflow	Not Provided	Serial # (tag)	6184111
Sched./Sub. Volts	115	Unit Location	Roof
Sched./Sub. Phase	1	Unit Discharge	Downblast
Sched./Sub. HP	1.0	Fan Service	Exhaust
Submittal BHP	Not Provided	Fan Type	Centrifugal (BI)
		Fan Discharge	Upblast
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design External SP	1.2	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Motor Nameplate Data		Fan Data	
Motor Make (tag)	Telco	Actual Fan RPM/Speed	Not Accessible
Motor Frame (tag)	Not Listed	Actual Motor RPM	Not Accessible
Motor HP (tag)	1	Speed Cont. Position	64%
Motor RPM (tag)	1800		
Motor Volts (tag)	115	Electrical Data	
Motor Phase (tag)	1	Measurement Method	V/A Meter
Motor Amps (tag)	11.6	Motor Volts 1	118
Motor S.F. (tag)	Not Listed	Motor Volts 2	-
Mtr % PF (tag)	Not Listed	Motor Volts 3	-
Mtr % Eff. (tag)	Not Listed	Motor Amps 1	7.0
Other Motor Data	-	Motor Amps 2	-
		Motor Amps 3	-
		Operating HZ	Internal to ECM
		Starter Data	Internal to ECM
		Approx. BHP	0.62
Drive Data			
Drive Type	Direct Drive		
Sheave Type	-		
Fan Sheave Make	-		
Fan Shv Mod# or Size (in)	-		
Fan Sheave Bore (in.)	-		
Motor Sheave Make	-		



# Fan

PROJECT: Chipotle #46-5007  
 LOCATION: Bellingham, WA  
 PROJECT #: 24282

DATE: 6/17/2024  
 CONTACT: Steve Burns

## SYSTEM/UNIT: EF-01

Tested By: Guy Nunez  
 Date: 6/17/2024

Drive Data	
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Electrical Data	
Corr. Nameplate Amps	11.3

## Inspection Data - EF-01

Verification	Response	Notes	By	Date/Time
1 Fan Rotation is Correct?	Yes		GN	6/13/24 8:50
2 Belts are Tight?	NA		GN	6/13/24 8:50
3 Internal motorized damper is fully opening?	NA		GN	6/13/24 18:09
4 Motor is operating below the FLA rating?	Yes		GN	6/13/24 18:09
5 Unit free of noticeable noise and vibration?	Yes		GN	6/13/24 18:09
6 There is no major leakage around base of fan?	Yes		GN	6/13/24 18:09

## HVAC Units / Fans - EF-01

Verification	Response	Notes	By	Date/Time
1 Grease cup is installed on hood fan?	Yes		GN	6/13/24 18:09
2 Hinge kit installed on hood fan.	Yes		GN	6/13/24 18:09
3 Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	Yes		GN	6/13/24 18:09
4 Flex conduit is long enough so that fan can be completely tilted back?	Yes		GN	6/13/24 18:09

# Fan

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

**DATE:** 6/17/2024  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** EF-01/HD-01

Tested By: Guy Nunez  
 Date: 6/13/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Exhaust CFM	1900	Actual Exhaust CFM	1905
Test Section		Supplemental Data	
Smoke Generation Type	60 sec smoke emitter	Space Offset Temp Riser 1	15
Cooking Equip Heat On	No	Space Offset Temp Riser 2	15
Hood Capture %	Yes	Riser Temp F (idle) Riser 1	74
End Panels Installed (Y/N)	Y	Riser Temp F (idle) Riser 2	
Kitchen Hood Information		Ambient Room Temp	63
Service	Cooking Surface	100% override functional	Y
Manufacturer	Captive-Aire		
Model Number	5424 ND-2		
Serial Number	6184111		
Test Method	Filters		

### Verification - EF-01/HD-01

Verification	Response	Notes	By	Date/Time
1 Third Party Company	Team Construction		GN	6/13/24 8:21
2 Tech Company	UTAB		GN	6/13/24 8:21

### Prefunctional - EF-01/HD-01

Verification	Response	Notes	By	Date/Time
1 Kitchen equipment installed in proper places?	Yes		GN	6/13/24 8:21
2 Can kitchen equipment be turned on for final smoke test?	No		GN	6/13/24 8:21

### EF-01/HD-01 Exhaust Filter Summary

System/Unit	Size	Type	Ak	Reading 2	Reading 1	FPM	Instrument	CFM
Filter-01	16x16	Baffle	1.62		176	176	Velgrid	285
Filter-02	16x16	Baffle	1.62		166	166	Velgrid	269
Filter-03	16x16	Baffle	1.62		172	172	Velgrid	279
Filter-04	16x16	Baffle	1.62		180	180	Velgrid	292
Filter-05	16x16	Baffle	1.62		177	177	Velgrid	287
Filter-06	16x16	Baffle	1.62		157	157	Velgrid	254
Filter-07	16x16	Baffle	1.62		153	153	Velgrid	248
<b>Totals:</b>	-	-	-	-	-	-	-	<b>1914</b>

# Fan

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

**DATE:** 6/17/2024  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** EF-02

Tested By: Guy Nunez  
 Date: 6/17/2024



Design Airflow (CFM)		Final Airflow (CFM)	
Design Airflow	150	Actual Airflow	158
Design Grille Airflow	150	Actual Grille Airflow	158
		Fan CFM Test Method	Inlet Total
		Test Method Ak (sq ft)	Not Applicable
Unit Design Data		Unit Data	
Submittal Make	Captiveaire	Make (tag)	Captive Aire
Submittal Model #	DR12HFA	Model # (tag)	DR12HFA
Submittal Airflow	Not Provided	Serial # (tag)	6184111
Sched./Sub. Volts	115	Unit Location	Roof
Sched./Sub. Phase	1	Unit Discharge	Downblast
Sched./Sub. HP	.25	Fan Service	Exhaust
Submittal BHP	Not Provided	Fan Type	Centrifugal (BI)
		Fan Discharge	Upblast
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design External SP	0.6	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	Not Provided
Motor Nameplate Data		Fan Data	
Motor Make (tag)	Telco	Actual Fan RPM/Speed	945
Motor Frame (tag)	Not Listed	Actual Motor RPM	945
Motor HP (tag)	1/4	Speed Cont. Position	52%
Motor RPM (tag)	1800		
Motor Volts (tag)	115	Electrical Data	
Motor Phase (tag)	1	Measurement Method	V/A Meter
Motor Amps (tag)	2.9	Motor Volts 1	117
Motor S.F. (tag)	Not Listed	Motor Volts 2	-
Mtr % PF (tag)	Not Listed	Motor Volts 3	-
Mtr % Eff. (tag)	Not Listed	Motor Amps 1	0.9
Other Motor Data	-	Motor Amps 2	-
		Motor Amps 3	-
		Operating HZ	Internal to ECM
		Starter Data	Internal to ECM
		Approx. BHP	0.08
Drive Data			
Drive Type	Direct Drive		
Sheave Type	-		
Fan Sheave Make	-		
Fan Shv Mod# or Size (in)	-		
Fan Sheave Bore (in.)	-		
Motor Sheave Make	-		

# Fan

**PROJECT:** Chipotle #46-5007  
**LOCATION:** Bellingham, WA  
**PROJECT #:** 24282

**DATE:** 6/17/2024  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: EF-02**

Tested By: Guy Nunez  
 Date: 6/17/2024

Drive Data	
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-


Electrical Data	
Corr. Nameplate Amps	2.9

## Inspection Data - EF-02

Verification	Response	Notes	By	Date/Time
1 Fan Rotation is Correct?	Yes		GN	6/13/24 18:05
2 Belts are Tight?	NA		GN	6/13/24 18:05
3 Internal motorized damper is fully opening?	NA		GN	6/13/24 18:05
4 Motor is operating below the FLA rating?	Yes		GN	6/13/24 18:05
5 Unit free of noticeable noise and vibration?	Yes		GN	6/13/24 18:05
6 There is no major leakage around base of fan?	Yes		GN	6/13/24 18:05
7 Back draft damper installed and can it fully open?	Yes		GN	6/13/24 18:05

**SYSTEM/UNIT: EF-02/Static Profile**

Tested By: Guy Nunez  
 Date: 6/17/2024



## EF-02 Exhaust Inlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
E-01	Restroom	CD	6/6	75	98	78	104	Capture Hood	1.000	1.000	78
E-02	Restroom	CD	6/6	75	122	80	107	Capture Hood	1.000	1.000	80
<b>Totals:</b>		-	-	-	<b>220</b>	<b>158</b>	<b>105</b>	-	-	-	-



# Instrument Calibration

Air Pressure Measurement					
<b>Instrument Type:</b>	ADM	<b>Date of Calibration:</b>	3/25/2024	<b>Measured Units</b>	in wg
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	3/25/2025	<b>Accuracy</b>	+/- 2%
<b>Model:</b>	S-PVF-1	<b>Range:</b>	+/- 60 in wg	<b>Resolution</b>	0.0001 in wg
<b>Serial:</b>	24D-00345				*Corrects local bar. press. to standard cond.
Air Volume Measurement / Balometer					
<b>Instrument Type:</b>	Balometer	<b>Date of Calibration:</b>	1/3/2024	<b>Measured Units</b>	CFM
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	1/3/2025	<b>Accuracy</b>	+/- 2%
<b>Model:</b>	CH-15D / S-PVF-1	<b>Range:</b>	25-1500 CFM (Exhaust) 24-2500 CFM (Supply)	<b>Resolution</b>	1 CFM
<b>Serial:</b>	2300159				
Direct Air Velocity Measurement					
<b>Instrument Type:</b>	RVA	<b>Date of Calibration:</b>	4/22/2024	<b>Measured Units</b>	FPM
<b>Manufacturer:</b>	Extech	<b>Due for Calibration:</b>	4/22/2025	<b>Accuracy</b>	+/- 3%
<b>Model:</b>	AN300	<b>Range:</b>	80 - 5,900 FPM	<b>Resolution</b>	1 FPM
<b>Serial:</b>	2218690				
Electrical Measurement					
<b>Instrument Type:</b>	V/A Meter	<b>Date of Calibration:</b>	4/22/2024	<b>Measured Units</b>	Volts / Amperes
<b>Manufacturer:</b>	Fluke	<b>Due for Calibration:</b>	4/22/2025	<b>Accuracy</b>	1% / 2%
<b>Model:</b>	374 FC	<b>Range:</b>	0 - 600.0V / 0 - 600.0A	<b>Resolution</b>	0.1 V / 0.1 A
<b>Serial:</b>	63600074MV				
Hydronic Pressure Measurement					
<b>Instrument Type:</b>	HDM	<b>Date of Calibration:</b>	4/15/2024	<b>Measured Units</b>	psi, Ft, inches
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	4/15/2025	<b>Accuracy</b>	+/- 2%
<b>Model:</b>	S-DP-250	<b>Range:</b>	0.01 - 250 psi	<b>Resolution</b>	0.01 psi
<b>Serial:</b>	2000157B				*For use w/ADM
Rotation Measurement					
<b>Instrument Type:</b>	Tachometer	<b>Date of Calibration:</b>	4/22/2024	<b>Measured Units</b>	RPM
<b>Manufacturer:</b>	Shimpo	<b>Due for Calibration:</b>	4/22/2025	<b>Accuracy</b>	+/- 1 RPM
<b>Model:</b>	DT-205LR	<b>Range:</b>	0.01 - 250 psi	<b>Resolution</b>	1 RPM
<b>Serial:</b>	C23A0012R				
Rotation Measurement					
<b>Instrument Type:</b>	Stroboscope	<b>Date of Calibration:</b>	4/22/2024	<b>Measured Units</b>	RPM
<b>Manufacturer:</b>	Monarch	<b>Due for Calibration:</b>	4/22/2025	<b>Accuracy</b>	+/- 0.005%
<b>Model:</b>	PLS Pocket	<b>Range:</b>	30-300,000 RPM	<b>Resolution</b>	0.1 RPM
<b>Serial:</b>	2755508				



# Instrument Calibration

Humidity WB/DB Measurement					
<b>Instrument Type:</b>	RH Meter	<b>Date of Calibration:</b>	4/1/2024	<b>Measured Units</b>	WB / %RH
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	4/1/2025	<b>Accuracy</b>	+/- 1°F / 2.5%RH
<b>Model:</b>	PR-TH-1	<b>Range:</b>	-4 to 140°F	<b>Resolution</b>	0.1°F / .1 %RH
<b>Serial:</b>	240013		0% - 100%RH		
Temperature Measurement (Immersion)					
<b>Instrument Type:</b>	Temperature	<b>Date of Calibration:</b>	4/8/2024	<b>Measured Units</b>	°F
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	4/8/2025	<b>Accuracy</b>	+/- .05%
<b>Model:</b>	PR-T-4-6	<b>Range:</b>	-40°F to 500°F	<b>Resolution</b>	0.1°F
<b>Serial:</b>	2400138				
Temperature Measurement (Surface)					
<b>Instrument Type:</b>	Temperature	<b>Date of Calibration:</b>	4/8/2024	<b>Measured Units</b>	°F
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	4/8/2025	<b>Accuracy</b>	+/- .05%
<b>Model:</b>	PR-T-2	<b>Range:</b>	-40°F to 500°F	<b>Resolution</b>	0.1°F
<b>Serial:</b>	2400126				
Temperature Measurement Meter					
<b>Instrument Type:</b>	Temp Module	<b>Date of Calibration:</b>	4/1/2024	<b>Measured Units</b>	°F
<b>Manufacturer:</b>	Evergreen Telemetry	<b>Due for Calibration:</b>	4/1/2025	<b>Accuracy</b>	+/- .05%
<b>Model:</b>	MS - TH-1	<b>Range:</b>	-40°F to 500°F	<b>Resolution</b>	0.1°F
<b>Serial:</b>	24J-00146				*For use w/Imm./Sur.
Ultrasonic Flow Meter					
<b>Instrument Type:</b>	Ultrasonic Flow Meter	<b>Date of Calibration:</b>	3/4/2024	<b>Measured Units</b>	ft/min conv. to GPM
<b>Manufacturer:</b>	Fuji Electric Systems Co	<b>Due for Calibration:</b>	3/4/2025	<b>Accuracy</b>	+/- 1%
<b>Model:</b>	FSCS	<b>Range:</b>	0-6300 fpm	<b>Resolution</b>	0.1
<b>Serial:</b>	S2400290		0-79,000 GPM		Calibrated with FSSC and FSSD Probe

# Proof of Calibration



**EVERGREEN TELEMETRY**

United Test and Balance

## Certificate of Calibration

Evergreen Telemetry Calibration Environment

Temperature 73 °F

Rel. Humidity 33 %

Bar. Pressure 28.5 in Hg

Manufacturer: Evergreen Telemetry

Product: Pressure / Velocity Module

Model: S-PVF-1

SN: 24D-00545

As Found  As Left  In Tolerance  Out of Tolerance

### Calibration Data

Measurement Variable	Test Point	Cal Standard	Allowable Range		Test Instrument
			Min	Max	
Barometric Pressure (in Hg)	1	20.0	-2% - 0.1	+2% + 0.1	20.1
	2	28.6			28.7
	3	33.0			33.1
Differential Pressure (in wc)	Spec		-2%-.001	+2%+.001	
	1	10.00			9.977
	2	2.000			1.998
	3	0.5000			0.4989
	4	0.0500			0.0502
	5	-10.00			-10.006
Via Pilot Velocity Pressure >> (inW.C. / FPM) -3% -7	7	0.0007 / 106	-3% - 7	+3% + 7	106
	8	0.0157 / 502			502

Indicates out of tolerance condition ----->

### NIST-Traceable Lab Calibration Standards

Variable	System ID	Calibration Last	Calibration Due
Pressure	7481227	8-Mar-23	8-Mar-25
Pressure	7568470	8-Mar-23	8-Mar-25
Pressure	7871917	12-Sep-23	12-Sep-25
Pressure	7870754	12-Sep-23	12-Sep-25
Pressure	2205000006	13-Sep-23	13-Sep-25
Pressure	1208000080	13-Feb-23	13-Feb-25
Pressure	41001F6C	27-Apr-23	27-Apr-25
Velocity	2100191A	24-Feb-23	24-Feb-25
Velocity	2100190A	1-May-23	1-May-25

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Calibrated By: *[Signature]* 25-Mar-2024 Calibration Date 25-Mar-2026 Date Due

602.574.6192 • info@evergreentelemetry.com • www.evergreentelemetry.com • 33 S Sycamore, Mesa, AZ 85202

## Air Pressure Measurement

**EVERGREEN TELEMETRY**

United Test and Balance

## Certificate of Calibration

Evergreen Telemetry Calibration Environment

Temperature 74 °F

Rel. Humidity 43 %

Bar. Pressure 28.5 in Hg

Manufacturer: Evergreen Telemetry

Product: Capture Hood

Model: CH-8D

SN: 2300159

As Found  As Left  In Tolerance  Out of Tolerance

### Calibration Data

Measurement Variable	Test Point	Cal Standard	Allowable Range		Test Instrument
			Min	Max	
Airflow (CFM)	1	123	-3% - 7	+3% - 7	124
	2	50			50
	3	22			22
	4	-60			-60
	5	-39			-39
	6				

Indicates out of tolerance condition ----->

### NIST-Traceable Calibration Lab Standards

Variable	System ID	Calibration Last	Calibration Due
Pressure	7481227	8-Mar-23	8-Mar-25
Pressure	7568470	8-Mar-23	8-Mar-25
Pressure	7871917	12-Sep-23	12-Sep-25
Pressure	7870754	12-Sep-23	12-Sep-25
Pressure	2205000006	13-Sep-23	13-Sep-25
Pressure	1208000080	13-Feb-23	13-Feb-25
Pressure	41001F6C	27-Apr-23	27-Apr-25
Velocity	2100191A	24-Feb-23	24-Feb-25
Velocity	2100190A	1-May-23	1-May-25

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self-calibrated techniques.

Calibrated By: *[Signature]* January 3, 2024 Calibration Date

602.574.6192 • info@evergreentelemetry.com • www.evergreentelemetry.com • 33 S Sycamore, Mesa, AZ 85202

## Air Volume Measurement / Balometer







# Proof of Calibration



## Certificate of Calibration

United Test and Balance

602.574.6192 ■ info@evergreentelemetry.com ■ www.evergreentelemetry.com ■ 33 S Sycamore, Mesa, AZ 85202

Manufacturer		Evergreen Telemetry		Calibration Environment	
Temperature Product	Module	Probe	Temperature	73	°F
Model		PR-T-2	Rel. Humidity	38	%
SN		2400126	Bar. Pressure	28.5	In Hg

As Found     As Left     In Tolerance     Out of Tolerance

### Calibration Data

Measurement Variable	Cal Standard	Allowable Range		Test Instrument
		Min	Max	
Cal Lab Module & Test Probe				
Temperature (°F)	78.5	-0.3	+0.3	78.7
	241.5	-2.6	+2.6	242.8
	-43.8	-1.6	+1.6	-44.5

Indicates out of tolerance condition →↑

### Calibration Standard SN & Dates

## Certificate of Calibration

United Test and Balance

602.574.6192 ■ info@evergreentelemetry.com ■ www.evergreentelemetry.com ■ 33 S Sycamore, Mesa, AZ 85202

Manufacturer		Evergreen Telemetry		Calibration Environment	
Temperature Product	Module	Probe	Temperature	73	°F
Model		PR-T-4-6	Rel. Humidity	38	%
SN		2400138	Bar. Pressure	28.5	In Hg

As Found     As Left     In Tolerance     Out of Tolerance

### Calibration Data

Measurement Variable	Cal Standard	Allowable Range		Test Instrument
		Min	Max	
Cal Lab Module & Test Probe				
Temperature (°F)	78.7	-0.3	+0.3	78.8
	242.9	-2.6	+2.6	243.7
	-43.1	-1.6	+1.6	-42.8

Indicates out of tolerance condition →↑

### Calibration Standard SN & Dates

Temperature Measurement (Surface)



## Terms & Abbreviations

<b>AHU</b>	AIR HANDLING UNIT	<b>FT. HD</b>	FEET OF HEAD	<b>PMP</b>	CIRCULATING PUMP
<b>AC OR ACU</b>	AIR CONDITIONER UNIT	<b>GPM</b>	GALLONS PER MINUTE	<b>PSI</b>	POUNDS PER SQUARE INCH
<b>ACCU</b>	AIR COOLED CONDENSING UNIT	<b>GFH</b>	GAS FIRED HEATER	<b>P.T.</b>	PITOT TRAVERSE
<b>ADJ P.D.</b>	ADJUSTED PITCH DIAMETER	<b>HC</b>	HEATING COIL	<b>RA</b>	RETURN AIR
<b>AMP</b>	AMPERE	<b>HEATER O.L.</b>	THERMAL OVERLOAD PROTECTION FOR MOTORS LOCATED AT THE MOTOR STARTER	<b>RF</b>	RETURN AIR FAN
<b>AVG</b>	AVERAGE	<b>HEPA</b>	HIGH EFFICIENCY PARTICULATE AIR	<b>R.G.</b>	RETURN GRILLE
<b>B.H.P.</b>	BRAKE HORSEPOWER	<b>H.F.</b>	HEPA FILTER	<b>RHC</b>	REHEAT COIL
<b>C.D.</b>	CEILING DIFFUSER	<b>HOA</b>	HAND/OFF/AUTO SWITCH	<b>RPM</b>	REVOLUTIONS PER MINUTE
<b>CFM</b>	CUBIC FEET PER MINUTE	<b>H.P.</b>	HORSEPOWER	<b>SA</b>	SUPPLY AIR
<b>C.E.</b>	CEILING EXHAUST	<b>HPS</b>	HIGH PRESSURE STEAM	<b>SAT</b>	SUPPLY AIR TEMPERATURE
<b>CH</b>	CHILLER	<b>HRC</b>	HEAT RECOVERY COIL OR HEAT RECLAIM COIL	<b>PHC</b>	PREHEAT COIL
<b>CHWR</b>	CHILLED WATER RETURN	<b>HVAC</b>	HEATING , VENTILATION AND AIR CONDITIONING	<b>PH</b>	PHASE(S)
<b>CHW OR CHWS</b>	CHILLED WATER SUPPLY	<b>HWR</b>	HOT WATER RETURN OR HEATING WATER RETURN	<b>S.D.</b>	SUPPLY DIFFUSER
<b>C.R.</b>	CEILING RETURN	<b>HWS</b>	HOT WATER SUPPLY OR HEATING WATER SUPPLY	<b>SEF</b>	SMOKE EXHAUST FAN
<b>CT</b>	COOLING TOWER	<b>HX</b>	HEAT EXCHANGER	<b>SF (AIR)</b>	SUPPLY FAN
<b>CWR</b>	CONDENSER WATER RETURN	<b>I.D.</b>	INSIDE DIAMETER	<b>S.F. (ELECT)</b>	SERVICE FACTORS
<b>CW OR CWS</b>	CONDENSER WATER SUPPLY	<b>LAT</b>	LEAVING AIR TEMPERATURE	<b>SHC</b>	STEAM HEATING COIL
<b>DB</b>	DRY BULB	<b>L.D.</b>	LINEAR SUPPLY DIFFUSER	<b>S.P. "W.C."</b>	STATIC PRESSURE RESISTANCE, MEASURED IN INCHES OF WATER COLUMN
<b>D.D.</b>	DIRECT DRIVE	<b>LPS</b>	LOW PRESSURE STEAM	<b>S.W.E.</b>	SIDEWALL EXHAUST
<b>D.P.</b>	DIFFERENCE, NET DECREASE OR INCREASE	<b>L.T.</b>	LIGHT TROFFER	<b>S.W.R.</b>	SIDEWALL RETURN
<b>DIA</b>	DIAMETER	<b>LWG</b>	LOW WALL GRILLE	<b>S.W.S.</b>	SIDEWALL SUPPLY
<b>D.N.A.</b>	DATA NOT AVAILABLE	<b>LWR</b>	LOW WALL RETURN	<b>TAB</b>	TESTING, ADJUSTING, AND BALANCING
<b>D.N.L</b>	DATA NOT LISTED	<b>LWT</b>	LEAVING WATER TEMPERATURE	<b>TSP</b>	TOTAL STATIC PRESSURE
<b>EAT</b>	ENTERING AIR TEMPERATURE	<b>MAU/MUA</b>	MAKE UP AIR UNIT	<b>UH</b>	UNIT HEATER
<b>EDC</b>	ELECTRIC DUCT COIL	<b>MBH</b>	1,000 BTU'S PER HOUR	<b>V</b>	VOLTS
<b>EDH</b>	ELECTRIC DUCT HEALER	<b>N.A.</b>	NOT ACCESSIBLE or NOT APPLICABLE	<b>VAV</b>	VARIABLE AIR VOLUME
<b>EF</b>	EXHAUST FAN	<b>N.I.</b>	NOT INSTALLED	<b>VD</b>	VOLUME DAMPER
<b>EMCS</b>	ENERGY MANAGEMENT CONTROL SYSTEM	<b>N.P.</b>	NOT PROVIDED (Submittal was not provided)	<b>VFD</b>	VARIABLE FREQUENCY DRIVE
<b>EWT</b>	ENTERING WATER TEMPERATURE	<b>N.L.</b>	NOT LISTED (Data was not on submittal or schedule)	<b>VP</b>	VELOCITY PRESSURE
<b>FCU</b>	FAN COIL UNIT	<b>N.T.</b>	NOT TAKEN	<b>W</b>	WATTS
<b>FH</b>	FUME HOOD	<b>N.V.L</b>	NO VALID LOCATION	<b>WB</b>	WET BULB
<b>FG</b>	FLOOR GRILLE	<b>N.Z.</b>	NOZZLE	<b>W.G.</b>	WATER GAUGE
<b>F.E.</b>	FLOOR EXHAUST OR RETURN	<b>O.D.</b>	OUTSIDE DIAMETER	<b>°F</b>	DEGREES FAHRENHEIT
<b>F.L.A</b>	FULL LOAD AMPERAGE	<b>OPEN</b>	NO TERMINAL DEVICE INSTALLED	<b>ΔP</b>	DIFFERENTIAL (DELTA) PRESSURE OR PRESSURE DROP
<b>FPB</b>	FAN POWERED BOX	<b>O.S.A. MIN</b>	OUTSIDE AIR MINIMUM	<b>ΔT</b>	DIFFERENTIAL (DELTA) TEMPERATURE, NET TEMPERATURE DECREASE OR INCREASE
<b>FPM</b>	FEET PER MINUTE	<b>OAT</b>	OUTSIDE AIR TEMPERATURE		
<b>F.S.</b>	FLOOR SUPPLY	<b>PF</b>	POWER FACTOR		
<b>F.S.R</b>	FLOOR SUPPLY REGISTER				



## ***Warranty Page***

---

United Test & Balance, Inc. (United) provides a one-year warranty for the Test and Balance or Commissioning work performed by them or their subcontractors on this project. The warranty period is one year from the date of this report and/or warranty page. Within the warranty period if the systems tested and reported show evidence of major performance deterioration, or is significantly out of tolerance, resulting from defective test and balance workmanship; United will repair and/or replace defective work or materials if responsibility is solely identified as related to the TAB work. Any evidence of the following will be deemed as not a material work defect caused by tested and balance 1) evidence of improper materials, improper installation or failed control operations 2) evidence of controls, mechanical or commissioning contractor's failure to perform specified project requirements 3) evidence of the owner or occupant's failure to maintain mechanical systems.

If the warranty issue is found to be attributed to mechanical equipment, control or maintenance related failure, or any other cause not related to the TAB work, the return trip may be subject to a service charge. Important: United TAB reserves the right to resolve TAB issues and correct any errors or omissions in test data. If any third-party or competing agency (TAB or Commissioning) tests or adjust any equipment or fluid flows, ALL PROJECT WARRANTY IS VOIDED.

United needs written notice for any TAB warranty item. Notice should be specific, itemized, and include any issues or concerns, including the specific location or system. After receiving written notice, United TAB will Assign a Project Manager to address the warrant issue. United TAB recommends an owner representative is on-site for the warrant visit.

For any balancing issues or concerns that arise, United TAB will return to the project site to address the issue or concern. United TAB will check and corroborate that the tested systems adhere with the reported data. This work will be performed at no charge.

United's warranty covers comfort balancing for occupants at a maximum of one year or two warranty comfort balance visits.

As a default, TAB work is performed with systems configured for total design flow condition for both cooling and heating modes regardless of OA ambient temperature. Therefore, unless otherwise noted, this TAB report fulfills any Opposite Season requirements.

United keeps an electronic file of all test documents through the end of the warranty period. During that time electronic copies of the report are provided at no charge. Extra paper copies may be subject to a fee. Building owners should keep all documentation for future reference. All documentation about this project will be destroyed in accordance with our record retention schedule.





COPYRIGHT 2023  
 ALL RIGHTS RESERVED. NO SERVICE  
 AND/OR REPAIRS WILL BE PROVIDED  
 WITHOUT THE WRITTEN PERMISSION OF  
 CHIPOTLE MEXICAN GRILL, INC. PERMISSION FOR  
 USE OF THIS DOCUMENT IS LIMITED AND CAN BE  
 REVOKED AT ANY TIME. AGREEMENT WITH  
 CHIPOTLE MEXICAN GRILL, INC.



STORE NO.: 46-507  
 BELLINGHAM  
 104 S SAMISH WAY,  
 BELLINGHAM, WA 98225

Issue Record:  
 08/28/2023 PERMIT SET  
 10/13/2023 BID SET  
 11/10/2023 PLAN CHECK RESPONSE  
 01/05/2024 IFC SET

Revisions:  
 2 02/09/2024 RE:006-RTU REVISIONS

Drawn: MM BE WS PD  
 Checked: CC

Project No.: 230413  
 Contents: MECHANICAL SCHEDULES

### AIR DEVICE SCHEDULE

TAG	DESCRIPTION	MANUFACTURER	MODEL	MATERIAL	FINISH	MOUNTING	FACE SIZE	NECK SIZE	EXHAUST BLADE DAMPER	SERVICE	MAXIMUM NOISE CRITERIA (dBA)	NOTES
CD-1	PERFORATED CEILING DIFFUSER	NALOR	432A TYPE L	ALUMINUM	WHITE	LAY-IN	24" X 24"	SEE PLANS	YES	SUPPLY	35	2, 3, 5
CD-2	PERFORATED CEILING DIFFUSER	NALOR	432A TYPE L	ALUMINUM	WHITE	SURFACE	24" X 12"	SEE PLANS	YES	SUPPLY	35	2, 3, 4, 5
ER-1	PERFORATED CEILING RETURN	NALOR	433R TYPE S	ALUMINUM	WHITE	SURFACE	12" X 12"	SEE PLANS	YES	EXHAUST	35	2, 3
RG-1	PERFORATED CEILING RETURN	NALOR	433R TYPE L	ALUMINUM	WHITE	LAY-IN	48" X 24"	SEE PLANS	NO	RETURN	35	2, 3
RG-3	PERFORATED CEILING RETURN	NALOR	433R TYPE S	ALUMINUM	WHITE	SURFACE	48" X 24"	SEE PLANS	NO	RETURN	35	2, 3
SR-1	ADJUSTABLE TURBO NOZZLE	ARCONEPTS	AMR-14	ALUMINUM	WHITE	WALL	NECK: 1-1/2"	SEE PLANS	YES	SUPPLY	35	2, 3, 6
SR-2	ADJUSTABLE TURBO NOZZLE	NALOR	51DH	ALUMINUM	WHITE	WALL	NECK: 2"	SEE PLANS	YES	SUPPLY	35	2, 3, 5

NOTES:  
 1 SEE ELECTRICAL PLAN FOR CONNECTION INFORMATION.  
 2 MAXIMUM STATIC PRESSURE DROP OF 0.15" WC UNLESS OTHERWISE NOTED.  
 3 SEE PLANS FOR SIZES AND QUANTITIES.  
 4 REMOVE 4-WAY DEFLECTORS.  
 5 PROVIDE WITH INTEGRAL OBD.  
 6 PROVIDE WITH CONCEALED MOUNTING AND FACE ACCESSIBLE OBD.  
 NOT ALL DEVICES ARE USED ON PLANS.

### CONDENSING UNIT SCHEDULE

TAG	DESCRIPTION	MANUFACTURER	MODEL	NUMBER OF COMPRESSORS (CIRCUITS)	TYPE	REFRIGERANT	WEIGHT	ELECTRICAL DATA	NOTES
CU-1	CONDENSING UNIT - WALK-IN REFRIGERATOR	HARPOD	PCCL9M20ZP-3E	1	R-404A	104 LB	250 LBS	15 A 9A 208/230	1, 2
CU-2	REMOTE CONDENSER - LOW CAPACITY ICE MAKER	HOSHIZAKI	URC-6F	0	R-404A	11-46 LB	100 LBS	15 A 9A 120/160	1, 3
CU-3	REMOTE CONDENSER - SODA MACHINE ICE MAKER	HOSHIZAKI	URC-6F	0	R-404A	3-86 LB	100 LBS	15 A 9A 120/160	1, 3

NOTES:  
 1 EQUIPMENT SPECIFIED BY OTHERS. SHOWN FOR REFERENCE ONLY.  
 2 FURNISHED WITH WALK-IN COOLER.  
 3 FURNISHED WITH ICE MAKER.

### EXHAUST FAN SCHEDULE

TAG	DESCRIPTION	MANUFACTURER	MODEL	SERVICE	LOCATION	FAN DATA	LOCATION	TYPE	WEIGHT	ELECTRICAL DATA	NOTES
EF-1	UPRAST LIGHT EXHAUST FAN	CAPTIVEARE	DUBMFA	KITCHEN HOOD	ROOF	1000 CFM	12" WC	ROOF CURB	DIRECT	10.4 HP	11.6 115 1 93 1-4
EF-2	DOWNBLAST RESTROOM EXHAUST FAN	CAPTIVEARE	DR12HFA	RESTROOMS	ROOF	160 CFM	0.75" WC	ROOF CURB	DIRECT	0.25 HP	2.9 115 1 50 5-7

NOTES:  
 1 WEATHERPROOF DISCONNECT.  
 2 20" HIGH VENTED ROOF CURB.  
 3 GREASE DRAIN.  
 4 ENFRONTIC VIROGUARD HOOD EXHAUST FAN ROOFTOP CONTAMINANT SYSTEM.  
 5 INTEGRAL DISCONNECT.  
 6 SPEED CONTROL.  
 7 2" CURB WITH REINFORCING DAMPER.  
 8 E.S.P. INCLUDES E.S.P. OF EXHAUST FLENUM LISTED IN KITCHEN HOOD SCHEDULE.

### KITCHEN HOOD SCHEDULE

TAG	DESCRIPTION	MANUFACTURER	MODEL	MAX COOKING TEMP	ARFLOW	E.S.P.	WIDTH	LENGTH	EXHAUST FLENUM	NOTES
HD-1	PERFORATED WALL AND W/AC SUPPLY PLENUMS	CAPTIVEARE	50A ND-2	600 DEG. F.	1,900 CFM	0.818" WC	4'-6"	16'-4"	1" 10"	6 1,070 LBS 1-11

NOTES:  
 1 16 GAUGE TYPE 430 STAINLESS STEEL CONSTRUCTION.  
 2 FURNISHED WITH VAPORPROOF INCANDESCENT LIGHT FIXTURES.  
 3 18" TALL H.E.S. FILTERS.  
 4 18" TALL H.E.S. FILTERS.  
 5 18" TALL H.E.S. FILTERS.  
 6 ANSUL SYSTEM.  
 7 DUCT COLLAR TEMPERATURE SENSOR.  
 8 PREWIRE PACKAGE.  
 9 SPARE FIRE SYSTEM DRY CONTACT.  
 10 4-POLE 20A CONTACTOR.  
 11 UL LISTED FIRE SUPPRESSION AND GREASE COLLECTION SYSTEM.

### ROOFTOP UNIT SCHEDULE (HEAT PUMP WITH ELECTRIC RESISTANCE)

TAG	DESCRIPTION	MANUFACTURER	MODEL	NOMINAL CAPACITY	COOLING DATA	HEATING DATA - HEAT PUMP	HEATING DATA - BACKUP	ELECTRICAL DATA	NOTES
RTU-1	KITCHEN ROOFTOP UNIT	YORK	XVEATACMA22A42	8 TONS	2,400 CFM	2,000 CFM	2,000 CFM	0.807 R-410A	1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000

NOTES:  
 1 FURNISHED WITH ENTHALPY ECONOMIZER AND BAROMETRIC RELIEF.  
 2 SMOKE DETECTOR WITH REMOTE KEYED ANNUNCIATOR RELIEF.  
 3 W/AC SUPPLY PLENUMS.  
 4 MERV 8 FILTERS.  
 5 MERV 8 FILTERS.  
 6 ROOF CURB.  
 7 HALL GUARD.  
 8 TOOL-LESS HINGED ACCESS PANELS.  
 9 UNIT DISCONNECT.  
 10 UNIT-MOUNTED CONVENIENCE RECEPTACLE.

### RADIANT HEATER SCHEDULE

TAG	DESCRIPTION	MANUFACTURER	MODEL	LOCATION	WATTS	VOLTAJE	PHASE	NOTES
RH-1	CEILING HUNG RADIANT HEATER	ELECTRO-SCHWANN	ES-103	113-120	1000	83	1 1 1, 2	1, 2

NOTES:  
 1 PROVIDE WITH VARIABLE CONTROL, THERMOSTAT AND WEATHERPROOF COVER.  
 2 INSTALL UNIT HANG FROM PATIO CEILING.

### AIR BALANCE SCHEDULE

TAG	SUPPLY AIRFLOW (CFM)	RETURN AIRFLOW (CFM)	EXHAUST AIRFLOW (CFM)	SUB TOTAL (CFM)
EF-1	0	0	100	-100
EF-2	0	0	100	-100
RTU-1	2400	1450	0	1050
RTU-2	2000	1050	0	1050
				NET PRESSURIZATION
				50

### VENTILATION CALCULATIONS

Ventilation Calculations Comply with ASHRAE 62.1

Room Name	Room Area (A <sub>r</sub> )	Room Type	Zone A <sub>r</sub> (A <sub>r,z</sub> )	Electrostatic (E <sub>z</sub> )	Number of People (P <sub>z</sub> )	CFM/Person (R <sub>p</sub> )	CFM/ft <sup>2</sup> (R <sub>f</sub> )	Supply Airflow (Q <sub>s</sub> )	Return Airflow (Q <sub>r</sub> )	Exhaust Airflow (Q <sub>e</sub> )	Sub Total (Q <sub>st</sub> )	Outside Air Provided (Q <sub>oa</sub> )
<b>RTU-1 - KITCHEN (MULTIPLE ZONE WITH SINGLE REFRIG)</b>												
104 - POS	215	Cafeteria, hot food	0.8	2	7.5	0.18	54	67				
105 - SERVING	46	Cafeteria, hot food	0.8	2	7.5	0.18	23	29				
107 - COOKING	359	Kitchens (Cooking)	0.8	2	0.7 CFM/SP EXHAUST							
108 - KITCHEN (FOOD PREP)	349	Cafeteria, hot food	0.8	2	7.5	0.18	76	97				
TOP - OFFICE	49	Office spaces	0.8	1	5	0.08	8	10				
<b>Total</b>							<b>163</b>	<b>203</b>				<b>1050</b>
<b>RTU-2 - DINING (SINGLE ZONE)</b>												
105 - DINING/ORDERING	658	Dining rooms	0.8	50	7.5	0.18	502	627				
102 - UTENSIL	77	Dining rooms	0.8	0	0	0.08	2	3				
103 - PASSAGE	38	Corridors	0.8	0	0	0.08	2	3				
<b>Total</b>							<b>504</b>	<b>630</b>				<b>1050</b>

### HVAC MATERIAL SCHEDULE

TYPE	APPLICATION	ALLOWABLE MATERIAL
DUCT	CONCEALED GENERAL EXHAUST	RECTANGULAR OR ROUND AS SHOWN
DUCT	CONCEALED, RETURN	RECTANGULAR OR ROUND AS SHOWN, LINED OR INSULATED
DUCT	CONCEALED, SUPPLY	RECTANGULAR OR ROUND AS SHOWN, LINED OR INSULATED
DUCT	CONCEALED, TYPE I HOOD EXHAUST	RECTANGULAR, 16 GA. BLACK IRON WITH WRAP OR UL 1978 FACTORY-MANUFACTURED DUCT WITH WRAP PRIOR TO ORDERING FOR APPROVAL
DUCT	EXPOSED GENERAL EXHAUST	RECTANGULAR, NO EXPOSED DUCT-SEALING MASTIC
DUCT	EXPOSED RETURN	RECTANGULAR, NO EXPOSED DUCT-SEALING MASTIC
DUCT	EXPOSED SUPPLY	RECTANGULAR LINED OR ROUND AS SHOWN, NO EXPOSED DUCT-SEALING MASTIC

### VIROGUARD SCHEDULE

TAG	DESCRIPTION	DUCT CONNECTION SIZE	MANUFACTURER	INSTALLED BY
VG-1	VIROGUARD CONTAMINANT SYSTEM ROOFTOP CONTAMINANT SYSTEM	22" X 22"	ENFRONTIC	TDC GC

### SANITIZING EQUIPMENT SCHEDULE

TAG	COUNT	DESCRIPTION	MANUFACTURER	MODEL	FURNISHED BY	REMARKS
SB-1	2	BATHROOMS PURIFICATION UNIT	RSG ENVIRONMENTAL GROUP	BRUSSEMBLY	TUV GC	SEE ELECTRICAL SHEETS FOR CONNECTION INFORMATION
SH-1	2	HVAC AIR PURIFICATION UNIT	RSG ENVIRONMENTAL GROUP	BRHE-PAHO	TUV GC	SEE DETAIL SHEETS FOR CONNECTION INFORMATION
SH-1	3</					



Consultant:

**Bowman**

133 860 AVENUE #100  
SUITE 200  
BELLINGHAM, WA 98225  
TEL: 360.835.7000  
WWW.BOWMAN.COM



COPYRIGHT 2023  
ALL RIGHTS RESERVED. NO SERVICE  
OR REPAIRS WILL BE PROVIDED BY  
AND ASSOCIATED MEMBERS THE PERMISSION OF  
CHIPOTLE MEXICAN GRILL, INC. PERMISSION FOR  
USE OF THIS DOCUMENT IS LIMITED AND CAN BE  
REPRODUCED ONLY IN CONNECTION WITH  
CHIPOTLE MEXICAN GRILL, INC.



CHIPOTLE MEXICAN GRILL, INC.  
14000 W. 15TH AVE.  
COLUMBUS, OH 43228-7566  
TELEPHONE: 614.382.4000  
INTERNET: WWW.CHIPOTLE.COM

STORE NO.: 46-507

BELLINGHAM  
104 S SAMISH WAY,  
BELLINGHAM, WA 98225

Issue Record:  
08/28/2023 PERMIT SET  
10/13/2023 BID SET  
11/10/2023 PLAN CHECK RESPONSE  
01/05/2024 IFC SET


Revisions:  
2 02/09/2024 RE:006-RTU REVISIONS

Drawn: MM BE WS PD  
P/N: CC  
Checked:


Project No.: 230413

Contents:  
MECHANICAL SECTIONS


M200




1 HVAC MAIN DINING RETURN  
1/4" = 1'-0"



2 HVAC DINING ROOM  
1/4" = 1'-0"



3 HVAC KITCHEN SECTION  
1/4" = 1'-0"



4 HVAC MAIN DINING ROOM  
1/4" = 1'-0"



GRAPHIC SCALE: 1/2" = 1'-0"



COPYRIGHT 2023  
 ALL RIGHTS RESERVED BY SERVICE  
 AND SOCIETY. NO PART OF THIS SERVICE  
 AND SOCIETY MAY BE REPRODUCED OR  
 TRANSMITTED IN ANY FORM OR BY ANY  
 MEANS, ELECTRONIC OR MECHANICAL,  
 INCLUDING PHOTOCOPYING, RECORDING,  
 OR BY ANY INFORMATION STORAGE AND  
 RETRIEVAL SYSTEM, WITHOUT THE  
 WRITTEN PERMISSION OF CHIPOTLE  
 MEXICAN GRILL, INC. PERMISSION FOR  
 USE OF THIS DOCUMENT IS LIMITED AND CAN BE  
 REVOKED AT ANY TIME WITHOUT NOTICE.  
 CHIPOTLE MEXICAN GRILL, INC.



CHIPOTLE MEXICAN GRILL, INC.  
 10000 W. BROADWAY  
 COLUMBUS, OH 43228-2566  
 TEL: 614.785.2500  
 TELEPHONE: 614.318.2400  
 INTERNET: WWW.CHIPOTLE.COM

STORE NO.: 46-507  
 BELLINGHAM  
 104 S SAMISH WAY,  
 BELLINGHAM, WA 98225

Issue/Revised:	Permit Set	Checked:
08/28/2023	Permit Set	
10/13/2023	Bid Set	
11/10/2023	Plan Check Response	
01/05/2024	IFC Set	

Drawn:	MM	BE	WS	PD
--------	----	----	----	----

Project No.: 230413

Contents:  
**MECHANICAL LEGENDS  
 AND NOTES**

## M010


BUILDING CODE DATA		
GENERAL	CODE	EDITION
HVAC/MECHANICAL	WASHINGTON STATE BUILDING CODE	2018
PLUMBING	WASHINGTON STATE MECHANICAL CODE	2018
ELECTRICAL	WASHINGTON STATE PLUMBING CODE	2018
FIRE PROTECTION	N.E.C. OF WASHINGTON STATE	2020
FUEL	WASHINGTON STATE FIRE CODE	2018
ENERGY	NFPA STANDARDS	CURRENT
LOCAL AMENDMENTS	FUEL GAS CODE OF WASHINGTON	2018
	WASHINGTON STATE ENERGY CODE	2018
	STATE OF WASHINGTON AMENDMENTS	CURRENT

NOTES:  
 A. ALL WORK PERFORMED SHALL COMPLY WITH THE REQUIREMENTS OF THE LISTED CODES, LOCAL CODE AMENDMENTS, AND REFERENCED STANDARDS AS ENFORCED BY THE AUTHORITY HAVING JURISDICTION (AH J).  
 B. ALL WORK SUBJECT TO INSPECTION BY THE AHJ AT THE PROJECT SITE FOR COMPLIANCE

**SPECIFICATION GENERAL NOTES**

GENERAL NOTES:  
 A. REVIEW THE CONTRACT CONDITIONS AND GENERAL REQUIREMENTS FOR INFORMATION THAT APPLIES.  
 B. THE WORD "PROVIDE" IS USED TO MEAN "FURNISH AND INSTALL."  
 C. PROVIDE ALL ITEMS FOR A COMPLETE AND SUCCESSFUL OPERATION OF ALL SYSTEMS SHOWN ON THE DRAWINGS.  
 D. THE DRAWINGS ARE DIAGNOSTIC AND INDICATE GENERAL ARRANGEMENT OF THE WORK. LOCATIONS ARE APPROXIMATE UNLESS DIMENSIONED. MINOR MODIFICATIONS IN LOCATION TO MEET SITE REQUIREMENTS ARE ACCEPTABLE. REFER TO LATEST ARCHITECTURAL DRAWINGS FOR EXACT WALL LOCATIONS AND DIMENSIONS.  
 E. THE ARCHITECTURAL AND ENGINEERING DRAWINGS ARE COMPLEMENTARY. GENERAL CONTRACTORS, ARCHITECTS, ENGINEERS, AND OTHER PROFESSIONALS SHALL BE RESPONSIBLE FOR VERIFYING THE INSTALLATION FOR ALL DEVICES OR EQUIPMENT WHICH MAY BE SHOWN ON ONE DRAWING BUT NOT SHOWN ON ANOTHER. WHERE ELEMENTS ARE INDICATED OR DESCRIBED IN ANY DRAWING, IT IS THE INTENT THAT ALL RELATED CONSTRUCTION ASSOCIATED WITH SUCH ELEMENTS IS TO BE INCLUDED IN ORDER TO OBTAIN A COMPLETE INSTALLATION WORKING DRAWING. IF A PIECE OF EQUIPMENT IS IDENTIFIED ON THE DRAWINGS AS BEING PROVIDED BY THE CONTRACTOR, THE CONTRACTOR IS TO PROVIDE SUCH EQUIPMENT IS NOT IDENTIFIED IN THE ELECTRICAL DRAWINGS. FOR ANOTHER EXAMPLE, IF A SINK IS INDICATED, IT IS THE INTENT THAT RELATED PLUMBING WORK INCLUDING DRAINS, VENT, PIPING, VALVES, ETC. ARE TO BE INCLUDED IN ORDER TO RESULT IN A FULLY OPERATIONAL SYSTEM. NO WORK SHALL BE LEFT UNCOMPLETED OR UNINSTALLED UNLESS SPECIFICALLY NOTED ON THE SET. LAYOUT ALL WORK IN ADVANCE. DO NOT DEFACE THE WORK OF OTHER TRADES OR THE EXISTING BUILDING.  
 G. LOCATION OF PIPES, DUCTS, SWITCHES, PANELS, EQUIPMENT, AND FIXTURES SHALL BE ADJUSTED TO ACCOMMODATE THE WORK OR INTERFERENCES ANTICIPATED AND ENCOUNTERED. DETERMINE THE EXACT LOCATION AND LOCATION OF EACH PIPE AND DUCT PRIOR TO FABRICATION.  
 GA. ALL WORK SHALL BE INSTALLED IN ACCORDANCE WITH THE MANUFACTURER'S INSTRUCTIONS. NOT PITCH LINES WHOSE ELEVATIONS CANNOT BE CHANGED SHALL HAVE THE RIGHT-OF-WAY OVER LINES WHOSE ELEVATIONS CAN BE CHANGED.  
 GB. OFFSETS, TRANSITIONS, AND CHANGES IN DIRECTION, OFFSETS, TRANSITIONS, AND CHANGES IN DIRECTION OF PIPES AND DUCTS SHALL BE MADE AS REQUIRED TO MAINTAIN PROPER HEADROOM AND CLEARANCES.  
 GC. FURNISH AND INSTALL ALL TRAPS, AIR VENTS, SANITARY VENTS, AND DEVICES AS REQUIRED TO EFFECT THESE OFFSETS, TRANSITIONS, AND CHANGES IN DIRECTION.  
 H. ALL PENETRATIONS OF FIRE RATED WALLS, FLOORS, AND CEILINGS SHALL HAVE THE SPACE AROUND PENETRATIONS SEALED WITH A FIRE BARRIER SEALANT MEETING THE REQUIREMENTS OF U.L. STANDARD 179 AND ASTM E 814. INSTALL SEALANT IN FULL COMPLIANCE WITH MANUFACTURER'S STANDARD.  
 I. ALL MATERIALS LOCATED ABOVE CEILING SHALL BE SUITABLE FOR USE WITHIN A RETURN AIR PLENUM AS REQUIRED BY THE ADOPTED EDITION OF THE MECHANICAL CODE.  
 J. WHEN USING A TORCH OR OTHER FLAME-PRODUCING DEVICE ON THIS PROJECT, CONTRACTOR SHALL PROVIDE ONE APPROVED FIRE EXTINGUISHER OR WATER HOSE EQUIPPED WITH A SUITABLE NOZZLE. CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROPER USE AND MAINTENANCE OF SUCH EQUIPMENT. SUPPLY ON THE PREMISES WHERE SAID BURNING OPERATION IS PERFORMED. COMBUSTIBLE MATERIAL IN THE CLOSE PROXIMITY OF OPEN FLAME SHALL BE PROTECTED AGAINST IGNITION BY SHIELDING, WETTING, OR OTHER MEANS. IN ALL CASES, A FIRE WATCH SHALL BE MAINTAINED IN THE VICINITY OF THE OPERATION BY THE CONTRACTOR FOR ONE-HALF HOUR AFTER THE TORCH OR FLAME PRODUCING DEVICE HAS BEEN STOPPED TO BIDDING THE PROJECT AND TAKE INTO CONSIDERATION CONDITIONS THAT MAY AFFECT THE WORK. NO ADDITIONAL COMPENSATION WILL BE APPROVED FOR FAILURE TO VISIT THE SITE PRIOR TO PRICING THE WORK.  
 L. MAINTAIN A CONTRACT SET OF THESE DRAWINGS AT THE SITE. WITH ALL CHANGES OR DEVIATIONS FROM THE ORIGINAL DRAWINGS NEATLY MARKED ON THEM IN RED COLOR. THIS SHALL BE A KEPT UP TO DATE AS THE JOB PROGRESSES AND SHALL BE MADE AVAILABLE FOR INSPECTION BY THE ENGINEER AT ALL TIMES. UPON COMPLETION OF THE CONTRACT, THIS SET OF "AS-BUILT'S" SHALL BE DELIVERED TO THE OWNER WITHIN 15 DAYS OF COMPLETION OF THE PROJECT.  
 M. MATERIAL SHALL BE AS SPECIFIED. SUBSTITUTIONS WILL BE CONSIDERED IF SUBMITTED FOR PRIOR APPROVAL. AT LEAST ONE (1) WEEK PRIOR TO THE CONTRACT BID DATE. SUBSTITUTIONS SHALL BE APPROVED BY THE ENGINEER. THE CONTRACTOR SHALL SUBMIT THE PROPOSED SUBSTITUTIONS WITH APPROPRIATE INFORMATION, INCLUDING: 1.) COMPARISON OF THE QUALITIES OF THE PROPOSED SUBSTITUTION WITH THAT SPECIFIED. 2.) CHANGES REQUIRED IN OTHER ELEMENTS OF THE WORK BECAUSE OF THE SUBSTITUTION. 3.) COST DATA COMPARING THE PROPOSED SUBSTITUTION WITH THE PRODUCT SPECIFIED. THE ENGINEER WILL DETERMINE THE ACCEPTABILITY OF THE PROPOSED SUBSTITUTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS PRIOR TO SUBMITTING THE SHOP DRAWINGS FOR REVIEW. THE CONTRACTOR SHALL REVIEW AND CERTIFY SAME AS TO COMPLIANCE WITH THE PLANS AND SPECIFICATIONS AND FOR DIMENSIONAL SUITABILITY FOR THE APPLICATIONS.  
 O. WHEN ALTERNATE OR SUBSTITUTED EQUIPMENT IS USED, CONTRACTOR IS RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS, APPROVALS, AND INSPECTIONS. CHANGES IN SUPPORTS OR STRUCTURAL MEMBERS SHALL BE APPROVED BY THE ENGINEER. CONTRACTOR SHALL BE RESPONSIBLE FOR NOTIFYING ALL AFFECTED APPROVED MANUFACTURERS OTHER THAN THE BASIS OF DESIGN.  
 P. APPROVED MANUFACTURERS SHALL PROVIDE ALL EQUIPMENT AND PERSONNEL REQUIRED FOR TESTING OF INSTALLED EQUIPMENT.  
 Q. THE CONTRACTOR SHALL DEMONSTRATE THE PROPER OPERATION AND CALIBRATION OF ALL SYSTEMS TO THE OWNER AT A TIME AS AGREED TO BY THE OWNER AND DIRECTED BY THE OWNER.  
 R. THE CONTRACTOR SHALL PROVIDE THE OWNER WITH OPERATION AND MAINTENANCE MANUALS FOR ALL SYSTEMS WITHIN 15 DAYS OF THE COMPLETION OF THE PROJECT.  
 S. THE CONTRACTOR SHALL INCLUDE THE COST FOR COMMISSIONING BY BOWMAN CONSULTING GROUP TO VERIFY PERFORMANCE OF THE SYSTEMS. THIS SHALL INCLUDE THE COST FOR COMMISSIONING, INCLUDING A COMMISSIONING REPORT. THE CONTRACTOR SHALL PROVIDE A COMMISSIONING REPORT TO THE OWNER AND PROVIDING A FINAL COMMISSIONING REPORT. FINAL COMMISSIONING REPORT IS DUE UPON COMPLETION OF THE PROJECT.  
 1. CODES, REGULATIONS, AND STANDARDS:  
 ALL WORK SHALL BE IN STRICT ACCORD WITH LOCAL GOVERNING LAWS, ORDINANCES, AND REGULATIONS. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS PRIOR TO THE START OF WORK.  
 2. CONTRACTOR SHALL PROVIDE, WITHOUT EXTRA CHARGE, THE LABOR AND MATERIALS REQUIRED FOR FULL CODE COMPLIANCE.  
 3. ALL MATERIALS SHALL BE NEW AND SHALL COMPLY WITH THE SPECIFICATIONS ON DRAWINGS. CONTRACTOR SHALL OBTAIN AND PAY FOR ALL LOCAL FEES, PERMITS, AND SERVICES OF INSPECTION AGENCIES REQUIRED BY THE WORK OF THE PROJECT. THE CONTRACTOR SHALL ARRANGE FOR ALL APPROVED INSPECTIONS TO BE COMPLETED AND SHALL NOT COVER NEW WORK UNTIL APPROVED BY THE INSPECTION AUTHORITY.  
 A. GUARANTEE:  
 THE CONTRACTOR SHALL GUARANTEE ALL WORKMANSHIP, MATERIALS, AND EQUIPMENT PROVIDED FOR THE PROJECT AGAINST DEFECTS AND/OR FAULTY WORKMANSHIP FOR A PERIOD OF ONE YEAR FROM THE DATE OF FINAL ACCEPTANCE BY THE OWNER.  
 B. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REPAIR AND/OR REPLACEMENT OF OTHER PROPERTY OR EQUIPMENT, AND SHALL BE RESPONSIBLE FOR THE REPAIR AND/OR REPLACEMENT OF OTHER PROPERTY OR WORK DAMAGED AS A RESULT, WITHOUT CHARGE TO THE OWNER AND AS QUICKLY AS POSSIBLE, DURING THE GUARANTEE PERIOD.


ABBREVIATION	DESCRIPTION	SYMBOL	DESCRIPTION
(E)	EXISTING		SMOKE DETECTOR
(N)	NEW		DUCT SIZE INDICATING SHEET METAL DIMENSIONS: FIRST NUMBER WIDTH AND SECOND IS DEPTH (INCHES).
AF	ABOVE FINISHED FLOOR	20x16	DUCT ELBOW WITH TURNING VANE
AFG	ABOVE FINISHED GRADE		DUCT TEE WITH TURNING VANES
EC	ELECTRICAL CONTRACTOR		MANUAL DAMPER WITH LOCKING QUADRANT
EOR	ENGINEER OF RECORD		MOTORIZED DAMPER
GC	GENERAL CONTRACTOR		SPIN-IN FITTING WITH DAMPER
MC	MECHANICAL CONTRACTOR		45° DUCT TAKE-OFF
PC	PLUMBING CONTRACTOR		RECTANGULAR SUPPLY AIR DUCT UP
ABV	ABOVE		RECTANGULAR RETURN AIR DUCT UP
ADA	AMERICANS WITH DISABILITIES ACT AUTHORITY HAVING JURISDICTION		RECTANGULAR EXHAUST AIR DUCT UP
AHJ	AUTHORITY HAVING JURISDICTION		ROUND DUCT UP
BOH	BACK OF HOUSE		DOOR UNDERCUT
CLG	CEILING		SUPPLY DIFFUSER
CTE	CONNECT TO EXISTING		RETURN OR TRANSFER GRILLE
DN	DOWN		EXHAUST GRILLE
FLR	FLOOR		CARBON MONOXIDE SENSOR
F0H	FRONT OF HOUSE		TEMPERATURE SENSOR FOR DEVICE "XXX"
GYP	GYP SUM BOARD		HUMIDISTAT OR HUMIDITY SENSOR FOR DEVICE "XXX"
NTS	NOT TO SCALE		CONNECTION NEW TO EXISTING
OH	OVERHEAD		GRIDPOINT SENSOR MODULE
OBD	OPPOSED BLADE DAMPER		GRIDPOINT SUPPLY PROBE
TYP	TYPICAL		WALL SUPPLY DIFFUSER
UG	UNDERGROUND		WALL RETURN GRILLE
UNO	UNLESS NOTED OTHERWISE		AUDIO/VISUAL REMOTE SMOKE DETECTOR/ANNUNCIATOR WITH REMOTE KEY OPERATED RESET
VFD	VARIABLE FREQUENCY DRIVE		
VSC	VARIABLE SPEED CONTROLLER		
W/	WITH		
WIC	WALK IN COOLER		
GC	GENERAL CONTRACTOR		









STORE NO.: 46-507  
 BELLINGHAM  
 104 S SAMISH WAY,  
 BELLINGHAM, WA 98225




3 FIREMASTER DUCT WRAP - UL HNK1-G18  
 NOT TO SCALE




2 HOOD SECTION VIEW  
 NOT TO SCALE




1 DIFFUSER CONNECTION  
 NOT TO SCALE




5 GREASE EXHAUST FAN  
 NOT TO SCALE




4 FIRE SUPPRESSION SYSTEM SCHEMATIC  
 NOT TO SCALE




6 UV AIR PURIFIER INSTALLATION  
 NOT TO SCALE




8 HOOD ELEVATION  
 NOT TO SCALE



8 DUCT SECTION AT HOOD  
 NOT TO SCALE



8 HOOD ELEVATION  
 NOT TO SCALE



7 HOOD EXHAUST ISOMETRIC  
 NOT TO SCALE

Issue Record:	08/28/2023	PERMIT SET	MM	BE	WS	PD
	10/13/2023	BID SET				
	11/10/2023	PLAN CHECK RESPONSE				
	01/05/2024	IFC SET				
Revisions:						
Drawn:	MM	BE	WS	PD		
Project No.:	230413					
Contents:	MECHANICAL DETAILS					

