



Comfort. Under control.

11-28 WENDY'S #00355 - GREENSBORO, NC

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS	
SUBSTANTIAL COMPLETION DATE?	
ANTICIPATED DATE OF TURNOVER DATE?	
ANTICIPATED GRAND OPENING DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? IF SO, WHEN ARE FINALS ANTICIPATED FOR?	YES
IS PERMANENT POWER TURNED ON TO THE BUILDING?	YES
IS THE GAS METER SET AND GAS TURNED ON TO THE BUILDING?	YES
ARE ALL EXTERIOR DOORS AND WINDOWS INSTALLED (BUILDING IS SEALED)?	YES
ALL DUCTWORK, DIFFUSERS, AND DAMPERS ARE INSTALLED?	YES
ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? HAVE STARTUPS BEEN COMPLETED? IF NOT, WHEN ARE STARTUPS ANTICIPATED FOR?	NO - INSTALLED AND WIRED. STARTUPS PENDING.
ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO ALL BE INSTALLED?	NOT YET, WILL BE IF NEED BEFORE T&B, INSTALL THEM AS LATE AS POSSIBLE TO PROTECT THEM
WHEN WILL COOKING EQUIP ARRIVE AND WHEN ARE YOU ANTICIPATING STARTUPS FOR?	ITS ONSITE< START UPS WAITING ON WATER FOR SOME OF THEM
FINAL READINESS	

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS? No

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)? LADDER PORT TO TIE A LADDDER ONTO, HVAC SU CAN HAVE A LADDAR IF NEED . TYPICAL WENDY'S HIGHEST SPOT 10'

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? YES

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? YES

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING? YES

Hood Systems

IS THE GREASE DUCT/HOOD DUCTWORK INSTALLED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? YES

ARE EFS INSTALLED ON CURBS AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - INSTALLED AND WIRED. STARTUPS PENDING.

IS THE MUA INSTALLED AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE FOR THIS? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - INSTALLED AND WIRED. STARTUPS PENDING.

HAS THE ANSUL TEST BEEN COMPLETED? IF NOT, WHEN IS THIS SCHEDULED FOR?

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED? Yes

MECHANICAL CONTRACTOR COMPANY NAME, CONTACT NAME, CONTACT PHONE NUMBER, AND CONTACT EMAIL: Chisholm Service

Notes/Comments :

5/17: SENDING 4 WK CALL EMAIL TO TEAM @12PM.// 9/13: SENDING EMAIL TO TEAM CHECKING ON STATUS FOR SCHEDULE WEEK 10/17