



Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-18 Dough Room South	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RMAU-18

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	Issue with OA damper install. Number of OA blades were removed in order to fit return duct. 1 supply, 1 return from roof. There looks to be another OA INTAKE that is not controlled/ Fixed dampers
<ul style="list-style-type: none"> • Open File.jpg • Open File(1).jpg 	
Unit Has Exhaust\Relieft Fans & How Many	Internal power exhaust fan with vfd
<ul style="list-style-type: none"> • Open File.jpg 	
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Closed/ 0"
<ul style="list-style-type: none"> • Open File.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	45HZ
<ul style="list-style-type: none"> • Open File.jpg 	
OA Damper Position (Controls Output)	0%