



Comfort. Under control.

CheckList Information

Name : **CHIPOTLE #3995** Status : NotSubmitted  
Assigned Organization : National TAB Asset :  
Requesting Organization : National TAB

CheckList Item Details

**MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)**

Certificate of Occupancy (C.O.) date: **8/10/23**  
Substantial completion / punch walk date: **8/3/23**  
Is the TAB report required for the city to issue the C.O.? **YES**  
Permanent power is provided to the building? If not when is it scheduled **YES**  
Fire final date:  
Scheduled date for startups: **8/1/23**  
Opening date **?**  
Tentative TAB Date: **8/3/23**

**BUILDING INFORMATION**

Does building have a roof hatch or a ladder for roof access? **YES**  
Will there be ladders available on site to access ductwork above the ceiling? **YES**

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)**

Gas service is provided to the building **YES**  
Doors and windows installed **YES**