

FREDDY'S (5700896) BARDSTOWN, KY

CheckList Information

Name : CAS Project Checklist **Status :** Not Completed
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	Freddy's - Louisville, KY
CAS Job Number	5700896
Turnover Date or TCO Date	07/21/2023
Comment	Tentative
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Yes
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	06/26/2023
Comment	Returning to complete this week
Hood Startup/TAB & Fire System Pre-Test Date	07/10/2023
Comment	Tentative - Depends on wiring on SDV checklist being complete
Fire Final Date	No date set
Comment	
When will cooking equipment be set under the hood?	Need confiirmation
Comment	
Fire System Rough-In (Only required when hood is 100% field piped)	06/05/2023
Comment	

Food Equipment is set and locked in place (per plan)

Comment

Notes/Comments :

They are finishing the duct work on the hood. Electrician is on vacation and should have everything wired to the hood by 7/7.