

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TEST AND BALANCE**  
**Function: Test, Adjust, & Balance**  
**Date: 08/23/2023**

**PROJECT**  
**07-27-23 FREDDY'S - BARSTOW, CA**

NEED

BARSTOW, CA

**Client**

RKS Ventures, Inc.  
9340 E Central Ave  
Suite A  
Wichita, KS 67206

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

### MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

## CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: INITIAL WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3 - TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS
- TECH - STEP 5: FINAL DOCUMENTATION



## 07-27-23 FREDDY'S - BARSTOW, CA

### CheckList Information

**Name :** TECH - SITE PICTURES                      **Status :** Not Completed  
**Assigned Organization :** National TAB                      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/24/2023 - Brian Turnbough - National TAB

### CheckList Item Details

STORE FRONT

**Comment:**



20230726\_093953  
07/26/2023

RTU-1

**Comment:**



20230724\_145851  
07/26/2023

---

RTU-2

Comment:



20230724\_145900  
07/26/2023

---

MAU-1

Yes

Comment:



20230724\_145841  
07/26/2023

EF-1

Yes

**Comment:**

KEF-1



20230724\_145822  
07/26/2023

EF-2

Yes

**Comment:**

KEF-2



20230724\_145829  
07/26/2023

---

EF-3

Yes

**Comment:**

KEF-3



20230724\_145834  
07/26/2023

---

HOOD-1

Yes

**Comment:**



20230724\_145620  
07/26/2023

---

HOOD-2

Yes

---

**Comment:**



20230724\_145626  
07/26/2023

---

HOOD-3

Yes

---

**Comment:**



**20230724\_145607**  
**07/26/2023**



## 07-27-23 FREDDY'S - BARSTOW, CA

### CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHROUGH      **Status :** Not Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/24/2023 - Brian Turnbough - National TAB

### CheckList Item Details

#### INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? Yes

**Comment:**

All hood filters installed and accounted for? Yes

**Comment:**

Hoods are wired and have power? Yes

**Comment:**

Hood is free of alarms? Yes

**Comment:**

Thermostats have power? Yes

**Comment:**

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

**Comment:**

YES



## 07-27-23 FREDDY'S - BARSTOW, CA

### CheckList Information

**Name :** TECH - STEP 2: UNIT DATA AND EVAL **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/24/2023 - Brian Turnbough - National TAB

### CheckList Item Details

#### UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

##### RTU's/AHU's

Economizers are assembled and functional? No

##### Comment:

DCV Max damper opening position is set to minimum? No

##### Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D") No

##### Comment:

Motors are all operating below the FLA rating? Yes

##### Comment:

Are belts tight?

##### Comment:

YES

If direct drive unit is the speed controller working.

**Comment:**

N/A

Is gas piping installed and valves turned on?

N/A

**Comment:**

Unit free of noticeable noise and vibration

Yes

**Comment:**

**EF's**

Rotation is correct?

Yes

**Comment:**

Belts are tight?

**Comment:**

N/A

Grease cup installed on hood fan?

Yes

**Comment:**

Hinge kit installed installed on hood fan?

Yes

**Comment:**

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Yes

**Comment:**

Flex conduit is long enough so that fan can be completely tilted back?

Yes

**Comment:**

There is no major leakage around base of fan?

Yes

**Comment:**

Is the motor operating below the motor FLA rating?

Yes

**Comment:**

---

For restroom fan(s) is the back draft damper installed and can it fully open?	Yes
---	-----

---

**Comment:**

---

Unit free of noticeable noise and vibration?	Yes
--	-----

---

**Comment:**

---

**MUA**

---

Rotation is correct?	Yes
----------------------	-----

---

**Comment:**

---

Gas piping is installed and valves are in on position?	Yes
--	-----

---

**Comment:**

---

Heater tested and is functional?	Yes
----------------------------------	-----

---

**Comment:**

---

Internal motorized damper is fully opening?	Yes
---	-----

---

**Comment:**

---

Motor is operating below the FLA rating?	Yes
--	-----

---

**Comment:**

---

Unit free of noticeable noise and vibration?	Yes
--	-----

---

**Comment:**

---

**HOODS**

---

Kitchen equipment installed in proper places?	Yes
---	-----

---

**Comment:**

---

Can kitchen equipment be turned on for final smoke test?	No
--	----

---

**Comment:**

---

**DOCUMENTATION**

---

Have trades/general contractor been notified about any issues and are they created on FaciliBuild? Yes

---

**Comment:**

---



## 07-27-23 FREDDY'S - BARSTOW, CA

### CheckList Information

**Name :** TECH - STEP 3 - TEST, ADJUST AND BALANCE **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/24/2023 - Brian Turnbough - National TAB

### CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

**Comment:**

Is space comfortable in all areas? Yes

**Comment:**

Is the space free of ventilation noise? Yes

**Comment:**

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

**Comment:**

N/A



## 07-27-23 FREDDY'S - BARSTOW, CA

### CheckList Information

**Name :** TECH - STEP 4: FINAL TESTS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/24/2023 - Brian Turnbough - National TAB

### CheckList Item Details

#### FINAL TESTS

#### HOOD CAPTURE TEST

List equipment turned on for testing

**Comment:**

NONE

List smoke candle type used

**Comment:**

45 SECONDS

Smoke test capture - Perimeter of hood

**Comment:**

100%

Smoke test capture - Top of cooking surface

**Comment:**

100%

#### WITNESS

Date test was completed

07/26/2023

**Comment:**

TAB tech name / Firm

**Comment:**

ZACK / NATIONAL TAB

Site super name / Firm

**Comment:**

N/A

Owner representative name / Firm (if Applicable)

**Comment:**

JOSE / FREDDY'S

Building pressure at front & back doors (All Systems On)

**Comment:**

-0.062"

**ADDITIONAL**

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

**Comment:**

YES

Thermostats are programmed?

Yes

**Comment:**

YES



## 07-27-23 FREDDY'S - BARSTOW, CA

### CheckList Information

**Name :** TECH - STEP 5: FINAL DOCUMENTATION      **Status :** Not Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/24/2023 - Brian Turnbough - National TAB

### CheckList Item Details

#### FINAL DOCUMENTATION

Marked Data capture complete for all assets? Yes

**Comment:**

Picture file sent to processing team or uploaded? Yes

**Comment:**

Balance schedule complete and uploaded? Yes

**Comment:**

Prelim report generated and reviewed? Yes

**Comment:**

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

## System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	RHEEM	RHEEM
Serial Num	-	F4222201184
Model Num	RACDZT120ACH	RACDZT120ACH
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	PROTECH
Frame	-	NL
Horsepower	2	3
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	9.0-9.2/4.6

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VP60
Motor Bore Size	-	7/8"
Motor Sheave SetPt	-	1 TURN OPEN
Fan Sheave Size	-	8"
Fan Sheave Bore	-	1"
Belt CL Distance	-	17"
Num of Belts	-	1
Belt Size	-	A50
Belt Alignment	-	VERIFIED

Test Data		
	Design	Actual
SF CFM	4000	4073
SF RPM	-	972
RA CFM	3280	4073
OA CFM	720	0
RL Voltage	-	208/207/208
RL Amperage	-	7.2/7.1/7.2
SF Rotation	-	CCW
RA Damper Position	-	100%
Min OA Damper Position	-	0%
Min OA Damper Type	-	MOTORIZED
OA Enthalpy Setpt	-	N/A

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.58"
Fan Suction SP	-	-1.05"
Fan Discharge SP	-	0.64"
Total ESP	1.0	1.22"
Fan Total SP	-	1.69"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	NO, CONSTRUCTION FILTERS
Condensate Drain Installed	-	YES

Completed By: Zack Eismín on 07/26/2023

# National TAB

Project:07-27-23 FREDDY'S - BARSTOW, CA

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU1/DINING**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU1-SGRD1	DINING	SD1	12"	528	1	961		961	182.0
RTU1-SGRD2	DINING	SD1	12"	528	1	658		658	124.6
RTU1-SGRD3	DINING	SD1	12"	528	1	706		706	133.7
RTU1-SGRD4	DINING	SD1	12"	528	1	434		434	82.2
RTU1-SGRD5	DINING	SD1	12"	528	1	502		502	95.1
RTU1-SGRD6	DINING	SD1	12"	528	1	527		527	99.8
RTU1-SGRD7	DINING	SD1	12"	528	1	82		82	15.5
RTU1-SGRD8	WOMENS RR	SD5	6"	50	1	56		56	112.0
RTU1-SGRD9	RR HALL	SD5	6"	85	1	80		80	94.1
RTU1-SGRD10	MENS RR	SD5	6"	100	1	67		67	67.0
RTU1-SGRD11	JANITORS CLSET	SD5	6"	70	1	0		0	0.0
Total				4001		4073	0	4073	101.8%

Completed By: Zack Eismin on 07/26/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

## System/Unit: AHU/RTU



Asset: RTU2

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	RHEEM	RHEEM
Serial Num	-	F4222201185
Model Num	RACDZT120ACH	RACDZT120ACB
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	PROTECH
Frame	-	NL
Horsepower	5	3
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	9.0-9.2/4.6

Drive Data		
	Design	Actual
Motor Sheave Size	-	3.5"
Motor Bore Size	-	3/4"
Motor Sheave SetPt	-	1 TURN OPEN
Fan Sheave Size	-	8"
Fan Sheave Bore	-	1"
Belt CL Distance	-	17
Num of Belts	-	1
Belt Size	-	A50
Belt Alignment	-	VERIFIED

Test Data		
	Design	Actual
SF CFM	4000	3917
SF RPM	-	981
RA CFM	3280	3917
OA CFM	720	0
RL Voltage	-	208/209/210
RL Amperage	-	7.4/7.3/7.3
SF Rotation	-	CCW
RA Damper Position	-	100%
Min OA Damper Position	-	0%
Min OA Damper Type	-	MOTORIZED
OA Enthalpy Setpt	-	N/A

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.57"
Fan Suction SP	-	-0.97"
Fan Discharge SP	-	0.54"
Total ESP	1.0	1.11"
Fan Total SP	-	1.51"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	NO, CONSTRUCTION FILTERS
Condensate Drain Installed	-	YES

Completed By: Zack Eismin on 07/26/2023

# National TAB

Project:07-27-23 FREDDY'S - BARSTOW, CA

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU2/KITCHEN**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU2-SGRD1	KITCHEN	SD3	12"	425	1	559		559	131.5
RTU2-SGRD2	KEH-1	ACPSP	8"	505	3.21	389		389	77.0
RTU2-SGRD3	KITCHEN	SD3	12"	425	1	398		398	93.6
RTU2-SGRD4	KITCHEN	SD3	12"	425	1	340		340	80.0
RTU2-SGRD5	KEH-2	ACPSP	8"	309	1.73	214		214	69.3
RTU2-SGRD6	CUSTOMER SERVICE	SD2	10"	325	1	231		231	71.1
RTU2-SGRD7	KITCHEN	SD3	12"	315	1	273		273	86.7
RTU2-SGRD8	DRIVE THRU	SD3	12"	400	1	336		336	84.0
RTU2-SGRD9	KITCHEN	SD3	12"	450	1	496		496	110.2
RTU2-SGRD10	OFFICE	SD4	8"	148	1	112		112	75.7
RTU2-SGRD11	BOH	SD2	10"	335	1	569		569	169.9
Total				4062		3917	0	3917	96.43%

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

System/Unit: FAN - Exhaust



Asset: EF1

AREA:STORAGE

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	GC-146	GC-146
Serial Num	-	
Type	Ceiling	
Configuration	Vertical	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	30.3W	
Motor Rpm	-	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	75	
Fan RPM	900	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.25	
Fan Inlet SP	-	
Fan Discharge SP	-	

Completed By: Zack Eismin on 07/26/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

System/Unit: FAN - Exhaust



Asset: EF2

AREA:MENS RR

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	GC-146	GC-168
Serial Num	-	
Type	Ceiling	
Configuration	Vertical	

Motor Data		
	Design	Actual
Motor MFG	-	S&P
Frame	-	NA
Horsepower	50.4W	
Motor Rpm	-	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	150	
Fan RPM	1099	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.25	
Fan Inlet SP	-	
Fan Discharge SP	-	

Completed By: Zack Eismin on 07/26/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

System/Unit: FAN - Exhaust



Asset: EF3

AREA:WOMENS RR

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	GC-146	GC-146
Serial Num	-	
Type	CEILING	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	30.3W	
Motor Rpm	1099	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	75	
Fan RPM	-	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.25	
Fan Inlet SP	-	
Fan Discharge SP	-	

Completed By: Zack Eismin on 07/26/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	COOK	CAPTIVEAIRE
Model Num	GC-146	CASRE18DD
Serial Num	-	5195411
Type	UTILITY	UTILITY
Configuration	Vertical	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO
Frame	-	145T
Horsepower	1.000	1
Motor Rpm	-	1150
Phase	3	3
Voltage (rated)	208	230/460
Amperage (rated)	-	3.44/1.72
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	1600	1596
Fan RPM	1105	961
Fan Rotation	-	CCW
Motor RPM	-	961
System SetPt	-	62.7HZ
RL Voltage	-	208/208/207
RL Amperage	-	3.06/3.07/3.06
Total ESP	1.400	0.79"
Fan Inlet SP	-	-0.79"
Fan Discharge SP	-	ATM

Completed By: Zack Eismin on 07/25/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

System/Unit: FAN - Exhaust



Asset: KEF2

AREA:FRYER

Unit Data		
	Design	Actual
MFG	COOK	CAPTIVEAIRE
Model Num	GC-146	DU50HFA
Serial Num	-	5195411
Type	Upblast/Ceiling	UPBLAST
Configuration	Vertical	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NA
Horsepower	0.500	0.5
Motor Rpm	-	2000
Phase	1	1
Voltage (rated)	115V	115
Amperage (rated)	-	6.3
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	775	802
Fan RPM	1532	1700
Fan Rotation	-	CCW
Motor RPM	-	1700
System SetPt	-	85%
RL Voltage	-	120
RL Amperage	-	6.3
Total ESP	1250	0.53"
Fan Inlet SP	-	-0.53"
Fan Discharge SP	-	ATM

Completed By: Zack Eismin on 07/25/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

System/Unit: FAN - Exhaust



Asset: KEF3

AREA: DISHWASHER

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU33HFA	DU33HFA
Serial Num	-	5195411
Type	UPBLAST/CEILING	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NL
Horsepower	0.33	0.33
Motor Rpm	-	2000
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	4.3
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	525	515
Fan RPM	1500	1540
Fan Rotation	-	CCW
Motor RPM	-	1540
System SetPt	-	77
RL Voltage	-	120
RL Amperage	-	2.38
Total ESP	0.800	0.49"
Fan Inlet SP	-	-0.49"
Fan Discharge SP	-	ATM

Completed By: Zack Eismin on 07/25/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

## System/Unit: FAN - Supply



Asset: MUA1

AREA:KITCHEN HOODS

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	A1-D.250-15D-MPU	A1-D.500-15D-MPU
Serial Num	-	5
Type	MUA	MUA
Configuration	Vertical	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO
Frame	-	145T
Horsepower	3.000	3
Motor Rpm	-	3480
Phase	3	3
Voltage (rated)	208	230/460
Amperage (rated)	-	7.64/3.82
Service Factor	-	1.15

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES
Flame Status (pass/fail)	-	PASS
Inlet Air Temp SetPt	55	55
Discharge Air Temp SetPt	60	60
Air Flow Switch SP Actual	-	0.47"

Test Data		
	Design	Actual
CFM	2250	2269
SF RPM	2176	2662
Motor RPM	-	2948
SF System SetPt	-	36.6
RL Voltage	-	209/210/209
RL Amperage	-	5.8/5.7/5.87
Total ESP	-	NA
Fan Discharge SP	-	NA

General		
	Design	Actual
Fan Rotation Correct	-	YES

Completed By: Zack Eismin on 07/25/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

## System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-2-ACPSP-F	5424 ND-2-ACPSP-F
Job / Serial Num	-	5195411
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	96"	96"
Hood Width	54"	54"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	12"	12"
Supply Plenum Length	108"	108"

Test Data Exhaust		
	Design	Actual
Filter Type	Captrate Solo	CAPTRATE SOLO
Filter Size 1	16x16	16X16
Filter Qty 1	5	5
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	8.1	8.1
Filter1 FPM	-	194
Filter2 FPM	-	205
Filter3 FPM	-	195
Filter4 FPM	-	211
Filter5 FPM	-	184
Filter Ave FPM(corr)	-	197
CFM	1600	1596

Cooking Equipment		
	Design	Actual
Item 1	-	FLAT TOP GRILL

Test Data Supply		
	Design	Actual
Total AK Area	10.5	10.5
Kv factor (Vel)	0.89	0.89
Num of Readings	-	8
Reading1 FPM	-	133
Reading2 FPM	-	147
Reading3 FPM	-	127
Reading4 FPM	-	137
Reading5 FPM	-	143
Reading6 FPM	-	110
Reading7 FPM	-	129
Reading8 FPM	-	118
Ave FPM(corr)	-	130
CFM	1600	1218

Completed By: Zack Eismin on 07/25/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

## System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:FRYER

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-2-ACPSP-F	5424 ND-2-ACPSP-F
Job / Serial Num	-	5195411
Type	TYPE 1 CANOPY	TYPE I CANOPY
Hood length	60"	60"
Hood Width	54"	54"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	12"	12"
Supply Plenum Length	60"	60"

Test Data Supply		
	Design	Actual
Total AK Area	5	5
Kv factor (Vel)	0.87	0.87
Num of Readings	-	4
Reading1 FPM	-	233
Reading2 FPM	-	250
Reading3 FPM	-	264
Reading4 FPM	-	221
Ave FPM(corr)	-	241.6
CFM	620	1051

Test Data Exhaust		
	Design	Actual
Filter Type	Captrate Solo	CAPTRATE SOLO
Filter Size 1	16x16	16X16
Filter Qty 1	3	3
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	4.86	4.86
Filter1 FPM	-	157
Filter2 FPM	-	177
Filter3 FPM	-	161
Filter Ave FPM(corr)	-	165
CFM	775	802

Cooking Equipment		
	Design	Actual
Item 1	-	FRYER

Completed By: Zack Eismin on 07/25/2023

# National TAB

Project: 07-27-23 FREDDY'S - BARSTOW, CA

## System/Unit: Kitchen Hood Type II



Asset: HD(Type2)3

AREA:DISHWASHER

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	4224 VHB-G	4224 VHB-G
Serial Num	-	5195411
Type	-	TYPE II
Hood length	42	42"
Hood Width	42	42"
Num of Exhaust Risers	-	1

Test Data		
	Design	Actual
Exhaust VEL(corr)	-	945
Exhaust CFM	525	515

Cooking Equipment		
	Design	Actual
Item 1	-	DISH WASHER
Item 2	-	
Item 3	-	
Item 4	-	
Item 5	-	

Completed By: Zack Eismin on 07/25/2023

## National TAB

### Project: 07-27-23 FREDDY'S - BARSTOW, CA

- [Open](#) Barstow\_Balance\_Schedule.xlsx



## National TAB

### Project: 07-27-23 FREDDY'S - BARSTOW, CA

- [Open](#) Barstow\_Balance\_Schedule.xlsx

