

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246

**NATIONAL**

**TAB**

Comfort. Under control.

**Report: FINAL TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 7/14/2022**

**PROJECT**  
**07-11 CULVERS - ANGOLA, IN**

2207 N WAYNE STREET

ANGOLA, IN 46703

**Client**

Captive-Aire Region #60

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN

## Table Of Contents

| <b>Section</b>      | <b>Page #</b> |
|---------------------|---------------|
| Summary             | 3             |
| REMARKS             | 4             |
| Checklist Data      | 5             |
| FAN - Exhaust       | 6             |
| Balance Schedule    | 11            |
| Kitchen Hood Type I | 12            |
| AHU/RTU             | 14            |
| GRD Layout          | 21            |

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow.

### General Exhaust Fans

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance, the final building pressure was recorded at +0.011" W.C. average. This pressure falls within the recommended tolerances by the International Mechanical Code of +0.02" W.C. to -0.02" W.C. The building is designed for a net positive pressure and this measurement coincides with that requirement.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat "off" and 100% capture was observed. Cooking equipment was not able to be turned on while the technician was on site.



Comfort. Under control.

### 07-11 CULVERS - ANGOLA, IN

#### CheckList Information

**Name :** REMARKS **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

**PRIORITY (HIGH/LOW/INFO ONLY)**

INFO ONLY

INFO ONLY

INFO ONLY

INFO ONLY

**Notes/Comments :**



Comfort. Under control.

### 07-11 CULVERS - ANGOLA, IN

#### CheckList Information

**Name :** TECH - SITE PICTURES **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

STORE FRONT



FuseIT6f4e8f95517f472c9481  
2db7b956d5a1.jpeg

RTU-1



**FuseIT11e1775e878f42f7a91  
e9aed9b11e721.jpeg**

---

RTU-2

---

PRV-1



**FuseITc8713b21ae1f427aa0b  
5862647afb75b.jpeg**

---

PRV-2



**FuseIT2901fe28cc1948b29d4  
ca15cdbf88f3d.jpeg**

PRV-3



**FuseIT028745279b294349958  
d1a70752ffec8.jpeg**

EF-1A



**FuseIT794e80aeb5db44148f6  
e9c8dc922ded1.jpeg**

HOOD 1



**FuseIT176fcb91970e4b7cb71  
4c4a61411678a.jpeg**

HOOD 2



**FuseITe8f73fc1685a42a097b9  
305b2e734554.jpeg**

PRODIGY BOARD WIRING

Captive Aire DOAS

Notes/Comments :



Comfort. Under control.

### 07-11 CULVERS - ANGOLA, IN

#### CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHROUGH **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### INITIAL SITE WALKTHROUGH

|  |     |
|--|-----|
| All diffusers and grilles are installed and match design?  | Yes |
| Perforated diffusers are installed on the cook line? (4-ways will disrupt hood capture)            | Yes |
| All hood filters installed and accounted for?  | Yes |
| Hoods are wired and have power?  | Yes |
| Thermostats have power?  | Yes |
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | Yes |
| On the cookline diffusers neck is there 18" (12" minimum) straight rigid duct run attached?        | Yes |

**Notes/Comments :**



Comfort. Under control.

## 07-11 CULVERS - ANGOLA, IN

### CheckList Information

|                                  |                                   |                 |              |
|----------------------------------|-----------------------------------|-----------------|--------------|
| <b>Name :</b>                    | TECH - STEP 2: UNIT DATA AND EVAL | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB                      | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB                      |                 |              |

### CheckList Item Details

#### UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

##### RTU's/AHU's

|  |                                     |
|--|-------------------------------------|
| Economizers are assembled and functional?  | Yes                                 |
| Thermostat wire run from OCP on the RTU to the Ec terminal at the thermostat? If no, jumper can be installed from R to OCP temporarily. (The economizers will not open without OCP being energized.) | Captive Aire DOAS units installed.  |
| Motors are all operating below the FLA rating?   | Yes                                 |
| Are belts tight?   | NA, all direct drive units.         |
| If direct drive unit is the speed controller working.  | Yes                                 |
| Is gas piping installed and valves turned on?  | No, building does not yet have gas. |
| Unit free of noticeable noise and vibration  | Yes                                 |

##### EF's

|   |                           |
|---|---------------------------|
| Rotation is correct?  | Yes                       |
| Belts are tight?  | NA, fans are direct drive |
| Grease cup installed on hood fan?   | Yes                       |
| Hinge kit installed installed on hood fan?  | Yes                       |
| Lean grease rated fans back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? | Yes                       |

|  |     |
|--|-----|
| Flex conduit is long enough so that fan can be completely tilted back?         | Yes |
| There is no major leakage around base of fan?                                  | Yes |
| Is the motor operating below the motor FLA rating?                             | Yes |
| For restroom fan(s) is the back draft damper installed and can it fully open?  | Yes |
| Unit free of noticeable noise and vibration?                                   | Yes |
| The hood exhaust fans are installed in correct positions and are not switched? | Yes |

**HOODS**

|  |                                     |
|--|-------------------------------------|
| Kitchen equipment installed in proper places?                          | Yes                                 |
| Can kitchen equipment be turned on for final smoke test?               | No, building does not yet have gas. |
| Second stage Grease Grabber filters are installed on the griddle hood? | No, Captive Aire hoods.             |

**DOCUMENTATION**

|  |     |
|--|-----|
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | Yes |
|--|-----|

**Notes/Comments :**

---



---



---



Comfort. Under control.

### 07-11 CULVERS - ANGOLA, IN

#### CheckList Information

|                                  |   |                 |              |
|----------------------------------|---|-----------------|--------------|
| <b>Name :</b>                    | TECH - STEP 3: TEST, ADJUST AND BALANCE | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB                            | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB                            |                 |              |

#### CheckList Item Details

##### TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

##### DURING TESTING MAKE NOTE OF THE FOLLOWING:

|   |   |
|---|---|
| Is space free of drafting?  | Yes   |
| Is space comfortable in all areas?  | Yes   |
| Is the space free of ventilation noise?   | Some minor noise in dining by returns due to DOAS unit. Should be cancelled out by store music and activity once operational. |
| If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA". | NA  |

##### Notes/Comments :



Comfort. Under control.

### 07-11 CULVERS - ANGOLA, IN

#### CheckList Information

**Name :** TECH - STEP 4: FINAL TESTS **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

##### FINAL TESTS

##### HOOD CAPTURE TEST

|   |                      |
|---|----------------------|
| List equipment turned on for testing        | None                 |
| List smoke candle type used                 | 45 sec smoke emitter |
| Smoke test capture - Perimeter of hood      | 100%                 |
| Smoke test capture - Top of cooking surface | 100%                 |

##### WITNESS

|  |  |
|--|--|
| Date test was completed                                  | 07/13/2022                             |
| TAB tech name / Firm                                     | Michael McDonnell / National Tab       |
| Site super name / Firm                                   | Spencer Schultz / McCon Building Group |
| Owner representative name / Firm (if Applicable)         | NA                                     |
| Building pressure at front & back doors (All Systems On) | 0.003"                                 |

##### ADDITIONAL

|   |     |
|---|-----|
| Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) | Yes |
| Thermostats are programmed?   | Yes |

##### PRODIGY SETTINGS FOR RTU'S

|                       |     |
|-----------------------|-----|
| Parameter 65 set to 0 | [1] |
|-----------------------|-----|

|   |     |
|---|-----|
| Parameter 78 set to 0                                   | [1] |
| Parameter 105 set to 6                                  | [1] |
| Parameter 156 set to 70 (Dining unit only)              | [1] |
| Parameter 156 set to 65 (Kitchen Unit Only)             | [1] |
| Parameter 170 set to 75 (Dining Unit Only)              | [1] |
| Parameter 170 set to 70 (Kitchen Unit Only)             | [1] |
| Parameter 131 set to the same % as OA minimum position? | [1] |
| Parameter 117 set to the same % as OA minimum position? | [1] |

**Notes/Comments :**

[1] Captive Aire DOAS units installed.



Comfort. Under control.

### 07-11 CULVERS - ANGOLA, IN

#### CheckList Information

|                                  |                                    |                 |              |
|----------------------------------|------------------------------------|-----------------|--------------|
| <b>Name :</b>                    | TECH - STEP 5: FINAL DOCUMENTATION | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB                       | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB                       |                 |              |

#### CheckList Item Details

##### FINAL DOCUMENTATION

|   |                    |
|---|--------------------|
| Marked Data capture complete for all assets?      | Yes                |
| Picture file sent to processing team or uploaded? | Checklist complete |
| Balance schedule complete and uploaded?           | Yes                |
| Prelim report generated and reviewed?             | Yes                |

##### Notes/Comments :

---



---



---

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A1

AREA:MOP ROOM

| Unit Data     |          |              |
|---------------|----------|--------------|
|               | Design   | Actual       |
| MFG           | ACCUREX  | CAPTIVE AIRE |
| Model Num     | XCR-B80  | CFA 100CA    |
| Serial Num    | -        | 5218690      |
| Type          | CEILING  | CEILING      |
| Configuration | VERTICAL | VERTICAL     |

| Test Data     |        |        |
|---------------|--------|--------|
|               | Design | Actual |
| CFM           | 75     | 76     |
| Fan RPM       | 885    | DD     |
| Fan Rotation  | -      | CCW    |
| Motor RPM     | -      | DD     |
| RL Voltage    | -      | 119    |
| RL Amperage   | -      | 0.34   |
| Suction ESP   | -      | ATM    |
| Discharge ESP | -      | 0.09"  |
| Total ESP     | 0.125" | 0.09"  |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | BROAN  |
| Frame            | -      | NL     |
| Horsepower       | -      | 0.116  |
| Motor Rpm        | 900    | NL     |
| Phase            | 1      | 1      |
| Voltage (rated)  | 115    | 115    |
| Amperage (rated) | -      | 1.1    |
| Service Factor   | -      | NL     |

| Drive Data         |        |              |
|--------------------|--------|--------------|
|                    | Design | Actual       |
| Motor Sheave Size  | -      | DD           |
| Motor Bore Size    | -      | DD           |
| Motor Sheave SetPt | -      | SINGLE SPEED |
| Fan Sheave Size    | -      | DD           |
| Fan Sheave Bore    | -      | DD           |
| Belt CL Distance   | -      | DD           |
| Num of Belts       | -      | DD           |
| Belt Size          | -      | DD           |

Completed By: Michael McDonnell

Notes:

| Asset | Notes |
|-------|-------|
|       |       |

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV1

AREA:RESTROOMS

| Unit Data            |            |              |
|----------------------|------------|--------------|
|                      | Design     | Actual       |
| <b>MFG</b>           | ACCUREX    | CAPTIVE AIRE |
| <b>Model Num</b>     | XRED-095-D | DR12HFA      |
| <b>Serial Num</b>    | -          | 5218690      |
| <b>Type</b>          | DOWNBLAST  | DOWNBLAST    |
| <b>Configuration</b> | HORIZONTAL | VERTICAL     |

| Test Data               |        |        |
|-------------------------|--------|--------|
|                         | Design | Actual |
| <b>CFM</b>              | 300    | 304    |
| <b>Fan RPM</b>          | 1479   | 991    |
| <b>Fan Rotation</b>     | -      | CCW    |
| <b>Motor RPM</b>        | -      | 991    |
| <b>System SetPt</b>     | -      | 54%    |
| <b>RL Voltage</b>       | -      | 119    |
| <b>RL Amperage</b>      | -      | 0.5    |
| <b>Total ESP</b>        | 0.5"   | 0.21"  |
| <b>Fan Inlet SP</b>     | -      | -0.21" |
| <b>Fan Discharge SP</b> | -      | ATM    |

| Motor Data              |        |             |
|-------------------------|--------|-------------|
|                         | Design | Actual      |
| <b>Motor MFG</b>        | -      | TELCO GREEN |
| <b>Frame</b>            | -      | NL          |
| <b>Horsepower</b>       | 0.0667 | 0.25        |
| <b>Motor Rpm</b>        | 1550   | 1800        |
| <b>Phase</b>            | 1      | 1           |
| <b>Voltage (rated)</b>  | 115    | 115         |
| <b>Amperage (rated)</b> | -      | 2.9         |
| <b>Service Factor</b>   | -      | NL          |

Completed By: Michael McDonnell

Notes:

# National TAB

Project:07-11 CULVERS - ANGOLA, IN

## FAN - Exhaust



Comfort. Under control.

**Diffuser Ret/Exh (GRD)**

**PRV1/RESTROOMS**

| Asset | Location         | Type               | Size  | DESIGN CFM | AK | CFM(1) | CFM(2) |
|-------|------------------|--------------------|-------|------------|----|--------|--------|
| EGRD1 | WOMENS RR        | EG1                | 10X10 | 75         | 1  | 82     | 64     |
|       | <b>FINAL CFM</b> | <b>% to design</b> |       |            |    |        |        |
|       | 70               | 93.3               |       |            |    |        |        |
| EGRD2 | Location         | Type               | Size  | DESIGN CFM | AK | CFM(1) | CFM(2) |
|       | MENS RR          | EG1                | 10X10 | 75         | 1  | 115    | 81     |
|       | <b>FINAL CFM</b> | <b>% to design</b> |       |            |    |        |        |
|       | 78               | 104.0              |       |            |    |        |        |
| EGRD3 | Location         | Type               | Size  | DESIGN CFM | AK | CFM(1) | CFM(2) |
|       | TOILET           | EF1                | 10X10 | 150        | 1  | 228    | 163    |
|       | <b>FINAL CFM</b> | <b>% to design</b> |       |            |    |        |        |
|       | 156              | 104.0              |       |            |    |        |        |

Completed By:Michael McDonnell on

| Asset | Notes |
|-------|-------|
|       |       |

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV2

AREA:HD1 GRIDDLE

| Unit Data     |               |              |
|---------------|---------------|--------------|
|               | Design        | Actual       |
| MFG           | ACCUREX       | CAPTIVE AIRE |
| Model Num     | XRUB-160XP-15 | DU85HFA      |
| Serial Num    | -             | 5218690      |
| Type          | UPBLAST       | UPBLAST      |
| Configuration | VERTICAL      | VERTICAL     |

| Test Data     |        |             |
|---------------|--------|-------------|
|               | Design | Actual      |
| CFM           | 1500   | 1458        |
| Fan RPM       | 2411   | 1147        |
| Fan Rotation  | -      | CCW         |
| Motor RPM     | -      | 1147        |
| RL Voltage    | -      | 209/210/210 |
| RL Amperage   | -      | 1.9/1.9/1.9 |
| Suction ESP   | -      | -0.83"      |
| Discharge ESP | -      | ATM         |
| Total ESP     | 2.337" | 0.83"       |

| Motor Data       |        |         |
|------------------|--------|---------|
|                  | Design | Actual  |
| Motor MFG        | -      | HSSA    |
| Frame            | -      | NL      |
| Horsepower       | 1.5    | 0.75    |
| Motor Rpm        | 1725   | 1725    |
| Phase            | 3      | 3       |
| Voltage (rated)  | 208    | 208-230 |
| Amperage (rated) | -      | 2.6-2.5 |
| Service Factor   | -      | 1.15    |

| Drive Data         |        |         |
|--------------------|--------|---------|
|                    | Design | Actual  |
| Motor Sheave Size  | -      | DD      |
| Motor Bore Size    | -      | DD      |
| Motor Sheave SetPt | -      | 38.9 HZ |
| Fan Sheave Size    | -      | DD      |
| Fan Sheave Bore    | -      | DD      |
| Belt CL Distance   | -      | DD      |
| Num of Belts       | -      | DD      |
| Belt Size          | -      | DD      |

Completed By: Michael McDonnell

Notes:

| Asset | Notes |
|-------|-------|
|       |       |

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV3

AREA:HD2 FRYERS

| Unit Data     |            |              |
|---------------|------------|--------------|
|               | Design     | Actual       |
| MFG           | ACCUREX    | CAPTIVE AIRE |
| Model Num     | XRUB-140-7 | DU85HFA      |
| Serial Num    | -          | 5218690      |
| Type          | UPBLAST    | UPBLAST      |
| Configuration | VERTICAL   | VERTICAL     |

| Test Data     |        |             |
|---------------|--------|-------------|
|               | Design | Actual      |
| CFM           | 1500   | 1531        |
| Fan RPM       | 1377   | 1118        |
| Fan Rotation  | -      | CCW         |
| Motor RPM     | -      | 1118        |
| RL Voltage    | -      | 210/210/209 |
| RL Amperage   | -      | 2.0/1.9/2.0 |
| Suction ESP   | -      | -0.71"      |
| Discharge ESP | -      | ATM         |
| Total ESP     | 1.0"   | 0.71"       |

| Motor Data       |        |         |
|------------------|--------|---------|
|                  | Design | Actual  |
| Motor MFG        | -      | HSSA    |
| Frame            | -      | NL      |
| Horsepower       | 0.75   | 0.75    |
| Motor Rpm        | 1725   | 1725    |
| Phase            | 3      | 3       |
| Voltage (rated)  | 208    | 208-230 |
| Amperage (rated) | -      | 2.6-2.5 |
| Service Factor   | -      | 1.15    |

| Drive Data         |        |         |
|--------------------|--------|---------|
|                    | Design | Actual  |
| Motor Sheave Size  | -      | DD      |
| Motor Bore Size    | -      | DD      |
| Motor Sheave SetPt | -      | 39.9 HZ |
| Fan Sheave Size    | -      | DD      |
| Fan Sheave Bore    | -      | DD      |
| Belt CL Distance   | -      | DD      |
| Num of Belts       | -      | DD      |
| Belt Size          | -      | DD      |

Completed By: Michael McDonnell

Notes:

| Asset | Notes |
|-------|-------|
|       |       |

### AIR BALANCE SCHEDULE

| UNIT          | AREA SERVED | HVAC SUPPLY |        | HVAC RETURN |        | HVAC OUTDOOR |        | OA %   |        | HOOD MAKE-UP |        | HOOD EXHAUST |        | GENERAL EXH. |        |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
|               |             | DESIGN      | ACTUAL | DESIGN      | ACTUAL | DESIGN       | ACTUAL | DESIGN | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL |
| RTU-1         | DINING      | 6300        | 6092   | 4625        | 4392   | 1675         | 1700   | 26.6%  | 27.9%  |              |        |              |        |              |        |
| RTU-2         | KITCHEN     | 6150        | 5909   | 4450        | 4165   | 1700         | 1744   | 27.6%  | 29.5%  |              |        |              |        |              |        |
| PRV-1         | RESTROOM    |             |        |             |        |              |        |        |        |              |        |              |        | 300          | 304    |
| PRV-2         | HD1 GRIDDLE |             |        |             |        |              |        |        |        |              |        | 1500         | 1458   |              |        |
| PRV-3         | HD2 FRYERS  |             |        |             |        |              |        |        |        |              |        | 1500         | 1531   |              |        |
| EF-1A         | MOP ROOM    |             |        |             |        |              |        |        |        |              |        |              |        | 75           | 76     |
| <b>TOTALS</b> |             | 12450       | 12001  | 9075        | 8557   | 3375         | 3444   |        |        | 0            | 0      | 3000         | 2989   | 375          | 380    |

#### NET BUILDING AIRFLOW CALCULATION

| TOTALS             | DESIGN   | ACTUAL    |
|--------------------|----------|-----------|
| TOTAL OA           | 3375     | 3444      |
| TOTAL EXHAUST      | 3375     | 3369      |
| <b>NET AIRFLOW</b> | <b>0</b> | <b>75</b> |

| DOOR TESTED    | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT          | 0.003                                    |
| SIDE           | 0.004                                    |
| REAR           | 0.004                                    |
| <b>AVERAGE</b> | <b>0.0037</b>                            |

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

#### NOTES:

[1] Building designed neutral. Set OA for both RTUs above design to push building slightly positive.

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN

## System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD1

AREA:GRIDDLE

| Unit Data        |                      |                    |
|------------------|----------------------|--------------------|
|                  | Design               | Actual             |
| MFG              | ACCUREX              | CAPTIVE AIRE       |
| Model Num        | XGEP-64-S            | 3347 BD-2          |
| Job / Serial Num | -                    | 5218690            |
| Type             | TYPE I LOW PROXIMITY | TYPE I LOW PROFILE |
| Hood length      | 64"                  | 66"                |
| Hood Width       | 23"                  | 33"                |

| Performance Data           |        |                      |
|----------------------------|--------|----------------------|
|                            | Design | Actual               |
| Smoke Generation Type      | -      | 45 SEC SMOKE EMITTER |
| Hood Capture %             | -      | 100%                 |
| End Panels Installed (Y/N) | -      | YES                  |

| General             |        |                    |
|---------------------|--------|--------------------|
|                     | Design | Actual             |
| Third Party Witness | -      | VIDEO TAPED        |
| Third Party Company | -      | MCCON CONSTRUCTION |
| Tech Witness        | -      | MICHAEL MCDONNELL  |

| Test Data Exhaust       |                |               |
|-------------------------|----------------|---------------|
|                         | Design         | Actual        |
| Filter Type             | GREASE GRABBER | CAPTRATE SOLO |
| Filter Size 1           | 16X16          | 16X16         |
| Filter Qty 1            | 4              | 4             |
| Filter AK factor size 1 | 1.53           | 1.62          |
| Filter Total AK Area    | 6.12           | 6.48          |
| Filter1 FPM             | -              | 219           |
| Filter2 FPM             | -              | 226           |
| Filter3 FPM             | -              | 235           |
| Filter4 FPM             | -              | 218           |
| Filter Ave FPM(corr)    | -              | 225           |
| CFM                     | -              | 1458          |

| Cooking Equipment |        |         |
|-------------------|--------|---------|
|                   | Design | Actual  |
| Item 1            | -      | GRIDDLE |
| Item 2            | -      |         |

Completed By: Michael McDonnell

Notes:

| Asset | Notes |
|-------|-------|
|       |       |

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN

## System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD2

AREA:FRYERS

| Unit Data        |                      |                    |
|------------------|----------------------|--------------------|
|                  | Design               | Actual             |
| MFG              | ACCUREX              | CAPTIVE AIRE       |
| Model Num        | XXEP-83-S            | 3347 BD-2          |
| Job / Serial Num | -                    | 5218690            |
| Type             | TYPE I LOW PROXIMITY | TYPE I LOW PROFILE |
| Hood length      | 83"                  | 84"                |
| Hood Width       | 23"                  | 33"                |

| Performance Data           |        |                      |
|----------------------------|--------|----------------------|
|                            | Design | Actual               |
| Smoke Generation Type      | -      | 45 SEC SMOKE EMITTER |
| Hood Capture %             | -      | 100%                 |
| End Panels Installed (Y/N) | -      | YES                  |

| Test Data Exhaust       |           |               |
|-------------------------|-----------|---------------|
|                         | Design    | Actual        |
| Filter Type             | X-TRACTOR | CAPTRATE SOLO |
| Filter Size 1           | 16X16     | 16X16         |
| Filter Qty 1            | 5         | 5             |
| Filter AK factor size 1 | 1.53      | 1.62          |
| Filter Total AK Area    | 7.65      | 8.1           |
| Filter1 FPM             | -         | 189           |
| Filter2 FPM             | -         | 198           |
| Filter3 FPM             | -         | 194           |
| Filter4 FPM             | -         | 194           |
| Filter5 FPM             | -         | 170           |
| Filter Ave FPM(corr)    | -         | 189           |
| CFM                     | -         | 1531          |

| General             |        |                    |
|---------------------|--------|--------------------|
|                     | Design | Actual             |
| Third Party Witness | -      | VIDEO TAPED        |
| Third Party Company | -      | MCCON CONSTRUCTION |
| Tech Witness        | -      | MICHAEL MCDONNELL  |

| Cooking Equipment |        |        |
|-------------------|--------|--------|
|                   | Design | Actual |
| Item 1            | -      | FRYER  |
| Item 2            | -      |        |

Completed By: Michael McDonnell

Notes:

| Asset | Notes |
|-------|-------|
|       |       |

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN  
System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA: DINING

| Unit Data           |           |                           |
|---------------------|-----------|---------------------------|
|                     | Design    | Actual                    |
| MFG                 | LENNOX    | CAPTIVE AIRE              |
| Serial Num          | -         | 5218690                   |
| Model Num           | LGH240H4B | CASRTU3-1.400-24-20T-DOAS |
| Type                | RTU       | RTU                       |
| Configuration       | VERTICAL  | VERTICAL                  |
| Num OA Filters 1    | -         | 4                         |
| OA Filter Size 1    | -         | 16X20                     |
| Num Final Filter 1  | -         | 8                         |
| Final Filter Size 1 | -         | 20X25X2                   |
| Num Final Filter 2  | -         | NA                        |
| Final Filter Size 2 | -         | NA                        |

| Motor Data     |         |              |
|----------------|---------|--------------|
|                | Design  | Actual       |
| Motor MFG      | -       | WESTINGHOUSE |
| Frame          | -       | 215T         |
| Horsepower     | -       | 10.0         |
| Motor Rpm      | -       | 1755         |
| Phase          | 3       | 3            |
| Rated Voltage  | 208/230 | 230          |
| Rated Amperage | -       | 24.3         |

| Drive Data         |        |         |
|--------------------|--------|---------|
|                    | Design | Actual  |
| Motor Sheave Size  | -      | DD      |
| Motor Bore Size    | -      | DD      |
| Motor Sheave SetPt | -      | 62.0 HZ |
| Fan Sheave Size    | -      | DD      |
| Fan Sheave Bore    | -      | DD      |
| Belt CL Distance   | -      | DD      |
| Num of Belts       | -      | DD      |
| Belt Size          | -      | DD      |
| Belt Alignment     | -      | DD      |

| Test Data              |        |            |
|------------------------|--------|------------|
|                        | Design | Actual     |
| SF CFM                 | 6300   | 6092       |
| SF RPM                 | -      | 1814       |
| RA CFM                 | 4625   | 4392       |
| OA CFM                 | 1675   | 1700       |
| RL Voltage             | -      | 211        |
| RL Amperage            | -      | 24.1       |
| SF Rotation            | -      | CCW        |
| RA Damper Position     | -      | NA         |
| Min OA Damper Position | -      | 4.3V       |
| Min OA Damper Type     | -      | ECONOMIZER |
| OA Enthalpy Setpt      | -      | NA         |
| Brake Horse Power      | -      | 9.92       |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -1.44" |
| Fan Suction SP   | -      | -3.20" |
| Fan Discharge SP | -      | 0.61"  |
| Total ESP        | -      | 2.05"  |
| Fan Total SP     | -      | 3.81"  |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Michael McDonnell

Notes:

# National TAB

Project:07-11 CULVERS - ANGOLA, IN

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU1/DINING

| Asset  | Location          | Type               | Size | DESIGN CFM | AK | CFM(1) | CFM(2) |
|--------|-------------------|--------------------|------|------------|----|--------|--------|
| SGRD1  | ENTRY             | SD1                | 8"   | 150        | 1  | 145    | 146    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 146               | 97.3               |      |            |    |        |        |
| SGRD2  | MENS RR           | SD4                | 8"   | 150        | 1  | 145    | 145    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 145               | 96.7               |      |            |    |        |        |
| SGRD3  | WOMENS RR         | SD4                | 8"   | 150        | 1  | 130    | 139    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 139               | 92.7               |      |            |    |        |        |
| SGRD4  | HALL              | SD1                | 8"   | 150        | 1  | 184    | 151    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 151               | 100.7              |      |            |    |        |        |
| SGRD5  | CUSTOMER ORDERING | SD1                | 8"   | 450        | 1  | 385    | 422    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 422               | 93.8               |      |            |    |        |        |
| SGRD6  | DINING            | SD1                | 8"   | 150        | 1  | 175    | 148    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 148               | 98.7               |      |            |    |        |        |
| SGRD7  | DINING            | SD1                | 8"   | 150        | 1  | 166    | 146    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 146               | 97.3               |      |            |    |        |        |
| SGRD8  | DINING            | SD1                | 8"   | 150        | 1  | 118    | 149    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 149               | 99.3               |      |            |    |        |        |
| SGRD9  | DINING            | SD1                | 8"   | 150        | 1  | 123    | 159    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 159               | 106.0              |      |            |    |        |        |
| SGRD10 | DINING            | SD1                | 8"   | 150        | 1  | 136    | 153    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        | 153               | 102.0              |      |            |    |        |        |
| SGRD11 | DINING            | SD1                | 8"   | 150        | 1  | 178    | 145    |
|        | <b>FINAL CFM</b>  | <b>% to design</b> |      |            |    |        |        |
|        |                   |                    |      |            |    |        |        |

|        |                         |                    |             |                   |           |               |               |
|--------|-------------------------|--------------------|-------------|-------------------|-----------|---------------|---------------|
|        | 145                     | 96.7               |             |                   |           |               |               |
| SGRD12 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 164           | 150           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 150                     | 100.0              |             |                   |           |               |               |
| SGRD13 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 150           | 145           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 145                     | 96.7               |             |                   |           |               |               |
| SGRD14 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 170           | 154           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 154                     | 102.7              |             |                   |           |               |               |
| SGRD15 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 145           | 146           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 146                     | 97.3               |             |                   |           |               |               |
| SGRD16 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 199           | 153           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 153                     | 102.0              |             |                   |           |               |               |
| SGRD17 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 188           | 146           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 146                     | 97.3               |             |                   |           |               |               |
| SGRD18 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 173           | 141           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 141                     | 94.0               |             |                   |           |               |               |
| SGRD19 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 158           | 136           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 136                     | 90.7               |             |                   |           |               |               |
| SGRD20 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DINING                  | SD1                | 8"          | 150               | 1         | 75            | 152           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 152                     | 101.3              |             |                   |           |               |               |
| SGRD21 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DRINKS & CONDIMENT<br>S | SD1                | 10"         | 300               | 1         | 341           | 298           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 298                     | 99.3               |             |                   |           |               |               |
| SGRD22 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | ENTRY                   | SD1                | 8"          | 150               | 1         | 188           | 140           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 140                     | 93.3               |             |                   |           |               |               |
| SGRD23 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | CUSTOMER ORDER<br>AREA  | SD1                | 12"         | 450               | 1         | 397           | 428           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 428                     | 95.1               |             |                   |           |               |               |
| SGRD24 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | CUSTOMER SERVICE        | SD1                | 10"         | 350               | 1         | 294           | 328           |
|        | <b>FINAL CFM</b>        | <b>% to design</b> |             |                   |           |               |               |
|        | 328                     | 93.7               |             |                   |           |               |               |
| SGRD25 | <b>Location</b>         | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        |                         |                    |             |                   |           |               |               |

|        |                  |                    |             |                   |           |               |               |
|--------|------------------|--------------------|-------------|-------------------|-----------|---------------|---------------|
|        | CUSTOMER SERVICE | SD1                | 10"         | 350               | 1         | 293           | 330           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 330              | 94.3               |             |                   |           |               |               |
| SGRD26 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | CUSTOMER SERVICE | SD1                | 10"         | 350               | 1         | 292           | 326           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 326              | 93.1               |             |                   |           |               |               |
| SGRD27 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | CUSTOMER SERVICE | SD1                | 10"         | 350               | 1         | 291           | 320           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 320              | 91.4               |             |                   |           |               |               |
| SGRD28 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DRIVE THRU       | SD1                | 12"         | 500               | 1         | 562           | 495           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 495              | 99.0               |             |                   |           |               |               |
| SGRD29 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | OFFICE           | SD1                | 8"          | 200               | 1         | 225           | 201           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 201              | 100.5              |             |                   |           |               |               |

Completed By: Michael McDonnell on

| Asset | Notes |
|-------|-------|
|-------|-------|

# National TAB

Project: 07-11 CULVERS - ANGOLA, IN

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA:KITCHEN

| Unit Data           |           |                           |
|---------------------|-----------|---------------------------|
|                     | Design    | Actual                    |
| MFG                 | LENNOX    | CAPTIVE AIRE              |
| Serial Num          | -         | 5218690                   |
| Model Num           | LGH210H4B | CASRTU3-1.400-24-20T-DOAS |
| Type                | RTU       | RTU                       |
| Configuration       | VERTICAL  | VERTICAL                  |
| Num OA Filters 1    | -         | 4                         |
| OA Filter Size 1    | -         | 16X20                     |
| Num Final Filter 1  | -         | 8                         |
| Final Filter Size 1 | -         | 20X25X2                   |
| Num Final Filter 2  | -         | NA                        |
| Final Filter Size 2 | -         | NA                        |

| Motor Data     |         |              |
|----------------|---------|--------------|
|                | Design  | Actual       |
| Motor MFG      | -       | WESTINGHOUSE |
| Frame          | -       | 215T         |
| Horsepower     | -       | 10.0         |
| Motor Rpm      | -       | 1755         |
| Phase          | 3       | 3            |
| Rated Voltage  | 208/230 | 230          |
| Rated Amperage | -       | 24.3         |

| Drive Data         |        |         |
|--------------------|--------|---------|
|                    | Design | Actual  |
| Motor Sheave Size  | -      | DD      |
| Motor Bore Size    | -      | DD      |
| Motor Sheave SetPt | -      | 57.0 HZ |
| Fan Sheave Size    | -      | DD      |
| Fan Sheave Bore    | -      | DD      |
| Belt CL Distance   | -      | DD      |
| Num of Belts       | -      | DD      |
| Belt Size          | -      | DD      |
| Belt Alignment     | -      | DD      |

| Test Data              |        |            |
|------------------------|--------|------------|
|                        | Design | Actual     |
| SF CFM                 | 6150   | 5909       |
| SF RPM                 | -      | 1667       |
| RA CFM                 | 4450   | 4165       |
| OA CFM                 | 1700   | 1744       |
| RL Voltage             | -      | 187        |
| RL Amperage            | -      | 23.7       |
| SF Rotation            | -      | CCW        |
| RA Damper Position     | -      | NA         |
| Min OA Damper Position | -      | 4.4V       |
| Min OA Damper Type     | -      | ECONOMIZER |
| OA Enthalpy Setpt      | -      | NA         |
| Brake Horse Power      | -      | 9.75       |

| Performance Data |        |         |
|------------------|--------|---------|
|                  | Design | Actual  |
| MA Plenum SP     | -      | -0.805" |
| Fan Suction SP   | -      | -2.39"  |
| Fan Discharge SP | -      | 0.63"   |
| Total ESP        | -      | 1.435"  |
| Fan Total SP     | -      | 3.02"   |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Michael McDonnell

Notes:

# National TAB

Project:07-11 CULVERS - ANGOLA, IN

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)


#### RTU2/KITCHEN

| Asset  | Location         | Type               | Size | DESIGN CFM | AK | CFM(1) | CFM(2) |
|--------|------------------|--------------------|------|------------|----|--------|--------|
| SGRD1  | SUNDAE SERVICE   | SD1                | 12"  | 600        | 1  | 305    | 461    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 548              | 91.3               |      |            |    |        |        |
| SGRD2  | SUNDAE SERVICE   | SD1                | 12"  | 600        | 1  | 298    | 461    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 561              | 93.5               |      |            |    |        |        |
| SGRD3  | COOKLINE         | SD5                | 10"  | 200        | 1  | 235    | 278    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 200              | 100.0              |      |            |    |        |        |
| SGRD4  | COOKLINE         | S5D                | 12"  | 375        | 1  | 290    | 333    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 374              | 99.7               |      |            |    |        |        |
| SGRD5  | FOOD PREP        | SD5                | 12"  | 400        | 1  | 437    | 522    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 395              | 98.8               |      |            |    |        |        |
| SGRD6  | FOOD PREP        | SD5                | 12"  | 400        | 1  | 390    | 442    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 392              | 98.0               |      |            |    |        |        |
| SGRD7  | COOKLINE         | SD5                | 10"  | 250        | 1  | 351    | 421    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 246              | 98.4               |      |            |    |        |        |
| SGRD8  | COOKLINE         | SD5                | 10"  | 275        | 1  | 273    | 343    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 273              | 99.3               |      |            |    |        |        |
| SGRD9  | TOILET           | SD1                | 8"   | 75         | 1  | 184    | 209    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 73               | 97.3               |      |            |    |        |        |
| SGRD10 | ALCOVE           | SD5                | 8"   | 125        | 1  | 189    | 238    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 120              | 96.0               |      |            |    |        |        |
| SGRD11 | DISHWASHING      | SD5                | 12"  | 350        | 1  | 506    | 609    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        |                  |                    |      |            |    |        |        |

|        |                  |                    |             |                   |           |               |               |
|--------|------------------|--------------------|-------------|-------------------|-----------|---------------|---------------|
|        | 346              | 98.9               |             |                   |           |               |               |
| SGRD12 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DISHWASHING      | SD5                | 12"         | 350               | 1         | 336           | 382           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 330              | 94.3               |             |                   |           |               |               |
| SGRD13 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | FOOD PREP        | SD5                | 12"         | 350               | 1         | 225           | 284           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 346              | 98.9               |             |                   |           |               |               |
| SGRD14 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | UTILITY ROOM     | SD1                | 12"         | 600               | 1         | 304           | 365           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 558              | 93.0               |             |                   |           |               |               |
| SGRD15 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DRY GOODS        | SD1                | 12"         | 600               | 1         | 295           | 353           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 546              | 91.0               |             |                   |           |               |               |
| SGRD16 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | DRY GOODS        | SD1                | 12"         | 600               | 1         | 381           | 422           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 601              | 100.2              |             |                   |           |               |               |

Completed By: Michael McDonnell on

| Asset | Notes |
|-------|-------|
|-------|-------|



NOTE: ALL DUCTWORK TO BE LOCATED IN TRUSS SPACE WHERE POSSIBLE. SEE FRAMING PLAN.

HVAC SETPOINTS RECOMMENDED BY CORPORATE OPERATIONAL GUIDELINES:

1. DINING: HEATING TO DEGF, COOLING TO DEGF
2. KITCHEN: HEATING 68 DEGF, COOLING 74 DEGF