



Comfort. Under control.

CheckList Information

Name : Chipotle Sunridge Store #4684 **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Text

Certificate of Occupancy (C.O.) date:

Substantial completion / punch walk date: **September 26, 2023**

Is the TAB report required for the city to issue the C.O.? **Yes**

Permanent power is provided to the building? If not when is it scheduled **Yes**

Fire final date: **Completed**

Scheduled date for startups: **Complete**

Opening date **October 9, 2023**

Tentative TAB Date: **Week of September 18th**

BUILDING INFORMATION

Does building have a roof hatch or a ladder for roof access? **Yes**

Will there be ladders available on site to access ductwork above the ceiling? **Yes**

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building **Yes**

Doors and windows installed **Yes**

Thermostats and sensors are 100% wired and functional

Thermostats are wired sensors are installed

All ceiling tiles are installed **Yes**

Kitchen equipment in place under the hood and able to be turned on **Yes**

Ductwork and diffusers are all installed? **Yes**

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes? **Will be on call**

Notes/Comments :