



Comfort. Under control.

**CheckList Information**

**Name :** TAB READINESS (Minimum Requirements) **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

**CheckList Item Details**

**JOB INFORMATION**

TCO DATE 3-28-23

TENATIVE TAB DATE: Based on the TCO date, and subject to items below being verified, the anticipated TAB date will be 5 working days before TCO or 3 days prior to Punch if the the TAB is required prior to the punch) 3-22-23

Is the TAB Report Required for City to issue the C.O. Yes

Is there a permanent ladder to the roof? Yes

Are there ladders on site and available to our TAB Tech to allow them access to all above ceiling branch dampers? Yes

**MANDATORY REQUIREMENTS TO BE PUBLISHED TO THE SCHEDULE**

Electric Meter/Permanent Power is provided to the building. Yes

If permanent power is not currently provided: Date Permanent power to the building is in place, the power/meter is scheduled to be installed panel A to be live 3-14-23

If working on temporary power, are all RTU's & Hoods on the temporary power & been verified for proper voltage to all systems by the electrician Yes

Hoods are 100% wired & fully functional (no alarms) Yes

RTU's are 100% wired & fully functional (RTU's are on and operating) Yes

All HVAC, Hoods, and General purpose fans are  
100% installed, all duct is complete      Yes

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETE 3 WORKING DAYS PRIOR TO OUR ARRIVAL (THERE WILL BE A SCHEDULING CANCELLATION CHARGE IF CANCELLED AT THIS TIME**

RTU Economizers are installed and operating      Yes

Thermostat's and sensors are 100% wired and  
functional for both occupied and unoccupied  
periods      Yes

RTU and General Purpose fan diffusers have been  
100% installed      Yes

RTU startup's are complete      Yes

Hood Fire Suppression Test is scheduled to be  
completed prior to our arrival (list the date of the  
hood's fire suppression city test)      Scheduled For 3-21-23

**Note: If we arrive on site and items above are not complete or not made ready without delay of our tech,  
there will be additional cancellation or delay of services charges applied**

**Notes/Comments :**