

CITY BBQ (5526707) SNELLVILLE, GA

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	City BBQ - Snellville, GA
CAS Job Number	5526707
Turnover Date or TCO Date	08/08/2023
Comment	No gas to building yet. Passed mechanical inspections, electrical inspections on Monday 8/14.

PERMIT INFORMATION

FS Permit Drawings Complete	Yes
Comment	CONFIRMED
FS Permit Number	COMFIRE2023-00782

FIRE SUPPRESSION READINESS REQUIREMENTS

Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	COMPLETED
Permanent power installed so that all hood & food equipment can be turned "on"	CONFIRMED
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	No answer on when gas will be installed
Ansul Installation Date	
Comment	
Hood Startup/TAB & Fire System Pre-Test Date	08/11/2023
Comment	COMPLETED
Fire Final Date	08/18/2023
Comment	TENTATIVE

When will cooking equipment be set under the hood?

KITCHEN EQUIPMENT IS SET UNDER HOOD

Comment

Fire System Rough-In (Only required when hood is 100% field piped)

CONFIRMED

Comment

Food Equipment is set and locked in place (per plan)

Yes

Comment

Notes/Comments :