

## Buffalo Wild Wings (5852566) (Vestavia Hills,AL)

### CheckList Information

<b>Name :</b>	CAS Project Checklist	<b>Status :</b>	Not Completed
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

CAS Job Name	BWW GO (Vestavia Hills, AL)
CAS Job Number	5852566
Turnover Date or TCO Date	
Comment	
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	CONFIRMED
FS Permit Number	N/A
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	CONFIRMED
Permanent power installed so that all hood & food equipment can be turned "on"	CONFIRMED
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	CONFIRMED
Ansul Installation Date	08/07/2023
Comment	COMPLETED
Hood Startup/TAB & Fire System Pre-Test Date	08/09/2023
Comment	COMPLETED
Fire Final Date	08/14/2023
Comment	CONFIRMED
When will cooking equipment be set under the hood?	08/01/2023
Comment	EQUIPMENT SET

Fire System Rough-In (Only required when hood is 100% field piped)	08/07/2023
Comment	COMPLETED

---

Food Equipment is set and locked in place (per plan)	Yes
Comment	CONFIRMED

**Notes/Comments :**