

BWW GO - Richardson, TX (6006136)

CheckList Information

Name :	CAS PROJECT CHECKLIST	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	BWW GO
CAS Job Number	6006136
Turnover Date or TCO Date	NEED A RESPONSE
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	COMPLETED
Comment	
FS Permit Number	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	
Permanent power installed so that all hood & food equipment can be turned "on"	COMPLETED
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	COMPLETED
Ansul Installation Date	COMPLETED
Comment	
Hood Startup/TAB & Fire System Pre-Test Date	09/20/2023
Comment	CONFIRMED
Fire Final Date	09/22/2023
Comment	TENTATIVE DATE - NEED TO CONFIRM
When will cooking equipment be set under the hood?	COMPLETED
Comment	

Fire System Rough-In (Only required when hood is 100% field piped)

COMPLETED

Comment

Food Equipment is set and locked in place (per plan)

Yes

Comment

Notes/Comments :