

## OVERALL SUMMARY

Enclosed you will find testing of the (3) AHU units. Our team ensured the units were performing as required. The units were inspected, and outside air was measured for each unit. The outside air total was within 7% of design and met the minimum requirements of 247 CFM of outside air. The final total amount of outside air was 294 CFM Actual. Our team also verified proper airflow was achieved at the returns that were moved to different locations.

Finally, building pressure was measured. It was recorded as +0.002" WC which correlates to the amount of outside air design and supplied to the space.