




Comfort. Under control.



CheckList Information

Name : TAB READINESS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Certificate of Occupancy (C.O.) date: **TBD**
 Is the TAB report required for the city to issue the C.O.? **NO**
 Permanent power is provided to the building? If not when is it scheduled **Has conditional power - final electric ins.**
 Fire final date: **10/5**
 Scheduled date for startups: **9/22**
 Opening date **11/9**
 Tentative TAB Date: **9/25**

BUILDING INFORMATION

Does building have a roof hatch or a ladder for roof access? **LADDER**
 Will there be ladders available on site to access ductwork above the ceiling? **NO**

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building **YES**
 Doors and windows installed **YES**
 Thermostats and sensors are 100% wired and functional **YES**

All ceiling tiles are installed YES

Kitchen equipment in place under the hood and able to be turned on YES

Ductwork and diffusers are all installed? YES

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes? AVAILABLE IN 30 MIN.

Captive Aire / Halton Startup completed prior to TAB YES

Per Shake Shack requirements, engineer of record will need to approve the final TAB submittal before payment is released to contractors. If rejected, then a change order may be required to retest for an approved TAB submittal.

Notes/Comments :