

## FREDDY'S (5326084) NORTH PLATTE, NE

### CheckList Information

<b>Name :</b>	CAS Project Checklist	<b>Status :</b>	Not Completed
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

CAS Job Name	Freddy's - North Platte
CAS Job Number	jstotton@hampton1.com
Turnover Date or TCO Date	07/14/2023
Comment	Tentative - Waiting on power
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Permanent power installed so that all hood & food equipment can be turned "on"	Supposed to be getting 6/28
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	
Comment	Waiting on confirmation of date from fire sub
Hood Startup/TAB & Fire System Pre-Test Date	07/05/2023
Comment	TAB 7/5-7/6. Getting CAS service scheduled
Fire Final Date	
Comment	Waiting on date
When will cooking equipment be set under the hood?	05/19/2023
Comment	Complete
Fire System Rough-In (Only required when hood is 100% field piped)	05/15/2023
Comment	

Food Equipment is set and locked in place (per plan) Yes

Comment

**Notes/Comments :**

Permanent power is getting done 6/28 and then we can begin SDV, TAB, Install