

FREDDY'S (5326084) NORTH PLATTE, NE

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Freddy's - North Platte
CAS Job Number	jstotton@hampton1.com
Turnover Date or TCO Date	07/14/2023
Comment	Tentative - Waiting on power
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Yes
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	07/10/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	07/05/2023
Comment	TAB 7/13-7/14. CAS on site 7/6
Fire Final Date	Waiting on date
Comment	
When will cooking equipment be set under the hood?	05/19/2023
Comment	Complete
Fire System Rough-In (Only required when hood is 100% field piped)	05/15/2023
Comment	

Food Equipment is set and locked in place (per plan) Yes

Comment

Notes/Comments :