

SDV Job #: 6535170 - Penn Station V2B-R (Greenville, OH)

Service Region: 335 - Indiana Service
Service Person: Clint Beranek

Customer Number: 606795 **Customer Name:** Region 120 - Air Solutions

Address: PENN STATION
1453 Wagner Avenue
B
Greenville, OH 45331

Region Job #: 6277370
Region Job Name: Penn Station V2B-R (Greenville, OH)

Sales Region: 120 - Air Solutions
Sales Person: Joe Hertenstein

Created By: Clint Beranek **Creation Date:** 3/26/2024 12:38 PM
Last Modified By: Clint Beranek **Last Modified Date:** 3/28/2024 12:41 PM

Dining Room Pressure: 0 **Kitchen Pressure:** 0
Hours On Job: 0 **Extra Hours:** 0

Completed: Yes **Completed By:** Clint Beranek
Completion Date: 3/28/2024 12:41 PM

Job Site Meeting

NONE

Hood Group 1

Exhaust CFM: Design = 1120 Initial = 1494 Final = 1227 (109.6% of design)

Other Notes:

N/A



Hood 1 (HD1-Grill) (HD1-Grill)

Model: 3650ELPX-2 **Length:** 6' 0"
Exhaust CFM: Design = 1120 Initial = 1494 Final = 1227 (109.6% of design)

Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 72	Actual: 72
Is there insulation on Top of the Hood?	Design: Yes	Actual: Yes

Filters

Type: Captrate Solo

Filter 1 Fan: #1 - EADU85H (KEF1)	Size: 16x16	Initial Velocity: 260 fpm	Final Velocity: 185 fpm	Initial CFM: 397	Final CFM: 282
Filter 2 Fan: #1 - EADU85H (KEF1)	Size: 16x16	Initial Velocity: 234 fpm	Final Velocity: 194 fpm	Initial CFM: 357	Final CFM: 296
Filter 3 Fan: #1 - EADU85H (KEF1)	Size: 16x16	Initial Velocity: 234 fpm	Final Velocity: 201 fpm	Initial CFM: 357	Final CFM: 307
Filter 4 Fan: #1 - EADU85H (KEF1)	Size: 16x16	Initial Velocity: 251 fpm	Final Velocity: 224 fpm	Initial CFM: 383	Final CFM: 342

Hood Group 2

Exhaust CFM:	Design = 0	Initial = 0	Final = 0	(0% of design)
Supply CFM:	Design = 910	Initial = 1400	Final = 1032	(113.4% of design)
Supply AC CFM:	Design = 0	Initial = 69	Final = 69	(0% of design)

Hood 2 (HD1-PSP) (HD1-PSP)

Model:	246Misc ACPSP-ONLY	Length:	6' 0"
Exhaust CFM:	Design = 0	Initial = 0	Final = 0 (0% of design)

Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Other Notes:		
N/A		
See attachment(s): [202403261357610186.mp4]		
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 80	Actual: 80
Is there insulation on Top of the Hood?	Design: Yes	Actual: Yes

Supply

Supply CFM: Design = 910 Initial = 1400 Actual = 1032 (113.4% of design)

Fan: #4 - EA1-D.250-15D (HMUA1)

AC CFM: Design = 0 Initial = 69 Actual = 69 (0% of design)

PSP 1

Orientation:	Front	Length:	6' 0"	Width:	14"	Banks:	1	Blanks:	1
CFM:	Design = 910	Initial = 1400		Final = 1032					(0% of design)
Velocity:	Design = 153	Initial = 0		Final = 0					(0% of design)
AC CFM:	Design = 465	Initial = 69		Final = 69					(0% of design)
AC Velocity:	Design = 0	Initial = 0		Final = 0					(0% of design)

Readings:

1: Initial: 185 fpm, Final: 124 fpm 2: Initial: 194 fpm, Final: 194 fpm 3: Initial: 201 fpm, Final: 145 fpm
4: Initial: 224 fpm, Final: 167 fpm 5: Initial: 229 fpm, Final: 141 fpm 6: Initial: 238 fpm, Final: 166 fpm

AC Readings:

1: Initial: 34 fpm, Final: 34 fpm 2: Initial: 43 fpm, Final: 43 fpm 3: Initial: 23 fpm, Final: 23 fpm
4: Initial: 19 fpm, Final: 19 fpm 5: Initial: 21 fpm, Final: 21 fpm 6: Initial: 31 fpm, Final: 31 fpm

Hood Group 4

Exhaust CFM: Design = 850 Initial = 1073 Final = 930 (109.4% of design)

Other Notes:

N/A



Hood 3 (HD3-Fry) (HD3-Fry)

Model: 3650ELPX-2 **Length:** 4' 2"
Exhaust CFM: Design = 850 Initial = 1073 Final = 930 (109.4% of design)

Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 72	Actual: 72
Is there insulation on Top of the Hood?	Design: Yes	Actual: Yes

Filters

Type: Captrate Solo

Filter 1	Size: 16x16	Initial Velocity: 247 fpm	Final Velocity: 229 fpm	Initial CFM: 377	Final CFM: 349
Fan: #3 - EADU85H (KEF3-FRY)					
Filter 2	Size: 16x16	Initial Velocity: 220 fpm	Final Velocity: 208 fpm	Initial CFM: 336	Final CFM: 317
Fan: #3 - EADU85H (KEF3-FRY)					
Filter 3	Size: 16x16	Initial Velocity: 236 fpm	Final Velocity: 173 fpm	Initial CFM: 360	Final CFM: 264
Fan: #3 - EADU85H (KEF3-FRY)					

Hood Group 5

Exhaust CFM:	Design = 0	Initial = 0	Final = 0	(0% of design)
Supply CFM:	Design = 550	Initial = 826	Final = 560	(101.8% of design)
Supply AC CFM:	Design = 0	Initial = 59	Final = 59	(0% of design)

Other Notes:

N/A



Hood 4 (HD3-PSP) (HD3-PSP)

Model:	246Misc ACPSP-ONLY	Length:	4' 2"
Exhaust CFM:	Design = 0	Initial = 0	Final = 0 (0% of design)

Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes

Other Notes:

N/A

See attachment(s): [202403261357917413.mp4]

Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 80	Actual: 80
Is there insulation on Top of the Hood?	Design: Yes	Actual: Yes

Supply

Supply CFM: Fan: #4 - EA1-D.250-15D (HMUA1)	Design = 550	Initial = 826	Actual = 560	(101.8% of design)
AC CFM:	Design = 0	Initial = 59	Actual = 59	(0% of design)

PSP 1

Orientation:	Front	Length:	4' 2"	Width:	14"	Banks:	1	Blanks:	1
CFM:	Design = 550	Initial = 826	Final = 560	(0% of design)					
Velocity:	Design = 137	Initial = 0	Final = 0	(0% of design)					
AC CFM:	Design = 250	Initial = 59	Final = 59	(0% of design)					
AC Velocity:	Design = 0	Initial = 0	Final = 0	(0% of design)					

Readings:

1: Initial: 163 fpm, Final: 111 fpm 2: Initial: 183 fpm, Final: 127 fpm 3: Initial: 191 fpm, Final: 141 fpm
4: Initial: 201 fpm, Final: 132 fpm 5: Initial: 189 fpm, Final: 122 fpm 6: Initial: 181 fpm, Final: 118 fpm

AC Readings:

1: Initial: 29 fpm, Final: 29 fpm 2: Initial: 32 fpm, Final: 32 fpm 3: Initial: 38 fpm, Final: 38 fpm
4: Initial: 41 fpm, Final: 41 fpm 5: Initial: 44 fpm, Final: 44 fpm 6: Initial: 32 fpm, Final: 32 fpm

Fans

Fan 1 - EADU85H (KEF1) (KEF1)

Model: EADU85H

Other Notes:

N/A



Exhaust

Exhaust CFM:	Design = 1250	Actual = 1227	(98% of design)
Record the ECM Speed			Actual: 43
VOLTS	Design: 115		Actual: 121
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes		Actual: Yes
HP	Design: 0.75		Actual: 0.75
HUB SET SCREW TIGHT	Design: Yes		Actual: Yes
FAN LEVEL	Design: Yes		Actual: Yes
ROTATION	Design: Correct		Actual: Correct
FAN VIBRATION	Design: Good		Actual: Good
RPM - DESIGN	Design: 1278		Actual: 774
RPM - MAX	Design: 1900		Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600		Actual: N/A
FLA	Design: 8.9		Actual: 4.2
OVERLOAD SET POINT	Design: 8.9		Actual: 8.6
PHASE	Design: 1		Actual: 1
Unit within five miles from the coast?			Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No		Actual: No
SPEED CONTROL VOLTAGE	Design: 65		Actual: 65

Fan 2 - EADU33H (KEF2-OVEN) (KEF2-OVEN)

Model: EADU33H

Other Notes:

N/A



Exhaust

Exhaust CFM:	Design = 550	Actual = 541	(98% of design)
Record the ECM Speed			Actual: 1
VOLTS	Design: 115		Actual: 121
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes		Actual: Yes
HP	Design: 0.333		Actual: 0.33
HUB SET SCREW TIGHT	Design: Yes		Actual: Yes
FAN LEVEL	Design: Yes		Actual: Yes
ROTATION	Design: Correct		Actual: Correct
FAN VIBRATION	Design: Good		Actual: Good
RPM - DESIGN	Design: 1300		Actual: 18
RPM - MAX	Design: 2000		Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600		Actual: N/A
FLA	Design: 4.3		Actual: 2.2
OVERLOAD SET POINT	Design: 4.3		Actual: 4.3
PHASE	Design: 1		Actual: 1
Unit within five miles from the coast?			Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No		Actual: No
SPEED CONTROL VOLTAGE	Design: 65		Actual: 65

Fan 3 - EADU85H (KEF3-FRY) (KEF3-FRY)

Model: EADU85H

Other Notes:

N/A



Exhaust

Exhaust CFM:	Design = 850	Actual = 930	(109% of design)
Record the ECM Speed			Actual: 42
VOLTS	Design: 115		Actual: 121
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes		Actual: Yes
HP	Design: 0.75		Actual: 0.75
HUB SET SCREW TIGHT	Design: Yes		Actual: Yes
FAN LEVEL	Design: Yes		Actual: Yes
ROTATION	Design: Correct		Actual: Correct
FAN VIBRATION	Design: Good		Actual: Good
RPM - DESIGN	Design: 1189		Actual: 756
RPM - MAX	Design: 1900		Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600		Actual: N/A
FLA	Design: 8.9		Actual: 4.2
OVERLOAD SET POINT	Design: 8.9		Actual: 8.9
PHASE	Design: 1		Actual: 1
Unit within five miles from the coast?			Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No		Actual: No
SPEED CONTROL VOLTAGE	Design: 65		Actual: 65

Fan 4 - EA1-D.250-15D (HMUA1) (HMUA1)

Model: EA1-D.250-15D

Other Notes:

N/A



Supply

Supply CFM:	Design = 1630	Actual = 1592	(98% of design)
VOLTS	Design:	208	Actual: 213
Is the main transformer (TR-01) tapped for the correct voltage?			Actual: Yes
HP	Design:	1.5	Actual: 1.5
HUB SET SCREW TIGHT	Design:	Yes	Actual: Yes
FAN LEVEL	Design:	Yes	Actual: Yes
ROTATION	Design:	Correct	Actual: Correct
FAN VIBRATION	Design:	Good	Actual: Good
RPM - DESIGN	Design:	1762	Actual: 1516
RPM - MAX	Design:	3000	Actual: N/A
RPM - MAX RECOMMENDED	Design:	2400	Actual: N/A
FLA	Design:	4.4	Actual: 2.5
OVERLOAD SET POINT	Design:	4.4	Actual: 4.4
PHASE	Design:	3	Actual: 3
DAMPER INSTALLED	Design:	Yes	Actual: Yes
Unit within five miles from the coast?			Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE			Actual: No
Record the VFD HZ	Design:	60.4 Hz	Actual: 52
Is Supply Fan bolted/secured to curb?	Design:	Yes	Actual: Yes

Heater

Gas Heater

GAS TYPE	Design: Natural	Actual: Natural
INLET GAS PRESSURE	Design: 7	Actual: 10
FREEZE STAT TEMPERATURE	N/A	
FREEZE STAT TIMER	N/A	
SPACE SET POINT	Design: N/A	Actual: N/A
INTAKE SET POINT	Design: 45	Actual: 50
DISCHARGE SET POINT	Design: 55	Actual: 60
HIGH LIMIT SET POINT		Actual: N/A

Direct Fired Heater

Housing Size: 1

Burner Profile Pressure: 0"

PILOT FLAME SIGNAL	Design: 12	Actual: 15.9
TEMP RISE	Design: 63	Actual: 65
HIGH FIRE MANIFOLD GAS PRESSURE	Design: 0.4	Actual: 0.3
HIGH FIRE INLET PRESSURE		Actual: 9
HIGH FIRE FLAME SIGNAL	Design: 12	Actual: 15.9
BURNER DIFFERENTIAL PRESSURE	Design: 0.3	Actual: 0.45
LOW MANIFOLD GAS PRESSURE		Actual: N/A
MODULATION TIME	Design: 4	Actual: 2
LOW FIRE FLAME SIGNAL	Design: 12	Actual: 15.9

ECPs

ECP 1 - SC-E013022MA (ECP1) (ECP1)

Package #: SC-E013022MA

Smart Control

GAS VALVE RESET WORKS	Design: Yes	Actual: Yes
ROOM TEMPERATURE OFFSET	Design: 20	Actual: 20
HOW MANY FAN ZONES ARE THERE	Design: 2	Actual: 3
HYSTERESIS TEMPERATURE		Actual: 2
Room Sensor Type	Design: RoomSensor	Actual: Room Sensor
Is room sensor wireless or wired?		Actual: Wired
Is room sensor operating correctly? Upload Picture of installation		Actual: Yes

Other Notes:

N/A



Are there Tempering HMI's?	Design: Yes	Actual: No
ALL TEMP SENSORS ARE WIRED IN	Design: Yes	Actual: Yes
Do any of the light circuits exceed 1400W?	Design: No	Actual: No
ALL LIGHTS WORK	Design: Yes	Actual: Yes
ALL FAULTS CLEARED	Design: Yes	Actual: Yes
ECPM03 HARDWARE REVISION	Design: 4	Actual: 4
ECPM03 PROGRAM VERSION	Design: 2.16.01	Actual: 2.16.01
CASHMI HARDWARE REVISION	Design: 5	Actual: 5
CASHMI PROGRAM VERSION	Design: 2.16.01	Actual: 2.16.01
ECPM03 DATE AND TIME ACCURATE	Design: Yes	Actual: Yes

BMS & Monitoring

BMS TYPE	Design: CASLink	Actual: CASLink
CASLINK COMMUNICATION TYPE	Design: Cellular	Actual: Cellular
Cellular status is Active Online?	Design: Yes	Actual: Yes
CASLink Registration Wizard was completed?	Design: Yes	Actual: Yes
CASLink Module has a current heartbeat?	Design: Yes	Actual: Yes
All devices connected to the SCADA are reporting live data?	Design: Yes	Actual: Yes
Devices were assigned to an area and named appropriately?	Design: Yes	Actual: Yes

Sensors

T2

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: H1CV1	Actual: H1cv1
FAN NUMBER	Design: 1	Actual: 1

T3

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: H3CV1	Actual: H3cv1
FAN NUMBER	Design: 3	Actual: 3

VFDs

VFD 1

DESIGN CFM	Design: 1630	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward

DCV VFD

SUPPLY FAN # ASSIGNED	Design: 4	Actual: 3
OVERLOAD = P108	Design: 73	Actual: 73
MAX HZ	Design: 60.4	Actual: N/A
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: N/A
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

TANK

TANK ECP 1 (ECP1)

Location : Hood #1 3650ELPX-2: Fire Cabinet Wall Mounted [4.0/4.0/4.0]

Other Notes:

This fire stat is not wired in



Building Alarm Tied In	Design: Yes	Actual: No
Trouble Relay Tied In	Design: Yes	Actual: No
TANK Board Version	Design: 2.3	Actual: 2.3
TANK Board Updated to latest Software Version		Actual: Yes
TANK Board Software Version	Design: 1.69	Actual: 1.69
Internet Connection Type		Actual: N/A

TANK Fire Suppression 1 (fs1)

Location : Hood #1 - Utility Cabinet Wall Mount

Electrician

TANK Control Panel Wired	Design: Yes	Actual: Yes
UDS Appliance Kill Switch (if equipped) Wired	Design: Yes	Actual: Yes
Wall Mounted COPRE Wired to Control Panel	Design: Yes	Actual: Yes
Verify Power Supply is 27.5VDC		Actual: Yes

Fire System Contractor w/CAS Supervision

Verify kitchen line up with drawings in NOLA?		Actual: Correct
Are all overlapping nozzles within 35-50" of cooking surface?	Design: Yes	Actual: Yes
Nozzles Within 15" From Front/Back of Hazard Zone	Design: Yes	Actual: Yes
Verify overlapping nozzles are located at centerline of the 30" hazard zone (front to back) same height, aimed straight down?	Design: Yes	Actual: Yes
Is there a Salamander or Upright Broiler Present?		Actual: No
Does the depth of any appliance cooking surface exceed the listed size in the Appliance Coverage Detail chart?	Design: No	Actual: No
All dedicated appliances, duct and plenum are utilizing TANK appliance nozzles (3070-3/8H-10-SS)?	Design: Yes	Actual: Yes
Is end plenum nozzle installed 0-6" into plenum (From end of hood/hazard to center of nozzle)?	Design: Yes	Actual: Yes
Are TANK appliance nozzles spaced no more than 12"(From end of Hazard zone to center of first nozzle and end of hazard zone to center of last nozzle)?	Design: Yes	Actual: Yes
Did the appliance lineup change from the original design?	Design: No	Actual: No
Did the fire system appliance drops change from the original design?	Design: No	Actual: No
Does Fire System cover a Wok?		Actual: No
Does dedicated TANK appliance nozzle piping exceed maximum pipe length of 10 ft?	Design: No	Actual: No
Does plenum branch piping exceed maximum pipe length of 3ft?	Design: No	Actual: No
Does the Supply line piping to first overlapping nozzle exceed 42 ft?	Design: No	Actual: No
Is Back-shelf a minimum of 18" Vertically off Appliance	Design: Yes	Actual: Yes
Back-shelf Overhang less than 12"	Design: Yes	Actual: Yes
No appliance drop has more than 2 nozzles?	Design: True	Actual: True
Is all piping except appliance drops 3/8" Blackiron, Chrome plated, Stainless Steel or 1/2" Copper?	Design: Yes	Actual: Yes
Is all appliance drop piping 3/8" polished stainless steel or polished chrome-plated black		Actual: Yes

poned chrome plated black iron?

Are there any fryers? Actual: **Yes**

How many fryers are there? Actual: **2**

Enter Width of Fryer 1 Hazard Zone: Actual: **18**

Does Fryer 1 have 30" coverage? Design: **Yes** Actual: **Yes**

Enter Width of Fryer 2 Hazard Zone: Actual: **18**


Does Fryer 2 have 30" coverage? Design: **Yes** Actual: **Yes**

Are there any Tilt Skillets? Actual: **No**

Is Manual Activation Device Wired into a Fire Loop (Must be 4 wire, in conduit)? Upload a picture of wiring connection of manual activation device. Design: **Yes** Actual: **Yes**

Other Notes:

N/A



MAD Installed 10'-20' from Hood at a Point of Egress and 42"-48" AFF Design: **Yes** Actual: **Yes**

Extra Fire Stat Added Design: **Yes** Actual: **Yes**

Other Notes:

N/A





Other Notes:

This fire stat has not been wired and not tied into our electrical panel

Fire stats are wired in a fire loop with 842 degree high temp wire when ran on top of hoods

Design: **Yes**

Actual: **Yes**

CAS Service Supervised, Assisted or Wired All Supervised Loop Connections

Actual: **Supervised**

Total amount of FP's used

Design: **38**

Actual: **38**

CAS Service

Verify the correct Fire Stat is installed?

Actual: **360**

Have all shipping covers been removed from fire stats

Design: **Yes**

Actual: **Yes**

Testing of TANK system completed or being completed by:

Actual: **3rd Party Distributor**

Battery Date Code (The actual date FST wrote on batteries with paint pen during SDV)

Actual: **3/27/2024 5:39:00 PM**

Verify the correct amount of TANK appliance nozzles cover the cross-sectional Perimeter or Diameter of the Duct Riser? (If 0 - 75" perimeter equals 1 nozzles, 75 - 150" 2 nozzles, above 150" 3 nozzles)

Design: **Yes**

Actual: **Yes**


Is the system commissioned with the actuator bolted onto the TANK Fire Suppression system? Upload Picture.


Design: **Yes**

Actual: **Yes**

Other Notes:

N/A





Other Notes:

They have not had the final inspection yet

Is pressure switch installed and functioning properly?

Design: **Yes**

Actual: **Yes**

CAUTION!: If pressure reads above 0.5 psi, immediately remove the primary actuator hose from the primary tank

Actual: **Ok**

Is appliance specific protection piped with adequate protection? Upload picture.

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Use coil liquid leak detector around PAK and braided hose to check for leaks. Are there any leaks present?

Design: **No**

Actual: **Yes**


Do TANK bottles have 200 PSI with gauges functioning properly? Upload picture

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Do all nozzles have metal caps?	Design: Yes	Actual: Yes
Verify Nozzle Flow Points/Tank Capabilities. Does Nozzles FP exceed Tank Capacity?	Design: No	Actual: No
Take a photo of Fire System Tag		Actual: Ok

Other Notes:

They have not had the final inspection yet

Vent plug installed on wall mount FS distribution piping (in between tanks, aimed at door)?	Design: Yes	Actual: Yes
Tanks installed securely with straps and mounting hardware?	Design: Yes	Actual: Yes
After inspection of system, lubricate and change O-ring of primary actuator hose (p/n 19020).	Design: Replaced	Actual: Not Replaced

Other Notes:

They have not had the final inspection yet

All Faults Are Cleared	Design: Yes	Actual: Yes
Are DIP switches set correctly according to number of Fire Groups?	Design: Yes	Actual: Yes
Is TANK system located/mounted in a climate-controlled area?	Design: Yes	Actual: Yes

PCU Installations

NONE

PCU Installations

NONE

AQEs

NONE

UDS

NONE