

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 06/18/2025**  
**Completed By: National TAB**

# PROJECT

**06-16-25 WAWA #6121 GREENVILLE, NC**

1300 PARKSIDE DRIVE

GREENVILLE, NC 27858

**Client**

Wawa  
260 West Baltimore Pike  
Wawa, PA 19063

# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Issue Data	4
Balance Schedule	7
Checklist Data	8
AHU/RTU	20
FAN - Exhaust	29
GRD Layout	34

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

## Issue List

- RTU1 & RTU2 / Dehumidification Mode
- RTU1, RTU2, RTU3 / Dirty Filters




**06-16-25 WAWA #6121 GREENVILLE, NC**

**Project Issue Information**

**Issue Name :** RTU1 & RTU2 / Dehumidification Mode  
**Description :** RTU1 & RTU2 when placed into dehumidification mode, the dehumidification coil is not hot. Coil should be hot if dehumidification mode is operating correctly.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dale Wheeler  
**Status :** Open  
**Priority :** High                                      **Asset Tag :**  
**Originated Date :** 06/18/2025 - Dale Wheeler - National TAB

Project Issue File Details



06/18/2025



**06-16-25 WAWA #6121 GREENVILLE, NC**

**Project Issue Information**

**Issue Name :** RTU1, RTU2, RTU3 / Dirty Filters  
**Description :** RTU1, RTU2, RTU3 filters are dirty, recommend they be replaced.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dale Wheeler  
**Status :** Open  
**Priority :** **Medium**                                      **Asset Tag :**  
**Originated Date :** 06/18/2025 - Dale Wheeler - National TAB

Project Issue File Details



06/18/2025

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	BOH/FOOD SE	4500	4422	3800	3718	700	704	15.6%	15.9%						
RTU-2	SALES	3400	3374	3020	2982	380	392	11.2%	11.6%						
RTU-3	FOH	2400	2376	2200	2170	200	206	8.3%	8.7%						
EF-1	RESTROOMS													375	310
EF-2	BOH													400	397
EF-3	TRASH													200	192
<b>TOTALS</b>		10300	10172	9020	8870	1280	1302			0	0	0	0	775	707

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1280	1302
TOTAL EXHAUST	775	707
<b>NET AIRFLOW</b>	<b>505</b>	<b>595</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.012
SIDE	0.03
REAR	0.019
<b>AVERAGE</b>	<b>0.0203</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

NOTES:

## CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



06-16-25 WAWA #6121 GREENVILLE, NC

CheckList Information

**Name :** 01: RTU's/AHU's **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 06/05/2025 - Tara Metcalf - National TAB

**Completed Date :** 06/18/2025 - Dale Wheeler - National TAB

CheckList Item Details

RTU's/AHU's

<b>All diffusers and grilles are installed and match design?</b>	Pass
--	------

**Comment:**

<b>Clean filters installed?</b>	Fail
---------------------------------	------

**Comment:**

RTU1, RTU2, RTU3 FILTERS ARE DIRTY

<b>Economizers are assembled and functional?</b>	Pass
--	------

**Comment:**

<b>Motors are all operating below the FLA rating?</b>	Pass
---	------

**Comment:**

<b>Are belts tight?</b>	N/A
-------------------------	-----

**Comment:**

<b>If direct drive unit is the speed controller working?</b>	Pass
--	------

**Comment:**

Is gas piping installed and valves turned on?

Pass

Comment:

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Pass

Comment:

Final outside air damper position is marked with permanent marker?

Pass

Comment:

No alarms present?

Pass

Comment:

Any noticeable duct leakage?

Pass

Comment:

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU1 / EAT 97F / LAT 63F RTU2 / EAT 78F / LAT 59F RTU3 / EAT 75F / LAT 58F

Heating mode is operational? Record EAT/LAT for each unit:

N/A

Comment:

UNABLE TO TEST HEATING MODE DUE TO OUTSIDE TEMP. BEING IN THE 80'S AND PEOPLE WORKING INSIDE THE BUILDING

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Fail

**Comment:**

RTU1 / EAT 63F / LAT 70F - COIL IS NOT GETTING HOT RTU2 / EAT 76F / LAT 61F -COIL IS NOT GETTING HOT RTU3 / EAT 73F / LAT 82F

**Notes/Comments :**

N/A

**Date :**06/18/2025



06-16-25 WAWA #6121 GREENVILLE, NC

**CheckList Information**

**Name :** 02: LENNOX SETUP PARAMETERS **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 06/05/2025 - Tara Metcalf - National TAB  
**Completed Date :** 06/18/2025 - Dale Wheeler - National TAB

**CheckList Item Details**

**UNIT ID CONFIGURATIONS**

**BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N".** Pass

**Comment:**

**NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP** Pass

**Comment:**

**CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED).** Pass

**Comment:**

**INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):**

**PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS** Pass

**Comment:**

**PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-)** Yes

**Comment:**

**PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE** Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU1 / 75% RTU2 / 74% RTU3 / 90%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

Notes/Comments :

N/A

Date :06/18/2025



06-16-25 WAWA #6121 GREENVILLE, NC

CheckList Information

**Name :** 03: SENSOR WIRING (LENNOX) **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 06/05/2025 - Tara Metcalf - National TAB

**Completed Date :** 06/18/2025 - Dale Wheeler - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing? Pass

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected. Pass

Comment:

For second shielded cable, one wire is landed to Vout and the shield wire is not connected. Pass

Comment:

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)

Comment:

RTU1 / 63% RTU2 / 61% RTU3 / 59%

**Notes/Comments :**

N/A

Date :06/18/2025



06-16-25 WAWA #6121 GREENVILLE, NC

CheckList Information

**Name :** 04: EF'S **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 06/05/2025 - Tara Metcalf - National TAB

**Completed Date :** 06/18/2025 - Dale Wheeler - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
----------------------	------

Comment:

Belts are tight (if applicable)?	Pass
----------------------------------	------

Comment:

Speed controller installed and functional (if applicable)?	Pass
--	------

Comment:

YES / EF3 N/A / EF2 & EF1

There is no major leakage around base of fan?	Pass
---	------

Comment:

Is the motor operating below the motor FLA rating?	Pass
--	------

Comment:

Back draft damper installed and can it fully open?	Pass
--	------

Comment:

Unit free of noticeable noise and vibration?

Pass

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Pass

Comment:

EF1 / YES EF2 / YES EF3 / YES

Notes/Comments :

N/A

Date :06/18/2025



06-16-25 WAWA #6121 GREENVILLE, NC

CheckList Information

**Name :** 05: CLOSEOUT CHECKS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 06/05/2025 - Tara Metcalf - National TAB

**Completed Date :** 06/18/2025 - Dale Wheeler - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) Pass

Comment:

FRONT DOOR +0.012" / SIDE DOOR +0.031" / BACK DOOR +0.019" / ALL SYSTEMS ON

Notes/Comments :

N/A



# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

System/Unit: AHU/RTU



Asset: RTU1

AREA:BACK OF HOUSE

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624J05370
Model Num	LCT150H4E	LCT150H4EN1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICLE
Num OA Filters 1	-	2
OA Filter Size 1	-	14.25X22.5
Num OA Filters 2	-	4
OA Filter Size 2	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	NL
Horsepower	3.75	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	240
Rated Amperage	-	8.7
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	4500	4422
SF RPM	-	DD / 75%
MOTOR RPM	-	DD / 75%
RA CFM	3800	3718
OA CFM	700	704
RL Voltage	-	210
RL Amperage	-	4.1/4.1/4.1
SF System SetPt	-	75%
RA Damper Position	-	68%
RA Damper Type	-	ECON
OA Damper Position	-	32%
OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.49"
Fan Suction SP	-	-0.79"
Fan Discharge SP	-	0.62"
Total ESP	.70"	1.11"
Fan Total SP	-	1.41"

Completed By: Dale Wheeler on 06/18/2025

Notes:  
[1] EGRD3 DAMPER IS 100% RETURN GRILL UNABLE TO REACH DESIGN CFM.

Written By: Dale Wheeler on 06/18/2025

## Unit Data - PHOTO LOG



06/16/2025

# National TAB

Project:06-16-25 WAWA #6121 GREENVILLE, NC

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU1/BACK OF HOUSE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	TRASH/STAGING	SD1	10"	300	1	685	282	290	96.7
SGRD2	BACK OF HOUSE	SD6	10"	400	1	375	321	362	90.5
SGRD3	FOOD SERVICE	SD6	10"	425	1	508	345	395	92.9
SGRD4	COFFEE	SD6	12"	500	1	818	365	542	108.4
SGRD5	FOOD SERVICE	SD6	10"	425	1	560	311	417	98.1
SGRD6	BACK OF HOUSE	SD6	10"	400	1	565	319	403	100.8
SGRD7	FOOD SERVICE	SD6	10"	425	1	325	417	392	92.2
SGRD8	BACK OF HOUSE	SD6	10"	400	1	405	392	406	101.5
SGRD9	FOOD SERVICE	SD6	10"	425	1	469	414	414	97.4
SGRD10	FOOD SERVICE	SD6	10"	425	1	493	434	436	102.6
SGRD11	ELECTRICAL ROOM	SD1	10"	375	1	460	358	365	97.3
Total				4500		5663	3958	4422	98.27%

### Diffuser Ret/Exh (GRD)

#### RTU1/BACK OF HOUSE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WASH ROOM	RG1	14"	1200	1	1111	1201	1243	103.6
EGRD2	FOOD/COFFEE	RG1	14"	865	1	779	795	825	95.4
EGRD3	FOOD/COFFEE	RG1	14"	865	1	723	762	732	84.6
EGRD4	FOOD/COFFEE	RG1	14"	870	1	699	747	787	90.5
Total				3800		3312	3505	3587	94.39%

# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

System/Unit: AHU/RTU



Asset: RTU2

AREA:SALES

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L03361
Model Num	LGT102H4E	LGT072H4EQ1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICLE
Num OA Filters 1	-	1
OA Filter Size 1	-	29X14
Num OA Filters 2	-	4
OA Filter Size 2	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	NL
Horsepower	3.75	3.8
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	3400	3374
SF RPM	-	DD / 74%
MOTOR RPM	-	DD / 74%
RA CFM	3020	2982
OA CFM	380	392
RL Voltage	-	209/208/208/209
RL Amperage	-	3.5/3.8/3.9
SF System SetPt	-	74%
RA Damper Position	-	82%
RA Damper Type	-	ECON
OA Damper Position	-	18%
OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.415"
Fan Suction SP	-	-0.689"
Fan Discharge SP	-	0.584"
Total ESP	1.00"	0.999"
Fan Total SP	-	1.273"

Completed By: Dale Wheeler on 06/18/2025

## Unit Data - PHOTO LOG



06/17/2025

# National TAB

Project:06-16-25 WAWA #6121 GREENVILLE, NC

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU2/SALES**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	SD2	12"	275	1	231	254	298	108.4
SGRD2	RETAIL	SD2	12"	275	1	202	232	276	100.4
SGRD3	RETAIL	SD2	12"	275	1	199	211	254	92.4
SGRD4	RETAIL	SD2	12"	275	1	187	214	259	94.2
SGRD5	RETAIL	SD2	12"	275	1	142	179	269	97.8
SGRD6	RETAIL	SD2	12"	300	1	301	256	277	92.3
SGRD7	RETAIL	SD2	12"	275	1	267	247	298	108.4
SGRD8	RETAIL	SD2	12"	275	1	192	214	256	93.1
SGRD9	RETAIL	SD2	12"	275	1	281	277	302	109.8
SGRD10	DELIVERY ROOM	SD1	8"	250	1	238	245	245	98.0
SGRD11	HALLWAY	SD1	8"	200	1	201	199	199	99.5
SGRD12	WOMENS RR	SD5	8"	100	1	109	94	94	94.0
SGRD13	MENS RR	SD5	8"	150	1	149	162	162	108.0
SGRD14	VEST	SD5	8"	200	1	182	185	185	92.5
Total				3400		2881	2969	3374	99.24%

# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

## System/Unit: AHU/RTU



Asset: RTU3

AREA:FRONT OF HOUSE

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624J05372
Model Num	LGT072H4E	LGT102H4ES1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICLE
Num OA Filters 1	-	2
OA Filter Size 1	-	14.25X23
Num OA Filters 2	-	4
OA Filter Size 2	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBM PAPST
Frame	-	NL
Horsepower	1	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	4.4
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	2400	2376
SF RPM	-	DD / 90%
MOTOR RPM	-	DD / 90%
RA CFM	2200	2170
OA CFM	200	206
RL Voltage	-	211,212,212
RL Amperage	-	3.6,3.7,3.7
SF System SetPt	-	90%
RA Damper Position	-	75%
RA Damper Type	-	ECON
OA Damper Position	-	25%
OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.719"
Fan Suction SP	-	-0.932"
Fan Discharge SP	-	0.412"
Total ESP	.50"	1.131"
Fan Total SP	-	1.344"

Completed By: Dale Wheeler on 06/18/2025

## Unit Data - PHOTO LOG



06/17/2025

# National TAB

Project:06-16-25 WAWA #6121 GREENVILLE, NC

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU3/FRONT OF HOUSE**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	ASSOCIATE AREA	SD1	10"	200	1	268	209	209	104.5
SGRD2	OFFICE	SD1	8"	150	1	267	154	154	102.7
SGRD3	VESTIBULE	SD5	10"	250	1	223	256	256	102.4
SGRD4	OFFICE	SD2	18"	450	1	240	442	442	98.2
SGRD5	VESTIBULE	SD2	18"	450	1	248	443	439	97.6
SGRD6	FOH	SD2	18"	450	1	233	444	444	98.7
SGRD7	FOH	SD2	18"	450	1	234	428	432	96.0
Total				2400		1713	2376	2376	99%

# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	GREENHECK	COOK
Model Num	GB-09-6	10 0C2B 100 ACE
Serial Num	-	203SL39950- 00/0000701
Type	DOWNBLAST	UPBLAST
Configuration	VERTICAL	VERTICLE

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	48Y
Horsepower	.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	60Hz
Service Factor	-	4.2

Test Data		
	Design	Actual
CFM	300	310
Fan RPM	-	1159
Fan Rotation	-	CCW
Motor RPM	-	1758
System SetPt	-	HIGH
RL Voltage	-	[1]
RL Amperage	-	[1]
Total ESP	.38"	0.244"
Fan Inlet SP	-	-0.244"
Fan Discharge SP	-	ATM

Completed By: Dale Wheeler on 06/18/2025

Notes:  
[1] UNABLE TO TAKE VOLTS AND AMPS DUE TO LIGHT SWITCH STYLE DISCONNECT

Written By: Dale Wheeler on 06/18/2025

### Unit Data - PHOTO LOG



06/16/2025

# National TAB

Project:06-16-25 WAWA #6121 GREENVILLE, NC

## FAN - Exhaust



**Diffuser Ret/Exh (GRD)**

**EF1/RESTROOMS**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RR	EG1	8X8	150	1	234		148	98.7
EGRD2	MENS RR	EG1	8X8	150	1	203		162	108.0
Total				300		437	0	310	103.33%

# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

System/Unit: FAN - Exhaust



Asset: EF2

AREA:BACK OF HOUSE

Unit Data		
	Design	Actual
MFG	GREENHECK	COOK
Model Num	GB-098-6	10 0C2B 100 ACE
Serial Num	-	203SL39950-00/0002001
Type	DOWNBLAST	UPBLAST
Configuration	VERTICAL	VERTICLE

Test Data		
	Design	Actual
CFM	400	397
Fan RPM	-	1157
Fan Rotation	-	CCW
Motor RPM	-	1756
System SetPt	-	HIGH
RL Voltage	-	[1]
RL Amperage	-	[1]
Total ESP	.38"	0.179"
Fan Inlet SP	-	-0.179"
Fan Discharge SP	-	ATM


Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	48Y
Horsepower	.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	60Hz
Service Factor	-	NL

Completed By: Dale Wheeler on 06/18/2025

Notes:  
[1] UNABLE TO TAKE VOLTS AND AMPS DUE TO LIGHT SWITCH STYLE DISCONNECT

Written By: Dale Wheeler on 06/18/2025

## Unit Data - PHOTO LOG



06/16/2025

# National TAB

Project:06-16-25 WAWA #6121 GREENVILLE, NC

## FAN - Exhaust



**Diffuser Ret/Exh (GRD)**

**EF2/BACK OF HOUSE**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	BOH	RG2	8X8	200	1	215		215	107.5
EGRD2	FOOD SERVICE	RG2	8X8	200	1	182		182	91.0
Total				400		397	0	397	99.25%

# National TAB

Project: 06-16-25 WAWA #6121 GREENVILLE, NC

System/Unit: FAN - Exhaust



Asset: EF3

AREA:TRASHROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-B200	SP-B200-QD
Serial Num	-	184454826-0066
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	200	192
Fan RPM	-	DD / 1000
Fan Rotation	-	CCW
Motor RPM	-	DD / 1000
System SetPt	-	HIGH
RL Voltage	-	121
RL Amperage	-	2.06
Total ESP	.50"	N/R
Fan Inlet SP	-	N/R
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	.167	1/30
Motor Rpm	-	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.7
Service Factor	-	1.0

Completed By: Dale Wheeler on 06/18/2025

## Unit Data - PHOTO LOG



06/18/2025

