



01-26-26 CHIPOTLE #5068 BROOKLYN, NY (PITKIN AVE)

CheckList Information

Name : 01: RTU'S/AHU'S Status : Not Completed
Assigned Organization : National TAB Asset :
Requesting Organization : National TAB
Created Date : 12/30/2025 - Tyce Fox - National TAB

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power?

Comment: Yes

All diffusers and grilles are installed and match design?

Comment: Diffuser #1-11 - not installed

Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)

Comment:

Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)

Comment:

Economizers are assembled and functional?

Comment:

DCV Max damper opening position is set to minimum?

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Comment:

Motors are all operating below the FLA rating?

Comment: Yes

Are belts tight?

Comment: Yes

If direct drive unit is the speed controller working?

Comment: Yes

Is gas piping installed and valves turned on?

Comment: Yes

Unit free of noticeable noise and vibration

Comment: Yes

Final outside air damper position is marked with permanent marker?

Comment: Outside temp 20°F - cannot set OA damper



01-26-26 CHIPOTLE #5068 BROOKLYN, NY (PITKIN AVE)

CheckList Information

Name : 02: EF'S Status : Not Completed

Assigned Organization : National TAB Asset :

Requesting Organization : National TAB

Created Date : 12/30/2025 - Tyce Fox - National TAB

CheckList Item Details

EF's

Rotation is correct?

Comment: Yes

Belts are tight?

Comment: Direct Drive Fans

Viroguard installed on hood fan(s)?

Comment: Yes

Hinge kit installed installed on hood fan?

Comment: Yes

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Comment:

Flex conduit is long enough so that fan can be completely tilted back?

Comment:

There is no major leakage around base of fan?

Comment: No

Is the motor operating below the motor FLA rating?

Comment: Yes

For restroom fan(s) is the back draft damper installed and can it fully open?

Comment: Yes

Unit free of noticeable noise and vibration?

Comment: Yes



01-26-26 CHIPOTLE #5068 BROOKLYN, NY (PITKIN AVE)

CheckList Information

Name : 03: MAU Status : Not Completed
Assigned Organization : National TAB Asset :
Requesting Organization : National TAB
Created Date : 12/30/2025 - Tyce Fox - National TAB

CheckList Item Details

MUA

Rotation is correct?

Comment:

Gas piping is installed and valves are in on position?

Comment:

Internal motorized damper is fully opening?

Comment:

Motor is operating below the FLA rating?

Comment:

Unit free of noticeable noise and vibration?

Comment:



01-26-26 CHIPOTLE #5068 BROOKLYN, NY (PITKIN AVE)

CheckList Information

Name : 04: HOODS Status : Completed

Assigned Organization : National TAB Asset :

Requesting Organization : National TAB

Created Date : 12/30/2025 - Tyce Fox - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for?

Comment: Yes

Hoods are wired and have power?

Comment: Yes

Hood is free of alarms?

Comment: Yes

Hood is free of damage?

Comment: Yes

Quarter or full vertical end panels are installed if specified?

Comment:



01-26-26 CHIPOTLE #5068 BROOKLYN, NY (PITKIN AVE)

CheckList Information

Name : 05: FINAL TESTS Status : Not Completed

Assigned Organization : National TAB Asset :

Requesting Organization : National TAB

Created Date : 12/30/2025 - Tyce Fox - National TAB

CheckList Item Details

FINAL CHECKS

Is space free of drafting?

Comment: Yes

Is space comfortable in all areas?

Comment: Yes

Is the space free of ventilation noise?

Comment: Yes

List kitchen equipment turned on for testing

Comment: No

List smoke candle type used

Comment: No

HOOD CAPTURE TEST

Smoke test capture % - Perimeter of hood

Comment:

Smoke test capture % - Top of cooking surface

Comment:

WITNESS

Date test was completed

Comment: Feb 02 2026

TAB tech name / Firm

Comment: JM / MM / BSI TAB Technicians

Site super name / Firm

Comment:

Owner representative name / Firm (if Applicable)

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment: