

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 09/22/2023**

**PROJECT**  
**09-18-23 WALGREENS #3909 - ARLINGTON,**  
**TX**

10001 N MACARTHUR BLVD

ARLINGTON, TX 75063

Client

Walgreens  
200 WILMOT RD  
DEERFIELD, IL 60015

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### Commissioning Activities

Equipment was inspected to ensure that the installation meets Walgreens requirements. Control and equipment setpoints were checked and after balancing was completed performance of each unit was verified. The full list of items that were verified along with any that failed are contained in the checklists in this report.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance per Walgreens standards. Each outlet was then adjusted to within tolerance. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

## Issue List

- EH-1 Motor Fault
- RTU 4 - IAQ Fault



**09-18-23 WALGREENS #3909 - ARLINGTON, TX**

**Project Issue Information**

**Issue Name :** EH-1 Motor Fault  
**Description :** EH-1 Motor Fault. Unit not operational upon heating/ cooling call. Motor is hot with verified power supplied.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 09/23/2023 - Darius Payne - National TAB

Project Issue File Details

- 1. [Open](#) IMG\_2340.mp4  
09/23/2023



553963D5\_AE3F\_4B61\_B5..  
09/23/2023



25E654CF\_CA04\_4E40\_A5..  
09/23/2023




09-18-23 WALGREENS #3909 - ARLINGTON, TX

**Project Issue Information**

**Issue Name :** RTU 4 - IAQ Fault  
**Description :** RTU 4 - Control board displaying IAQ Fault during TAB inspection.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 09/23/2023 - Darius Payne - National TAB


Project Issue File Details



A58BDF07\_7B8A\_47BF\_BD..  
09/23/2023



136BFECA\_5785\_4825\_9C..  
09/23/2023



F2B06BCE\_0DBE\_47F0\_9E..  
09/23/2023

## CheckList List

- TECH - SITE PICTURES





**RTU1-1**  
**09/19/2023**

---

RTU-2

Yes

---

**Comment:**



**RTU2-1**  
**09/19/2023**



**RTU2-2**  
**09/19/2023**

---

RTU-3

Yes

---

**Comment:**



**RTU3-1**  
**09/19/2023**



**RTU3-2**  
**09/19/2023**

|                 |     |
|-----------------|-----|
| RTU-4           | Yes |
| <b>Comment:</b> |     |
| EF-1            | Yes |
| <b>Comment:</b> |     |
| EF-2            | Yes |
| <b>Comment:</b> |     |
| EF-3            | Yes |
| <b>Comment:</b> |     |
| EF-4            | Yes |
| <b>Comment:</b> |     |
| EH-1            | Yes |
| <b>Comment:</b> |     |

## CheckList List

- TECH - 01 RTU INSTALLATION CHECKLIST
- TECH - 02 EXHAUST FANS INSPECTIONS
- TECH - 03 START-UP CONTROLS PROGRAMMING
- TECH - 04 EMS/SENSOR VALIDATION
- TECH - 05 TAB CHECKLIST
- TECH - 06 FUNCTIONAL TESTS
- TECH - 07 TEMPERATURE SETPOINTS
- TECH - 08 ENTRANCE HEATERS



## 09-18-23 WALGREENS #3909 - ARLINGTON, TX

### CheckList Information

**Name :** TECH - 01 RTU INSTALLATION CHECKLIST **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 09/14/2023 - Brianna Biggs - National TAB  
**Completed Date :** 09/21/2023 - Darius Payne - National TAB

### CheckList Item Details

#### General / Exterior Inspections

Verify all required equipment has been replaced per TA and BOM. Pass

**Comment:**

Verified all new equipment per Submittal report for each RTU & EH.

All units are installed in the proper locations Pass

**Comment:**

Units installed on rooftop as shown on design plan.

Units are labeled correctly Pass

**Comment:**

All RTU units properly labeled.

Asset tag installed Pass

**Comment:**

Asset tags installed on Units.

Roof is clear of debris. Pass

**Comment:**

Rooftop verified clear of debris.

Maintenance access for all unit access panels is acceptable and panels open freely. Pass

**Comment:**

Yes, access for maintenance per pan opens freely.

Cabinet and general installation is complete. Pass

**Comment:**

Yes, both cabinet & general installation is completed.

Unit is secure to curb and level horizontally and vertically. Pass

**Comment:**

Yes, units are secure to curb & level.

Access doors close tightly with no leaks Pass

**Comment:**

All access doors sealed without leakage.

Condensate and gas piping is properly supported. Pass

**Comment:**

Piping property supported.

Costgard is installed per scope of work and piping unions are cemented.

**Comment:**

Yes, Costgard is installed per scope of work with cemented piping unions.

Additional Comments

**Comment:**

RTU 3 condensation drain clogged.

**Interior Inspections**

Fan rotation is correct Pass

**Comment:**

Fan rotations are correct on each RTU. Rotation id clockwise facing blower motor at each unit.

Pulleys are correctly aligned and both motor and fan sheave pins are tightened in place. Pass

**Comment:**

RTU 3 for pharmacy required pulled adjustment to center belt adjust RPM's. All other units aligned with pins in place.

Return air and outside air dampers close tightly with no gaps Pass

**Comment:**

Yes, all RTU dampers close tightly with no additional gaps in place.

Cabinet and coils are not damaged and in like new condition. Pass

**Comment:**

Yes, cabinet & coils undamaged in new condition(s).

Inside of unit is clean and clear of debris. Pass

**Comment:**

Yes, internals of all RTU's are clear of debris.

Validate condensate is piped to splash block, draing, or roof drain per code requirements Fail

**Comment:**

RTU 3 condensation drain clogged.

Verify filters are installed, clean and of proper size. Verify there is no air by-pass around filters. Pass

**Comment:**

Yes, all RTU filters are properly sized without air by-pass.

Curb is sealed with no air leakage. Pass

**Comment:**

Yes, all RTU curbs are clear of air leaks.

Additional Comments:

**Comment:**

RTU 3 Condensate drain line to roof runoff is clogged. Creating water build up around Pharmacy.

**Fire/Smoke Alarm Systems**

In duct smoke detectors are installed Pass

**Comment:**

Yes, in duct smoke detectors installed in each RTU.

Fire alarm panel status (visual inspection where possible)

**Comment:**

Fire alarm panel status operational during inspection.

Additional Comments:

**Comment:**

---

**Electrical**

---

Electrical wiring is complete with no visible damage

Pass

**Comment:**

Yes, all electrical wiring secured and complete during inspection.

---

Electrical connections are tight with sealtight around any unit penetrations.

Pass

**Comment:**

Yes, all electrical connections tight with seal tight parameters.

---

Disconnect switch is installed in accessible location near or on unit.

Pass

**Comment:**

Yes, disconnect switch installed and accessible at each RTU.

---

Verify overcurrent protection is HACR type, installed and sized correctly and labeled in panel.

**Comment:**

Yes, overcurrent protection installed correctly & labeled within panel.

---

Maintenance electrical outlet is installed and functional.

Pass

**Comment:**

Yes, maintenance electrical outlet installed & tested at each unit.

---

Main distribution panel is labeled correctly.

Pass

**Comment:**

Yes, main distribution panel per RTU's labeled accurately.

---

Unit ground wire is secured.

Pass

**Comment:**

Yes, unit ground properly secured.

---

Additional Comments:

**Comment:**

None.



## 09-18-23 WALGREENS #3909 - ARLINGTON, TX

### CheckList Information

**Name :** TECH - 02 EXHAUST FANS INSPECTIONS **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 09/14/2023 - Brianna Biggs - National TAB  
**Completed Date :** 09/21/2023 - Darius Payne - National TAB

### CheckList Item Details

Fan rotation is correct Pass

**Comment:**

Yes, all exhaust fan rotations verified as correct.

Pulleys are aligned and belts are tensioned properly

**Comment:**

N/A, All units are Direct Driven.

Speed controller installed and functional (direct drive)

**Comment:**

Yes, speed controllers installed & functional.

Fan is secured to the curb Pass

**Comment:**

All fans secured to curb during inspection.

Back draft damper is installed and functional Pass

**Comment:**

Back Draft damp installed & operational during inspection.

No exterior damage to the fan Pass

**Comment:**

No exterior fan damage found during inspection.

No unusual noise or vibration

Pass

**Comment:**

No abnormalities notes during inspection.

Controls are functional

Pass

**Comment:**

All controls functional during TAB Inspection.

Additional Comments:

**Comment:**

4 Total Exhaust Fans & 1 EH located during TAB Inspection. Versus 5 shown on plan.

**Notes/Comments :**

EF-4 shut off by mechanical contractor per management request. Unit now serves the Management Office.

**Date :**09/21/2023



## 09-18-23 WALGREENS #3909 - ARLINGTON, TX

### CheckList Information

**Name :** TECH - 03 START-UP CONTROLS PROGRAMMING **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 09/14/2023 - Brianna Biggs - National TAB

### CheckList Item Details

**Programming: SE 3.3, 3.4, 4.0**

---

Controller-Network-Address: RTU number + 3 Pass

**Comment:**

---

Controller-Network-FCBusMode = Wired Field Bus Pass

**Comment:**

---

Controller-Network-BaudRate = Auto Pass

**Comment:**

---

Controller-Network-Device ID = RTU number + 3 Pass

**Comment:**

---

Details-Occ-OffDurUnocc = No Pass

**Comment:**

---

Details-Clg-Setup-Clg-En = Yes Pass

**Comment:**

---

Details-Clg-Setup-ClgAdapTunEn = Yes

Pass

**Comment:**

Details-Htg-Setup-Htg-En = Yes

Pass

**Comment:**

Details-Htg-Setup-#HtgStgs = 2 Stages

Pass

**Comment:**

Details-Htg-Setup-HtgAdapTunEn = Yes

Pass

**Comment:**

Details-Htg-Setup-#GasVlvs = 1 (Set to 0 for Hp and Elect Heat)

Pass

**Comment:**

Details-Fan-Setup-Fan Ctl-Type = No VFD select "Single Speed", W/VFD select "Fixed Variable"

Pass

**Comment:**

RTU 1 & 2 are at "Fixed Variable, RTU 3 & 4 set at "Single Speed."

Details-Fan-Setup-FanOnOcc = Yes

Pass

**Comment:**

Details-Fan-Setup-FanOnDlyHeat = 30s (Set to 0 for HP or Electric Heat)

Pass

**Comment:**

Details-Fan-Setup-FanOnly-%Cmd = 50%

Pass

**Comment:**

Details-Fan-Setup-1ClgStg-%Cmd = 70%

Pass

**Comment:**

Details-Fan-Setup-2Clgstg-%Cmd = 100% (2stage Unit) or 80% (3 and 4 stage)

Pass

**Comment:**

Details-Fan-Setup-3ClStg-%Cmd = 100% (3 stage unit) or 90% (4 stage)

Pass

**Comment:**

Details-Fan-Setup-4ClStg-%Cmd = 100% (4 Stage unit)

Pass

**Comment:**

Details-Fan-Setup-1HtgStg-%Cmd = 100%

Pass

**Comment:**

Details-Fan-Setup-2HtgStg-%Cmd = 100%

Pass

**Comment:**

Details-Econ-Setup-Econ-En = Yes

Pass

**Comment:**

Details-Econ-Setup-Econ-MinPos = Set to minimum outside air requirements.

Pass

**Comment:**

Min Pos set at 10%.

Details-Econ-Setup-LowSpdFan-MinPos = Set minimum 1% above EconMinPos

Pass

**Comment:**

Details-Econ-Setup-FreeClg-Sel = Single Enthalpy

Pass

**Comment:**

Details-Econ-Setup-EconOAEth-Sp 4= 24 Btu/lb

Pass

**Comment:**

Details-Econ-Setup-Dvent-Mode = Enable

Pass

**Comment:**

Details-Econ-Setup-DventMaxEconPos = 50%

Pass

**Comment:**

---

Details-Econ-Setup-DventIAP-Sp = 1000

**Comment:**

---

Details-Econ-Setup-EconFltDetectEn = Enable

**Comment:**

---

Additional Comments:

**Comment:**

**Non ZR Units only:**

---

Details-HGR-Setup-HGR-En = No

**Comment:**

---

Details-HGR-Setup-HGRAlt-En = No

**Comment:**

---

Details - HGR-Setup-HGRUnocc-En = No

**Comment:**

---

Details-HGR-Setup-Mode = No

**Comment:**

---

Additional Comments:

**Comment:**

**ZR Units - Reheat Units only:**

---

Details-HGR-Setup-HGR-En = Yes

**Comment:**

---

Details-HGR-Setup-HGRAlt-En = Yes

---

**Comment:**

---

Details - HGR-Setup-HGRUnocc-En = Yes

**Comment:**

---

Details-HGR-Setup-Mode = No

**Comment:**

---

Additional Comments:

**Comment:**

---



## 09-18-23 WALGREENS #3909 - ARLINGTON, TX

### CheckList Information

**Name :** TECH - 04 EMS/SENSOR VALIDATION      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 09/14/2023 - Brianna Biggs - National TAB

### CheckList Item Details

RTU supply air temp sensor location located per start-up binder.

**Comment:**

RTU return air temp sensor location located per start-up binder.

**Comment:**

RTU return air smoke detector (when applicable) is located per start-up binder.

**Comment:**

Space temperature sensor has been replaced and location meets requirements.

**Comment:**

Space humidity sensor has been replaced and location meets requirements.

**Comment:**

Unit is being controlled by a space temperature sensor or thermostat

**Comment:**

EMS has been connected and validated with TOC or Gridpoint. Screen shot is available.

**Comment:**

No splicing of EMS/Sensor/Thermostat wiring is visible

**Comment:**

(If Applicable) 2 Stage Thermostat to SE Board Control Wiring meets detail in start-up binder.

**Comment:**

(If Applicable) 2 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.

**Comment:**

(If Applicable) 4 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.

**Comment:**

(If Applicable) 3 Stage Thermostat wiring meets detail in start-up binder.

**Comment:**

(If Applicable) 3 Stage Thermostat with Humidity sensor wiring meets detail in start-up binder.

**Comment:**

(If Applicable) EH Thermostat with SCR control wiring meets detail in start-up binder.

**Comment:**

Temperature setpoints are set for correction region and space (see ASHRAE / temperature setpoint chart in procedure)

**Comment:**

Additional Comments:

**Comment:**



## 09-18-23 WALGREENS #3909 - ARLINGTON, TX

### CheckList Information

**Name :** TECH - 05 TAB CHECKLIST **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 09/14/2023 - Brianna Biggs - National TAB

### CheckList Item Details

Outside air damper set to minimum air flow requirement and damper position marked.

**Comment:**

Total Supply, return, and outside air volumes meet design tolerances (+/-10%)

**Comment:**

Enclosed area diffusers (Pharmacies, manager office, employee room, restrooms, electrical rooms) balanced within +/-10%?

**Comment:**

Open area diffusers (Sales floor and stock room) balanced within +/-25% of design?

**Comment:**

Store pressure meets tolerances (see formula in balance schedule). Make sure to account for existing exhaust fans airflows as shown on original drawings that are non-functioning.

**Comment:**

Outside air and return air dampers modulate freely.

**Comment:**

Start-up report from the installing contractor is reviewed and all information if filled out. All required measurements are within typical ranges.

**Comment:**

---

(If Applicable) VFD is set-up and operational. (N/A = not applicable)

**Comment:**

---

Verify amp draw of motor is within unit specification, not operating in overramped condition.

**Comment:**

---

Sales floor temperature and humidity measurement

**Comment:**

---

Pharmacy temperature and humidity measurement

**Comment:**

---

Stock Room temperature and humidity measurement

**Comment:**

---

Outdoor air temperature and humidity measurement

**Comment:**

---

Additional Comments:

**Comment:**

---



09-18-23 WALGREENS #3909 - ARLINGTON, TX

CheckList Information

**Name :** TECH - 06 FUNCTIONAL TESTS      **Status :** Not Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 09/14/2023 - Brianna Biggs - National TAB

CheckList Item Details

**Cooling Functional Test**

|   |      |
|---|------|
| Overwrite the thermostat or sensor to put the unit into cooling mode. | Pass |
|---|------|

**Comment:**

|                     |      |
|---------------------|------|
| Compressors enable. | Pass |
|---------------------|------|

**Comment:**

|  |     |
|--|-----|
| If fan has VFD, the fan increases speed. | N/A |
|--|-----|

**Comment:**

|   |  |
|---|--|
| Document the discharge air temperature. |  |
|---|--|

**Comment:**

|  |  |
|--|--|
| After 10 minutes, Discharge air temperature is below 55 degrees. |  |
|--|--|

**Comment:**

|                             |      |
|-----------------------------|------|
| Cooling mode is operational | Pass |
|-----------------------------|------|

**Comment:**

Additional Comments:

**Comment:**

---

**Heating Functional Test**

---

Overwrite the thermostat or sensor to put the unit into heating mode.

Pass

**Comment:**

Heat exchanger enables.

Pass

**Comment:**

If fan has VFD, the fan increases speed.

N/A

**Comment:**

Document the discharge air temperature.

**Comment:**

After 10 minutes, Discharge air temperature is above 85 degrees.

**Comment:**

Heating mode is operational

Pass

**Comment:**

Additional Comments

**Comment:**

---

**Dehumidification Functional Test**

---

Overwrite the humidistat to put the unit into dehumidification mode.

**Comment:**

Compressors enable.

**Comment:**

Hot Gas Reheat Valve opens

**Comment:**

---

If fan has VFD, the fan increases speed.

**Comment:**

---

Document the discharge air temperature.

**Comment:**

---

Dehumidification Mode is operational. (Pass/Fail/NA)

**Comment:**

---

Additional Comments:

**Comment:**

---

**Economizer Functional Test**

---

Override the humidistat to put the unit into economizer mode.

Pass

**Comment:**

---

Humidistat override for economizer mode functional.

---

Economizer modulates from minimum position to 100% open. (Pass/Fail/NA)

**Comment:**

---

Yes, economizer modulates from 0-100%open.

---

Additional Comments:

**Comment:**

---



**09-18-23 WALGREENS #3909 - ARLINGTON, TX**

**CheckList Information**

**Name :** TECH - 07 TEMPERATURE SETPOINTS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 09/14/2023 - Brianna Biggs - National TAB

**CheckList Item Details**

Temperature setpoints must be set using provided charts are based on state and space that each RTU serves. Confirm with controls company that these are set correctly

**Comment:**



## 09-18-23 WALGREENS #3909 - ARLINGTON, TX

### CheckList Information

**Name :** TECH - 08 ENTRANCE HEATERS **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 09/14/2023 - Brianna Biggs - National TAB  
**Completed Date :** 09/21/2023 - Darius Payne - National TAB

### CheckList Item Details

Sensor is located within 15' of entrance area Pass

**Comment:**

Yes, right of main entrance on wall.

Confirm proper operation of entrance heater and associated controls Fail

**Comment:**

Entrance heater non-responsive to calls for heat. Contactors close & motor buzzes without operation.

Balance supply air quantity to manufacturer recommended supply airflow. Fail

**Comment:**

Unable to test due to non-responsive fan motor.

Confirm listed temperature rise and discharge air temperature based on approved BOM/submittal Fail

**Comment:**

Unable to test due to non-responsive fan motor.

**Notes/Comments :**

EH-1 serving main entrance non-responsive during TAB. Due to fan motor fault.

**Date :**09/21/2023



# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: AHU/RTU



Asset: RTU1

AREA:

| Unit Data           |                    |                    | Test Data              |        |             |
|---------------------|--------------------|--------------------|------------------------|--------|-------------|
|                     | Design             | Actual             |                        | Design | Actual      |
| MFG                 | YORK               | YORK               | SF CFM                 | 6125   | 6851        |
| Serial Num          | -                  | N2G3760766         | SF RPM                 | 1017   | 2991        |
| Model Num           | AW18N3DQ4S1ARS32A2 | AW15N3DQ4S1ARS32A2 | RA CFM                 | 4900   | 5683        |
| Type                | RTU                | RTU                | OA CFM                 | 1225   | 968         |
| Configuration       | VERTICAL           | VERTICAL           | RL Voltage             | -      | 481,485,486 |
| Num OA Filters 1    | -                  | 2                  | RL Amperage            | -      | 6.2,6.4,5.9 |
| OA Filter Size 1    | -                  | 33X22              | SF Rotation            | -      | CW          |
| Num Final Filter 1  | -                  | 9                  | RA Damper Position     | -      | 90%         |
| Final Filter Size 1 | -                  | 16X25              | Min OA Damper Position | -      | 10%         |
|                     |                    |                    | Min OA Damper Type     | -      | MOTORIZED   |
|                     |                    |                    | OA Enthalpy Setpt      | -      |             |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Motor MFG      | -      | BALDOR |
| Frame          | -      | 184TZ  |
| Horsepower     | 7.5    | 5      |
| Motor Rpm      | -      | 1725   |
| Phase          | 3      | 3      |
| Rated Voltage  | 460    | 460    |
| Rated Amperage | -      | 6.7    |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      |        |
| Fan Suction SP   | -      |        |
| Fan Discharge SP | -      |        |
| Total ESP        | 1.2"   |        |
| Fan Total SP     | -      |        |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      |        |
| Motor Bore Size    | -      |        |
| Motor Sheave SetPt | -      |        |
| Fan Sheave Size    | -      | 8      |
| Fan Sheave Bore    | -      | 1 7/8  |
| Belt CL Distance   | -      |        |
| Num of Belts       | -      | 1      |
| Belt Size          | -      | BX40   |
| Belt Alignment     | -      | CENTER |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | Y      |
| Unit Filters Clean         | -      | Y      |
| Condensate Drain Installed | -      | Y      |

Notes:  
 ORIGINAL DIFFUSER DESIGN TOTALS =7150  
 ADJUSTED DIFFUSER DESIGN. \*\*\*Adjusted Design @6500 CFM Per Plan Design.

Written By: Darius Payne on 09/19/2023

# National TAB

Project:09-18-23 WALGREENS #3909 - ARLINGTON, TX

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU1/

| Asset      |                  |      |       |            |    |        |        |           |             |
|------------|------------------|------|-------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location         | Type | Size  | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | SALES            |      | 24X6  | 167        |    |        |        |           | -           |
| SGRD2      | SALES            |      | 24X6  | 167        |    |        |        |           | -           |
| SGRD3      | SALES            |      | 24X6  | 167        |    |        |        |           | -           |
| SGRD4      | SALES            |      | 24X6  | 167        |    |        |        |           | -           |
| SGRD5      | CUSTOMER SERVICE |      | 9X9   | 216        |    |        |        |           | -           |
| SGRD6      | PASSAGE 2        |      | 12X12 | 337        |    |        |        |           | -           |
| SGRD7      | PASSAGE 2        |      | 12X12 | 334        |    |        |        |           | -           |
| SGRD8      | FFICE            |      | 15X15 | 379        |    |        |        |           | -           |
| SGRD9      | PHOTO            |      | 18X18 | 614        |    |        |        |           | -           |
| SGRD10     | SALES            |      | 1X818 | 894        |    |        |        |           | -           |
| SGRD11     | SALES            |      | 18X18 | 894        |    |        |        |           | -           |
| SGRD12     | SALES            |      | 18X18 | 894        |    |        |        |           | -           |
| SGRD13     | SALES            |      | 18X18 | 894        |    |        |        |           | -           |
| Total      |                  |      |       | 6124       |    | 0      | 0      | 0         | 0%          |

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: AHU/RTU



Asset: RTU2

AREA:

| Unit Data           |                    |                    | Test Data              |        |             |
|---------------------|--------------------|--------------------|------------------------|--------|-------------|
|                     | Design             | Actual             |                        | Design | Actual      |
| MFG                 | YORK               | YORK               | SF CFM                 | 5250   | 5271        |
| Serial Num          | -                  | N2G3748356         | SF RPM                 | 996    | 1200        |
| Model Num           | AW15N3DQ4S1AES62A2 | AW15N3DQ4S1AES62A2 | RA CFM                 | 4200   | 4104        |
| Type                | RTU                | RTU                | OA CFM                 | 1050   | 1007        |
| Configuration       | VERTICAL           | VERTICAL           | RL Voltage             | -      | 462,464,461 |
| Num OA Filters 1    | -                  | 2                  | RL Amperage            | -      | 5.9,6.2,6.3 |
| OA Filter Size 1    | -                  | 32X22              | SF Rotation            | -      | CW          |
| Num Final Filter 1  | -                  | 9                  | RA Damper Position     | -      | 90%         |
| Final Filter Size 1 | -                  | 16X25              | Min OA Damper Position | -      | 10%         |
|                     |                    |                    | Min OA Damper Type     | -      | MOTORIZED   |
|                     |                    |                    | OA Enthalpy Setpt      | -      |             |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Motor MFG      | -      | BALDOR |
| Frame          | -      | 184TZ  |
| Horsepower     | 5      | 5      |
| Motor Rpm      | -      | 1750   |
| Phase          | 3      | 3      |
| Rated Voltage  | 460    | 460    |
| Rated Amperage | -      | 6.7    |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      |        |
| Fan Suction SP   | -      |        |
| Fan Discharge SP | -      |        |
| Total ESP        | 1.0"   |        |
| Fan Total SP     | -      |        |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      |        |
| Motor Bore Size    | -      |        |
| Motor Sheave SetPt | -      |        |
| Fan Sheave Size    | -      | 8      |
| Fan Sheave Bore    | -      | 1 7/8  |
| Belt CL Distance   | -      |        |
| Num of Belts       | -      | 1      |
| Belt Size          | -      | BX40   |
| Belt Alignment     | -      | CENTER |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | Y      |
| Unit Filters Clean         | -      | Y      |
| Condensate Drain Installed | -      | Y      |

Notes:  
 ORIGINAL DIFFUSER DESIGN TOTALS=6300  
 ADJUSTED DIFFUSER DESIGN TOTALS.

Written By: Brianna Biggs on 09/14/2023

# National TAB

Project:09-18-23 WALGREENS #3909 - ARLINGTON, TX

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU2/

| Asset      |             |      |       |            |      |        |        |           |             |
|------------|-------------|------|-------|------------|------|--------|--------|-----------|-------------|
| Asset Name | Location    | Type | Size  | DESIGN CFM | AK   | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | SALES       |      | 18X18 | 1148       | 2.78 | 1108   | 1204   | 1278      | 111.3       |
| SGRD2      | SALES       |      | 18X18 | 1148       | 2.78 | 1133   | 1224   | 1248      | 108.7       |
| SGRD3      | VALUABLE RM |      | 6X6   | 75         | 2.78 | 1092   | 1197   | 1358      | 1810.7      |
| SGRD4      | PASSAGE 1   |      | 12X12 | 385        | 2.78 | 1123   | 1268   | 1333      | 346.2       |
| SGRD5      | EMPLOYEE RM |      | 9X9   | 198        |      |        |        |           | -           |
| SGRD6      | SALES       |      | 18X18 | 1148       |      |        |        |           | -           |
| SGRD7      | SALES       |      | 18X18 | 1148       |      |        |        |           | -           |
| Total      |             |      |       | 5250       |      | 4456   | 4893   | 5217      | 99.37%      |

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: AHU/RTU



Asset: RTU3

AREA:

| Unit Data           |                    |                    | Test Data              |        |             |
|---------------------|--------------------|--------------------|------------------------|--------|-------------|
|                     | Design             | Actual             |                        | Design | Actual      |
| MFG                 | YORK               | YORK               | SF CFM                 | 1050   | 1886        |
| Serial Num          | -                  | N2E3656498         | SF RPM                 | 875    |             |
| Model Num           | ZJ037N08D4B5HAA2A4 | ZJ061N08D4B5GCA2R4 | RA CFM                 | 1050   | 1886        |
| Type                | RTU                | RTU                | OA CFM                 | 0      | 0           |
| Configuration       | VERTICAL           | VERTICAL           | RL Voltage             | -      | 482,483.478 |
| Num OA Filters 1    | -                  | 1                  | RL Amperage            | -      | 3.3,3.5,3.5 |
| OA Filter Size 1    | -                  | 22X30              | SF Rotation            | -      | CW          |
| Num Final Filter 1  | -                  | 4                  | RA Damper Position     | -      | 100%        |
| Final Filter Size 1 | -                  | 16X24              | Min OA Damper Position | -      | 0%          |
|                     |                    |                    | Min OA Damper Type     | -      | MOTORIZED   |
|                     |                    |                    | OA Enthalpy Setpt      | -      |             |

| Motor Data     |        |             |
|----------------|--------|-------------|
|                | Design | Actual      |
| Motor MFG      | -      | MARATHON    |
| Frame          | -      | 56HZ        |
| Horsepower     | 1.50   | 2           |
| Motor Rpm      | -      | 1725        |
| Phase          | 3      | 3           |
| Rated Voltage  | 460    | 208-230/460 |
| Rated Amperage | -      | 8.2-8.4/4.2 |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      |        |
| Fan Suction SP   | -      |        |
| Fan Discharge SP | -      |        |
| Total ESP        | 1.2"   |        |
| Fan Total SP     | -      |        |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | 5      |
| Motor Bore Size    | -      | 1      |
| Motor Sheave SetPt | -      | 4      |
| Fan Sheave Size    | -      | 7      |
| Fan Sheave Bore    | -      | 1      |
| Belt CL Distance   | -      | 11     |
| Num of Belts       | -      | 1      |
| Belt Size          | -      | A47    |
| Belt Alignment     | -      | CENTER |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | Y      |
| Unit Filters Clean         | -      | Y      |
| Condensate Drain Installed | -      | Y      |

**Notes:**

Drain line for RTU 3 is clogged, recommended nitrogen flush.

Written By: Darius Payne on 09/19/2023

# National TAB

Project:09-18-23 WALGREENS #3909 - ARLINGTON, TX

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU3/

| Asset      |          |      |       |            |    |        |        |           |             |
|------------|----------|------|-------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size  | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | PHARMACY |      | 9X9   | 100        | 1  |        |        | 301       | 301.0       |
| SGRD2      | PHARMACY |      | 12X12 | 162        | 1  |        |        | 310       | 191.4       |
| SGRD3      | PHARMACY |      | 12X12 | 162        | 1  |        |        | 291       | 179.6       |
| SGRD4      | PHARMACY |      | 12X12 | 162        | 1  |        |        | 343       | 211.7       |
| SGRD5      | PHARMACY |      | 12X12 | 162        | 1  |        |        | 293       | 180.9       |
| SGRD6      | PHARMACY |      | 18X18 | 303        | 1  |        |        | 348       | 114.9       |
| Total      |          |      |       | 1051       |    | 0      | 0      | 1886      | 179.45%     |

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: AHU/RTU



Asset: RTU4

AREA:

| Unit Data           |                    |                |
|---------------------|--------------------|----------------|
|                     | Design             | Actual         |
| MFG                 | YORK               | YORK           |
| Serial Num          | -                  | N2E3676891     |
| Model Num           | ZJ061N08D4B5HAA2A4 | ZJ037C00D4B5GC |
| Type                | RTU                | RTU            |
| Configuration       | VERTICAL           | VERTICAL       |
| Num OA Filters 1    | -                  | 1              |
| OA Filter Size 1    | -                  | 30x22          |
| Num Final Filter 1  | -                  | 4              |
| Final Filter Size 1 | -                  | 16x25          |

| Motor Data     |        |         |
|----------------|--------|---------|
|                | Design | Actual  |
| Motor MFG      | -      | CENTURY |
| Frame          | -      | 56HZ    |
| Horsepower     | 2      | 1.5     |
| Motor Rpm      | -      | 1725    |
| Phase          | 3      | 3       |
| Rated Voltage  | 460    | 460     |
| Rated Amperage | -      | 2.5     |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | 4      |
| Motor Bore Size    | -      | 3/4    |
| Motor Sheave SetPt | -      | 4      |
| Fan Sheave Size    | -      | 6      |
| Fan Sheave Bore    | -      | 1      |
| Belt CL Distance   | -      | 10     |
| Num of Belts       | -      | 1      |
| Belt Size          | -      | A47    |
| Belt Alignment     | -      | CENTER |

| Test Data              |        |             |
|------------------------|--------|-------------|
|                        | Design | Actual      |
| SF CFM                 | 1750   | 1118        |
| SF RPM                 | 1045   |             |
| RA CFM                 | 1400   | 1259        |
| OA CFM                 | 350    | 241         |
| RL Voltage             | -      | 484,484,479 |
| RL Amperage            | -      | 1.9,1.9,2.1 |
| SF Rotation            | -      | CW          |
| RA Damper Position     | -      | 90%         |
| Min OA Damper Position | -      | 10%         |
| Min OA Damper Type     | -      | MOTORIZED   |
| OA Enthalpy Setpt      | -      |             |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      |        |
| Fan Suction SP   | -      |        |
| Fan Discharge SP | -      |        |
| Total ESP        | 1.2"   |        |
| Fan Total SP     | -      |        |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | Y      |
| Unit Filters Clean         | -      | Y      |
| Condensate Drain Installed | -      | Y      |

Notes:

IAQ Fault on unit during TAB.

Written By: Darius Payne on 09/19/2023

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:WOMENS RR

| Unit Data     |             |             |
|---------------|-------------|-------------|
|               | Design      | Actual      |
| MFG           | GREENHECK   | PENNBARRY   |
| Model Num     | SP-127      | NL          |
| Serial Num    | -           | NL          |
| Type          | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | VERTICAL    | VERTICAL    |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | GENTEQ |
| Frame            | -      | 60HZ   |
| Horsepower       | 190W   | 1/5    |
| Motor Rpm        | -      | 1725   |
| Phase            | 1      | 1      |
| Voltage (rated)  | 120    | 115    |
| Amperage (rated) | -      | 3.0    |
| Service Factor   | -      | NL     |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |
| Num of Belts       | -      | DD     |
| Belt Size          | -      | DD     |

| Test Data     |        |         |
|---------------|--------|---------|
|               | Design | Actual  |
| CFM           | 300    | 242     |
| Fan RPM       | 1580   | LOW     |
| Fan Rotation  | -      | CCW     |
| Motor RPM     | -      | LOW     |
| RL Voltage    | -      | 120,120 |
| RL Amperage   | -      | 1.5,1.7 |
| Suction ESP   | -      | ATM     |
| Discharge ESP | -      | ATM     |
| Total ESP     | 0.375" | ATM     |

Completed By: Darius Payne on 09/19/2023

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: FAN - Exhaust



Asset: EF2

AREA:MENS RR

| Unit Data     |             |             |
|---------------|-------------|-------------|
|               | Design      | Actual      |
| MFG           | GREENHECK   | PENNBARRY   |
| Model Num     | SP-127      | DX11Q       |
| Serial Num    | -           | G23PZ33840  |
| Type          | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | VERTICAL    | VERTICAL    |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | GENTEQ |
| Frame            | -      | 60HZ   |
| Horsepower       | 120W   | 1/5    |
| Motor Rpm        | -      | 1725   |
| Phase            | 1      | 1      |
| Voltage (rated)  | 120    | 115    |
| Amperage (rated) | -      | 3.0    |
| Service Factor   | -      | NL     |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |

| Test Data     |        |         |
|---------------|--------|---------|
|               | Design | Actual  |
| CFM           | 240    | 244     |
| Fan RPM       | 1000   | LOW     |
| Fan Rotation  | -      | CCW     |
| Motor RPM     | -      | LOW     |
| RL Voltage    | -      | 120,119 |
| RL Amperage   | -      | 1.4,1.6 |
| Suction ESP   | -      | ATM     |
| Discharge ESP | -      | ATM     |
| Total ESP     | 0.375" | ATM     |

Completed By: Darius Payne on 09/19/2023

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: FAN - Exhaust



Asset: EF3

AREA: BREAK ROOM

| Unit Data     |             |             |
|---------------|-------------|-------------|
|               | Design      | Actual      |
| MFG           | GREENHECK   | PENNBARRY   |
| Model Num     | SP-150      | DX11Q       |
| Serial Num    | -           | Q23PZ33837  |
| Type          | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | VERTICAL    | VERTICAL    |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | GENTEQ |
| Frame            | -      | 60HZ   |
| Horsepower       | 120W   | 1/5    |
| Motor Rpm        | -      | 1725   |
| Phase            | 1      | 1      |
| Voltage (rated)  | 120    | 115    |
| Amperage (rated) | -      | 3.0    |
| Service Factor   | -      | NL     |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |
| Num of Belts       | -      | DD     |
| Belt Size          | -      | DD     |

| Test Data     |        |         |
|---------------|--------|---------|
|               | Design | Actual  |
| CFM           | 240    | 344     |
| Fan RPM       | 1000   | MEDIUM  |
| Fan Rotation  | -      | CCW     |
| Motor RPM     | -      | LO      |
| RL Voltage    | -      | 1.8,2.0 |
| RL Amperage   | -      | 119,120 |
| Suction ESP   | -      | ATM     |
| Discharge ESP | -      | ATM     |
| Total ESP     | 0.375" | ATM     |

Completed By: Darius Payne on 09/19/2023

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: FAN - Exhaust



Asset: EF4

AREA:OFFICE

| Unit Data     |             |             |
|---------------|-------------|-------------|
|               | Design      | Actual      |
| MFG           | GREENHECK   | PENNBARRY   |
| Model Num     | G-85-G      | DX11Q       |
| Serial Num    | -           | G23PZ33839  |
| Type          | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | VERTICAL    | VERTICAL    |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | GENTEQ |
| Frame            | -      | 60HZ   |
| Horsepower       | 1/30   | 1/5    |
| Motor Rpm        | -      | 1725   |
| Phase            | 1      | 1      |
| Voltage (rated)  | 120    | 115    |
| Amperage (rated) | -      | 3.0    |
| Service Factor   | -      | NL     |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |
| Num of Belts       | -      | DD     |
| Belt Size          | -      | DD     |

| Test Data     |        |          |
|---------------|--------|----------|
|               | Design | Actual   |
| CFM           | 300    | 324      |
| Fan RPM       | 1300   | LO       |
| Fan Rotation  | -      | CCW      |
| Motor RPM     | -      | MEDIUM   |
| RL Voltage    | -      | 121,120, |
| RL Amperage   | -      | 2.1,2.2  |
| Suction ESP   | -      | ATM      |
| Discharge ESP | -      | ATM      |
| Total ESP     | 0.125" | ATM      |

Completed By: Darius Payne on 09/19/2023

# National TAB

Project: 09-18-23 WALGREENS #3909 - ARLINGTON, TX

## System/Unit: FAN - Exhaust



Asset: EH1

AREA:PHOTO

| Unit Data     |             |                   |
|---------------|-------------|-------------------|
|               | Design      | Actual            |
| MFG           | GREENHECK   | MESTEK            |
| Model Num     | GB-100-4-R2 | PV15              |
| Serial Num    | -           | A2301908271001001 |
| Type          | CENTRIFUGAL | BELT DRIVEN       |
| Configuration | VERTICAL    | VERTICAL          |

| Motor Data       |        |         |
|------------------|--------|---------|
|                  | Design | Actual  |
| Motor MFG        | -      | BALDOR  |
| Frame            | -      | 56HZ    |
| Horsepower       | 1/4    | 3/4     |
| Motor Rpm        | -      | 1725    |
| Phase            | 1      | 3       |
| Voltage (rated)  | 120    | 230/460 |
| Amperage (rated) | -      | 3/1.5   |
| Service Factor   | -      | 1.25    |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | 5      |
| Motor Bore Size    | -      | 5/8    |
| Motor Sheave SetPt | -      | 4      |
| Fan Sheave Size    | -      | 7      |
| Fan Sheave Bore    | -      | 1      |
| Belt CL Distance   | -      | 12     |
| Num of Belts       | -      | 1      |
| Belt Size          | -      | B38    |


| Test Data     |        |        |
|---------------|--------|--------|
|               | Design | Actual |
| CFM           | 750    | 0      |
| Fan RPM       | 1185   | NR     |
| Fan Rotation  | -      | NR     |
| Motor RPM     | -      | NR     |
| RL Voltage    | -      | NR     |
| RL Amperage   | -      | NR     |
| Suction ESP   | -      | NR     |
| Discharge ESP | -      | NR     |
| Total ESP     | 0.375" | NR     |

Completed By: Darius Payne on 09/21/2023

Notes:

Unit (EH-1) not responsive during TAB inspection. Call set for heat & call set for cool. Upon setpoint adjustment for call, motor buzzes. Motor is also hot at surface. Fault may be due to bad motor windings.

Written By: Darius Payne on 09/20/2023



**FLOOR PLAN - MECHANICAL**  
SCALE: 1/8" = 1'-0"

| LEGEND |  |
|--------|--|
|        | SUPPLY AIR   |
|        | RETURN / EXHAUST AIR   |
|        | TEE - TURNING VANES AND ADJUSTABLE SPLITTER DAMPER   |
|        | ELBOW - TURNING VANES  |
|        | MANUAL DAMPER  |
|        | FIRE DAMPER (RE: SPEC. SECTION 15840)  |
|        | MOTOR (SEE SCHEDULE ON DRAWING M2.1)   |
|        | THERMOSTAT (MOUNT 5'-0" UP) SEE CONTROL DIAGRAM, DRAWING M2.2.   |
|        | SENSOR FOR HONEYWELL THERMOSTAT (T7300); SEE CONTROL DIAGRAM, DWG.M2.2, (MOUNT 6'-0" UP)                                       |
|        | SEE CONTROL DIAGRAM, DWG.M2.2, (MOUNT 6'-0" UP)  |
|        | CAD CONCENTRIC AIR DIFFUSER AND BOX SHALL BE MICRO METL 1013 SERIES OR APPROVED EQUAL MOUNT BOX TOP AT UNDERSIDE OF BAR JOIST. |
|        | CFM CUBIC FEET PER MINUTE  |
|        | EF EXHAUST FAN   |
|        | EH ENTRANCE HEATER   |
|        | EWH ELECTRIC WALL HEATER   |
|        | SAD SUPPLY AIR DIFFUSER (SEE DETAIL 1/M2.1); CFM AND SIZE AS NOTED.  |
|        | SAG SUPPLY AIR GRILLE (SEE DETAIL 2/M2.1); CFM AND SIZE AS NOTED.  |
|        | SF SUPPLY FAN  |
|        | RAG RETURN AIR GRILLE (SEE DETAIL 3/M2.1); CFM AND SIZE AS NOTED.  |
|        | RTU ROOF TOP UNIT  |
|        | UH UNIT HEATER   |

- NOTES**
- ALL WORK SHOWN SHALL COMPLY WITH ALL NATIONAL, STATE AND LOCAL CODES, ORDINANCES, ETC.
  - SEE ALL OTHER DRAWINGS AND WALGREENS SPECIFICATIONS FOR ADDITIONAL WORK OR CLARIFICATION OF NECESSARY WORK.
  - PROVIDE BURGLAR PROOFING IN ALL OPENINGS GOING THRU ROOF OR WALL (12"X12" OR LARGER, EXCEPT SCUTTLE), SEE DETAIL 5/M2.1.
  - ALL FRESH AIR INTAKES ON ROOF SHALL BE LOCATED A MINIMUM OF 15'-0" AWAY FROM ANY EXHAUST DUCT, BLOWER DISCHARGE, PLUMBING VENT, ETC.
  - HVAC ROOF-TOP UNIT TO INCLUDE FLEXIBLE CONNECTIONS, TURN VANES, AND VIBRATION ELIMINATORS. OUTSIDE AIR INTAKE TO BE SIZED FOR A MINIMUM OF 100% OUTSIDE AIR FOR ECONOMIZER SYSTEMS.
  - ALL DUCTWORK TO BE GALVANIZED SHEET METAL. (LINED DUCTWORK WILL NOT BE ACCEPTED)
  - ALL HVAC SUPPLY AND RETURN AIR DUCTS SHALL HAVE 1 1/2" EXTERNAL INSULATION. (OR MORE IF CODE REQUIRES)
  - EACH HVAC UNIT TO HAVE ITS OWN CONTROLS. SEE DRAWING M2.2 FOR HVAC CONTROL WIRING DIAGRAM.
  - PROVIDE CONDENSATE DRAIN (CD) WITH TRAP, WITHIN EACH HVAC UNIT, PIPE DOWN THRU ROOF WITHIN CURB, CONNECT TO CD LINE ABOVE CEILING. INSULATE ALL CONDENSATE LINES, SIMILAR TO DOMESTIC COLD WATER PIPING.
  - ALL HVAC SYSTEMS TO BE BALANCED (BY AN INDEPENDENT CERTIFIED AIR BALANCE CONTRACTOR WITH A MINIMUM OF 5 YEARS EXPERIENCE) AFTER COMPLETION OF WORK.
  - NOT USED
  - PROVIDE FLUE TO ROOF (WITH WEATHER CAP) FOR GAS FIRED WATER HEATER (IF APPLICABLE), SEE DETAIL 3/P2.1.
  - EQUIPMENT MANUFACTURER SHALL PROVIDE ON EACH NEW WALGREEN STORE FACTORY SUPERVISED CHECK, TEST & START SERVICE, UTILIZING STANDARD WALGREEN FORMS AS PROVIDED BY FACILITIES PLANNING AND DESIGN DEPARTMENT. HVAC CONTRACTOR SHALL VERIFY COMPLIANCE WITH PLANS AND SPECIFICATIONS AND SHALL FORWARD TO THE WALGREEN CO., COMPLETED C.T.S. FORMS, ALONG WITH THREE COPIES OF SERVICE AND INSTALLATION MANUALS, PARTS LIST AND ALL RELATED WARRANTIES. SUBMITTAL SHALL BE IN BOOK FORM AND APPLICABLE TO ACTUAL EQUIPMENT INSTALLED.
  - HVAC UNITS MUST BE INSTALLED LEVEL ON ROOF.
  - THERMOSTAT SENSOR WIRING TO BE RUN INSIDE PIPE COLUMNS.
  - DO NOT INSTALL SUPPLY AIR DIFFUSERS IN CEILING PANEL ADJACENT TO ROW OF LIGHT FIXTURES. COORDINATE DIFFUSERS WITH REFLECTED CEILING PLAN ON DWG. A1.2.
  - FLEXIBLE DUCT LENGTH NOT TO EXCEED A MAXIMUM OF 7'-0".
  - SUPPLY AND/OR RETURN AIR CEILING PLENUMS WILL NOT BE ACCEPTED.
  - DO NOT INSTALL UNIT HEATER ABOVE STOCK ROOM SHELVING.
  - ELECTRIC WALL HEATERS (EWH) AND ELECTRIC UNIT HEATERS (EHU) ARE PROVIDED UNDER THE ELECTRICAL CONTRACT, SHOWN HERE FOR HVAC INFORMATION ONLY.
  - GAS PIPING SHALL BE RUN ABOVE CEILING, (OUT THRU ROOF, WITHIN UNIT CURB), PROVIDE SHUT-OFF VALVE AT EACH PIECE OF EQUIPMENT (NOT BELOW ROOF FOR RTU'S).

- MECHANICAL KEYED NOTES**
- HVAC ROOF-TOP UNIT. SEE GENERAL NOTES (ABOVE) AND SCHEDULE ON DRAWING M2.1 FOR ADDITIONAL INFORMATION.
  - S.A.D. (TYPE "A"). CFM AND SIZE AS NOTED. SEE SCHEDULE AND DETAIL #1 ON SHEET M2.1
  - S.A.D. (TYPE "E"). MOUNT AT GYP. BOARD CEILING. CFM AND SIZE AS NOTED. SEE DETAIL #1 AND GRILLE SCHEDULE ON SHEET M2.1
  - S.A.D. (TYPE "C"). THERMALLY POWERED VARIABLE AIR VOLUME (VAV) DIFFUSER. ACUTHERN THERMA-FUSER HC OR KRUEGER VARIFUSER AVDP SERIES. CFM AND SIZE AS NOTED.
  - S.A.G. (TYPE "B"). CFM AND SIZE AS NOTED. SEE SCHEDULE AND DETAIL #2 ON SHEET M2.1.
  - R.A.G. (TYPE "G"). CFM AND SIZE AS NOTED. SEE SCHEDULE AND DETAIL #3 ON SHEET M2.1.
  - THERMOSTAT 5'-0" AFF FOR HEATING AND COOLING. SEE SHEET M2.2 FOR DETAILS AND PROGRAMING.
  - THERMOSTAT 5'-0" AFF FOR HEATING ONLY. SEE SHEET M2.2 FOR DETAILS AND PROGRAMING.
  - NOT USED.
  - INSTALL SMOKE DETECTOR IN AIR STREAM. DETECTOR FURNISHED BY ELECTRICAL CONTRACTOR.
  - GAS FIRED, POWER VENTED UNIT HEATER (SEE SCHEDULE DWG. M2.1), BOTTOM 12'-0" UP THERMOSTAT MOUNTED 5'-0" UP ON WALL (SET AT 68 F). PROVIDE 4" FLUE TO ROOF WITH WEATHER CAP. SEE DETAIL 14/M2.1.
  - ROOF-TOP CONDENSING UNIT FOR WALK-IN COOLER/FREEZER. SEE DETAIL 8/M2.1 FOR ADDITIONAL INFORMATION.
  - PIPE PORTAL FOR WALK-IN COOLER/FREEZER CONDENSING UNIT REFRIGERANT AND ELECTRICAL LINES. SEE DETAIL 6/M2.1
  - EXHAUST FAN (WITH BACK DRAFT DAMPER), WITH EXHAUST DUCT UP THROUGH ROOF TO VENTILATION HOOD. TRANSITION FROM EXHAUST DUCT TO EXHAUST FAN AS REQUIRED, CFM AS NOTED ON SCHEDULE, SHEET M2.1.
  - ADJUST FRONT HORIZONTAL BARS TO AN ANGLE OF 45 SO THAT THE AIR FLOWS AWAY FROM THE WINDOW. THIS IS TO HELP PREVENT CONDENSATION ON THE GLASS IN HOT, HUMID CLIMATE CONDITIONS.
  - THERMOSTATIC REMOTE SENSOR MOUNTED 6'-0" AFF. PROVIDE STAINLESS STEEL COVER (RE: ARCHITECTURAL DWGS.) ROUTE WIRING WITHIN COLUMN (OR WALL). SEE DETAIL 13/M2.1.
  - ROOF-TOP ENCLOSED BLOWER/ENTRANCE HEATER. INCLUDE VIBRATION ELIMINATORS AND FLEXIBLE CONNECTIONS, 100% RETURN AIR WITH SENSOR AT ENTRANCE AND THERMOSTAT IN OFFICE. SEE SCHEDULE FOR ADDITIONAL INFORMATION.
  - ELECTRIC WALL HEATER (EWH) FURNISHED AND INSTALLED BY THE ELECTRICAL CONTRACTOR. SEE DRAWING E1.2 FOR FURTHER INFORMATION.
  - NOT USED.
  - NOT USED.
  - NOT USED.
  - 12/12 DUCT FROM 750 CFM EXHAUST GRILLE TO EXHAUST FAN ON ROOF. TRANSITION AS REQ'D. SEE SCHEDULE AND DETAIL #4 ON SHEET M2.1.
  - 12/8 DUCT FROM EXHAUST FAN UP TO VENTILATOR ON ROOF. TRANSITIONS AS REQ'D. SEE VENTILATOR DETAIL 7/M2.1.
  - ALL OPENINGS 12"X12" AND LARGER THROUGH ROOF OR WALLS SHALL BE EQUIPPED WITH BURGLAR BARS. SEE DETAIL 5/M2.1.
  - 10/10 DUCT FROM 300 CFM 12X12 EXHAUST GRILLE TO EXHAUST FAN ON ROOF. TRANSITION AS REQUIRED. SEE SCHEDULE AND DETAIL #4 ON SHEET M2.1.
  - R.A.G. (TYPE "D"). CFM AND SIZE AS NOTED. SEE SCHEDULE AND DETAIL #3 ON SHEET M2.1.
  - R.A.G. (TYPE "F"). CFM AND SIZE AS NOTED. SEE SCHEDULE ON SHEET M2.1.
  - S.A.D. (TYPE "E"). CFM AND SIZE AS NOTED. SEE SCHEDULE AND DETAIL #1 ON SHEET M2.1.

**Walgreens**  
Matlock & Mayfield  
Arlington, Texas

Development of  
**SUNCOR OF TEXAS, LTD.**  
20701 Kingsland Blvd.  
Suite 108A  
Katy, Texas 77450  
(713) 492-7477

**Levinson Associates, Inc.**  
Architecture • Planning • Interior Design  
  
One Greenway Plaza  
Suite 880  
Houston, Texas 77046  
(713) 850-7660

**REVISIONS**















|  |         |                                  |
|--|---------|----------------------------------|
|  | 4-10-96 | REVISIONS FOR CONSTRUCTION       |
|  | 4-24-96 | ADDED FIRE DAMPERS               |
|  | 6-12-96 | CRITERIA UPGRADE <i>01/17/96</i> |

LAI Project No. 95182.000  
Walgreen Store Number 03909  
Issued for Permit  
Issued for Bidding  
Issued for Construction

**M1.1**  
Mechanical  
Floor Plan

Date: Jan. 16, 1996

R.H. George and Associates, Inc.  
Consulting Engineering  
8700 Jarnel, Suite 150  
Houston, Texas 77040 (713) 690-6300



**GRILLE SCHEDULE**

| MARK | DESCRIPTION                 | TYPE VOLUME CONTROL | CONSTRUCT. MATERIAL | FINISH    | MANUFACTURER             | MODEL                      | REMARKS   |
|------|-----------------------------|---------------------|---------------------|-----------|--------------------------|----------------------------|---|
| A    | SUPPLY AIR DIFFUSER         | ALUM OBD            | ALUM.               | OFF WHITE | METAL-AIRE KRUEGER TITUS | 5000A M-6-D5 5SHPC TDCA-AA | SUPPLY AIR DIFFUSER, 24"X24" FACE. FRAME STYLE FOR EXPOSED T-BAR CEILING.                     |
| B    | SUPPLY AIR GRILLE           | ALUM OBD            | ALUM.               | OFF WHITE | METAL-AIRE KRUEGER TITUS | H4004D 5880H 300FL         | DOUBLE DEFLECTION SUPPLY AIR GRILLE WITH EXPOSED ADJUSTMENT KNOB.                             |
| C    | VAV DIFFUSER                | ALUM OBD            | STEEL               | OFF WHITE | ACUTHERM                 | THERMAFUSER HC             | SELF CONTAINED VARIABLE VOLUME DIFFUSER, 24"X24" FACE. FRAME STYLE FOR EXPOSED T-BAR CEILING. |
| D    | RETURN AIR GRILLE           | ---                 | ALUM.               | OFF WHITE | METAL-AIRE KRUEGER TITUS | CC1 EGC-10 50F             | EGGCRATE TYPE RETURN AIR GRILLE. FRAME STYLE FOR EXPOSED T-BAR CEILING. 24"X48" FACE.         |
| E    | SUPPLY AIR DIFFUSER         | ALUM OBD            | ALUM.               | OFF WHITE | METAL-AIRE KRUEGER TITUS | 5500A 5SHPC TDCA-AA        | SURFACE MOUNTED.  |
| F    | EXHAUST/RETURN AIR REGISTER | ALUM OBD            | ALUM.               | OFF WHITE | METAL-AIRE KRUEGER TITUS | RHD 5880H 3FL              | FIXED 45 DEGREE RETURN AIR GRILLE. FRAME TO BE SURFACE MOUNTED WITH DAMPER.                   |
| G    | RETURN AIR GRILLE           | ---                 | ALUM.               | OFF WHITE | METAL-AIRE KRUEGER TITUS | CC1 EGC-10 50F             | EGGCRATE TYPE RETURN AIR GRILLE. FRAME STYLE FOR EXPOSED T-BAR CEILING. 24"X24" FACE.         |

**UNIT HEATER SCHEDULE**

| UNIT | AREA SERVED | BTU/HR INPUT | CFM  | MOTOR |            | RPM  | TYPE                 | MAKE AND MODEL   |
|------|-------------|--------------|------|-------|------------|------|----------------------|--|
|      |             |              |      | HP    | VOLT PHASE |      |                      |  |
| UH-1 | RECEIVING   | 50,000       | 650  | 1/40  | 120-1-60   | 1550 | INDOOR POWER VENTED  | REZNOR FE50  |
| EH-1 | ENTRANCE    | 175,000      | 1500 | 1/2   | 120-1-60   | 760  | OUTDOOR POWER VENTED | REZNOR RGB175 MIN. COMBUSTION EFFICIENCY SHALL BE 75% AT MAX. RATED OUTPUT |

**FAN SCHEDULE**

| UNIT | AREA SERVED      | CFM | SP.   | MOTOR            |             | RPM  | TYPE                        | MAKE AND MODEL  |
|------|------------------|-----|-------|------------------|-------------|------|-----------------------------|---|
|      |                  |     |       | HP               | VOLTS PHASE |      |                             |   |
| EF-1 | LOUNGE           | 300 | 0.125 | 190<br>120<br>1  | 1580        | 1580 | CEILING MOUNTED EXHAUST FAN | GREENHECK #SP-127 W/ BACKDRAFT DAMPER AND WHITE PLASTIC GRILLE.                           |
| EF-2 | MEN TOILET RM.   | 240 | 0.375 | 120<br>120<br>1  | 1000        | 1000 | CEILING MOUNTED EXHAUST FAN | GREENHECK #SP-150 W/ BACKDRAFT DAMPER AND WHITE PLASTIC GRILLE.                           |
| EF-3 | WOMEN TOILET RM. | 240 | 0.375 | 120<br>120<br>1  | 1000        | 1000 | CEILING MOUNTED EXHAUST FAN | GREENHECK #SP-150 W/ BACKDRAFT DAMPER AND WHITE PLASTIC GRILLE.                           |
| EF-4 | OFFICE           | 300 | 0.125 | 1/30<br>120<br>1 | 1300        | 1300 | ROOF MOUNTED EXHAUST FAN    | GREENHECK #G-85-G W/ MOTORIZED BACKDRAFT DAMPER, FACTORY ROOF CURB (GPS) AND BIRDSCREEN.  |
| EF-5 | PHOTO            | 750 | 0.250 | 1/6<br>120<br>1  | 1140        | 1140 | ROOF MOUNTED EXHAUST FAN    | GREENHECK #G-100-B W/ MOTORIZED BACKDRAFT DAMPER, FACTORY ROOF CURB (GPS) AND BIRDSCREEN. |

**HEATING/COOLING UNIT SCHEDULE**

NOTE: AT 95 DEG. CONDENSER ENTRANCE AIR TEMPERATURE & ARI CONDITIONS.

| UNIT  | AREA SERVED   | FUSE SIZE MAX AMP 480 VOLTS 3 PHASE | BLOWER |       |              | COMPRESSOR  |                  |             | AIR COOLED CONDENSER |             | GAS FIRED FURNACE |          | MAKE/MODEL/WEIGHT/FILTERS |         |         |                              |
|-------|---------------|-------------------------------------|--------|-------|--------------|-------------|------------------|-------------|----------------------|-------------|-------------------|----------|---------------------------|---------|---------|------------------------------|
|       |               |                                     | CFM    | MOTOR | ELECT. REQ.  | ELECT. REQ. | COOLING CAPACITY | ELECT. REQ. | HP.                  | BTU/HR RATE | INPUT             | OUTPUT   |                           |         |         |                              |
|       |               |                                     |        |       |              |             |                  |             |                      |             |                   |          |                           | S.A.    | O.A.    | HP/AMPS                      |
| RTU-1 | GENERAL SALES | SEE ELEC. DRAWINGS                  | 9,080  | 606   | 10.0<br>14.6 | 460/3       | 35.6             | 460/3       | 212,982              | 187,257     | 5.6               | 2 AT 1   | 460/3                     | 270,000 | 216,000 | W/(1)(5)(6)(7)(8)(9)(10)(11) |
| RTU-2 | GENERAL SALES | SEE ELEC. DRAWINGS                  | 4,895  | 812   | 5.0<br>7.9   | 460/3       | 28.2             | 460/3       | 153,339              | 125,560     | 2.4               | 3 AT 1/2 | 460/3                     | 270,000 | 216,000 | W/(2)(5)(6)(7)(8)(9)(10)(11) |
| RTU-3 | PHARMACY      | SEE ELEC. DRAWINGS                  | 2,630  | 124   | 1.5<br>2.6   | 460/3       | 9.6              | 460/3       | 62,390               | 58,414      | 0.6               | 1/4      | 460/3                     | 72,000  | 59,040  | W/(3)(5)(6)(7)(8)(9)(10)(11) |
| RTU-4 | STOCK ROOM    | SEE ELEC. DRAWINGS                  | 955    | 114   | 1.5<br>2.2   | 460/3       | 5.1              | 460/3       | 25,995               | 23,110      | 0.4               | 1/4      | 460/3                     | 72,000  | 59,040  | W/(4)(5)(6)(7)(8)(9)(10)(11) |

NOTES:  
1) CARRIER 48HJ025, 2,735 LBS, WITH DISPOSABLE FILTERS.  
2) CARRIER 48HJ017, 2,510 LBS, WITH DISPOSABLE FILTERS.  
3) CARRIER 48HJ007, 715 LBS, WITH DISPOSABLE FILTERS.  
4) CARRIER 48HJ004, 630 LBS, WITH FILTER RACK & DISPOSABLE FILTERS. PROVIDE "MICRO METL" CURB ADAPTOR, FLEX DUCT PACKAGE, AND CONCENTRIC DIFFUSER PAC.  
5) EXTENDED 5 YEAR WARRANTY ON COMPRESSOR.  
6) EXTENDED 10 YEAR WARRANTY ON HEAT EXCHANGER.  
7) WARRANTIES OR A COPY OF WARRANTIES IS TO BE GIVEN TO WALGREEN'S PROJECT ARCHITECT UPON COMPLETION OF PROJECT.  
8) ECONOMIZER SYSTEMS NOT REQUIRED.  
9) UNITS SHALL HAVE THE HIGHEST EFFICIENCY RATINGS AVAILABLE FROM THE MANUFACTURER FOR BOTH HEATING AND COOLING.  
10) SEE ME1.1 FOR OUTSIDE AIR CALCULATIONS.  
11) ROOF CURB.

**ROOF TOP HVAC UNITS (TONNAGE/EFFICIENCY RATING)**

(Manufacturer shall be Carrier, Lennox, Trane, or York, only the exact Trade or Signature Name and the Highest Efficiency Units Available From Each of These Manufacturers will be Acceptable.)

| MANUFACTURER | 3 / SEER    | 6 / SEER    | 15 / EER        | 20 / EER        |
|--------------|-------------|-------------|-----------------|-----------------|
| CARRIER      | HJ004 13.0  | HJ007 11.0  | HJ017 10.3      | HJ025 9.3       |
| LENNOX       | 16-413 10.1 | 24-653 10.0 | LGA/LCA 180 9.2 | LGA/LCA 240 9.0 |
| TRANE        | 037 12.0    | 061 12.0    | 181 10.0        | 241 9.0         |
| YORK         | 036 11.1    | 060 11.0    | 180 9.5         | 240 9.5         |

**Walgreen**

Matlock & Mayfield  
Arlington, Texas

Development of  
**SUNCOR OF TEXAS, LTD.**

20701 Kingsland Blvd.  
Suite 108A  
Katy, Texas 77450  
(713) 492-7477

**Levinson Associates, Inc.**  
Architecture • Planning • Interior Design

One Greenway Plaza  
Suite 880  
Houston, Texas 77046  
(713) 850-7660

REVISIONS



LAI Project No. 95182.000

Walgreen Store Number 03909

Issued for Permit

Issued for Bidding

Issued for Construction

**M2.1**  
Mechanical  
Schedule & Details

Date: Jan. 16, 1996

R.H. George and Associates, Inc.  
Consulting Engineering  
8700 Jameel, Suite 150  
Houston, Texas 77040 (713) 690-6300

**SECTION 15F  
AUTOMATIC TEMPERATURE CONTROL**


| OUTSIDE AIR CALCULATIONS  |   |                |                  |                  |   |
|---|---|----------------|------------------|------------------|---|
| ROOF TOP UNIT #1  |   |                |                  |                  |   |
| <b>RETAIL SALES</b>   |   |                | CFM_OA           | CFM_SA           | Z |
| 4640 Sq. Ft. x $\frac{8 \text{ PEOPLE}}{1000 \text{ Sq. Ft.}} \times \frac{15 \text{ CFM}}{1 \text{ PERSON}}$ | = | 556 CFM        | 5885 CFM         | .094             |   |
| <b>OFFICE</b>   |   |                |                  |                  |   |
| 140 Sq. Ft. x $\frac{7 \text{ PEOPLE}}{1000 \text{ Sq. Ft.}} \times \frac{20 \text{ CFM}}{1 \text{ PERSON}}$  | = | 20 CFM         | 500 CFM          | .040             |   |
| <b>PHOTO</b>  |   |                |                  |                  |   |
| 140 Sq. Ft. x .05 CFM/Sq. Ft.   | = | 7 CFM          | 810 CFM          | .008             |   |
| <b>PASSAGE #2</b>   |   |                |                  |                  |   |
| 345 Sq. Ft. x .05 CFM/Sq. Ft.   | = | 17 CFM         | 885 CFM          | .019             |   |
|   |   | <u>600 CFM</u> | <u>7,990 CFM</u> |                  |   |
| X = 600/8080 = .075   |   |                |                  |                  |   |
| Y = .075 / (1 + .075 - .094) = .075   |   |                |                  |                  |   |
| CFM OUTSIDE AIR = 8,080 CFM SA x .075 = <u>606 CFM_OA</u>   |   |                |                  |                  |   |
| ROOF TOP UNIT #2  |   |                |                  |                  |   |
| <b>RETAIL SALES</b>   |   |                |                  |                  |   |
| 4640 Sq. Ft. x $\frac{8 \text{ PEOPLE}}{1000 \text{ Sq. Ft.}} \times \frac{15 \text{ CFM}}{1 \text{ PERSON}}$ | = | 556 CFM        | 4300 CFM         | .129             |   |
| <b>EMPLOYEE LOUNGE</b>  |   |                |                  |                  |   |
| 4 PEOPLE x 15 CFM / PERSON x .5 DIVERSITY   | = | 30 CFM         | 185 CFM          | .181             |   |
| <b>PASSAGE #1</b>   |   |                |                  |                  |   |
| 120 Sq. Ft. x .05 CFM/Sq. Ft.   | = | 6 CFM          | 120 CFM          | .050             |   |
| <b>REST ROOMS</b>   |   |                |                  |                  |   |
| 4 PEOPLE x 50 CFM / FIXTURE   | = | 200 CFM        | 240 CFM          | ---              |   |
| <b>VALUABLE ROOM</b>  |   |                |                  |                  |   |
| 70 Sq. Ft. x .15 CFM/Sq. Ft.  | = | 11 CFM         | 70 CFM           | .157             |   |
| X = 803/4895 = .164   |   |                | <u>803 CFM</u>   | <u>4,895 CFM</u> |   |
| Y = .164 / (1 + .164 - .181) = .166   |   |                |                  |                  |   |
| CFM OUTSIDE AIR = 4895 CFM SA x .166 = <u>812 CFM_OA</u>  |   |                |                  |                  |   |
| ROOF TOP UNIT #3  |   |                |                  |                  |   |
| <b>PHARMACY</b>   |   |                |                  |                  |   |
| 920 Sq. Ft. x $\frac{8 \text{ PEOPLE}}{1000 \text{ Sq. Ft.}} \times \frac{15 \text{ CFM}}{1 \text{ PERSON}}$  | = | 110 CFM        | 1870 CFM         | .058             |   |
| <b>TECH. ROOM</b>   |   |                |                  |                  |   |
| 119 Sq. Ft. x $\frac{8 \text{ PEOPLE}}{1000 \text{ Sq. Ft.}} \times \frac{15 \text{ CFM}}{1 \text{ PERSON}}$  | = | 14 CFM         | 760 CFM          | .018             |   |
|   |   | <u>124 CFM</u> | <u>2,630 CFM</u> |                  |   |
| X = 124/2630 = .047   |   |                |                  |                  |   |
| Y = .047 / (1 + .047 - .058) = .047   |   |                |                  |                  |   |
| CFM OUTSIDE AIR = 2630 CFM SA x .047 = <u>124 CFM_OA</u>  |   |                |                  |                  |   |
| ROOF TOP UNIT #4  |   |                |                  |                  |   |
| <b>STOCK ROOM</b>   |   |                |                  |                  |   |
| 1,140 Sq. Ft. x .10 CFM/Sq. Ft.   | = | 114 CFM        |                  |                  |   |

- SCOPE OF WORK**  
THE CONTRACTOR UNDER THIS HEADING SHALL BE THE HEATING AND AIR CONDITIONING CONTRACTOR WHO SHALL FURNISH ALL CONTROL EQUIPMENT, ENGINEERING SERVICES, JOB DRAWINGS AND FIELD SUPERVISION FOR TEMPERATURE CONTROL.  
THIS SPECIFICATION IS INTENDED TO COVER EQUIPMENT FOR THE AUTOMATIC TEMPERATURE CONTROL FOR:  
HEATING  
VENTILATION  
AIR CONDITIONING
- SERVICE AND GUARANTEE**  
THE CONTROL SYSTEM AS HEREIN SPECIFIED SHALL BE FREE FROM DEFECTS IN WORKMANSHIP AND MATERIAL UNDER NORMAL USE AND SERVICE. IF WITHIN TWELVE (12) MONTHS FROM DATE OF ACCEPTANCE BY THE ENGINEER, ANY OF THE EQUIPMENT HEREIN DESCRIBED IS PROVED TO BE DEFECTIVE IN WORKMANSHIP OR MATERIAL, IT SHALL BE REPLACED OR REPAIRED FREE OF CHARGE.  
THIS CONTRACTOR SHALL, AFTER COMPLETION OF THE ORIGINAL TEST OF THE INSTALLATION AND ACCEPTANCE BY THE ENGINEER, PROVIDE ANY SERVICE INCIDENTAL TO THE PROPER PERFORMANCE OF THE TEMPERATURE CONTROL SYSTEM UNDER GUARANTEES OUTLINED ABOVE FOR THE PERIOD OF ONE (1) YEAR. AFTER COMPLETION OF THE INSTALLATION, THIS CONTRACTOR SHALL REGULATE AND ADJUST ALL EQUIPMENT PROVIDED UNDER THIS CONTRACT. HE SHALL PLACE THEM IN COMPLETE OPERATING CONDITION SUBJECT TO THE APPROVAL OF WALGREEN CO.
- DRAWINGS AND LAYOUTS**  
THIS CONTRACTOR SHALL SUBMIT TO WALGREEN CO. A COMPLETE SHOP DRAWING OF THE ENTIRE CONTROL SYSTEM BEFORE STARTING WORK. UPON COMPLETION OF ALL WORK, HE SHALL PROVIDE FOUR COPIES OF AS-BUILT LAYOUTS OF THE CONTROL SYSTEM TO WALGREEN CO. ENGINEERING DEPARTMENT.
- INSTALLATION OF VALVES AND DAMPERS MOTORS**  
ALL CONTROL VALVES AND DAMPER MOTORS, WHERE REQUIRED, SHALL BE FURNISHED AND INSTALLED BY THIS CONTRACTOR.
- POSITIONING OF DAMPERS**  
ALL DAMPERS SHALL BE POSITIONED BY THE VENTILATION CONTRACTOR. VENTILATION CONTRACTOR SHALL ALSO MARK POSITIONS OF DAMPERS ON AS-BUILT LAYOUTS.
- CONTROL MOTORS**  
ALL MOTORS MUST BE SPRING RETURN AND MUST HAVE OIL IMMERSED GEAR TRAIN.
- ELECTRIC WIRING**  
ALL WIRING AND MOUNTING OF TEMPERATURE CONTROL DEVICES SHALL BE PROVIDED UNDER THE ELECTRICAL CONTRACT AND SHALL BE IN ACCORDANCE WITH ALL EXISTING CODES. THE ELECTRICAL CONTRACTOR SHALL RUN CONDUIT IN ACCORDANCE WITH SCHEMATIC DIAGRAM. THIS CONTRACTOR SHALL PROVIDE FINAL JOB WIRING DRAWINGS TO THE ELECTRICAL CONTRACTOR FOR INSTALLATION.
- HONEYWELL T7300 - SEQUENCE OF OPERATIONS**  
THE HEATING AND COOLING SETPOINTS SHALL BE INDIVIDUALLY ADJUSTABLE FOR BOTH OCCUPIED AND UNOCCUPIED PERIODS. THE THERMOSTATS SHALL HAVE A MINIMUM DEADBAND OF 2 F AND A MAXIMUM DEADBAND OF 48 F (NO MECHANICAL HEATING OR COOLING SHALL OPERATE WITHIN THIS DEADBAND). SPACE TEMPERATURE DEVIATION ABOVE COOLING SETPOINT OR BELOW THE HEATING SETPOINT SHALL GENERATE A DEMAND SIGNAL TO CONTROL THE SYSTEM AS FOLLOWS:  
A. HEATING  
1) THE THERMOSTAT SHALL CONTROL THE HEATING OUTPUTS BASED ON THE DEMAND SIGNAL COMMUNICATED FROM THE THERMOSTAT PROGRAM, TAKING INTO ACCOUNT BOTH SPACE TEMPERATURE DEVIATION (PROPORTIONAL ERROR) AND THE DURATION OF THAT TEMPERATURE DEVIATION (INTEGRAL ERROR).  
2) THE OUTDOOR AIR DAMPER SHALL BE AT A MINIMUM POSITION DURING THE OCCUPIED PERIOD, AND SHALL BE CLOSED DURING THE UNOCCUPIED PERIOD OF THE HEATING MODE.  
3) AUXILIARY HEAT SHALL BE CONTROLLED AT 2°F BELOW HEATING SETPOINT ON HEAT PUMP SYSTEMS.  
B. COOLING  
THE THERMOSTAT SHALL CONTROL THE COOLING OUTPUTS BASED ON THE DEMAND SIGNAL COMMUNICATED FROM THE THERMOSTAT PROGRAM, TAKING INTO ACCOUNT BOTH SPACE TEMPERATURE DEVIATION (PROPORTIONAL ERROR) AND THE DURATION OF THAT TEMPERATURE DEVIATION (INTEGRAL ERROR).  
C. HEATING SETBACK AND COOLING SETUP  
INITIATION OF HEATING SETBACK OR COOLING SETUP FOR EACH OF 7 DAYS SHALL BE PROVIDED BY A PROGRAMMED TIME SCHEDULE MANUALLY ENTERED INTO THE THERMOSTAT. WHEN ALL OR A PORTION OF A MANUALLY PROGRAMMED SCHEDULE IS UNAVAILABLE, THE THERMOSTAT SHALL CONTROL THE UNAVAILABLE PROGRAM FUNCTIONS TO OCCUPIED MODE AND DEFAULT SETPOINT RANGES AS FOLLOWS:  

|         | OCCUPIED |    | UNOCCUPIED |    |
|---------|----------|----|------------|----|
|         | *F       | *C | *F         | *C |
| HEATING | 68       | 20 | 55         | 13 |
| COOLING | 78       | 26 | 90         | 32 |
- SETPOINT RECOVERY FROM UNOCCUPIED TO OCCUPIED**  
THE THERMOSTAT SHALL EMPLOY INTELLIGENT RECOVERY™. THIS SHALL SELECT THE OPTIMUM TIME TO BEGIN BUILDING WARM UP OR COOL DOWN BASED ON SETPOINTS AND OCCUPIED PROGRAM.  
1) THE TEMPERATURE SHALL RAMP 5 DEGREES PER HOUR FOR BOTH HEATING AND COOLING ON A CONVENTIONAL SYSTEM.  
2) THE TEMPERATURE SHALL RAMP 3 DEGREES PER HOUR FOR HEATING AND 5 DEGREES FOR COOLING ON A HEAT PUMP SYSTEM.
- FAN OPERATION**  
1) FAN OPERATION SHALL BE CONSTANT DURING THE OCCUPIED PERIOD WHEN USED WITH A CONVENTIONAL SYSTEM.  
2) FAN OPERATION SHALL BE INTERMITTENT DURING THE UNOCCUPIED PERIOD.
- HEATING AND COOLING OPERATION MINIMUM ON/OFF TIMES**  
THE THERMOSTAT SHALL INCORPORATE A PROGRAM TO MAINTAIN MINIMUM STAGE OPERATION TIMES OF 2 MINUTES "ON" AND 4 MINUTES "OFF" FOR COMPRESSOR STAGES, AND 2 MINUTES "ON" AND 2 MINUTES "OFF" FOR HEAT (GAS OR ELECTRIC RESISTIVE).
- PERFORMANCE OF WORK**  
ALL WORK OUTLINED ABOVE SHALL BE DONE BY THE TEMPERATURE CONTROL CONTRACTOR UNLESS NOTED OTHERWISE.

| BILL OF MATERIAL   |              |  |   |
|--|--------------|--|---|
| THE FOLLOWING CONTROLS TO BE FURNISHED BY TEMPERATURE CONTROL CONTRACTOR |              |  |   |
| NO.  | QUANTITY     | MAKE                                     | REMARKS   |
| T1   | 1 (PER UNIT) | HONEYWELL T707581006                     | -20° F TO 80° F SCALE 1 DEGREE DIFFERENCE (USE AS COMPRESSOR LOCKOUT SET AT 50° F). |
| T2   | 1 (PER UNIT) | HONEYWELL T7300A1005<br>MODEL Q7300A1018 | NOTE: FOR PHARMACY UNIT USE T7300/Q7300B1008  |
|  | 1 (PER UNIT) | HONEYWELL T7047C1025                     | REMOTE SENSOR (NOTE: EXCEPT PHARMACY UNIT)  |

**REMOTE SENSOR NOTE:**  
REMOTE SENSOR (T7047C1025) IS TO BE MOUNTED ON COLUMN (OR WALL), 6'-0" UP, WITH THE SUBBASE (T707300) LOCATED IN OFFICE (AS SHOWN ON PLAN). CONNECT REMOTE SENSOR TO T-T TERMINALS OF SUBBASE VIA TWO (2) #16 AWG WIRES. SEE CONTROL WIRING DIAGRAM. (NOTE: NOT TO INCLUDE PHARMACY UNIT.)



- POWER FROM HVAC FEEDERS WITH FUSED PROTECTION.
- 24 VAC SECONDARY, MUST BE ABLE TO CARRY ADDITIONAL 6 VA LOAD OF THERMOSTAT AND SUBBASE.
- FIELD INSTALLED JUMPER.
- 24 VAC ONLY.

T7300/Q7300 (CONFIGURED FOR 2H-2C) USED IN SINGLE TRANSFORMER, 2 STAGE HEATING/ 2 STAGE COOLING SYSTEM WITHOUT ECONOMIZER.

**HVAC CONTROL DIAGRAM (EACH UNIT)**

**T-7300 THERMOSTATS ( HONEYWELL )  
NO SUBSTITUTIONS**

(CONTROLS WITH OTHER NAMEPLATES, SUCH AS "LENNOX" AND "YORK", WHICH ARE MADE BY HONEYWELL AND PERFORM EXACTLY AS HONEYWELL ARE ACCEPTABLE).

| PROGRAM          |   |
|------------------|---|
| 1) COOLING 76° F | } OCCUPIED SALES AND PHARMACY           |
| 2) HEATING 72° F |   |
| 1) COOLING 78° F | } OCCUPIED GENERAL STOCKROOM            |
| 2) HEATING 68° F |   |
| 1) COOLING 85° F | } NOT OCCUPIED SALES/ GENERAL STOCKROOM |
| 2) HEATING 60° F |   |
| 1) COOLING 80° F | } NOT OCCUPIED PHARMACY                 |
| 2) HEATING 68° F |   |
| OCCUPIED (ON)    | 8 AM                                    |
| UNOCCUPIED (OFF) | 10 PM                                   |

**Walgreen**  
Matlock & Mayfield  
Arlington, Texas

Development of  
**SUNCOR OF TEXAS, LTD.**

20701 Kingsland Blvd.  
Suite 108A  
Katy, Texas 77450  
(713) 492-7477

**Levinson Associates, Inc.**  
Architecture • Planning • Interior Design

One Greenway Plaza  
Suite 880  
Houston, Texas 77046  
(713) 850-7660

REVISIONS

LAI Project No. 95182.000  
Walgreen Store Number 03909  
Issued for Permit  
Issued for Bidding  
Issued for Construction

6-12-96  
**M2.2**  
HVAC Control  
Wiring Diagrams

Date: Jan. 16, 1996

**R.H. George and Associates, Inc.**  
Consulting Engineering  
8700 Jameel, Suite 150  
Houston, Texas 77040 (713) 690-6300