

Blower Information

Blower Motor HP 5.25 FLA 9.9 RPM 1750
 Pulley Pitch Diameter _____ Turns Out _____ Final Turns Out _____
 Blower Pulley Pitch Diameter _____ Fixed Sheave _____

ELECTRICAL DATA
 T1 - T2 474 Volts
 T2 - T3 473 Volts
 Control Voltage 24 Volts
 T1 - T3 473 Volts
 Vb is _____ Volts
 Vb is _____ Volts

Device	Nameplate	Measured List All Three Amperages
Supply Fan Motor ^{1,2}	9.9 AMPS	5.9 6.0 6.1 AMPS
Exhaust Motor (Dampers 100%)		
Condenser Fan #1	2.3 AMPS	1.2 1.2 1.3 AMPS
Condenser Fan #2 (if equipped)	2.3 AMPS	1.3 1.3 1.2 AMPS
Condenser Fan #3 (if equipped)		
Condenser Fan #4 (if equipped)		
Compressor #1	24.3 AMPS	14.1 14.0 14.2 AMPS
Compressor #2 (if equipped)	12 AMPS	7.1 7.0 6.9 AMPS
Compressor #3 (if equipped)		
Compressor #4 (if equipped)		

- VAV units with heat section simulate heat call to drive VAV boxes and VFD IGV to maximum design airflow position.
- VAV units without heat section - VAV boxes must be set to maximum design airflow position

OPERATIONAL MEASUREMENTS - STAGING CONTROLS

Verify Proper Operation of Heating/Cooling Staging Controls

Create a cooling demand at the Thermostat, BAS System or Simplicity PC Verify that cooling/economizer stages are energized.	<input checked="" type="checkbox"/>
Create a heating demand at the Thermostat, BAS System or Simplicity PC Verify that heating stages are energized.	<input checked="" type="checkbox"/>
Verify Proper Operation of the Variable Frequency Drive (If Required)	<input checked="" type="checkbox"/>
Verify that motor speed modulates with duct pressure change.	

FINAL - INSPECTION

Verify that all operational control set points have been set to desired value Scroll through all setpoints and change as may be necessary to suit the occupant requirements.	<input checked="" type="checkbox"/>
Verify that all option parameters are correct Scroll through all option parameters and ensure that all installed options are enabled in the software and all others are disabled in the software. (Factory software settings should match the installed options)	<input checked="" type="checkbox"/>
Verify that all access panels have been closed and secured	<input checked="" type="checkbox"/>

OBSERVED PRODUCT DEFICIENCIES & CONCERNS:

OPERATING MEASUREMENTS - COOLING

Stage	Discharge Pressure	Discharge Temp.	Liquid Line Temp. ¹	Subcooling ²	Suction Pressure	Suction Temp.	Superheat
First	329 #	102			145 #	51	
Second (if equipped)	324 #	103			151 #	49	
Third (if equipped)	#				#		
Fourth (if equipped)	#				#		
Reheat 1st Stage	#				#		

1. Liquid temperature should be taken before filter/drier.
2. Subtract 10 psi from discharge pressure for estimated liquid line pressure

Outside air temperature	105	°F db		°F wb		%RH
Return Air Temperature	73	°F db		°F wb		%RH
Mixed Air Temperature		°F db		°F wb		%RH
Supply Air Temperature	67	°F db		°F wb		%RH

REFRIGERANT SAFETIES

Action	Completed	See Notes
Prove Compressor Rotation (3 phase only) by gauge pressure	<input type="checkbox"/>	<input type="checkbox"/>
Prove High Pressure Safety, All Systems	<input type="checkbox"/>	<input type="checkbox"/>
Prove Low Pressure Safety, All Systems	<input type="checkbox"/>	<input type="checkbox"/>

OPERATING MEASUREMENTS - GAS HEATING

Fuel Type: Natural Gas LP Gas

Action	Completed	See Notes
Check for gas leaks	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Ventor Motor Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Primary Safety Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Auxiliary Safety Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Rollout Switch Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Smoke Detector Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Manifold Pressure	Stage 1	IWC
	Stage 2 (If Equipped)	4.8 IWC
	Stage 3 (If Equipped)	2.6 IWC
Supply gas pressure at full fire		IWC
Check temperature rise ¹	<input checked="" type="checkbox"/> measured at full fire	109 °F

1. Input X Eff. (BTU output)
1.08 X Temp. Rise

REFERENCE

General Inspection	Completed	See Notes
Unit inspected for shipping, storage, or rigging damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed with proper clearances	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed within slope limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Refrigeration system checked for gross leaks (presence of oil)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terminal screws and wiring connections checked for tightness	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Filters installed correctly and clean	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer hoods installed in operating position	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped properly, refer to Installation Manual	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer damper linkage tight	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Gas Heat vent hood installed	<input checked="" type="checkbox"/>	<input type="checkbox"/>
All field wiring (power and control) complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Air Moving Inspection	Completed	See Notes
Alignment of drive components	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Belt tension adjusted properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Blower pulleys tight on shaft, bearing set screws tight, wheel tight to shaft	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pressure switch or transducer tubing installed properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Exhaust Inspection	Powered <input checked="" type="checkbox"/>	Barometric Relief <input type="checkbox"/>	Completed	See Notes
Check hub for tightness			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check fan blade for clearance			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper rotation			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper mounting (screen faces towards unit)			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove operation by increasing minimum setting on economizer			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Economizer Inspection	Standard <input type="checkbox"/>	BAS <input type="checkbox"/>	Completed	See Notes
CO ₂ sensor installed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check economizer setting	A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove economizer open/close through PC or Control Module			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Reheat Mode Normal or Alternate Not Applicable

Humidistat Location _____

Note: BAS System Control Reheat through Intellicomfort/VAV Board

Blower Information

Blower Motor HP 2 FLA 3.4 RPM 1750
 Pulley Pitch Diameter _____ Turns Out _____ Final Turns Out _____
 Blower Pulley Pitch Diameter _____ Fixed Sheave _____

ELECTRICAL DATA

T1 - T2 472 Volts T2 - T3 472 Vb is _____
 Control Voltage 24 Volts T1 - T3 471 Vb is _____

Device	Nameplate	List All Three Amperages	Measured
Supply Fan Motor ^{1,2}	3.4 AMPS	2.2 2.1 2.1	AMPS
Exhaust Motor (Dampers 100%)	2.2 AMPS	1.2 1.1 1.0	AMPS
Condenser Fan #1	1.1 AMPS	1.0 1.0 1.0	AMPS
Condenser Fan #2 (if equipped)	1.1 AMPS	1.0 1.0 1.0	AMPS
Condenser Fan #3 (if equipped)	AMPS		AMPS
Condenser Fan #4 (if equipped)	AMPS		AMPS
Compressor #1	6.0 AMPS	4.0 4.1 4.0	AMPS
Compressor #2 (if equipped)	AMPS		AMPS
Compressor #3 (if equipped)	AMPS		AMPS
Compressor #4 (if equipped)	AMPS		AMPS

- VAV units with heat section simulate heat call to drive VAV boxes and VFD (GV to maximum design airflow position).
- VAV units without heat section - VAV boxes must be set to maximum design airflow position

OPERATIONAL MEASUREMENTS - STAGING CONTROLS

Verify Proper Operation of Heating/Cooling Staging Controls

Create a cooling demand at the Thermostat, BAS System or Simplicity PC Verify that cooling/economizer stages are energized.	<input checked="" type="checkbox"/>
Create a heating demand at the Thermostat, BAS System or Simplicity PC Verify that heating stages are energized.	<input checked="" type="checkbox"/>
Verify Proper Operation of the Variable Frequency Drive (If Required)	<input checked="" type="checkbox"/>
Verify that motor speed modulates with duct pressure change.	

FINAL - INSPECTION

Verify that all operational control set points have been set to desired value Scroll through all setpoints and change as may be necessary to suit the occupant requirements.	<input checked="" type="checkbox"/>
Verify that all option parameters are correct Scroll through all option parameters and ensure that all installed options are enabled in the software and all others are disabled in the software. (Factory software settings should match the installed options)	<input checked="" type="checkbox"/>
Verify that all access panels have been closed and secured	<input type="checkbox"/>

OBSERVED PRODUCT DIFFICIENCIES & CONCERNS:

OPERATING MEASUREMENTS - COOLING

Stage	Discharge Pressure	Discharge Temp.	Liquid Line Temp. ¹	Subcooling ²	Suction Pressure	Suction Temp.	Superheat
First	336 #	103 °	°	°	159 #	55 °	°
Second (if equipped)	#	°	°	°	#	°	°
Third (if equipped)	#	°	°	°	#	°	°
Fourth (if equipped)	#	°	°	°	#	°	°
Reheat 1st Stage	#	°	°	°	#	°	°

1. Liquid temperature should be taken before filter/drier.
2. Subtract 10 psi from discharge pressure for estimated liquid line pressure

Outside air temperature 104 °F db _____ °F wb _____ %RH _____
 Return Air Temperature 74 °F db _____ °F wb _____ %RH _____
 Mixed Air Temperature _____ °F db _____ °F wb _____ %RH _____
 Supply Air Temperature 67 °F db _____ °F wb _____ %RH _____

REFRIGERANT SAFETIES

Action	Completed	See Notes
Prove Compressor Rotation (3 phase only) by gauge pressure	<input type="checkbox"/>	<input type="checkbox"/>
Prove High Pressure Safety, All Systems	<input type="checkbox"/>	<input type="checkbox"/>
Prove Low Pressure Safety, All Systems	<input type="checkbox"/>	<input type="checkbox"/>

OPERATING MEASUREMENTS - GAS HEATING

Fuel Type: Natural Gas LP Gas

Action	Completed	See Notes
Check for gas leaks	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Ventor Motor Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Primary Safety Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Auxiliary Safety Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Rollout Switch Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Smoke Detector Operation	<input type="checkbox"/>	<input type="checkbox"/>
Manifold Pressure	3.5	IWC
Supply gas pressure at full fire	2.1	IWC
Check temperature rise ¹	106	°F

1. Input X Efl. (BTU output)
1.08 X Temp. Rise

Asset ID: W6000 599 137

4

Walgreens HVAC START-UP & SERVICE DATA INSTRUCTION

COMMERCIAL PACKAGE UNITS

3.0 To 40.0 TONS

START-UP CHECKLIST

Date: 8.27.23

Customer Name: Walgreens

Address: 10601 N MacArthur Blvd

City: Irving State: Tx Zip: 75063

Model Number: 25037600D4B5LCA^{2P4} Serial Number: N2E3676891

Qualified Start-up Technician: Ostavius Hoffman Signature: [Signature] Phone: 334-252-0380

HVAC Contractor: AES Mechanical Services Group, INC

Address: 2171 AL HWY 229 S Tallassee, AL 36078

Contractor's E-mail Address: chase.edge@aesmech.com

WARRANTY STATEMENT

Johnson Controls/UPG is confident that this equipment will operate to the owner's satisfaction if the proper procedures are followed and checks are made at initial start-up. This confidence is supported by the 30 day dealer protection coverage portion of our standard warranty policy which states that Johnson Controls/UPG will cover parts and labor on new equipment start-up failures that are caused by a defect in factory workmanship or material, for a period of 30 days from installation. Refer to current standard warranty policy and warranty manual found on UPGnet for details.

In the event that communication with Johnson Controls/UPG is required regarding technical and/or warranty concerns, all parties to the discussion should have a copy of the equipment start-up sheet for reference. A copy of the original start-up sheet should be filed with the Technical Services Department.

The packaged unit is available in constant or variable air volume versions with a large variety of custom options and accessories available. Therefore, some variation in the startup procedure will exist depending upon the products capacity, control system, options and accessories installed

QC Checks Accessories installed

YES OR NO

Float switch installed

Costgards Prepped, Kit inside Cabinet

This start-up sheet covers all startup check points common to all package equipment. In addition it covers essential startup check points for a number of common installation options. Depending upon the particular unit being started not all sections of this startup sheet will apply. Complete those sections applicable and use the notes section to record any additional information pertinent to your particular installation.

Warranty claims are to be made through the distributor from whom the equipment was purchased.

EQUIPMENT STARTUP

Simplicity PC is required to complete the start-up. Simplicity PC software can be downloaded from www.york.com.

A copy of the completed start-up sheet should be kept on file by the distributor providing the equipment and a copy sent to:

Johnson Controls/UPG
 Technical Services Department
 5005 York Drive
 Norman, OK 73069

REFERENCE

General Inspection	Completed	See Notes
Unit inspected for shipping, storage, or rigging damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed with proper clearances	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed within slope limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Refrigeration system checked for gross leaks (presence of oil)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terminal screws and wiring connections checked for tightness	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Filters installed correctly and clean	<input type="checkbox"/>	<input type="checkbox"/>
Economizer hoods installed in operating position	<input type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped properly, refer to Installation Manual	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer damper linkage tight	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Gas Heat vent hood installed	<input checked="" type="checkbox"/>	<input type="checkbox"/>
All field wiring (power and control) complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Air Moving Inspection	Completed	See Notes
Alignment of drive components	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Belt tension adjusted properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Blower pulleys tight on shaft, bearing set screws tight, wheel tight to shaft	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pressure switch or transducer tubing installed properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Exhaust Inspection	Powered <input checked="" type="checkbox"/>	Barometric Relief <input type="checkbox"/>	Completed	See Notes
Check hub for tightness			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check fan blade for clearance			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper rotation			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper mounting (screen faces towards unit)			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove operation by increasing minimum setting on economizer			<input type="checkbox"/>	<input type="checkbox"/>

Economizer Inspection	Standard <input type="checkbox"/>	BAS <input type="checkbox"/>	Completed	See Notes
CO ₂ sensor installed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check economizer setting	A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove economizer open/close through PC or Control Module			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Reheat Mode Normal or Alternate Not Applicable

Humidistat Location _____

Note: BAS System Control Reheat through Intellicomfort/VAV Board

Blower Information

Blower Motor HP 1.5 FLA 2.6 RPM 1725
 Pulley Pitch Diameter _____ Turns Out _____ Final Turns Out _____
 Blower Pulley Pitch Diameter _____ Fixed Sheave _____

ELECTRICAL DATA

T1 - T2 474 Volts T2 - T3 474 Vb ts
 Control Voltage 24 Volts T1 - T3 473 Vb ts

Device	Nameplate	Measured List All Three Amperages
Supply Fan Motor ^{1, 2}	<u>2.6</u> AMPS	<u>1.2</u> <u>1.3</u> <u>1.3</u> AMPS
Exhaust Motor (Dampers 100%)	<u>2.2</u> AMPS	<u>1.1</u> <u>1.0</u> <u>1.0</u> AMPS
Condenser Fan #1	<u>1.1</u> AMPS	<u>.9</u> <u>.9</u> <u>1.0</u> AMPS
Condenser Fan #2 (if equipped)	AMPS	AMPS
Condenser Fan #3 (if equipped)	AMPS	AMPS
Condenser Fan #4 (if equipped)	AMPS	AMPS
Compressor #1	<u>4.0</u> AMPS	<u>2.7</u> <u>2.8</u> <u>2.7</u> AMPS
Compressor #2 (if equipped)	AMPS	AMPS
Compressor #3 (if equipped)	AMPS	AMPS
Compressor #4 (if equipped)	AMPS	AMPS

- VAV units with heat section simulate heat call to drive VAV boxes and VFD IGV to maximum design airflow position.
- VAV units without heat section - VAV boxes must be set to maximum design airflow position

OPERATIONAL MEASUREMENTS - STAGING CONTROLS

Verify Proper Operation of Heating/Cooling Staging Controls

Create a cooling demand at the Thermostat, BAS System or Simplicity PC Verify that cooling/economizer stages are energized.	<input checked="" type="checkbox"/>
Create a heating demand at the Thermostat, BAS System or Simplicity PC Verify that heating stages are energized.	<input checked="" type="checkbox"/>
Verify Proper Operation of the Variable Frequency Drive (If Required)	<input checked="" type="checkbox"/>
Verify that motor speed modulates with duct pressure change.	<input checked="" type="checkbox"/>

FINAL - INSPECTION

Verify that all operational control set points have been set to desired value Scroll through all setpoints and change as may be necessary to suit the occupant requirements.	<input checked="" type="checkbox"/>
Verify that all option parameters are correct Scroll through all option parameters and ensure that all installed options are enabled in the software and all others are disabled in the software. (Factory software settings should match the installed options)	<input checked="" type="checkbox"/>
Verify that all access panels have been closed and secured	<input checked="" type="checkbox"/>

OBSERVED PRODUCT DEFICIENCIES & CONCERNS:

OPERATING MEASUREMENTS - COOLING

Stage	Discharge Pressure	Discharge Temp.	Liquid Line Temp. ¹	Subcooling ²	Suction Pressure	Suction Temp.	Superheat
First							
Second (if equipped)	333 #	104 °			159 #	55 °	
Third (if equipped)	#				#		
Fourth (if equipped)	#				#		
Reheat 1st Stage	#				#		

1. Liquid temperature should be taken before filler/drier.
2. Subtract 10 psi from discharge pressure for estimated liquid line pressure

Outside air temperature

Return Air Temperature

Mixed Air Temperature

Supply Air Temperature

105 °F db

74 °F db

62 °F db

°F wb

°F wb

°F wb

°F wb

%RH

%RH

%RH

%RH

REFRIGERANT SAFETIES

Action	Completed	See Notes
Prove Compressor Rotation (3 phase only) by gauge pressure	<input type="checkbox"/>	<input type="checkbox"/>
Prove High Pressure Safety, All Systems	<input type="checkbox"/>	<input type="checkbox"/>
Prove Low Pressure Safety, All Systems	<input type="checkbox"/>	<input type="checkbox"/>

OPERATING MEASUREMENTS - GAS HEATING

Fuel Type: Natural Gas LP Gas

Action	Completed	See Notes
Check for gas leaks	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Ventor Motor Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Primary Safety Operation	<input type="checkbox"/>	<input type="checkbox"/>
Prove Auxiliary Safety Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Rollout Switch Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Smoke Detector Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Manifold Pressure	Stage 1	IWC
	Stage 2 (If Equipped)	IWC
	Stage 3 (If Equipped)	IWC
Supply gas pressure at full fire	<input checked="" type="checkbox"/>	measured at full fire
Check temperature rise ¹	<input type="checkbox"/>	107 °F

1. Input X Eff. (BTU output)
1.08 X Temp. Rise

Asset ID: W60006 599110

EH-1

Walgreens HVAC START-UP & SERVICE DATA INSTRUCTION

COMMERCIAL PACKAGE UNITS

3.0 To 40.0 TONS

START-UP CHECKLIST

Date: 8-27-23

Customer Name: Walgreens

Address: 10001 W MacArthur Blvd

City: Irving State: Tx Zip: 75063

Model Number: PV15 Serial Number: A2301998271001001

Qualified Start-up Technician: Chase Hedges Signature: [Signature]

HVAC Contractor: AES Mechanical Services Group, INC Phone: 334-252-0380

Address: 2171 AL HWY 229 S Tallassee, AL 36078

Contractor's E-mail Address: chase.edge@aesmech.com

WARRANTY STATEMENT

Johnson Controls/UPG is confident that this equipment will operate to the owner's satisfaction if the proper procedures are followed and checks are made at initial start-up. This confidence is supported by the 30 day dealer protection coverage portion of our standard warranty policy which states that Johnson Controls/UPG will cover parts and labor on new equipment start-up failures that are caused by a defect in factory workmanship or material, for a period of 30 days from installation. Refer to current standard warranty policy and warranty manual found on UPGnet for details.

In the event that communication with Johnson Controls/UPG is required regarding technical and/or warranty concerns, all parties to the discussion should have a copy of the equipment start-up sheet for reference. A copy of the original start-up sheet should be filed with the Technical Services Department.

The packaged unit is available in constant or variable air volume versions with a large variety of custom options and accessories available. Therefore, some variation in the startup procedure will exist depending upon the products capacity, control system, options and accessories installed.

QC Checks Accessories installed

Float switch installed
Costguards Prepped, Kit inside Cabinet

YES OR NO

This start-up sheet covers all startup check points common to all package equipment. In addition it covers essential startup check points for a number of common installation options. Depending upon the particular unit being started not all sections of this startup sheet will apply. Complete those sections applicable and use the notes section to record any additional information pertinent to your particular installation.

Warranty claims are to be made through the distributor from whom the equipment was purchased.

EQUIPMENT STARTUP

Simplicity PC is required to complete the start-up. Simplicity PC software can be downloaded from www.york.com.

A copy of the completed start-up sheet should be kept on file by the distributor providing the equipment and a copy sent to:

Johnson Controls/UPG
Technical Services Department
5005 York Drive
Norman, OK 73069

REFERENCE

General Inspection	Completed	See Notes
Unit inspected for shipping, storage, or rigging damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed with proper clearances	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed within slope limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Refrigeration system checked for gross leaks (presence of oil)	<input type="checkbox"/>	<input type="checkbox"/>
Terminal screws and wiring connections checked for tightness	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Filters installed correctly and clean	<input type="checkbox"/>	<input type="checkbox"/>
Economizer hoods installed in operating position	<input type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped properly, refer to Installation Manual	<input type="checkbox"/>	<input type="checkbox"/>
Economizer damper linkage tight	<input type="checkbox"/>	<input type="checkbox"/>
Gas Heat vent hood installed	<input checked="" type="checkbox"/>	<input type="checkbox"/>
All field wiring (power and control) complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Air Moving Inspection	Completed	See Notes
Alignment of drive components	<input type="checkbox"/>	<input type="checkbox"/>
Belt tension adjusted properly	<input type="checkbox"/>	<input type="checkbox"/>
Blower pulleys tight on shaft, bearing set screws tight, wheel tight to shaft	<input type="checkbox"/>	<input type="checkbox"/>
Pressure switch or transducer tubing installed properly	<input type="checkbox"/>	<input type="checkbox"/>

Exhaust Inspection	Powered <input type="checkbox"/>	Barometric Relief <input type="checkbox"/>	Completed	See Notes
Check hub for tightness	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check fan blade for clearance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for proper rotation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for proper mounting (screen faces towards unit)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Prove operation by increasing minimum setting on economizer	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Economizer Inspection	Standard <input type="checkbox"/>	BAS <input type="checkbox"/>	Completed	See Notes
CO ₂ sensor installed	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check economizer setting	A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Prove economizer open/close through PC or Control Module	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Reheat Mode Normal or Alternate Not Applicable

Humidistat Location _____

Note: BAS System Control Reheat through Intellicomfort/VAV Board _____

Blower Information

Blower Motor HP 3/4 FLA 5.4 RPM 1750
 Pulley Pitch Diameter _____ Turns Out _____ Final Turns Out _____
 Blower Pulley Pitch Diameter _____ Fixed Sheave _____

ELECTRICAL DATA

T1 - T2 207 Volts T2 - T3 208 Volts
 Control Voltage 24 Volts T1 - T3 209 Volts

Device	Nameplate	List All Three Amperages	Measured
Supply Fan Motor ^{1,2}	<u>5.4</u> AMPS	<u>2.4</u>	<u>2.5</u>
Exhaust Motor (Dampers 100%)	AMPS	<u>2.5</u>	<u>2.5</u>
Condenser Fan #1	AMPS		
Condenser Fan #2 (if equipped)	AMPS		
Condenser Fan #3 (if equipped)	AMPS		
Condenser Fan #4 (if equipped)	AMPS		
Compressor #1	AMPS		
Compressor #2 (if equipped)	AMPS		
Compressor #3 (if equipped)	AMPS		
Compressor #4 (if equipped)	AMPS		

- VAV units with heat section simulate heat call to drive VAV boxes and VFD IGV to maximum design airflow position.
- VAV units without heat section - VAV boxes must be set to maximum design airflow position

OPERATIONAL MEASUREMENTS - STAGING CONTROLS

Verify Proper Operation of Heating/Cooling Staging Controls

Create a cooling demand at the Thermostat, BAS System or Simplicity PC Verify that cooling/economizer stages are energized.	<input checked="" type="checkbox"/>
Create a heating demand at the Thermostat, BAS System or Simplicity PC Verify that heating stages are energized.	<input checked="" type="checkbox"/>
Verify Proper Operation of the Variable Frequency Drive (If Required)	<input checked="" type="checkbox"/>
Verify that motor speed modulates with duct pressure change.	

FINAL - INSPECTION

Verify that all operational control set points have been set to desired value Scroll through all setpoints and change as may be necessary to suit the occupant requirements.	<input checked="" type="checkbox"/>
Verify that all option parameters are correct Scroll through all option parameters and ensure that all installed options are enabled in the software and all others are disabled in the software. (Factory software settings should match the installed options)	<input checked="" type="checkbox"/>
Verify that all access panels have been closed and secured	<input checked="" type="checkbox"/>

OBSERVED PRODUCT DIFFICIENCIES & CONCERNS:

REFERENCE

General Inspection	Completed	See Notes
Unit inspected for shipping, storage, or rigging damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed with proper clearances	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed within slope limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Refrigeration system checked for gross leaks (presence of oil)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terminal screws and wiring connections checked for tightness	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Filters installed correctly and clean	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer hoods installed in operating position	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped properly, refer to Installation Manual	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer damper linkage tight	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Gas Heat vent hood installed	<input checked="" type="checkbox"/>	<input type="checkbox"/>
All field wiring (power and control) complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Air Moving Inspection	Completed	See Notes
Alignment of drive components	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Belt tension adjusted properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Blower pulleys tight on shaft, bearing set screws tight, wheel tight to shaft	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pressure switch or transducer tubing installed properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Exhaust Inspection	Powered <input type="checkbox"/>	Barometric Relief <input type="checkbox"/>	Completed	See Notes
Check hub for tightness			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check fan blade for clearance			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper rotation			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper mounting (screen faces towards unit)			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove operation by increasing minimum setting on economizer			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Economizer Inspection	Standard <input type="checkbox"/>	BAS <input type="checkbox"/>	Completed	See Notes
CO ₂ sensor installed	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check economizer setting	A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove economizer open/close through PC or Control Module			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Reheat Mode Normal or Alternate Not Applicable

Humidistat Location _____

Note: BAS System Control Reheat through Intellicomfort/VAV Board

Blower Information

Blower Motor HP 5.25 FLA 9.9 RPM 1750
 Pulley Pitch Diameter _____ Turns Out _____ Final Turns Out _____
 Blower Pulley Pitch Diameter _____ Fixed Sheave _____

ELECTRICAL DATA

T1 - T2 474 Volts T2 - T3 475 Vb is
 Control Voltage 24 Volts T1 - T3 475 Vb is

Device	Nameplate	Measured List All Three Amperages
Supply Fan Motor ^{1,2}	<u>9.9</u> AMPS	<u>6.1</u> <u>5.9</u> <u>6.0</u> AMPS
Exhaust Motor (Dampers 100%)		AMPS
Condenser Fan #1	<u>2.3</u>	<u>1.2</u> <u>1.4</u> <u>1.3</u> AMPS
Condenser Fan #2 (if equipped)	<u>2.3</u>	<u>1.2</u> <u>1.2</u> <u>1.3</u> AMPS
Condenser Fan #3 (if equipped)		AMPS
Condenser Fan #4 (if equipped)		AMPS
Compressor #1	<u>24.5</u>	<u>13.9</u> <u>13.8</u> <u>13.7</u> AMPS
Compressor #2 (if equipped)	<u>12</u>	<u>5.9</u> <u>6.0</u> <u>6.1</u> AMPS
Compressor #3 (if equipped)		AMPS
Compressor #4 (if equipped)		AMPS

- VAV units with heat section simulate heat call to drive VAV boxes and VFD IGV to maximum design airflow position.
- VAV units without heat section - VAV boxes must be set to maximum design airflow position

OPERATIONAL MEASUREMENTS - STAGING CONTROLS

Verify Proper Operation of Heating/Cooling Staging Controls

Create a cooling demand at the Thermostat, BAS System or Simplicity PC Verify that cooling/economizer stages are energized.	<input checked="" type="checkbox"/>
Create a heating demand at the Thermostat, BAS System or Simplicity PC Verify that heating stages are energized.	<input checked="" type="checkbox"/>
Verify Proper Operation of the Variable Frequency Drive (if Required)	<input checked="" type="checkbox"/>
Verify that motor speed modulates with duct pressure change.	<input checked="" type="checkbox"/>

FINAL - INSPECTION

Verify that all operational control set points have been set to desired value Scroll through all setpoints and change as may be necessary to suit the occupant requirements.	<input checked="" type="checkbox"/>
Verify that all option parameters are correct Scroll through all option parameters and ensure that all installed options are enabled in the software and all others are disabled in the software. (Factory software settings should match the installed options)	<input checked="" type="checkbox"/>
Verify that all access panels have been closed and secured	<input checked="" type="checkbox"/>

OBSERVED PRODUCT DIFFICIENCIES & CONCERNS:

OPERATING MEASUREMENTS - COOLING

Stage	Discharge Pressure	Discharge Temp.	Liquid Line Temp. ¹	Subcooling ²	Suction Pressure	Suction Temp.	Superheat
First							
Second (if equipped)	360 #	108			144 #	50	
Third (if equipped)	363 #	108			139 #	49	
Fourth (if equipped)	#				#		
Reheat 1st Stage	#				#		

1. Liquid temperature should be taken before filter/drier.
2. Subtract 10 psi from discharge pressure for estimated liquid line pressure

Outside air temperature _____ °F db _____ °F wb _____ %RH
 Return Air Temperature _____ °F db _____ °F wb _____ %RH
 Mixed Air Temperature _____ °F db _____ °F wb _____ %RH
 Supply Air Temperature _____ °F db _____ °F wb _____ %RH

REFRIGERANT SAFETIES

Action	Completed	See Notes
Prove Compressor Rotation (3 phase only) by gauge pressure	<input checked="" type="checkbox"/>	□
Prove High Pressure Safety, All Systems	<input checked="" type="checkbox"/>	□
Prove Low Pressure Safety, All Systems	<input checked="" type="checkbox"/>	□

OPERATING MEASUREMENTS - GAS HEATING

Fuel Type: Natural Gas LP Gas

Action	Completed	See Notes
Check for gas leaks	<input checked="" type="checkbox"/>	□
Prove Ventor Motor Operation	<input checked="" type="checkbox"/>	□
Prove Primary Safety Operation	<input checked="" type="checkbox"/>	□
Prove Auxiliary Safety Operation	<input checked="" type="checkbox"/>	□
Prove Rollout Switch Operation	<input checked="" type="checkbox"/>	□
Prove Smoke Detector Operation	<input checked="" type="checkbox"/>	□
Manifold Pressure	Stage 1	IWC
	Stage 2 (If Equipped)	IWC
	Stage 3 (If Equipped)	IWC
Supply gas pressure at full fire	4.8	IWC
Check temperature rise ¹	2.6	IWC
	<input checked="" type="checkbox"/> measured at full fire	IWC
	110	°F

1. Input X Eff. (BTU output)
1.08 X Temp. Rise

Walgreens HVAC START-UP & SERVICE DATA INSTRUCTION

COMMERCIAL PACKAGE UNITS

3.0 To 40.0 TONS

START-UP CHECKLIST

Date: 8.27.23
 Customer Name: Walgreens
 Address: 10001 N MacArthur Blvd
 City: Ft Irving State: TX Zip: 75063
 Model Number: AW15U3DQ4S1CD56ZAR Serial Number: N263748356
 Qualified Start-up Technician: Octavious Hoffman Signature: [Signature]
 HVAC Contractor: AES Mechanical Services Group, INC Phone: 334-252-0380
 Address: 2171 AL HWY 229 S Tallassee, AL 36078
 Contractor's E-mail Address: chase.edge@aesmech.com

WARRANTY STATEMENT

Johnson Controls/UPG is confident that this equipment will operate to the owner's satisfaction if the proper procedures are followed and checks are made at initial start-up. This confidence is supported by the 30 day dealer protection coverage portion of our standard warranty policy which states that Johnson Controls/UPG will cover parts and labor on new equipment start-up failures that are caused by a defect in factory workmanship or material, for a period of 30 days from installation. Refer to current standard warranty policy and warranty manual found on UPGnet for details.

In the event that communication with Johnson Controls/UPG is required regarding technical and/or warranty concerns, all parties to the discussion should have a copy of the equipment start-up sheet for reference. A copy of the original start-up sheet should be filed with the Technical Services Department.

The packaged unit is available in constant or variable air volume versions with a large variety of custom options and accessories available. Therefore, some variation in the startup procedure will exist depending upon the products capacity, control system, options and accessories installed.

QC Checks

Accessories installed

Float switch installed

Costguards Prepped, Kit inside Cabinet

This start-up sheet covers all startup check points common to all package equipment. In addition it covers essential startup check points for a number of common installation options. Depending upon the particular unit being started not all sections of this startup sheet will apply. Complete those sections applicable and use the notes section to record any additional information pertinent to your particular installation.

Warranty claims are to be made through the distributor from whom the equipment was purchased.

EQUIPMENT STARTUP

Simplicity PC is required to complete the start-up. Simplicity PC software can be downloaded from www.york.com.

A copy of the completed start-up sheet should be kept on file by the distributor providing the equipment and a copy sent to:

Johnson Controls/UPG
 Technical Services Department
 5005 York Drive
 Norman, OK 73069

YES OR NO

REFERENCE

General Inspection	Completed	See Notes
Unit Inspected for shipping, storage, or rigging damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed with proper clearances	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed within slope limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Refrigeration system checked for gross leaks (presence of oil)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terminal screws and wiring connections checked for tightness	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Filters installed correctly and clean	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer hoods installed in operating position	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped properly, refer to Installation Manual	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer damper linkage tight	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Gas Heat vent hood installed	<input checked="" type="checkbox"/>	<input type="checkbox"/>
All field wiring (power and control) complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Air Moving Inspection	Completed	See Notes
Alignment of drive components	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Belt tension adjusted properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Blower pulleys tight on shaft, bearing set screws tight, wheel tight to shaft	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pressure switch or transducer tubing installed properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Exhaust Inspection	Powered <input checked="" type="checkbox"/>	Barometric Relief <input type="checkbox"/>	Completed	See Notes
Check hub for tightness			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check fan blade for clearance			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper rotation			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check for proper mounting (screen faces towards unit)			<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove operation by increasing minimum setting on economizer			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Economizer Inspection	Standard <input type="checkbox"/>	BAS <input type="checkbox"/>	Completed	See Notes
CO ₂ sensor installed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Check economizer setting	A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove economizer open/close through PC or Control Module			<input checked="" type="checkbox"/>	<input type="checkbox"/>

Reheat Mode Normal or Alternate Not Applicable

Humidistat Location _____

Note: BAS System Control Reheat through Intellicomfort/NAV Board _____