

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**

NATIONAL

TAB

Comfort. Under control.

**Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 01/27/2023**

PROJECT

**01-23-23 SWEETGREEN (CHI276) -
NORTHBROOK, IL (TAB)**

984 WILLOW RD

NORTHBROOK, IL 60062

Client

CORE BUILT CONTRACTING

2200 GREY AVE

EVANSTON, IL 60201

National TAB

Project: 01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Table Of Contents

Section	Page #
Summary	3
Issue Data	4
Balance Schedule	15
Site Pictures	16
Checklist Data	19
AHU/RTU	21
FAN - Exhaust	25
Kitchen Hood Type II	28
GRD Layout	29

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Kitchen Exhaust Hood (Type II) & Associated Fans

Each kitchen exhaust fan was measured by traversing the ductwork or ductwork opening at the hood. The total flow of the exhaust fan was then adjusted to tolerance of the design flow. Any EF's that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 01. RTU-1 is Not Operational.

Description : RTU-1 is not operational. The unit is not currently running and is not capable of heat. Unit was jumpered to FAN ONLY in high speed for the purpose of the balance but requires further service to be operational.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



RTU-1.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 02. RTU-1 Unit Tonnage.

Description : RTU-1 is scheduled to be replaced with an 8.5 ton unit. Currently a 5 ton unit is installed. Airflow proportionally reduced for unit performance and capability.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



RTU-1.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 03. RTUs are in a State of Disrepair.

Description : Both RTU-1 and RTU-2 have several issues and are need of repair. Units are scheduled to be replaced with new units in March 2023.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



RTU-2.jpeg



RTU-1.jpeg

Project Issue Response Details

• **01/27/2023 National TAB - Michael McDonnell**

- RTU-2 Issues: Economizer not functional (OA manually set), Discharge panel leaking air, No OA filter installed, No condensate drain installed. RTU-1 is not operational, is not currently capable of heat, and needs service.



Dischargeleaknocondensate.jpeg



OAfiltermissing.jpeg



Econnotfunctional.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 04. RTU-1 Diffusers 1-3, 1-4, and 1-14 not installed.

Description : Diffusers 1-3, 1-4, and 1-14 are not installed. Recommend diffusers are installed per plans. Scheduled airflow for these diffusers was proportionally distributed across installed diffusers.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



1-14location.jpeg



1-3-4location.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 05. RTU-2 Diffusers 2-1 and 2-9 Not Installed.

Description : Diffusers 2-1 and 2-9 are not installed. Diffusers scheduled for combined 100 cfm supply airflow. Scheduled airflow was proportionally distributed across installed diffusers.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



2-9.jpeg



2-1.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 06. RTU-1 AND RTU-2 Returns Relocated.

Description : RTU-1 and RTU-2 returns relocated due to space constraints and location of drops. RTU-1 return was relocated to hood area, near oven. Hood capture did not appear impacted by proximity of returns, but this may cause cooking exhaust to be pulled into the unit. RTU-2 was relocated to behind front counter area. Units are achieving correct airflow.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



RTU_1_Return_location...



Installedreturn.jpeg



Plannedlocation.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 07. Reme Halo Air Purifiers.

Description : Reme Halo air purifiers are installed in the return ducts of both units. Recommend air purifiers are installed after the evaporator coil or in the supply duct for optimum performance. Additionally, RTU-2 air purifier does not appear to be powered. Recommend service.


Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



RTU-1.jpeg



RTU-2.jpeg



Notpowered.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 08. EF-1 and EF-2 are Not Secured to Curbs

Description : EF-1 and EF-2 are not secured to their curbs. Recommend fans are secured.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell


Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



EF-1.jpeg



EF-2.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 09. RTU-2 Face Dampers are Not Secure.

Description : RTU-2 sidewall grille OBD's are not secured and rattling. This is creating noise in the dining area. Recommend dampers are secured.


Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/26/2023 - Michael McDonnell - National TAB

Project Issue File Details



Girlle.jpeg



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

Project Issue Information

Issue Name : 10. Dropped Ceiling Not Completely Installed.

Description : Most dropped ceiling tiles in BOH were not installed at the time of the balance. Building pressure measurements impacted.

Created By : National TAB

Assigned To : National TAB - Michael McDonnell

Status : Open

Originated Date : 01/27/2023 - Michael McDonnell - National TAB

Project Issue File Details



BOH.jpeg

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	1970	1926	1595	1539	375	387	19.0%	20.1%						
RTU-2	DINING	3750	3732	3025	2987	725	745	19.3%	20.0%						
EF-1	KITCHEN HD											900	944		
EF-2	RESTROOMS													150	160
TOTALS		5720	5658	4620	4526	1100	1132			0	0	900	944	150	160

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1100	1132
TOTAL EXHAUST	1050	1104
NET AIRFLOW	50	28

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.
SIDE	
REAR	0.001
AVERAGE	0.0005

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

[1] RTU-1 AIRFLOW PROPORTIONALLY REDUCED AS EXISTING UNIT IS 5-TON WHEN 8.5 TON IS SCHEDULED ON PLANS AND WILL BE INSTALLED IN MARCH 2023. OA AIRFLOW PERCENTAGE SLIGHTLY INCREASED TO PUSH BUILDING PRESSURE POSITIVE.



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

CheckList Information

Name : TECH - SITE PICTURES **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

STORE FRONT



Northbrook-IL.jpeg

RTU-1



RTU-1.jpeg

RTU-2



RTU-2.jpeg

EF-1



EF_1.jpg

EF-2



EF-2.jpeg

HD-1



HD-1.jpeg

Notes/Comments :



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

Review Plan Review Checklist, has it been signed off and meets our standards to start balancing? If not contact processor to ensure job is ready.	Yes
All diffusers and grilles are installed and match design?	Not all diffusers or grilles installed based on original plans. MC is yet to submit an approved as-built. RTU-1 is missing three diffusers (1-3,1-4,1-14). RTU-2 is missing two diffusers (2-1 and 2-9).
All hood filters installed and accounted for?	NA
Hoods are wired and have power?	EF-1 was not running on arrival. Started by E.C.
Hood is free of alarms?	Yes
Thermostats have power?	Yes
Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	Yes

Notes/Comments :



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

CheckList Information

Name :	TECH - STEP 2: UNIT DATA AND EVAL	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?	Economizer is not functional on RTU-2, manually set.
DCV Max damper opening position is set to minimum?	Set on RTU-1, RTU-2 economizer is not functional.
Free cooling enthalpy set point set for lowest setting (Typically "D")	Set to D, economizer is not functional on RTU-2.
Motors are all operating below the FLA rating?	Yes
Are belts tight?	On RTU-2, yes. RTU-1 is direct drive.
If direct drive unit is the speed controller working.	Yes
Is gas piping installed and valves turned on?	Yes
Unit free of noticeable noise and vibrat	Yes


EF's

Rotation is correct?	Yes
Belts are tight?	N/A, direct drive units.
Grease cup installed on hood fan?	N/A
Hinge kit installed installed on hood fan?	No hinge kit installed.
Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	No hinge kit installed.

Flex conduit is long enough so that fan can be completely tilted back?	No hinge kit installed.
There is no major leakage around base of fan?	No leakage detected.
Is the motor operating below the motor FLA rating?	Unable to safely access EF-1, EF-2 is operating below FLA.
For restroom fan(s) is the back draft damper installed and can it fully open?	Yes
Unit free of noticeable noise and vibration?	Yes
HOODS	
Kitchen equipment installed in proper places?	Yes
Can kitchen equipment be turned on for final smoke test?	No
DOCUMENTATION	
Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	Yes
AIR PURIFICATION INSPECTION	
PHI Air purifiers are installed?	Yes
Are they installed after the evaporator coil or in the supply duct?	Purifiers are installed in return duct.
Are they powered?	RTU-1 Halo is powered, RTU-2 halo does not appear powered.
If PKG installed inside of the blower compartment, is the wiring exposed to UV light protected with split loom or conduit?	N/A
If Reme Halo, is it installed so that the air flow arrow is pointing correct direction?	Yes
Is a UV warning sticker installed?	Yes
Take picture of each air purifier and include in the report	



RTU-2.jpeg



RTU-1.jpeg



RTU-2.jpeg

Notes/Comments :



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting?	Yes
Is space comfortable in all areas?	BOH area slightly colder due to RTU-1 not being operational.
Is the space free of ventilation noise?	Some rattling from unsecured dampers on RTU-2 grilles.
If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".	NA

Notes/Comments :



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

CheckList Information

Name :	TECH - STEP 4: FINAL TESTS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing	None
List smoke candle type used	45 second smoke emitter
Smoke test capture - Perimeter of hood	100%
Smoke test capture - Top of cooking surface	100%

WITNESS

Date test was completed	01/26/2023
TAB tech name / Firm	Michael McDonnell / National TAB
Site super name / Firm	Anthony Rosado / Corebuilt Contracting
Owner representative name / Firm (if Applicable)	NA
Building pressure at front & back doors (All Systems On)	0.0005"

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)	Yes
Thermostats are programmed?	Yes

Notes/Comments :



Comfort. Under control.

01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

CheckList Information

Name :	TECH - STEP 4B: HOOD AND OVEN EVALUATION	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

HOOD AND OVEN EVALUATION

Is the oven covered by a hood?	Yes
What is the hood overhang over the front of the hood?	14"
What is hood overhang over the left and right sides of the oven?	L:10" R: 12"
If vertical end panels are specified, are they installed?	1/4 panels are installed.

SMOKE TEST AT HOOD

If oven is capable of turning on, it is required to be turned on for smoke test. Was oven on for smoke test?	No
Smoke test the oven at the flue on the top of the hood - Capture %?	100%
Smoke test the oven at perimeter of the oven - capture %?	100%
Smoke test the oven at the perimeter of the hood - capture %?	100%

IF NO HOOD IS INSTALLED ABOVE THE OVEN

If no hood is installed above the oven, and it is only a grille, smoke test at the top of the oven at the flue and note the capture %. If smoke capture is very poor, hold the candle up by the grille after a few seconds so that the smoke alarms don't get set off.	N/A
--	-----

SMOKE TEST AT OVEN

Confirm that the internal fan turns on as you open the oven door?	Oven not operational
---	----------------------

Smoke test at the oven doors as you are opening the door - capture %?

Oven not operational

Smoke test at the oven doors when the doors are shut - capture %?

Oven not operational

EXHAUST DISCHARGE AND OA INTAKES

Identify where the exhaust air is discharged and take pictures



Roof.jpeg



Rooflayout.jpeg

Are there any outside air intakes nearby that would be able to re-entrain the exhaust smoke? Take pictures

No, all are at least 10' away.

Are there any building entrances or windows near the exhaust discharge where smoke that will cause smoke to enter unwanted spaces?

No

Notes/Comments :

National TAB

Project: 01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	703100637L
Model Num	YSJ-102	YSC060A4EMA2TD000A1000000 A
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	26.75X11.5
Num Final Filter 1	-	2
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	48Y
Horsepower	-	0.9
Motor Rpm	-	1075 2 SPEED
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.7

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	HIGH SPEED
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	1970	1926
SF RPM	-	DD
RA CFM	1595	1539
OA CFM	375	387
RL Voltage	-	488/486/486
RL Amperage	-	2.2/2.4/2.3
SF Rotation	-	CORRECT
RA Damper Position	-	14"
Min OA Damper Position	-	1.5"
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.30"
Fan Suction SP	-	-0.72"
Fan Discharge SP	-	0.18"
Total ESP	0.8"	0.48"
Fan Total SP	-	0.90"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Michael McDonnell

Notes: [1] RTU IS NOT OPERATIONAL, REQUIRES SERVICE. UNIT WAS JUMPERED IN FAN ONLY TO BALANCE AIRFLOW AND SET OA. [2] EXISTING RTU IS A 5-TON UNIT. RTU IS SCHEDULED TO BE REPLACED WITH AN 8.5-TON UNIT. AIRFLOWS WERE PROPORTIONALLY REDUCED FROM 3200 CFM TO 1970 CFM FOR UNIT CAPABILITY AND PERFORMANCE. [3] THREE DIFFUSERS NOT INSTALLED (1-3, 1-4, AND 1-14). SCHEDULED AIRFLOW FOR THESE DIFFUSERS WAS PROPORTIONALLY SPREAD ACROSS INSTALLED DIFFUSERS.

National TAB

Project:01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SERVELIN E	CD2	8"	140	1.0	115	144	144	102.9
SGRD2	SERVELIN E	CD2	8"	140	1.0	117	143	143	102.1
SGRD3	SERVELIN E	CD2	8"			0	0	0	-
SGRD4	SERVELIN E	CD2	8"			0	0	0	-
SGRD5	SERVELIN E	CD2	8"	140	1.0	158	146	146	104.3
SGRD6	SERVELIN E	CD2	8"	135	1.0	146	132	132	97.8
SGRD7	SERVELIN E	CD2	8"	75	1.0	125	82	82	109.3
SGRD8	SERVELIN E	CD2	8"	75	1.0	113	81	81	108.0
SGRD9	SERVELIN E	CD2	8"	170	1.0	96	164	164	96.5
SGRD10	SERVELIN E	CD2	8"	170	1.0	92	160	160	94.1
SGRD11	OFFICE	CD1	8"	115	1.0	206	113	113	98.3
SGRD12	KITCHEN	CD1	8"	115	1.0	180	115	115	100.0
SGRD13	HOT PREP	CD1	10"	310	1.0	346	292	292	94.2
SGRD14	HOT PREP	CD1	10"			0	0	0	-
SGRD15	WAREWASH	CD1	14"	385	1.0	434	354	354	91.9

Completed By: Michael McDonnell on

National TAB

Project: 01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA:DINING

Unit Data		
	Design	Actual
MFG	TRANE	CARRIER
Serial Num	-	3308G10783
Model Num	YSJ-120	48TME012-A-601
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1 [1]
OA Filter Size 1	-	38.5X17
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56Y
Horsepower	-	NL
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	480	208-230/460
Rated Amperage	-	7.5/3.4

Drive Data		
	Design	Actual
Motor Sheave Size	-	4.75"
Motor Bore Size	-	7/8"
Motor Sheave SetPt	-	3.5 TURNS OPEN
Fan Sheave Size	-	7.5"
Fan Sheave Bore	-	1"
Belt CL Distance	-	16.25"
Num of Belts	-	1
Belt Size	-	A-48
Belt Alignment	-	VERIFIED

Test Data		
	Design	Actual
SF CFM	3750	3732
SF RPM	-	887
RA CFM	3025	2987
OA CFM	725	745
RL Voltage	-	488/486/488
RL Amperage	-	3.3/3.2/3.2
SF Rotation	-	CCW
RA Damper Position	-	16"
Min OA Damper Position	-	1.5" [2]
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.55"
Fan Suction SP	-	-0.87"
Fan Discharge SP	-	0.42"
Total ESP	0.8"	0.97"
Fan Total SP	-	1.29"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	NO

Completed By: Michael McDonnell

Notes: [1] UNIT HAS SEVERAL ISSUES: OA FILTER NOT INSTALLED, CONDENSATE DRAIN NOT INSTALLED, DISCHARGE PANEL NOT SECURE AND LEAKING AIR, ECONOMIZER NOT FUNCTIONAL. UNIT IS SCHEDULED TO BE REPLACED MARCH 2023. [2] DIFFUSERS 2-1 AND 2-9 NOT INSTALLED. SCHEDULED AIRFLOW FOR THESE DIFFUSERS WAS PROPORTIONALLY SPREAD ACROSS INSTALLED DIFFUSERS.

National TAB

Project:01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	SG2	16/6	50		0	0	0	0.0
SGRD2	DINING	SG1	18/8	510	1.0	685	485	492	96.5
SGRD3	DINING	SG1	18/8	510	1.0	491	513	535	104.9
SGRD4	DINING	SG1	18/8	510	1.0	339	470	502	98.4
SGRD5	DINING	SG1	18/8	510	1.0	592	694	518	101.6
SGRD6	DINING	SG1	18/8	510	1.0	532	568	540	105.9
SGRD7	OLO PICKUP	SG1	18/8	500	1.17	510	519	523	104.6
SGRD8	OLO PICKUP	SG1	18/8	500	1.17	704	505	515	103.0
SGRD9	RR HALL	SG1	6/6	50		0	0	0	0.0
SGRD10	SOUTH RR	SG1	6/6	60	1.0	61	74	65	108.3
SGRD11	NORTH RR	SG1	6/6	40	1.0	85	92	42	105.0

Completed By: Michael McDonnell on

National TAB

Project: 01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA: KITCHEN HOOD

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	GREENHECK
Model Num	DU50HFA	G-100-A4119X9D
Serial Num	-	21097961 221
Type	UPBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	48Y
Horsepower	0.50	0.25
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.1
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	900	944
Fan RPM	-	DD
Fan Rotation	-	CW
Motor RPM	-	DD
System SetPt	-	SINGLE SPEED [3]
RL Voltage	-	[1]
RL Amperage	-	[1]
Total ESP	0.8"	0.61"
Fan Inlet SP	-	-0.61"
Fan Discharge SP	-	ATM

Completed By: Michael McDonnell

Notes: [1] COULD NOT SAFELY ACCESS. [2] FAN IS NOT SECURED TO CURB. [3] NO SPEED CONTROLLER FOUND INSTALLED. FAN IS OPERATING WITHIN DESIGN AIRFLOW.

National TAB

Project: 01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF2

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	GREENHECK
Model Num	DR12HFA	G-095-DGE117XQD
Serial Num	-	21140327 22J
Type	DOWNBLAST	DOWNBLAST
Configuration	HORIZONTAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	MCMILLAN
Frame	-	NL
Horsepower	0.25	1/8
Motor Rpm	-	1550/1300/1050
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.6
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	150	160
Fan RPM	-	1050
Fan Rotation	-	CW
Motor RPM	-	1050
System SetPt	-	LOW SPEED [1]
RL Voltage	-	118
RL Amperage	-	1.26
Total ESP	0.6"	0.48"
Fan Inlet SP	-	-0.48"
Fan Discharge SP	-	ATM

Completed By: Michael McDonnell

Notes: [1] FAN WIRED TO LOW SPEED [2] FAN NOT SECURED TO CURB

National TAB

Project:01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

FAN - Exhaust



Comfort. Under control.

Diffuser Ret/Exh (GRD)

EF2/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	SOUTH RR	ER1	6/6	100	1.0	98	118	108	108.0
EGRD2	NORTH RR	ER1	6/6	50	1.0	81	45	52	104.0

Completed By: Michael McDonnell on

National TAB

Project: 01-23-23 SWEETGREEN (CHI276) - NORTHBROOK, IL (TAB)

System/Unit: Kitchen Hood Type II



Comfort. Under control.

Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	RUPP AIR SYSTEMS
Model Num	6012 VHB	6012 R-VHB
Serial Num	-	5783339
Type	TYPE II CANOPY	TYPE II CANOPY
Hood length	58	58
Hood Width	60	60

Test Data		
	Design	Actual
Exhaust CFM	900	944

Completed By: Michael McDonnell

Notes:



1 HVAC PLAN
1/4" = 1'-0"
NORTH