

## Summary

Purpose of the visit to the Golden Corral in Richmond KY was to balance the equipment back to its original designs.

Initially, the building was highly negative (-0.12" wc). Initial airflows were measured and adjusted to ensure each piece of equipment was as close to design as possible.

After completion of balancing, the building pressure is now positive (+0.05"). The pressure was left overly positive so that once the exhaust related issues are resolved, it should be slightly positive.

Recommend that the issues on the following pages are addressed and then having National TAB return to re-test these items. There were several RTU's that were low on flow and when returning National TAB will investigate those items further to determine what if any next steps are necessary.