



2nd trip - final hook up date (fire suppression)

Did Fire system company confirm date

Permanent power installed by City

Gas meter set and gas available to the building

Electrical Control panel and control wiring completed

Building Alarm panel connected to Kitchen hood panel

Food Equipment startup has been completed (or can be turned on for the test)

SDV Readiness Checklist Complete

Hood Startup/TAB & Fire System Pre-test Date

Has this date been scheduled and confirmed by the Startup and TAB service team

Fire Final Inspection Date

Has final inspection been confirmed