



Comfort. Under control.

**CheckList Information**

**Name :** TAB READINESS (Minimum Requirements) **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

**CheckList Item Details**

**JOB INFORMATION**

TCO DATE: 5/24/2023

TENATIVE TAB DATE: Based on the TCO date, and subject to items below being verified, the anticipated TAB date will be 5 working days before TCO or 3 days prior to Punch if the the TAB is required prior to the punch): Week of 5/1/23

Is the TAB Report Required for City to issue the C.O. - Yes

Is there a permanent ladder to the roof? Yes

Are there ladders on site and available to our TAB Tech to allow them access to all above ceiling branch dampers? Yes

**MANDATORY REQUIREMENTS TO BE PUBLISHED TO THE SCHEDULE**

Electric Meter/Permanent Power is provided to the building. No - due in 2 weeks

If permanent power is not currently provided: Date the power/meter is scheduled to be installed: Expected 4/12/23

If working on temporary power, are all RTU's & Hoods on the temporary power & been verified for proper voltage to all systems by the electricia: NO

Hoods are 100% wired & fully functional (no alarms): Wired - Not tested

RTU's are 100% wired & fully functional (RTU's are on and operating): Wired - Not tested

All HVAC, Hoods, and General purpose fans are  
100% installed, all duct is complete: Yes

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETE 3 WORKING DAYS PRIOR TO OUR ARRIVAL (THERE WILL BE A SCHEDULING CANCELLATION CHARGE IF CANCELLED AT THIS TIME**

RTU Economizers are installed and operating: Installed - not tested

Thermostat's and sensors are 100% wired and functional for both occupied and unoccupied periods: Wired - waiting on power

RTU and General Purpose fan diffusers have been 100% installed: Installed - not tested

RTU startup's are complete: Waiting on power

Hood Fire Suppression Test is scheduled to be competed prior to our arrival (list the date of the hood's fire suppression city test): Pending wk 4/24/23

**Note: If we arrive on site and items above are not complete or not made ready without delay of our tech, there will be additional cancellation or delay of services charges applied**

**Notes/Comments : This checklist is pending on the gas and power situation and subject to change.**