

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246

**NATIONAL**

**TAB**

Comfort. Under control.

**Report: PLAN REVIEW**  
**Function: Test, Adjust, & Balance**  
**Date: 10/19/2022**

# PROJECT

**10-31 CHIPOTLE #13-4273 GOSHEN, IN  
(GOSHEN)**

2219 Rieth Blvd

GOSHEN, IN 46526

## Client

Chipotle Mexican Grill  
1401 Wynkoop Street, Suite 500  
Denver, CO 80202

# National TAB

Project: 10-31 CHIPOTLE #13-4273 GOSHEN, IN (GOSHEN)

## Table Of Contents

Section	Page #
Checklist Data	3



Comfort. Under control.

### 10-31 CHIPOTLE #13-4273 GOSHEN, IN (GOSHEN)

#### CheckList Information

**Name :** PLAN REVIEW **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

Processor Name:	DAMIAN
We have the latest set of drawings and are not working off the Bid Set:	YES
Do we have the submittals from RTU OEM	NO
Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton	YES
Air device totals equal the scheduled airflow of equipment	YES
All air devices have an airflow specified	YES
Less than 30% ratio of OA to SA for all RTU's/AHU's	YES
Net space airflow is between 0 to 500 CFM positive	YES
Scheduled Hood airflow match scheduled EF and MAU airflows	YES
Address correct?	YES
Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)	YES
If OEM provides thermostat (ie, not a lightstat) is thermostat checklist created?	
If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)	
Engineer is not required to witness and stamp smoke capture test? (Mecklenburg County, NC only)	YES

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only) YES

Inspector are not required to witness hood readings? (Palm Beach County, FL) YES

**Notes/Comments :**