



Comfort. Under control.

08-08 PENN STATION - SPRINGFIELD, OH

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	08/01/2022
ANTICIPATED DATE OF TURNOVER DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO?	MORE THAN LIKELY WILL BE NEEDED OR WILL NEED A LETTER STATING THE DATE OF WHEN IT WILL BE COMPLETED. PER MIKE, NO T/O DATE GIVEN.
BUILDING HAS PERMANENT POWER?	NO - ANTICIPATING PERMANENT POWER BY EOTW 8/1.
GAS HOOKED UP AND METER SET?	NO - GAS IS NOT YET TURNED ON. WILL NOT AFFECT STARTUPS.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED?	YES.
ALL DUCTWORK AND DIFFUSERS INSTALLED?	NO - TO BE COMPLETED BY EOTW 8/1.
ARE RTUS STARTED UP? IF NO, ARE THEY WIRED AND WHEN ARE STARTUPS SCHEUDLED?	NO - RTUS ARE INSTALLED & WIRED. ELECTRICIAN DID TURN ON THE EQUIPMENT, WILL BE STARTED AGAIN ONCE PERM POWER IS ON.
ALL LAYIN CEILING TILES ARE INSTALLED?	NO - TO BE COMPLETED BY BONW 8/8.
WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE STARTED UP?	NO - ON SITE & INSTALLED. NOT YET HOOKED UP TO THE GAS.

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?	Yes
--	-----

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

TECH WILL NEED TO BRING AN 8' LADDER. THERE ARE A COUPLE LINEARS.

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION?

YES.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL?

NOT YET.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

YES.

Hood Systems

IS GREASE DUCT INSTALLED? ARE EFS ON CURBS AND WIRED?

NO - GREASE DUCT IS INSTALLED. EFS ARE INSTALLED & WIRED. ELECTRICIAN DID TURN ON THE EQUIPMENT, WILL BE STARTED AGAIN ONCE PERM POWER IS ON.

HAS MAU BEEN STARTED UP? IF NO, IS IT WIRED AND WHEN IS STARTUPS?

NO - MUA IS INSTALLED & WIRED. ELECTRICIAN DID TURN ON THE EQUIPMENT, WILL BE STARTED AGAIN ONCE PERM POWER IS ON.

HAS THE ANSUL TEST BEEN COMPLETED?

NO - ANSUL FINAL IS NOT YET SCHEDULED. PER MIKE, MAY BE ON 8/8 FOR ANSUL.

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR NAME AND PHONE NUMBER:

DOUG WRIGHT

MECHANICAL CONTRACTOR EMAIL: