



Comfort. Under control.

CheckList Information

Name : TAB READINESS (Minimum Requirements) **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

JOB INFORMATION

TCO DATE 1/17 , we are aware that the city will only give us a TCO until TAB is submitted to the city

TENATIVE TAB DATE: Based on the TCO date, and subject to items below being verified, the anticipated TAB date will be 5 working days before TCO or 3 days prior to Punch if the the TAB is required prior to the punch)

Is the TAB Report Required for City to issue the C.O. **yes**

Is there a permanent ladder to the roof? **Yes**

Are there ladders on site and available to our TAB Tech to allow them access to all above ceiling branch dampers? **Yes**

MANDATORY REQUIREMENTS TO BE PUBLISHED TO THE SCHEDULE

Electric Meter/Permanent Power is provided to the building. **Yes**

If permanent power is not currently provided: Date the power/meter is scheduled to be installed

If working on temporary power, are all RTU's & Hoods on the temporary power & been verified for proper voltage to all systems by the electrician **On permanent power**

Hoods are 100% wired & fully functional (no alarms) **Yes**

RTU's are 100% wired & fully functional (RTU's are on and operating) **Yes**

All HVAC, Hoods, and General purpose fans are
100% installed, all duct is complete **Yes**

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETE 3 WORKING DAYS PRIOR TO OUR ARRIVAL (THERE WILL BE A SCHEDULING CANCELLATION CHARGE IF CANCELLED AT THIS TIME

RTU Economizers are installed and operating **Yes**

Thermostat's and sensors are 100% wired and functional for both occupied and unoccupied periods **Yes**

RTU and General Purpose fan diffusers have been 100% installed **Yes**

RTU startup's are complete **Yes, occuring today, will confirm everything is up and running tomorrow**

Hood Fire Suppression Test is scheduled to be competed prior to our arrival (list the date of the hood's fire suppression city test) **N/A**

Note: If we arrive on site and items above are not complete or not made ready without delay of our tech, there will be additional cancellation or delay of services charges applied

Notes/Comments :