



Comfort. Under control.

05-30 CULVERS - WILDWOOD, FL

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	
ANTICIPATED DATE OF TURNOVER DATE?	
ANTICIPATED GRAND OPENING DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? IF SO, WHEN ARE FINALS ANTICIPATED FOR?	YES. FINALS ON 6/9.
IS PERMANENT POWER TURNED ON TO THE BUILDING?	NO - PERMANENT POWER TO BE ON BY 5/23.
IS THE GAS METER SET AND GAS TURNED ON TO THE BUILDING?	NO - GAS METER IS SET. FINAL HOOKUP TO BE COMPLETED BY EOTW 5/16 - THEN FINAL HOOKUP INSPECTION & PRESSURE TEST, THEN WILL BE TURNED ON BY EOTW 5/16.
ARE ALL EXTERIOR DOORS AND WINDOWS INSTALLED (BUILDING IS SEALED)?	NO - MISSING 1 REAR DOOR - ON BACKORDER, TO BE ON SITE NW 5/23. THERE IS A TEMPORARY DOOR INSTALLED, BUILDING IS SEALED. ONCE NEW DOOR IS ON SITE, WILL BE SWAPPED OUT.
ALL DUCTWORK, DIFFUSERS, AND DAMPERS ARE INSTALLED?	YES.
ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? HAVE STARTUPS BEEN COMPLETED? IF NOT, WHEN ARE STARTUPS ANTICIPATED FOR?	NO - RTUS ARE INSTALLED & WIRED. STARTUPS ANTICIPATED FOR ASAP ONCE PERM POWER IS ON.
ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO ALL BE INSTALLED?	NO - TO BE COMPLETED BY EOD 5/18.
WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE INSTALLED?	

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS? Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)? LADDER ON SITE FOR TECH TO USE.

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? NO - PENDING PERM POWER.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? NO - PENDING PERM POWER.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING? YES.

Hood Systems

IS THE GREASE DUCT/HOOD DUCTWORK INSTALLED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? YES.

ARE HOODS INSTALLED AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE FOR THIS? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - INSTALLED & WIRED. STARTUPS ASAP ONCE PERM POWER IS ON - AFTER KITCHEN EQUIP IS INSTALLED - TO BE COMPLETED BY EONW 5/23.

ARE EFS INSTALLED ON CURBS AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - INSTALLED & WIRED. STARTUPS ASAP ONCE PERM POWER IS ON - AFTER KITCHEN EQUIP IS INSTALLED - TO BE COMPLETED BY EONW 5/23.

IS THE MUA INSTALLED AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE FOR THIS? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - INSTALLED & WIRED. STARTUPS ASAP ONCE PERM POWER IS ON - AFTER KITCHEN EQUIP IS INSTALLED - TO BE COMPLETED BY EONW 5/23.

HAS THE ANSUL TEST BEEN COMPLETED? IF NOT, WHEN IS THIS SCHEDULED FOR?

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED? Yes

MECHANICAL CONTRACTOR COMPANY NAME, CONTACT NAME, CONTACT PHONE NUMBER, AND CONTACT EMAIL: RHVACS: DANA YAHO