

SDV Job #: 6340295 - SDV for Job 6113273

Service Region: 361 - Cincinnati OH Service
Service Person: Bailey Smith

Customer Number: 971549 **Customer Name:** C&T Design/OFF BRAND

Address: PENN STATION
Mike Vantel
3600 Southpointe Parkway
SouthPointe Crossing
Oxford, OH 45056

Region Job #: 6113273
Region Job Name: Penn Station V2B-6L (Oxford, OH)

Sales Region: 120 - Air Solutions
Sales Person: Joe Hertenstein

Created By: Bailey Smith **Creation Date:** 11/16/2023 12:24 PM
Last Modified By: Dave King **Last Modified Date:** 11/30/2023 5:43 PM

Dining Room Pressure: 0.0 **Kitchen Pressure:** 0.0
Hours On Job: 0.0 **Extra Hours:** 0.0

Completed: Yes **Completed By:** Dave King
Completion Date: 11/30/2023 5:43 PM

Job Site Meeting

NONE

UDS

NONE

Hood Group 1


Exhaust CFM: Design = 1200 Initial = 1515 Final = 1165 (97.1% of design)

Hood 1 (HD1-Grill) (HD1-Grill)

Model: 3650ELPX-2 **Length:** 6' 0.00"
Exhaust CFM: Design = 1200 Initial = 1515 Final = 1165 (97.1% of design)

Other Notes:

N/A



Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: Yes
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes

Other Notes:

N/A

See attachment(s): [20231116132440.mp4]

Front Lower Edge of Hood is within 6'6" - 7' - 0" (78" - 84") Appliance From Floor (AFF)	Design: Yes	Actual: Yes
--	--------------------	--------------------

Filters

Type:	Captrate Solo				
Filter 1	Size: 16x16	Initial Velocity: 247 fpm	Final Velocity: 193 fpm	Initial CFM: 400	Final CFM: 313
Fan: #1 - EADU85H (KEF1)					
Filter 2	Size: 16x16	Initial Velocity: 227 fpm	Final Velocity: 171 fpm	Initial CFM: 368	Final CFM: 277
Fan: #1 - EADU85H (KEF1)					
Filter 3	Size: 16x16	Initial Velocity: 234 fpm	Final Velocity: 187 fpm	Initial CFM: 379	Final CFM: 303
Fan: #1 - EADU85H (KEF1)					
Filter 4	Size: 16x16	Initial Velocity: 227 fpm	Final Velocity: 168 fpm	Initial CFM: 368	Final CFM: 272
Fan: #1 - EADU85H (KEF1)					

Hood Group 2

Exhaust CFM:	Design = 0	Initial = 0	Final = 0	(0.0% of design)
Supply CFM:	Design = 1000	Initial = 1251	Final = 1084	(108.4% of design)
Supply AC CFM:	Design = 0	Initial = 2	Final = 2	(0.0% of design)

Hood 2 (HD1-PSP) (HD1-PSP)

Model:	246Misc ACPSP-ONLY	Length:	6' 0.00"
Exhaust CFM:	Design = 0	Initial = 0	Final = 0 (0.0% of design)

Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: Yes
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Front Lower Edge of Hood is within 6'6" - 7' - 0" (78" - 84") Appliance From Floor (AFF)	Design: Yes	Actual: Yes

Supply

Supply CFM:	Design = 1000	Initial = 1251	Actual = 1084	(108.4% of design)
Fan: #4 - EA1-D.250-15D (HMUA1)				
AC CFM:	Design = 0	Initial = 2	Actual = 2	(0.0% of design)

PSP 1

Orientation:	Front	Length:	6' 0.00"	Width:	14.00"	Banks:	1
Blanks:	1						
CFM:	Design = 998	Initial = 1251	Final = 1084	(108.6% of design)			
Velocity:	Design = 168	Initial = 210	Final = 182	(108.3% of design)			
AC CFM:	Design = 465	Initial = 2	Final = 2	(0.4% of design)			
AC Velocity:	Design = 0	Initial = 0	Final = 0	(0.0% of design)			

Readings:

1: Initial: 209 fpm, Final: 199 fpm 2: Initial: 210 fpm, Final: 168 fpm 3: Initial: 239 fpm, Final: 192 fpm
4: Initial: 223 fpm, Final: 189 fpm 5: Initial: 180 fpm, Final: 159 fpm 6: Initial: 201 fpm, Final: 186 fpm

AC Readings:

Installation Notes:

AC RTU not running at time of SDV

1: Initial: 1 fpm, Final: 1 fpm 2: Initial: 1 fpm, Final: 1 fpm 3: Initial: 1 fpm, Final: 1 fpm 4: Initial: 1 fpm, Final: 1 fpm
5: Initial: 1 fpm, Final: 1 fpm 6: Initial: 1 fpm, Final: 1 fpm

Hood Group 4


Exhaust CFM: Design = 833 Initial = 1150 Final = 807 (96.9% of design)

Hood 3 (HD3-Fry) (HD3-Fry)

Model:	3650ELPX-2	Length:	4' 2.00"		
Exhaust CFM:	Design = 833	Initial = 1150	Final = 807	(96.9% of design)	

Other Notes:

N/A



Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: Yes
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes

Other Notes:

N/A

See attachment(s): [20231116132454.mp4]

Front Lower Edge of Hood is within 6'6" - 7' - 0" (78" - 84") Appliance From Floor (AFF)	Design: Yes	Actual: Yes
--	--------------------	--------------------

Filters

Type:	Captrate Solo				
Filter 1	Size: 16x16	Initial Velocity: 236 fpm	Final Velocity: 171 fpm	Initial CFM: 382	Final CFM: 277
Fan: #3 - EADU85H (KEF3-FRY)					
Filter 2	Size: 16x16	Initial Velocity: 237 fpm	Final Velocity: 159 fpm	Initial CFM: 384	Final CFM: 258
Fan: #3 - EADU85H (KEF3-FRY)					
Filter 3	Size: 16x16	Initial Velocity: 237 fpm	Final Velocity: 168 fpm	Initial CFM: 384	Final CFM: 272
Fan: #3 - EADU85H (KEF3-FRY)					

Hood Group 5

Exhaust CFM:	Design = 0	Initial = 0	Final = 0	(0.0% of design)
Supply CFM:	Design = 630	Initial = 682	Final = 575	(91.3% of design)
Supply AC CFM:	Design = 0	Initial = 2	Final = 2	(0.0% of design)

Hood 4 (HD3-PSP) (HD3-PSP)

Model:	246Misc ACPSP-ONLY	Length:	4' 2.00"
Exhaust CFM:	Design = 0	Initial = 0	Final = 0 (0.0% of design)

Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: Yes
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Front Lower Edge of Hood is within 6'6" - 7' - 0" (78" - 84") Appliance From Floor (AFF)	Design: Yes	Actual: Yes

Supply

Supply CFM:	Design = 630	Initial = 682	Actual = 575	(91.3% of design)
Fan: #4 - EA1-D.250-15D (HMUA1)				
AC CFM:	Design = 0	Initial = 2	Actual = 2	(0.0% of design)

PSP 1

Orientation:	Front	Length:	4' 2.00"	Width:	14.00"	Banks:	1
Blanks:	1						
CFM:	Design = 630	Initial = 682	Final = 575	(91.3% of design)			
Velocity:	Design = 157	Initial = 169	Final = 142	(90.4% of design)			
AC CFM:	Design = 250	Initial = 2	Final = 2	(0.8% of design)			
AC Velocity:	Design = 0	Initial = 1	Final = 1	(0.0% of design)			

Readings:

1: Initial: 145 fpm, Final: 156 fpm 2: Initial: 171 fpm, Final: 147 fpm 3: Initial: 169 fpm, Final: 144 fpm
 4: Initial: 168 fpm, Final: 125 fpm 5: Initial: 178 fpm, Final: 138 fpm 6: Initial: 185 fpm, Final: 147 fpm

AC Readings:

Installation Notes:

AC RTU not running at time of sdv

1: Initial: 1 fpm, Final: 1 fpm 2: Initial: 1 fpm, Final: 1 fpm 3: Initial: 1 fpm, Final: 1 fpm 4: Initial: 1 fpm, Final: 1 fpm
 5: Initial: 1 fpm, Final: 1 fpm 6: Initial: 1 fpm, Final: 1 fpm

AQEs

NONE

Fans

Fan 1 - EADU85H (KEF1) (KEF1)

Model: EADU85H

Other Notes:

N/A



Exhaust

Exhaust CFM: Design = 1250 Actual = 1165 (93.2% of design)

Record the ECM Speed		Actual: 56
VOLTS	Design: 115	Actual: 122
HP	Design: 0.75	Actual: 0.75
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes
FAN LEVEL	Design: Yes	Actual: Yes
ROTATION	Design: Correct	Actual: Correct
FAN VIBRATION	Design: Good	Actual: Good
RPM - DESIGN	Design: 1278	Actual: 1008
RPM - MAX	Design: 1900	Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600	Actual: N/A
FLA	Design: 8.9	Actual: 3.5
OVERLOAD SET POINT	N/A	
PHASE	Design: 1	Actual: 1
Unit within five miles from the coast?		Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No
SPEED CONTROL VOLTAGE	Design: 65	Actual: N/A

Fan 2 - EADU33H (KEF2-OVEN) (KEF2-OVEN)

Model: EADU33H

Other Notes:

N/A



Exhaust

Exhaust CFM: Design = 600 Actual = 572 (95.3% of design)

Record the ECM Speed		Actual: 75
VOLTS	Design: 115	Actual: 122
HP	Design: 0.333	Actual: 0.333
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes
FAN LEVEL	Design: Yes	Actual: Yes
ROTATION	Design: Correct	Actual: Correct
FAN VIBRATION	Design: Good	Actual: Good
RPM - DESIGN	Design: 1357	Actual: 1350
RPM - MAX	Design: 2000	Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600	Actual: N/A
FLA	Design: 4.3	Actual: 2.3
OVERLOAD SET POINT	N/A	
PHASE	Design: 1	Actual: 1
Unit within five miles from the coast?		Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No
SPEED CONTROL VOLTAGE	Design: 65	Actual: N/A

Fan 3 - EADU85H (KEF3-FRY) (KEF3-FRY)

Model: EADU85H

Other Notes:

N/A



Exhaust

Exhaust CFM: Design = 850 Actual = 807 (94.9% of design)

Record the ECM Speed		Actual: 48
VOLTS	Design: 115	Actual: 122
HP	Design: 0.75	Actual: 0.75
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes
FAN LEVEL	Design: Yes	Actual: Yes
ROTATION	Design: Correct	Actual: Correct
FAN VIBRATION	Design: Good	Actual: Good
RPM - DESIGN	Design: 1189	Actual: 864
RPM - MAX	Design: 1900	Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600	Actual: N/A
FLA	Design: 8.9	Actual: 2.1
OVERLOAD SET POINT	N/A	
PHASE	Design: 1	Actual: 1
Unit within five miles from the coast?		Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No
SPEED CONTROL VOLTAGE	Design: 65	Actual: N/A

Fan 4 - EA1-D.250-15D (HMUA1) (HMUA1)

Model: EA1-D.250-15D

VOLTS	Design: 208	Actual: 211
Is the main transformer (TR-01) tapped for the correct voltage?		Actual: Yes
HP	Design: 1.5	Actual: 1.5
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes
FAN LEVEL	Design: Yes	Actual: Yes
ROTATION	Design: Correct	Actual: Correct
FAN VIBRATION	Design: Good	Actual: Good
RPM - DESIGN	Design: 1740	Actual: 1449
RPM - MAX	Design: 3000	Actual: N/A
RPM - MAX RECOMMENDED	Design: 2400	Actual: N/A
FLA	Design: 4.4	Actual: 3
OVERLOAD SET POINT	N/A	
PHASE	Design: 3	Actual: 3
DAMPER INSTALLED	Design: Yes	Actual: Yes
Unit within five miles from the coast?		Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE		Actual: No
Record the VFD HZ	Design: 59.7 Hz	Actual: 49.7
MCA	Design: 5.5 Amps	Actual: 6.7
MOCp	Design: 15 Amps	Actual: 15
Is Supply Fan bolted/secured to curb?	Design: Yes	Actual: Yes

Heater

Gas Heater

GAS TYPE	Design: Natural	Actual: Natural
INLET GAS PRESSURE	Design: 7	Actual: 7.5
FREEZE STAT TEMPERATURE	Design: 35	Actual: 35
FREEZE STAT TIMER	Design: 10	Actual: 10
SPACE SET POINT	Design: N/A	Actual: N/A
INTAKE SET POINT	Design: 45	Actual: 50
DISCHARGE SET POINT	Design: 55	Actual: 60
HIGH LIMIT SET POINT		Actual: 170

Direct Fired Heater

Housing Size: 1

Burner Profile Pressure: 0.0"

PILOT FLAME SIGNAL	Design: 12	Actual: 14
TEMP RISE	Design: 63	Actual: 63
HIGH FIRE MANIFOLD GAS PRESSURE	Design: 0.4	Actual: 0.4
HIGH FIRE INLET PRESSURE		Actual: 7.5
HIGH FIRE FLAME SIGNAL	Design: 12	Actual: 14
BURNER DIFFERENTIAL PRESSURE	Design: 0.3	Actual: 0.32
LOW MANIFOLD GAS PRESSURE		Actual: -0.3
MODULATION TIME	Design: 4	Actual: 1
LOW FIRE FLAME SIGNAL	Design: 12	Actual: 14


ECPs

ECP 1 - SC-E013022MA (ECP1) (ECP1)

Package #: SC-E013022MA

Other Notes:

N/A



Smart Control

GAS VALVE RESET WORKS	Design: Yes	Actual: Yes
ROOM TEMPERATURE OFFSET	Design: 18	Actual: 18
HOW MANY FAN ZONES ARE THERE	Design: 2	Actual: 2
HYSTERESIS TEMPERATURE		Actual: 2
Room Sensor Type		Actual: Preset
What is Preset temperature set to?		Actual: 75

ALL TEMP SENSORS ARE WIRED IN	Design: Yes	Actual: Yes
Do any of the light circuits exceed 1400W?	Design: No	Actual: No
ALL LIGHTS WORK	Design: Yes	Actual: Yes
ALL FAULTS CLEARED	Design: Yes	Actual: Yes
ECPM03 HARDWARE REVISION	Design: 04	Actual: 04
ECPM03 PROGRAM VERSION	Design: 2.16.01	Actual: 2.16
CASHMI HARDWARE REVISION	Design: 03	Actual: 03
CASHMI PROGRAM VERSION	Design: 2.16.01	Actual: 2.16
ECPM03 DATE AND TIME ACCURATE	Design: Yes	Actual: Yes

BMS & Monitoring

BMS TYPE	Design: CASLink	Actual: CASLink
CASLINK COMMUNICATION TYPE	Design: Cellular	Actual: Cellular
Cellular status is Active Online?	Design: Yes	Actual: Yes
CASLink Registration Wizard was completed?	Design: Yes	Actual: Yes
CASLink Module has a current heartbeat?	Design: Yes	Actual: Yes
All devices connected to the SCADA are reporting live data?	Design: Yes	Actual: Yes
Devices were assigned to an area and named appropriately?	Design: Yes	Actual: Yes

Sensors

T2

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: H1CV1	Actual: h1cv1
FAN NUMBER	Design: 1	Actual: 1

T3

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: H3CV1	Actual: h3cv1
FAN NUMBER	Design: 3	Actual: 3

T4

SENSOR TYPE	Design: Duct Stat	Actual: Duct Stat
SENSOR LOCATION	Design: N/A	Actual: oven vent
FAN NUMBER	Design: 2	Actual: 2

VFDs**VFD 1**

DESIGN CFM	Design: 1630	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward

DCV VFD

SUPPLY FAN # ASSIGNED	Design: 4	Actual: 4
OVERLOAD = P108	Design: 73	Actual: 73
MAX HZ	Design: 59.7	Actual: 49.7
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: 3
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

TANK**TANK ECP 1 (ECP1)**

Location : Hood #1 3650ELPX-2: Fire Cabinet Wall Mounted [4.0/4.0/4.0]

Building Alarm Tied In	Design: Yes	Actual: No
Trouble Relay Tied In	Design: Yes	Actual: No
TANK Board Version	Design: 2.3	Actual: 2.3
TANK Board Updated to latest Software Version		Actual: Yes
TANK Board Software Version	Design: 1.69	Actual: 1.69

Internet Connection Type **N/A**

TANK Fire Suppression 1 (fs1)

Location : Hood #1 - Utility Cabinet Wall Mount

Electrician

TANK Control Panel Wired	Design: Yes	Actual: Yes
UDS Appliance Kill Switch (if equipped) Wired	N/A	
Wall Mounted COPRE Wired to Control Panel	Design: Yes	Actual: Yes
Verify Power Supply is 27.5VDC		Actual: Yes

Fire System Contractor w/CAS Supervision

Verify kitchen line up with drawings in NOLA?

Actual: **Correct**

Actuator is in Shipped position with shipping plates mounted upon arrival? Upload Picture.

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Gas Valve Wired (In Conduit)

Design: **Yes**

Actual: **Yes**

Are all overlapping nozzles within 35-50" of cooking surface?

Design: **Yes**

Actual: **Yes**

Nozzles Within 15" From Front/Back of Hazard Zone

Design: **Yes**

Actual: **Yes**

Verify overlapping nozzles are located at centerline of the 30" hazard zone (front to back) same height, aimed straight down?

Design: **Yes**

Actual: **Yes**

Is there a Salamander or Upright Broiler Present?

Design: **Yes**

Actual: **No**

Does the depth of any appliance cooking surface exceed the listed size in the Appliance Coverage Detail chart?

Design: **No**

Actual: **No**

All dedicated appliances, duct and plenum are utilizing TANK appliance nozzles (3070-3/8H-10-SS)?

Design: **Yes**

Actual: **Yes**

Is end plenum nozzle installed 0-6" into plenum (From end of hood/hazard to center of nozzle)?

Design: **Yes**

Actual: **Yes**

Are TANK appliance nozzles spaced no more than 12" (From end of Hazard zone to center of first nozzle and end of hazard zone to center of last nozzle)?

Design: **Yes**

Actual: **Yes**

Did the appliance lineup change from the original design?

Design: **No**

Actual: **No**

Did the fire system appliance drops change from the original design?

Design: **No**

Actual: **No**

Does Fire System cover a Wok?

Actual: **No**

Does dedicated TANK appliance nozzle piping exceed maximum pipe length of 10 ft?	Design: No	Actual: No
Does plenum branch piping exceed maximum pipe length of 3ft?	Design: No	Actual: No
Does the Supply line piping to first overlapping nozzle exceed 42 ft?	Design: No	Actual: No
Is Back-shelf a minimum of 18" Vertically off Appliance	N/A	
Back-shelf Overhang less than 12"	N/A	
No appliance drop has more than 2 nozzles?	Design: True	Actual: True
Is all piping except appliance drops 3/8" Blackiron, Chrome plated, Stainless Steel or 1/2" Copper?	Design: Yes	Actual: Yes
Is all appliance drop piping 3/8" polished stainless steel or polished chrome-plated black iron?		Actual: Yes
Are there any fryers?		Actual: Yes
How many fryers are there?		Actual: 2
Enter Width of Fryer 1:		Actual: 14
Enter Width of Fryer 2:		Actual: 14
Are there any Tilt Skillet?		Actual: No
Is Manual Activation Device Wired into a Fire Loop (Must be 4 wire, in conduit)? Upload a picture of wiring connection of manual activation device.	Design: Yes	Actual: Yes

Other Notes:

N/A



MAD Installed 10'-20' from Hood at a Point of Egress and 42"-48" AFF

Design: **Yes**

Actual: **Yes**

Extra Fire Stat Added

N/A

Fire stats are wired in a fire loop with 842 degree high temp wire when ran on top of hoods

N/A

CAS Service Supervised, Assisted or Wired All Supervised Loop Connections

Actual: **Supervised**

Ensure each FS Nozzle match actual Fire system drawings?

Design: **Yes**

Actual: **Yes**

CAS Service

Verify the correct Fire Stat is installed?

Actual: **360**

Have all shipping covers been removed from fire stats

Design: **Yes**

Actual: **Yes**

System Activates on 120V power only

Design: **Yes**

Actual: **Yes**

Test System. Ensure balloons are installed on all nozzles before activating system.

Actual: **Ok**

Activate system by Manual Activation device. Did system activate and all balloons fill and/or hold pressure properly?

Design: **Yes**

Actual: **Yes**

Activate system by all Fire Stats. Did system activate and all balloons fill and/or hold pressure properly?

Design: **Yes**

Actual: **Yes**

Activate system on Battery Backup (Remove CORE board power and place system in Test Mode). Did system activate properly?

Design: **Yes**

Actual: **Yes**

Did the Audible Alarm Sound during each Test of the system?

Design: **Yes**

Actual: **Yes**

Gas Valve is Functioning Properly

Design: **Yes**

Actual: **Yes**

Battery Date Code (The actual date FST wrote on batteries with paint pen during SDV)

Actual: **11/16/2023
5:00:00 AM**

Verify the correct amount of TANK appliance nozzles cover the cross-sectional Perimeter or Diameter of the Duct Riser? (If 0 - 75" perimeter equals 1 nozzles, 75 - 150" 2 nozzles, above 150" 3 nozzles)

Design: **Yes**

Actual: **Yes**

Is the system commissioned with the actuator bolted onto the TANK Fire Suppression system tank? Upload Picture.

Design: **Yes**

Actual: **No**

Other Notes:

N/A





Is pressure switch installed and functioning properly?

Design: **Yes**

Actual: **Yes**

Monitor the pressure gauge on the PAK. The pressure must not read above 0.5 psi for a minimum of 15 minutes.

Design: **N/A**

Actual: **Complete**

CAUTION!: If pressure reads above 0.5 psi, immediately remove the primary actuator hose from the primary tank

Actual: **Ok**


Is appliance specific protection piped with adequate protection? Upload picture.

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A





Use coil liquid leak detector around PAK and braided hose to check for leaks. Are there any leaks present?

Design: **No** Actual: **No**

Do TANK bottles have 200 PSI with gauges functioning properly? Upload picture

Design: **Yes** Actual: **Yes**

Other Notes:

N/A



Do all nozzles have metal caps?

Design: **Yes** Actual: **Yes**

Verify Nozzle Flow Points/Tank Capabilities. Does Nozzles FP exceed Tank Capacity?

Design: **No** Actual: **No**

Take a photo of Fire System Tag

Actual: **Ok**

Other Notes:

System not yet finalized

Vent plug installed on wall mount FS distribution piping (in between tanks, aimed at door)?

Design: **Yes** Actual: **Yes**

Tanks installed securely with straps and mounting hardware?

Design: **Yes** Actual: **Yes**

After inspection of system, lubricate and change O-ring of primary actuator hose (p/n 19020).

Design: **Replaced** Actual: **Not Replaced**

Other Notes:

New no lose fitting

All Faults Are Cleared

Design: **Yes** Actual: **Yes**

Are DIP switches set correctly according to number of Fire Groups?

Design: **Yes** Actual: **Yes**

Is TANK system located/mounted
in a climate-controlled area?

Design: **Yes**

Actual: **Yes**

PCU Installations

NONE

PCU Installations

NONE